

Quarterly Construction Compliance Report: No. 7

25 February 2018 – 24 May 2018

Project Name: WestConnex New M5

Project number:	15.7020.2597
Document number:	M5N-ES-RPT-PWD-0032
Revision date:	25/09/2018
Revision:	01

Document Approval

Rev.	Date	Prepared by	Reviewed by	Recommended by	Approved by	Remarks
00	30/08/18	CDS-JV	WCX M5 AT, RMS, ER			
01	25/09/18	CDS-JV				
Signature:						

Quarterly Construction Compliance Report: No. 7



Details of Revision Amendments

Document Control

The Project Director is responsible for ensuring that this Plan is reviewed and approved. The Support Services Director (SSD) is responsible for updating this Plan to reflect changes to the Project, legal and other requirements, as required.

Amendments

Any revisions or amendments must be approved by the Project Director before being distributed or implemented.

Revision Details

Revision	Details
00	Prepared for WCX M5 AT and RMS input and review and ER review
01	Update to include Appendix E

Quarterly Construction Compliance Report: No. 7



Contents

1. Introduction	4
1.1 Project description	4
1.2 Project staging	5
1.3 Purpose	6
1.4 Environmental management system overview	6
2. Program requirements	7
2.1 Assessment under the Instrument of Approval and REMMs	7
2.2 Department of Planning and Environment notification	8
2.3 Periodic review	8
2.4 Reporting	11
2.4.1 Compliance Reporting	11
2.4.2 Other Reporting	12
2.5 Environmental auditing	14
3. Quarterly Construction Activities	17
3.1 Construction site activities	17
3.2 Construction Compliance Summary	18
Appendix A: Minister's Conditions of Approval	19
Appendix B: Revised Environmental Management Measures	89
Appendix C: Complaints Register	190
Appendix D: Glossary of terms	237
Appendix E: Correction regarding Condition B73 in relation to previous published Quarterly Construction Compliance Reports (QCCR)	239

Quarterly Construction Compliance Report: No. 7



1. Introduction

1.1 Project description

WestConnex is Australia's largest road project, linking Sydney's west and south-west with the city, airport and port in a 33 kilometre continuous motorway. It will facilitate economic growth and urban revitalisation by providing new opportunities for residential and commercial development.

The WestConnex Project is being delivered in three stages:

- WestConnex Stage 1: M4 – Parramatta to Haberfield (the “M4 East”)
- **WestConnex Stage 2: M5 – Beverly Hills to St Peters (“the New M5”)**, and
- WestConnex Stage 3: M4-M5 Link – Haberfield to St Peters (“Stage 3”).

The New M5 Project (New M5, the project) is designated as State Significant Infrastructure (SSI 6788) and is the Stage 2 component of the WestConnex scheme. The proponent for the project is Roads and Maritime Services (RMS) and the project company (WCX M5 AT). WCX M5 AT has engaged the CPB Samsung Dragados Joint Venture (CDS-JV) to deliver the design and construction of the project. The project was approved by the Minister for Planning on 20 April 2016, subject to conditions.

The Project will run from the existing M5 East corridor at Beverly Hills via tunnel to St Peters, providing improved access to the airport, south Sydney and Port Botany precincts. The Project will substantially improve the east - west corridor access between the Sydney CBD, Port Botany and Sydney Airport precincts and the South West growth areas.

The project comprises the following key features:

- Twin motorway tunnels between the existing M5 East Motorway (between King Georges Road and Bexley Road) and St Peters. Each tunnel would be around nine kilometres in length and would be configured as follows:
 - Between the western portals and Arncliffe, the tunnels would be built to be three lanes wide but marked for two lanes as part of the project. Any change from two lanes to three lanes would be subject to future environmental assessment and approval
 - Between Arncliffe and St Peters, the tunnels would be built to be five lanes wide but marked for two lanes as part of the project. Any change from two lanes to any of three, four or five lanes would be subject to future environmental assessment and approval
- Tunnel stubs to allow for a future connection to the M4-M5 Link and a future connection to southern Sydney via a future Southern extension
- Surface road widening works along the M5 East Motorway between east of King Georges Road and the new tunnel portals
- A new road interchange at St Peters, which would initially provide road connections from the main alignment tunnels to Campbell Road and Euston Road, St Peters
- Two new road bridges across Alexandra Canal which would connect St Peters interchange with Gardeners Road and Bourke Road, Mascot
- Closure and remediation of the Alexandria Landfill site, to enable the construction and operation of the new St Peters interchange
- Works to enhance and upgrade local roads near the St Peters interchange
- Ancillary infrastructure and operational facilities for electronic tolling, signage (including electronic signage), ventilation structures and systems, fire and life safety systems, and emergency evacuation and smoke extraction infrastructure
- A motorway control centre that would include operation and maintenance facilities
- New service utilities and modifications to existing service utilities
- Temporary construction facilities and temporary works to facilitate the construction of the project
- Infrastructure to introduce tolling on the existing M5 East Motorway
- Surface road upgrade works within the corridor of the M5 East Motorway.

Quarterly Construction Compliance Report: No. 7



1.2 Project staging

Roads and Maritime has elected to stage the New M5 project in accordance with CoA A10. The stages are described in detail in the New M5 Staging Report (Revision 3, dated 22/12/2016) and summarised in Table 1.

Table 1: Project Staging

Stage	Sub-stage	Project location	Description
1	a)	Kingsgrove construction compounds (C1, C2 and C3)	Site establishment activities e.g.: minor vegetation clearance, demolition, installation of environmental controls, services protection/installation/relocation, installation of access arrangements, installation of site fencing, installation of noise walls including associated piling, installation of compound facilities including offices, amenities and workshops.
	b)	Bexley Road North (C4), Bexley Road South (C5), Bexley Road East (C6), Arncliffe (C7), Canal Road (C8), Campbell Road (C9), Landfill Closure (C10) and Burrows Road (C11) Construction Compounds.	
	c)	HV power alignments as described in Addendum No. 1 to the Ancillary Facilities Management Plan (AFMP): Alignment 1: Rockdale substation to Arncliffe construction compound (C7); Alignment 2: Commercial Road to Kingsgrove construction compound (C3); Alignment 3: May St substation to Canal Road construction compound (C8); Alignment 4: Campsie substation to Bexley North construction compound (C4).	
2	a)	Kingsgrove construction compounds (C1, C2 and C3)	Continuation of Stage 1 (establishment) activities, and commencement of construction activities, including installation of acoustic sheds, excavation of shafts/declines, demobilisation and rehabilitation.
	b)	Bexley construction compounds (C4-C6)	
	c)	Arncliffe construction compound (C7)	
	d)	St Peters Interchange construction compounds (C8-C11)	
3		Tunnelling - all project sites.	Commencement of tunnelling works including excavation with roadheaders, tunnel fit-out and commissioning works.
4	a)	Local Roads Upgrade construction compounds (C12-C13).	Establishment of temporary construction compounds (C12-C13).
	b)	Local Roads Upgrade construction compounds (C12-C13) and construction sites.	Temporary construction activities at the local roads construction compounds and sites
	c)	Local Roads Upgrade construction compounds (C12-C13) and construction sites.	Permanent construction activities and rehabilitation activities at the Euston Road, Bourke Road, Gardeners Road and bridge construction sites, as well as permanent non-drainage works at Campbell Street and Campbell Road construction sites.

Quarterly Construction Compliance Report: No. 7



Stage	Sub-stage	Project location	Description
	d)	Local Roads Upgrade construction compounds (C12-C13) and construction sites.	Permanent drainage works and rehabilitation activities at Campbell Street and Campbell Road construction sites, as well as demobilisation at all Local Road Upgrade sites.

The key distinguishing feature of Stage 2 is the commencement of construction as defined under the Infrastructure Approval. Stage 3 comprises tunnelling activities, which includes roadheader excavation, tunnel fit-out and commissioning. Stage 4 comprises the commencement of works for the Local Road Upgrades.

Stage 1 activities commenced 9 June 2016, Stage 2 activities commenced 24 August 2016, Stage 3 activities commenced 30 November 2016 and Stage 4 commenced 3 January 2017.

1.3 Purpose

The purpose of this Quarterly Construction Compliance Report Issue No. 7 (QCCR7) is to comply with CoA A14(c)(ii) of the planning approval and to provide to the Department of Planning and Environment (DP&E) a report that provides a status on the compliance of the project with construction phase conditions and requirements. Subsequent Quarterly Construction Compliance Reports will continue to be prepared and submitted every three months subsequent to this QCCR.

CDS-JV, WCX M5 AT and Roads and Maritime are jointly responsible for compliance with the project conditions of approval and other requirements.

The scope of this report is based on CoA A14. The requirements relevant to QCCR7 are provided in Table 2.

QCCR7 is the seventh construction compliance report for the construction phase and reports on the seventh quarter of construction, 25 February 2018 – 24 May 2018. A Pre-Construction Compliance Report (PCCR) was submitted to the Secretary, DP&E prior to the commencement of construction to detail status against pre-construction project requirements.

1.4 Environmental management system overview

The environmental management system (EMS) is the primary system to manage and control the environmental aspects of the project during pre-construction and construction. It also provides the overall framework for the system and procedures to ensure environmental impacts are minimised and legislative requirements are fulfilled.

The CDS-JV EMS is based on the CPB Contractors EMS, which was adapted to address project and joint venture requirements.

The Construction Environmental Management Plan (CEMP) is the key document of the EMS. The strategies defined in the CEMP have been developed with consideration of the CoA and the revised environmental management measures (REMMs) presented in the New M5 Submissions Report. The CEMP establishes the system for implementation, monitoring and continuous improvement to minimise impacts from the project on the environment and community.

This QCCR7 is separate from the CTP and CEMP, but is part of a suite of environmental management documents prepared for the New M5 project.

Quarterly Construction Compliance Report: No. 7



2. Program requirements

This QCCR7 has been prepared as a requirement of CoA A14. The relevant requirements of this condition are detailed in Table 2.

Table 2: Conditions of Approval that relate to the quarterly construction compliance report

No.	Relevant requirement	Where addressed
A10	The Proponent may elect to construct and/or operate the SSI in stages. Where staging is proposed, the Proponent must submit a Staging Report to the Secretary prior to the commencement of each proposed stage. The Staging Report must provide details of:	The Staging Report has been updated (Rev 3) and was provided to the Secretary on 22/12/2016.
(b)	details of the relevant conditions of approval, which would apply to each stage and how these will be complied with across and between the stages of the SSI.	QCCR7 satisfies this condition for the seventh quarter of construction and supports the Staging Report. This QCCR7 notes the conditions which are relevant to each stage of the project and how compliance has been or will be achieved.
A14	The Proponent must prepare and implement a Compliance Tracking Program to track compliance with the requirements of this approval. The Compliance Tracking Program must be submitted to the Secretary for approval prior to the commencement of construction and operate for a minimum of 24 months following commencement of operation, subject to the Secretary's review of the outcomes of the Independent Environmental Audit Report required by condition E51. The operation of the program may be extended if the Secretary determines that there has been unsatisfactory compliance. The Compliance Tracking Program must include, but not be limited to:	A CTP has been prepared and was submitted to the Secretary on 6/06/16. The CTP was approved by the Secretary on 25/07/16 and will operate for a minimum of 24 months following commencement of operation.
(c)	provision for periodic reporting of compliance status to the Secretary, including but not limited to: (ii) quarterly Construction Compliance Reports, for the duration of construction,	QCCR7 satisfies this condition for the seventh quarter of construction. Subsequent quarterly construction compliance reports will be submitted for the duration of construction.

2.1 Assessment under the Instrument of Approval and REMMs

The project QCCRs are prepared in accordance with CoA A14 and are required to address the project requirements contained in the Minister's Conditions of Approval and the Revised Environmental Management Measures (REMMs) identified in the Submissions Report. The New M5 must demonstrate continuous compliance with all associated requirements.

Table 3 provides a definition for the assessment criteria used in this QCCR.

Table 3: Assessment criteria for compliance

Status	Description
Compliant	The intent and all specific requirements of the consent conditions have been met.
Verification	In the absence of formal written verification the auditor is able to verify by other demonstrable means (visual inspection, personal communication etc) that a condition has been met then, in most cases, the operation should be considered to be in compliance for that condition.

Quarterly Construction Compliance Report: No. 7



Status	Description
Non-compliant	The intent or one or more specific requirements of the conditions or management measures have not been met.
Administrative non-compliance	A technical non-conformance with a condition of the consent that would not impact on environmental performance and that is considered minor in nature (eg. Report submitted but not on the due date). This would not apply to performance-related aspects (eg. Exceedances of a noise limit) or where a condition or management measure has not been met at all (eg. Noise management plan not prepared and submitted for approval at all).
Not triggered	A condition or requirement has an activation or timing requirement that has not been sufficiently triggered at the time of the review, therefore a determination of compliance should not be made.
Observation	An observation made or improvement opportunity has been identified.

2.2 Department of Planning and Environment notification

CDS-JV commenced construction activities (Stage 2) on 24 August 2016, as defined by the Instrument of Approval in accordance with the conditional approval of the CEMP, provided by DP&E on 4 August 2016. Commencement of construction at the remaining sites has also occurred subsequent to the relevant safety and environmental approvals/consents being obtained, including the satisfaction of CEMP conditions as provided in the DP&E letter of approval for the CEMP (4 August 2016).

RMS provided written notification to the Secretary prior to the commencement of construction, and prior to the commencement of each subsequent stage. Notification will also be provided prior to the commencement of operation. CDS-JV have submitted an updated Staging Report to the Secretary that provides compliance status against each condition, as required by CoA A10, prior to the commencement of Stage 2, Stage 3 and Stage 4 activities.

2.3 Periodic review

Regular compliance activities, such as inspections, observations and monitoring will be undertaken in accordance with the AFMP and CEMP as required.

Environmental controls are to be inspected regularly to ensure their ongoing suitability and effectiveness. Environmental monitoring is carried out to establish pre-construction benchmarks, confirm compliance with the conditions of environmental approvals, licences and laws and to provide early indication of potential adverse impacts to the environment or community.

A summary of monitoring requirements specifically identified in the Conditions of Approval for the construction phase of the project are summarised in Table 4. Monitoring requirements are addressed within specific programs or plans as identified in the final column.

Table 4: Project monitoring requirements identified in the CoA

CoA ref	Required monitoring	Where addressed
Construction phase		
B13	A Biodiversity Offset Package is required to be developed. Monitoring must be undertaken for any potential compensatory habitat works, if such work is required.	Biodiversity Offset Package
B14(a)	An adaptive monitoring program is to be developed as part of the Green and Golden Bell Frog Plan of Management.	Green and Golden Bell Frog Plan of Management
B15(a)	An adaptive monitoring program is to be developed to assess the success of the habitat creation, survival and breeding of the released GGBF population at Arncliffe.	Habitat Creation and Captive Breeding Plan

Quarterly Construction Compliance Report: No. 7



CoA ref	Required monitoring	Where addressed
B15(j)	Ongoing monitoring, review and amendment of the Habitat Creation and Captive Breeding Plan.	Habitat Creation and Captive Breeding Plan
B28(h)	Baseline surface water and groundwater monitoring conducted prior to the commencement of construction.	Water Quality Plan and Monitoring Program
B28(i),(j),(k),(m),(q),(r)	Surface water and groundwater monitoring at specific locations, at a frequency and for a duration that are representative of the potential extent of impacts from the project. Monitoring is to include discharges from construction and operational water treatment plants, streambed fracturing and extracted groundwater volumes.	Water Quality Plan and Monitoring Program
B32(a),(e)	Monitoring framework implemented following the cessation of waste disposal and material recycling activities at the Alexandria Landfill and associated waste recycling and transfer facility, including the groundwater monitoring bore network.	Landfill Closure Management Plan
B61(m)	Monitoring and maintenance procedures for built elements, rehabilitated vegetation and landscaping.	Urban Design and Landscape Plan
B66(a)	Monitoring social impacts of the SSI, including cumulative impacts and reviewing the effectiveness of mitigation measures in directly affected precincts.	Community and Social Management Plan
D1(b)	The Environmental Representative must monitor the implementation of environmental management plans and monitoring programs required under the CoA.	Construction Environmental Management Plan (CEMP)
D22	Vibration testing and monitoring to identify minimum working distances to retained heritage items to prevent cosmetic damage.	Construction Noise and Vibration Management Plan (CNVMP) Construction Heritage Sub-Plan (CHSP)
D23	Noise monitoring during initial high noise generating activities (such as piling, rock hammering, jack hammering) to confirm the number of sensitive receivers which may experience sleep disturbance.	CNVMP
D28(f)	Appropriate noise and vibration monitoring during blasting activities.	Blast Management Strategy (if blasting is required)
D50(f)	Monitoring of impacts resulting from on and off-street parking changes during construction.	Construction Parking and Access Strategy
D54(e)	Monitoring of the effectiveness of actions and measures implemented to manage contamination impacts during project works.	Construction Contaminated Land Management Plan (CCLMP)
D54(f)	Monitor, review, and amend the Construction Contamination Management Plan.	CCLMP
D57(f)	Details of monitoring specific to each facility to be implemented to minimise environmental and amenity impacts of ancillary facilities.	Ancillary Facilities Management Plan (AFMP)
D57(l)	Monitor, review and amend the Ancillary Facilities Management Plan.	AFMP
D67(e)	Monitoring of environmental performance across the project.	CEMP
D67(e)(i)	Monitoring of dust emissions.	Construction Air Quality Sub-Plan (CAQSP)
D67(e)(iii)	Monitoring of waste generated during construction.	Waste and Resource Sub-Plan (CWRSP)
D67(e)(iv)	Monitoring hazards and risks across the project.	CEMP and each sub-plan
D67(e)(v)	Monitoring and rectification of impacts to third party property and infrastructure.	Community Communication Strategy

Quarterly Construction Compliance Report: No. 7



CoA ref	Required monitoring	Where addressed
D68(a)(xi)	Monitor, review and amend the Construction Traffic and Access Management Plan.	Construction Traffic and Access Management Plan (CTAMP)
D68(b)(xi)	Monitoring effectiveness of mitigation and management measures implemented during proposed works.	CNVMP
D68(b)(xiii)	Monitor, review and amend the Construction Noise and Vibration Management Plan.	CNVMP
D68(c)(ii)(C)	Monitoring and reporting of impacts to heritage items.	CHSP
D68(c)(iii)	Monitor, review and amend the Construction Heritage Management Plan.	CHSP
D68(d)(vi)	Monitoring the effectiveness of flora and fauna management measures.	Construction Flora and Fauna Sub-Plan (CFFSP)
D68(d)(xi)	Monitor the condition of groundwater dependent ecosystems in Bardwell Valley Parkland and Broadford Street Reserve and Stotts Reserve.	CFFSP and Water Quality Plan and Monitoring Program (WQP&MP)
D68(d)(xiii)	Monitor, review and amend the Construction Flora and Fauna Management Plan	CFFSP
D68(d)(xv)	Monitor, review and amend the Construction Flora and Fauna Management Plan.	CFFSP
D68(e)(iii)	Monitoring air quality impacts.	CAQSP
D68(e)(viii)	Provisions for implementation of additional mitigation measures in response to issues identified during monitoring and reporting.	CAQSP
D68(e)(ix)	Monitor, review and amend the Construction Air Quality Management Plan.	CAQSP
D68(f)(v)	Monitoring water quality at acid sulfate soils treatment areas.	Acid Sulfate Soils Sub-Plan (ASSSP)
D68(f)(vi)	Monitoring the effectiveness of actions and measures for management soil and water impacts.	Construction Soil and Water Quality Sub-Plan (CSWQSP) and WQP&MP
D68(f)(vii)	Monitor, review and amend the Construction Soil and Water Management Plan.	CSWQSP
Operational phase		
E2	Monitoring pollutants within the tunnel.	Operational Environmental Management Plan (OEMP)
E10	Monitoring pollutants associated with ambient air quality.	OEMP
E11	Monitoring locations must be selected with the objective of achieving like-to-like comparison of monitoring results with available pre-construction data	OEMP
E12	Monitoring results must be made publicly available and must be subject to an independent audit at six-monthly intervals	OEMP
E13	Monitoring to be conducted for at least twelve continuous months prior to operation and to continue for at least two years following the commencement of operation.	OEMP
E18	Monitoring of pollutants from the ventilation outlets.	OEMP
E24	Results of hourly updated real-time ambient monitoring must be provided on a website and made publicly available each month	OEMP
E31(h)	Monitoring environmental performance across the project during the operational phase.	OEMP

Quarterly Construction Compliance Report: No. 7



CoA ref	Required monitoring	Where addressed
E31(h)	Operational Environmental Management Plan (OEMP) must contain how environmental performance would be managed and monitored to meet acceptable outcomes.	OEMP
E34(f)(g)	Monitoring of operational noise, including on surrounding roads which experience significantly increased traffic volumes as a result of the project. Monitoring of noise in response to complaints. Monitoring and review of the Operational Noise Management Plan.	Operational Noise Management Plan (ONMP)
E38	Monitoring operational noise and vibration to compare actual noise and vibration performance of the project against the noise performance predicted in the Operational Noise and Vibration Review.	Operational Noise and Vibration Compliance Report
E38(a)	Details of the noise and vibration monitoring program including methodology, location and frequency of noise monitoring.	Operational Noise and Vibration Compliance Report
E42(f)	Mechanisms for monitoring of on- and off-street parking impacts and mitigation measures at 12 month intervals to determine the effectiveness of implemented mitigation measures and any supply and demand induced parking issues that are attributable to the SSI	Operational Parking and Access Strategy (OPAS)
E42(g)	Provision of contingency measures should the results of mitigation monitoring indicate implemented measures are ineffective.	OPAS
E42(h)	Provision of reporting of monitoring results to the Secretary and relevant councils at 12 month intervals for the first five years of operation.	OPAS

2.4 Reporting

2.4.1 Compliance Reporting

This QCCR7 provides the seventh construction phase compliance report for the project against the CoA and REMMs. Subsequent construction-phase compliance reports will be undertaken every three months for the duration of construction. A final report for construction-related compliance will be undertaken prior to the commencement of operation.

Input and review from the Environmental Representative and WCX M5 AT will be required prior to submission to the Secretary for all construction compliance reporting. Submission of the QCCR to DP&E will be targeted for the end of the month following that identified in Table 5.

The indicative timeframe for construction compliance reports is identified in Table 5.

Quarterly Construction Compliance Report: No. 7



Table 5: Indicative timeframe for construction compliance reporting

Item	Details	Timing / indicative timeframe	Responsibility	Recipient of report
Pre-construction compliance report	Status against CoA and REMM before construction starts	Prior to the commencement of Stage 1 - June 2016 Prior to the commencement of Stage 2 - August 2016	Environment and Sustainability Manager	DP&E; WCX M5 AT; Environmental Representative
Construction compliance report	Status against CoA and REMM during construction phase	Quarterly throughout construction / November 2016 February 2017 May 2017 August 2017 November 2017 February 2018 May 2018 August 2018 November 2018 February 2019 May 2019	Environment and Sustainability Manager	DP&E; WCX M5 AT; Environmental Representative
Pre-Operation Compliance Report	Status against CoA and REMM before operation starts	Prior to the commencement of operation - mid 2019	Environment and Sustainability Manager	DP&E; WCX M5 AT; Environmental Representative

Section 3 provides a summary of the activities undertaken during the reporting period. Appendix A contains the details of each CoA and identifies the relevant project stages, timing and approval details as relevant to the reporting period. Appendix B contains the details of each REMM and identifies the timing and approval details as relevant to the reporting period. Appendix C contains the complaints register for the reporting period as required by CoA C4.

2.4.2 Other Reporting

Additional reporting requirements identified in the project documents are included in Table 6. Further reporting may be necessary as works progress.

Table 6: Additional reporting requirements

Report	Details	Frequency	Standard	Responsibility	Recipient of report
Monthly environmental report	To be incorporated into the project monthly report - to address environmental statistics (e.g. incidents, regulatory action, complaints on environmental issues), monitoring program performance, key environmental issues.	Monthly, by the 5 th Business Day of each month	D&C Deed	Environment and Sustainability Manager	WCX M5 AT; Roads and Maritime; Independent Certifier; parent companies

Quarterly Construction Compliance Report: No. 7



Report	Details	Frequency	Standard	Responsibility	Recipient of report
Environmental Representative monthly report	Report on <ul style="list-style-type: none"> the Environmental Representative's actions and decision on matters specified in CoA D1 for the preceding month of site environmental performance following routine inspections 	Monthly within seven days for the end of each month for the duration of construction of the Project, or as otherwise agreed by the Secretary	CoA D2	Environmental Representative	DP&E WCX M5 AT CDS-JV
EPL annual returns	Report on compliance with EPL #20772 and EPL #4627	Annually	EPA annual return pro forma EPL #20772 & #4627 Condition R1	Environment and Sustainability Manager	EPA
Material harm report	Written details of notification of incidents causing or threatening material harm to the environment	Within 7 days of incident causing or threatening material harm	EPL #20772 & #4627 Condition R2	Environment and Sustainability Manager	EPA, DP&E
EPA requested report	As requested by the EPA	As required by EPA	EPL #20772 & #4627 Condition R3	Environment and Sustainability Manager	EPA
Noise and vibration reports	Submit a Preliminary Investigation Report and subsequent Follow-Up Investigation Report in respect of any noise or vibration monitoring undertaken in accordance with the EPL.	As requested by EPA	EPL #20772 & #4627 Condition R4	Environment and Sustainability Manager	EPA

Quarterly Construction Compliance Report: No. 7



2.5 Environmental auditing

Environmental audits will be conducted at regular intervals during construction of the project to ensure compliance. Internal and external environmental audits will be undertaken in accordance with AS/NZS ISO 19011.

An indicative audit schedule is included in Table 7.

Table 7: Indicative audit schedule

Audit	Details	Timing	Responsibility	Recipient of audit report
Internal audit	Compliance with approval and legal requirements, Roads and Maritime specifications, CEMP	Annually (alternate 6 monthly to the audit below)	Environment and Sustainability Manager	CDS-JV WCX M5 AT Environmental Representative
External audit	Compliance with EMS (ISO 14001) in accordance with CPB Contractors requirements	Annually (alternate 6 monthly to the audit above)	External independent auditor	CDS-JV WCX M5 AT Environmental Representative
External audit	Compliance with the CEMP in accordance with D&C Deed	Not exceeding every 5 months and 15 business days	WCX M5 AT External independent auditor	CDS-JV WCX M5 AT Independent Certifier Environmental Representative

The Proponent will undertake an independent environmental audit as required for the operational phase of the project. The details of the operational audit program would be provided to the Secretary prior to the commencement of operation.

Additional audit requirements identified in the CoA are summarised in Table 8.

Quarterly Construction Compliance Report: No. 7



Table 8: Additional audit requirements identified in the CoA

CoA ref	Audit details	Recipient of the audit report	Where addressed
Construction phase			
B31	<p>Site Audit Statement prepared by an accredited Site Auditor if remediation is required, verifying that the disturbed area has been or can be remediated to a standard consistent with the intended land use.</p> <p>Where land is remediated, a final Site Audit Statement will be prepared by an accredited Site Auditor, certifying that the contaminated disturbed areas have been remediated to a standard consistent with the intended land use.</p>	Final Site Audit Statement to be submitted to Secretary and relevant councils prior to operation of the project.	Construction Contaminated Land Management Plan
B49	An independent Road Safety Audit(s) is to be undertaken by an appropriately qualified and experienced person during detailed design to assess the safety performance of any new or modified local road, parking, pedestrian and cycle infrastructure provided as part of the SSI	Audit findings and recommendations will be made available to the Secretary on request.	Construction Traffic Access and Management Plan
Operational phase			
E3	In tunnel air quality sampling points and visibility monitoring points established under this condition must be audited at least two months prior to commencement of monitoring. Verification and compliance auditing is to be undertaken by an independent person(s) or organisation(s) whose appointment has been approved by the Secretary.	N/A	Operational Environmental Management Plan (OEMP)
E12	Ambient air quality monitoring results must be subject to an independent audit at six-monthly intervals (or at a longer interval, if approved by the Secretary). The auditor must be approved by the Secretary in consultation with the NSW Environment Protection Authority and the project's Air Quality Community Consultative Committee (AQCCC),	The auditor's report must be directly provided to the Proponent and the AQCCC.	OEMP
E18	Ventilation outlet monitoring equipment must be independently audited prior to its commencement of monitoring. Auditing is to be undertaken by an independent person(s) or organisation(s) approved by the Secretary	N/A	OEMP
E26	Continuous emissions monitoring systems installed and operated as required by CoA E18 must undergo relative accuracy test audits at an interval not exceeding 12 months, or as otherwise agreed to by the Secretary in consultation with the EPA.	N/A	OEMP
E27	Conduct an audit of the air quality monitoring (in tunnel and external) at six-monthly intervals.	<p>All audit data will be available for inspection by the Secretary, upon request.</p> <p>A copy of the audit report must be issued to the Proponent and AQCCC.</p>	OEMP

Quarterly Construction Compliance Report: No. 7



CoA ref	Audit details	Recipient of the audit report	Where addressed
E40	Traffic mitigation measures recommended as part of the Road Network Performance Review Plan would be subject to independent road safety audits.	N/A	OEMP
E48	Prior to the opening of the project to traffic, a full audit of the fire and life safety system as defined by the fire engineering study developed in condition E42 must be undertaken by an Accredited Fire Engineer.	The results of the audit must be submitted to FRNSW prior to opening of the project to traffic.	OEMP
E51	Within 12 months of the commencement of operation, and at any other stage required by the Secretary, the Proponent must commission an Independent Environmental Audit of the SSI.	The Proponent must submit a copy of the audit report to the Secretary and relevant public authorities, together with its response to any recommendations contained in the audit report.	OEMP

Quarterly Construction Compliance Report: No. 7



3. Quarterly Construction Activities

3.1 Construction site activities

The following activities have occurred in the field to support construction works across the project generally:

- Geotechnical and contamination assessments
- Tree clearing
- Hazmat investigations
- Utility locations, modifications and connections
- Construction phase (monthly) surface water monitoring
- Noise and vibration monitoring
- Waste/materials testing and classification.

The following activities have occurred in the field at the St Peters Interchange area (including construction compounds C8-C11):

- Piling
- Application of soil binder across stockpiles and access routes
- Operation of leachate treatment plant
- Concrete works
- Excavation and piling for cut and cover structure
- Landfill earthworks, geosynthetic clay liner, waste excavation and placement
- Odour monitoring and management activities
- Operation of crushing and screening plant
- Tunnelling (including drill and blast) and spoil removal
- Construction of bridges 8/9

The following activities have occurred in the field at the Arncliffe construction compound (C7):

- Testing and treatment of acid sulfate soils
- Operation of construction water treatment plant
- Tunnelling in temporary shaft with roadheader
- Surface grouting in temporary decline
- Tunnelling in temporary decline with roadheader and drill and blast
- Permanent shaft excavation and support ongoing
- Spoil testing and classification
- Spoil removal off-site
- Construction and completion of Marsh St. frog ponds
- Surface-based grouting adjacent to Cooks River

The following activities have occurred in the field at the Bexley construction compounds (C4, C5 and C6):

- Tunnelling using roadheader
- Spoil removal off-site
- Concrete works
- Operation of construction water treatment plant.

The following activities have occurred in the field at the Western Surface Works and Kingsgrove construction compounds (C1, C2 and C3):

- Concrete works
- Tunnelling using roadheader including breakthrough to Bexley
- Off-site spoil removal
- Ongoing operation of construction water treatment plant
- Installation of drainage and sewer works
- Piling
- Kindalin underpass bridge works.
- Commencement of works for MOC 1

Quarterly Construction Compliance Report: No. 7



The following activities have occurred in the field at the local road upgrades construction sites:

- Service investigations and relocations
- Geotechnical and pavement investigations
- Materials classification
- Temporary barrier relocations
- Excavation for cut and cover structure on Campbell Street
- Piling pad construction for structures
- Construction of Bridge 10

3.2 Construction Compliance Summary

Table 9 summarises the status of compliance against the project CoA and REMMs using the definitions provided in Section 2.1 for the preceding quarter. Further details regarding status against each CoA and REMM are provided in Appendix A and Appendix B, respectively.

Two CoA's were subject to non-compliance during the reporting period. Refer to Appendix A for details regarding the non-compliances.

Table 9: Compliance Summary

Status	CoA	REMM
Compliant	A1-A12, A14 (other than A14(c)(iii)), A15-A17 B1-B8, B10-B15, B21-B23, B26-B30, B31-B37, B39-B40, B42-B45, B47-B61, B62(a), (b), (c) & (f) B63, B65, B66, B71-B75 C1-C4 D1, D3, D6-D15, D16-D39, D42, D43, D45, D46-D64, D66-D68 E1, E4-E6, E32, E33, E36, E41, E37, E47	TT01-TT15, OpTT01, OpTT03, AQ01-AQ46, HH1, NV1-NV31, OpNV01, OpNV03, LP01-LP10, OpLP01, V01-V14, OpV01-OpV13, SE01-SE05, SW01-SW16, OpSW01, OpSW02, OpSW04-OpSW09, CM01-CM15, OpCM3, FD01-FD18, OpFD01-OpFD06, GW01-GW19, OpGW04, OpGW05, NAH01-NAH22, B01-B22, GHG1-GHG10, OpGHG1-OpGHG3, AH1-AH6, WM01-WM18, CC01-CC03, HR01-HR09, OpHR01, OpHR12, CI01, CI02
Verification	None	None
Non-compliant	B20, C5	None
Administrative non-compliance	None	None
Not triggered	A13, A14(c)(iii) B9, B16-B19, B24, B25, B41, B46, B62,(d), and (e), B64, B67-B70 D4, D5, D40, D41, D44, D65 E2, E3, E7-E31, E34, E35, E38-40, E42-E46, E48-E51	OpTT02, OpNV02, OpLP02, OpSW03, OpCM1, OpCM2, OpCM4, OpGW01-OpGW03, OpB01, OpWM01-OpWM03, OpHR02-OpHR11
Observation	None	None

Quarterly Construction Compliance Report: No. 7



Appendix A: Minister's Conditions of Approval

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
A1		In addition to meeting the specific performance criteria established under this approval, the Proponent must implement all feasible and reasonable measures to prevent and/or minimise any harm to the environment that may result from the construction or operation of the SSI.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	Specific performance criteria and reasonable and feasible measures have been incorporated into the Project's system documentation including the Construction Environmental Management Plan (MSN-EN-PLN-PWD-0001; CEMP). Ongoing compliance with the CEMP and other associated documents is being tracked throughout construction (and during operation where applicable) as described in the Compliance Tracking Program (CTP).
A2		The Proponent must carry out the SSI in accordance with the conditions of approval and generally in accordance with the:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	<p>The CEMP and associated sub plans include the relevant management measures required to undertake the project in accordance with the requirements of CoA A2(a-e). The approved Compliance Tracking Program (CTP) describes how compliance is monitored and tracked. Compliance details are provided in the Quarterly Construction Compliance Reports.</p> <p>In accordance with the requirements of condition A14, subsequent ongoing Quarterly Compliance Reports and a Pre-Operational Compliance Report will be submitted to DP&E to provide regular updates on compliance for the project.</p> <p>All design packages include a compliance register for all relevant requirements, including these Conditions of Approval. Compliance checks are conducted at each stage throughout the design process against the register. Evidence of compliance is documented and described in the compliance tables included in each design report.</p>
A2	(a)	State significant infrastructure application (SSI 6788);																	
A2	(b)	New M5 Environmental Impact Statement - Volumes 1A, 1B, 1C, 2A, 2B, 2C, 2D, 2E, 2F, 2G and 2H prepared by AECOM Australia, dated November 2015;																	
A2	(c)	New M5 Submissions Report - Volumes 1A, 1B and 2 prepared by AECOM Australia, dated March 2016;																	
A2	(d)	WestConnex New M5 Addendum to the Submissions and Preferred Infrastructure Report - Temporary Construction Power Enabling Works prepared by RMS, dated April 2016;and																	
A2	(e)	Supplementary material provided as an addendum to the New M5 Submissions and Preferred Infrastructure Report.																	
A3		In the event of an inconsistency between:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	<p>Noted and shall be implemented throughout construction of the project. Compliance with this condition is ongoing throughout the New M5 project works.</p> <p>Inconsistencies will be identified in the CTP and reported in the subsequent Quarterly Construction Compliance Report.</p>
A3	(a)	the conditions of this approval and any document listed in condition A2 inclusive, the conditions of this approval will prevail to the extent of the inconsistency; and																	
A3	(b)	any document listed in condition A2(a) to A2(e) inclusive, the most recent document will prevail to the extent of the inconsistency.																	
A4		The Proponent must comply with any reasonable requirement(s) of the Secretary arising from the Department's assessment of:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	<p>Noted and shall be implemented throughout construction of the project. CDS-JV will incorporate any reasonable requirements from the Secretary in relation to project documentation and systems.</p>
A4	(a)	any reports, plans or correspondence that are submitted in accordance with this approval; and																	
A4	(b)	the implementation of any actions or measures contained in these reports, plans or correspondence.																	
A4A		In the event that there are differing interpretations of the terms of this approval, including in relation to a condition of this approval, the Secretary's interpretation is final.															Compliant	WCX M5 AT CDS-JV RMS	Noted.
A5		This approval will lapse five years after the date on which it is granted, unless the works of this SSI approval are physically commenced on or before that date.	Y	N	N	N	N	N	N	N	N	Commence works covered by approval	N	N/A	N/A	N/A	Compliant	CDS-JV	Establishment works for the project commenced in July 2016. Construction works commenced in August 2016.
A6		Where requested by the Secretary, the Proponent must provide evidence as to how feasible and reasonable measures were considered and taken into account.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	N/A	N/A	N/A	Compliant	CDS-JV	<p>Noted and shall be implemented throughout construction of the project. Compliance with this condition is ongoing throughout the New M5 project works.</p> <p>No requests have been made in relation to this condition in the reporting period.</p>
A6		<i>Note: Community expectations must be taken into account but it is not expected that specific community consultation will be required in every instance.</i>																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
A7		This approval does not apply to the establishment of ancillary facilities where establishment has been assessed in accordance with any applicable requirements of the Environmental Planning and Assessment Act 1979 and site establishment works commenced prior to commencement of construction.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Prior to the issue of planning approval	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	Noted. The establishment of ancillary facilities for the project is being undertaken in accordance with the approved AFMP (M5N-ES-PLN-PWD-0026).	
A8		The Proponent must ensure that all licences, permits and approvals are obtained as required by law and maintained as required throughout the life of the SSI. No condition of this approval removes the obligation for the Proponent to obtain, renew or comply with such licences, permits or approvals.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT CDS-JV RMS	The CEMP identifies the legislative and other requirements of the Project, including required licences, permits and approvals. The CTP and associated compliance reports track compliance with all identified approvals. Approvals obtained to date include: <ul style="list-style-type: none"> • SSI Approval (SSI 6788), ie this approval, dated 20 April 2016 • Environment Protection Licence (EPL 20772) dated 17 May 2016, • Environment Protection Licence (EPL 4627) dated 20 June 2016, • EPBC Approval, dated 11 July 2016. 	
A9		This approval does not apply to the operation of off-site spoil receiving locations and facilities. The receipt of spoil at these location and facilities must be undertaken in accordance with approvals or licences applying to those locations or facilities.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Tunnelling and Excavation	N	N/A	N/A	N/A	Compliant	CDS-JV	All spoil management, including approvals checks for receiving sites, will be undertaken in accordance with the Project Spoil Management Plan, as required by CoA D51. The Spoil Management Plan was approved by DP&E on 23/11/2016 (refer CoA D51) prior to commencement of tunnelling activities.	
A10		The Proponent may elect to construct and/or operate the SSI in stages. Where staging is proposed, the Proponent must submit a Staging Report to the Secretary prior to the commencement of each proposed stage. The Staging Report must provide details of:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	24/06/2016	N/A	22/12/2016	Compliant	WCX M5 AT CDS-JV RMS	The Proponent has notified the Secretary that they intend to stage the project, by way of the Staging Report (Revision 3, dated 22/12/2016). The first stage commenced in July 2016 and included site establishment of construction compounds (C1 – C11) and installation of HV power to construction compounds; the second stage commenced in August 2016 and includes continuation of establishment activities as well as surface construction activities; the third stage commenced in November 2016 and includes tunnelling activities; the fourth stage commenced in January 2017 and includes the local roads upgrades. The major stages are further broken down into substages as described in the Staging Report. The Staging Report identifies how each condition applies to each of the stages and how each condition will be complied with during the applicable stages.	
A10	(a)	how the SSI would be staged, including general details of work activities associated with each stage and the general timing of when each stage would commence; and																		
A10	(b)	details of the relevant conditions of approval, which would apply to each stage and how these will be complied with across and between the stages of the SSI.																		
A10		Where staging of the SSI is proposed, these conditions of approval are only required to be complied with at the relevant time and to the extent that they are relevant to the specific stage(s).																		
A11		The Proponent must ensure that any strategy, plan, program, or other document, required by the conditions of this approval is submitted to the Secretary no later than one month prior to the commencement of construction or of the relevant stage(s), if the SSI is to be staged, (as identified in the Staging Report), unless otherwise agreed by the Secretary. While any strategy, plan or program may be submitted on a progressive basis, the Proponent will need to ensure that the activities on site are covered by relevant and suitable strategies, plans or programs at all times; and If the submission of any strategy, plan or program is to be staged, then the relevant strategy, plan or program must clearly describe the specific stage to which the strategy, plan or program applies, the relationship of this stage to any future stages, and the trigger for updating the strategy, plan or program.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT CDS-JV RMS	Noted. The Staging Report (Revision 3, dated 22/12/2016) identifies where any strategy, plan or program is being staged and the triggers for submissions and/or updates. The Staging Report also identifies the stages to which each condition applies.	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase										Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13									
A12		The Proponent will be responsible for any breaches of the conditions of approval resulting from the actions of all persons that it invites onto the site, including contractors, sub-contractors and visitors.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	All CDS-JV employees, subcontractors and visitors are required to attend project inductions, training and awareness sessions in accordance with Element 7 of the CEMP. Ongoing and regular inspections, monitoring and audits of works associated with the project are being undertaken in accordance with Element 12 of the CEMP to verify compliance with all approvals, legal and other requirements. All non-compliances with the conditions of approval have been notified, investigated, and reported in accordance with the relevant conditions during the reporting period.
A13		In the event of a dispute between the Proponent and another public authority in relation to an applicable requirement in this approval, either party may refer the matter to the Secretary for resolution. The Secretary's determination of any such dispute will be final and binding on the parties unless further statutory approval is required.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT CDS-JV RMS	Disputes will be managed in accordance with the Community Communications Strategy (M5N-CS-PLN-PWD-0008) and this condition. No disputes which require DP&E resolution have occurred during the reporting period.	
A14		The Proponent must prepare and implement a Compliance Tracking Program to track compliance with the requirements of this approval. The Compliance Tracking Program must be submitted to the Secretary for approval prior to the commencement of construction and operate for a minimum of 24 months following commencement of operation, subject to the Secretary's review of the outcomes of the Independent Environmental Audit Report required by condition E51. The operation of the program may be extended if the Secretary determines that there has been unsatisfactory compliance. The Compliance Tracking Program must include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-Construction Construction Operation	Y	8/06/2016	25/07/2016	Ongoing	Compliant	CDS-JV WCX M5 AT RMS	The Compliance Tracking Program (CTP; M5N-ES-PRG-PWD-0002) has been approved by DP&E (25/07/2016) to track compliance with the conditions of approval and other project requirements and will operate for a minimum of 24 months following commencement of operation. Notification was provided to the Secretary for commencement of construction as follows: - Stage 2(b) & 2(c) activities (commencement at Bexley and Arncliffe) on 24/08/2016 via Teambinder correspondence WCXSTAG2-CDSJV-DPE-GEN-000059 (letter ref: A14202726); - Stage 2(a) activities (commencement at Kingsgrove) on 1/09/2016 via email correspondence to Karen Harragon (letter ref: A14289870); - Stage 2(d) activities (commencement at St Peters Interchange) on 1/09/2016 via email correspondence to Karen Harragon (letter ref: A14315600); - Stage 3 activities (commencement of tunnelling) on 29/11/2016 via email to Karen Harragon; - Stage 4 activities (commencement of local roads upgrades) on 22/12/2016 via email to Karen Harragon (letter ref: A15598506).	
A14	(a)	provision for the notification of the Secretary prior to the commencement of construction and prior to the commencement of operation of the SSI (including prior to each stage, where works are being staged);	N	N	N	Y	N	N	N	Y	N	N	24/08/2016	N/A	22/12/2016	Compliant	CDS-JV WCX M5 AT RMS			
A14	(b)	provision for periodic review of the compliance status of the SSI against the requirements of this approval and the environmental management measures committed to in the document referred to in condition A2(c);	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT CDS-JV RMS			
A14	(c)	provision for periodic reporting of compliance status to the Secretary, including but not limited to –																		
A14	(c)	(i) a Pre-Construction Compliance Report prior to the commencement of construction;	Y	Y	Y	N	N	N	N	N	N	N	17/06/2016	N/A	20/09/2016	Compliant	WCX M5 AT CDS-JV RMS			
A14	(c)	(ii) quarterly Construction Compliance Reports, for the duration of construction, and	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	30/01/2017	N/A	Ongoing	Compliant	CDS-JV WCX M5 AT RMS	The Pre-construction Compliance Report was submitted to DP&E on 17/06/2016.		
A14	(c)	a Pre-Operation Compliance Report prior to the commencement of operation; and six monthly operational compliance reports	N	N	N	N	N	N	N	Y	N	N	Not yet submitted	N/A	Not yet complete	Not yet triggered	WCX M5 AT CDS-JV RMS	The Quarterly Construction Compliance Reports provide a summary of compliance with all project requirements throughout the construction period. This QCCR 7 is the seventh quarterly construction compliance report for the project.		
A14	(d)	a program for independent environmental auditing in accordance with AS/NZS ISO 19011:2014 - Guidelines for Auditing Management Systems;	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS			
A14	(e)	mechanisms for recording environmental incidents during construction and actions taken in response to those incidents;	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	A minor update to the Compliance Tracking Program was provided to DPE on 20/12/17. The update was as a result of an external audit finding regarding the capture / storage of training records.		
A14	(f)	provision for reporting environmental incidents to the Secretary during construction, in accordance with conditions A15 and A16;	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS			
A14	(g)	procedures for rectifying any non-compliance identified during environmental auditing, review of compliance or incident management; and	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS			

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13
A14	(h)	provision for ensuring all employees, contractors and sub-contractors are aware of, and comply with, the conditions of this approval relevant to their respective activities	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	
A15		The Proponent must notify the EPA in relation to any pollution incident in carrying out the SSI as required by the Protection of the Environment Operations Act 1997. The Proponent must provide the Secretary with a record of any such notification.	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	This condition will continue to be complied with, where required in accordance with the EPL (EPL 20772 & EPL 4627), the Incident Management Plan (M5N-HS-PLN-PWD-003) and the POEO Act. This requirement is detailed in Element 9 of the CEMP. There were 2 EPA notifiable pollution events (reported to EPA Pollution Prevention Line) during the reporting period as follows: - on 28/2/18 turbid water was discharged into Wolli Creek from the WTP located at the Commercial Road compound at Kingsgrove. EPA was notified via the Pollution Line on the same day. DPE was notified via Teambinder on 16/3/18 - also on 28/2/18 a small amount of sediment laden water was discharged from a settling tank into Wolli Creek. EPA was notified via the Pollution Line on the same day. DPE was notified via Teambinder on 16/3/18.
A16		The Proponent must notify the Secretary (using the contact name and phone number notified by the Department from time to time) of any incident (other than those relating to the Protection of the Environment Operations Act 1997) with actual, or potential, significant off-site impacts on people or the biophysical environment immediately of becoming aware of the incident on weekdays, or the following business day on weekends, public holidays and site shutdown. The Proponent must provide full written details of the incident to the Secretary within seven days of the date on which the incident occurred.	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	No incidents (other than those relating to the POEO Act) with actual, or potential, significant off-site impacts on people or the biophysical environment occurred during the reporting period.
A17		The Proponent must meet the requirements of the Secretary or relevant public authority (as determined by the Secretary) to address the cause or impact of any incident, as it relates to this approval.	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV RMS	There were 2 EPA notifiable pollution events (reported to EPA Pollution Prevention Line) during the reporting period as follows: - on 28/2/18 turbid water was discharged into Wolli Creek from the WTP located at the Commercial Road compound at Kingsgrove. EPA was notified via the Pollution Line on the same day. DPE was notified via Teambinder on 16/3/18 - also on 28/2/18 a small amount of sediment laden water was discharged from a settling tank into Wolli Creek. EPA was notified via the Pollution Line on the same day. DPE was notified via Teambinder on 16/3/18.
B1		The ventilation outlets must be constructed at the locations specified in Appendices A, B and C.	N	N	N	N	N	N	Y	N	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	Detailed design for the ventilation outlets is progressing and outlets will be constructed in accordance with this Condition. Issued for Construction (IFC) Design was achieved in February 2018.	
B2		Unless otherwise approved by the Secretary, the ventilation outlets must be constructed at an approximate height of:	N	N	N	N	N	N	Y	N	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	Detailed design for the ventilation outlets is progressing and outlets will be constructed in accordance with this Condition.	
B2	(a)	the Kingsgrove ventilation outlet: RL 53 metres (AHD) being a height of 30 metres above the ground in the location shown in Figure 1 in Appendix A;	N	N	N	N	N	N	Y	N	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	(a) Kingsgrove Ventilation Outlet IFC Design was achieved in February 2018	
B2	(b)	the Arncliffe ventilation outlet: RL 39 metres (AHD) being a height of 35 metres above the ground in the location shown in Figure 2 in Appendix B; and	N	N	N	N	N	N	Y	N	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	(b) Arncliffe Ventilation Outlet IFC Design was achieved in February 2018	
B2	(c)	the St Peters ventilation outlet: RL 25.5 metres (AHD) being a height of 20 metres above the ground in the location shown in Figure 3 in Appendix C.	N	N	N	N	N	N	Y	N	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	(c) St Peters Ventilation Outlet IFC Design was achieved in February 2018 Details of compliance against this CoA is provided in the compliance tables included in each design report.	

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)		
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13	
B3		The ventilation outlet exit plane must have a minimum exit velocity or variable velocity, as detailed in the WestConnex New M5 Air Quality Assessment Report (RMS, 2015) (a component of the documents listed in condition A2), to be determined in the Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol required under condition B7. This is unless an equivalent or better environmental outcome than presented in the Proponent's most up to date air assessment can be demonstrated to the Secretary, in consultation with the EPA.	N	N	N	N	N	N	N	Y	N	Detailed Design	N	N/A	N/A	N/A	Compliant	CDS-JV	The Tunnel Ventilation System Final Design Report was achieved in February 2018 and is consistent with this requirement. Details of compliance against this CoA is provided in the compliance tables included in each design report.
B4		The tunnel ventilation system must be designed, constructed and operated to only release emissions from the ventilation outlets referred to in condition B2, and to avoid emissions from the portals and/or the emergency smoke extraction facilities at Bexley and Arncliffe. Emissions from the emergency smoke extraction facilities are excepted for emergency smoke management purposes in the event of a fire in the tunnel and periodic testing of the system as defined in the Operation Environmental Management Plan required under condition E31(g).	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV WCX M5 AT	The Tunnel Ventilation System Final Design Report was achieved in February 2018 and is consistent with this requirement. Details of compliance against this CoA is provided in the compliance tables included in each design report.
B5		The tunnel must be designed and constructed so as to allow for future modification of the ventilation system if required. The Proponent must submit a report to the Secretary demonstrating how this will be allowed for prior to finalising detailed design	N	N	N	N	N	N	N	Y	N	Construction	N	Not yet submitted	N/A	Ongoing	Compliant	CDS-JV	The Tunnel Ventilation System Final Design Report was achieved in February 2018 and is consistent with this requirement. Details of compliance against this CoA is provided in the compliance tables included in each design report.
B6		The Proponent must install ventilation outlet emission sampling points and associated safe access thereto, during construction of the ventilation outlet. The sampling points must be designed and located in accordance with the Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales (EPA, 2007, or as updated), or an equivalent methodology approved by the Secretary in consultation with the EPA.	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	The tunnel shall be designed and constructed so as to allow for sampling of the ventilation system. The relevant design reports have been issued to the EPA. Installation of emission sampling points (to be approved by AQCCC) will be reported on in the relevant quarterly compliance report. Details of compliance against this CoA is provided in the compliance tables included in each design report and are confirmed during independent certification.
B7		Prior to operation, the Proponent must prepare and implement a Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol in consultation with the Transport Management Centre. The Tunnel Ventilation, Incident Response and Traffic Management Systems Integration Protocol must be reviewed by a suitably qualified and experienced independent ventilation specialist to confirm that, before the tunnel is open to traffic, the ventilation/traffic management systems would operate together to ensure that the conditions of this approval are met. The Protocol should include a commissioning procedure to be completed before the tunnel is opened to traffic. The Protocol must be submitted to the Secretary for approval at least six months prior to the operation of the SSI. <i>Note: Tunnel ventilation design and operation, incident response triggers and procedures, and traffic management, should be fully integrated in accordance with the primary objective of ensuring the safety of motorists in the tunnel.</i>	N	N	N	N	N	N	N	Y	N	Prior to operation	Y	Not yet submitted	Not yet approved	Ongoing	Compliant	CDS-JV	The initial Incident / Traffic Management Planning workshop for WestConnex M4 East and New M5 occurred on 1/03/2017 with the Emergency Services representatives. The incident management procedures will be developed further in parallel to the completion of the design. The outcomes of this will form the basis of the system configuration and the Protocol required to be delivered by this condition.
B8		Prior to operation, the Proponent must install permanent signage at each tunnel entrance and use variable messaging signage provided at regular intervals throughout the tunnel to instruct tunnel users to close windows and turn on recirculated air. Relevant information about this instruction is to be provided on a website, operated by the Proponent, which is maintained throughout operation of the SSI.	N	N	N	N	N	N	N	Y	N	Prior to operation	N	N/A	N/A	Ongoing	Compliant	CDS-JV WCX M5 AT	Driver Advisory ITS Signage Design is expected to be certified by the IC. Signage will be specified and installed in accordance with this Condition. Compliance with this condition will be reported on in the pre-operation compliance report.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B9		Prior to finalising the detailed design of the SSI and establishing the ambient air quality monitoring stations required under condition E10 the Proponent must establish an Air Quality Community Consultative Committee (AQCCC) to provide input prior to and during the operation of the SSI. The AQCCC must:	N	N	N	Y	Y	Y	Y	Y	Y	During design	Y	N/A	N/A	Ongoing	Compliant	WCX M5 AT CDS-JV RMS	The Air Quality Community Consultative Committee (AQCCC) has been established, with community representatives appointed through an expression of interest (EOI) process. Details of the EOI process were provided to DPE on 9 June, which included details of the appointment of the independent chair. Details of the full AQCCC membership following completion of the EOI process was provided to the Department on 8th September 2017.
B9	(a)	be comprised of -																	
B9		(i) two representatives from the Proponent and tunnel operator;																	
B9		(ii) one representative from each of the relevant councils, whose attendance is only required when considering matters relevant to their respective local government area;																	
B9		(iii) three representatives from the local community adjacent to the St Peters ventilation facility or three representatives from the local community adjacent to the Kingsgrove ventilation facility or three representatives adjacent to the Arncliffe ventilation facility whose attendance is only required when considering matters relevant to their respective local area, and whose appointment has been approved by an expression of interest process conducted by the Proponent in consultation with the Secretary, and																	
B9		a Chair who is an independent party put forward by the Proponent and approved by the Secretary;																	
B9	(b)	meet at least four times a year, or as otherwise agreed by the chair and the Secretary;																	
B9	(c)	review and provide advice on the location of the air quality monitoring stations required under condition E10, operation environmental management plans and other operation stage documents, compliance tracking reporting, audit reports, or complaints as they relate to air quality; and																	
B9	(d)	provide advice on the dissemination of monitoring results and other information on air quality issues																	
B9		The AQCCC must operate for up to two years after commencement of operation, or as otherwise approved or directed by the Secretary, in consultation with the Chair.																	
B10		The Proponent must offset the entire community of the Environmental Protection and Biodiversity Conservation Act 1999 listed Cooks River/Castlereagh Ironbark Forest Critically Endangered Ecological Community located at the site adjacent to Rosebank Avenue between Beverly Grove and Canterbury Golf Course. Construction works involving impacts to the listed community must not commence until the offsets required have been fully identified and evidence provided that they should be achievable. All ecosystem credits proposed to provide biodiversity offsets for this community must be generated by native vegetation meeting the definition of this ecological community under the Environment Protection and Biodiversity Conservation Act 1999. Calculation of the credits required for that part of the community not directly impacted by the project (approximately 0.4 hectares) is to be calculated using a pro-rata assessment (i.e. approximate 0.4 hectares divided by area of community directly impacted).	N	N	N	Y	N	N	N	N	N	Construction	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	A Biodiversity Offset Package is being developed generally in accordance with the Biodiversity Offset Strategy included in Appendix T of the EIS. The entire Cooks River/Castlereagh Ironbark Forest Critically Endangered Ecological Community (approximately 1.8 hectares) will be offset, in accordance with this condition. This is described in Section 6.4 of the approved Construction Flora and Fauna Management Plan (M5N-ES-PLN-PWD-0007). The December 2017 - March 2018 progress report was submitted to DPE on 7th May 2018.
B11		The Proponent must offset impacts to the Paperbark Swamp Forest and Green and Golden Bell Frog in accordance with the requirements of the Framework for Biodiversity Assessment.	N	N	N	N	N	Y	N	N	N	Construction	N	N/A	N/A	Not yet complete	Compliant	WCX M5 AT CDS-JV	Impacts to the Paperbark Swamp Forest and Green and Golden Bell Frog will be offset in accordance with the methodology outlined in the Biodiversity Offset Strategy included in Appendix T of the EIS, which is in accordance with the Framework for Biodiversity Assessment. This will be detailed in the Biodiversity Offset Package in accordance with condition B13. Note: On 13 October 2016 biodiversity credits for the Paperbark Swamp Forest and Green & Golden Bell Frog were secured. As required by the biobanking scheme, the credits were retired on 22 December 2016 to complete the offset. A copy of the credit retirement report was submitted to both the Secretary and Department of Environment and Energy (DEE) on 20 January 2017 as required by Condition B13

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B12		The Proponent must prepare a report which details the progress made towards securing the offsets described in the Biodiversity Offset Strategy presented in the document referred to in condition A2(b) and required by conditions B10 and B11. The report must be submitted to the Secretary for approval prior to the commencement of any works that may impact on the vegetation communities and Green and Golden Bell Frog and its habitat.	N	N	N	Y	N	Y	N	N	N	Construction	Y	11/05/2016	31/05/2016	31/05/2016	Compliant	WCX M5 AT CDS-JV	On 13 October 2016 biodiversity credits for the Green & Golden Bell Frog (and Paperbark Swamp Forest) were secured. As required by the biobanking scheme, the credits were retired on 22 December 2016 to complete the offset. A copy of the credit retirement report was submitted to both the Secretary and Department of Environment and Energy (DEE) on 20 January 2017 as required by Condition B13 The December 2017 - March 2018 progress report was submitted to DPE on 7th May 2018.
B13		Within 12 months of the commencement of construction, unless otherwise agreed by the Secretary, the Proponent must develop and submit to the Secretary for approval, a Biodiversity Offset Package. The Package must be prepared in consultation with OEH and DoE and confirm how the impacts of the SSI will be offset. The Package must be consistent with the biodiversity offset strategy requirements of the NSW Biodiversity Offsets Policy for Major Projects (OEH, 2014). The Package must include, but not necessarily be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Detailed Design, Operation	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	WCX M5 AT CDS-JV	A Biodiversity Offset Package is under development and is being prepared in consultation with OEH and DoE. The Package is being prepared in accordance with the Biodiversity Offset Strategy outlined in Appendix T of the EIS. Total offsets for the Cooks River/Castlereagh Ironbark Forest Critically Endangered Ecological Community will also be developed in accordance with condition B10. The Package is required to be submitted to DP&E within 12 months of the commencement of construction, ie prior to 24/08/2017. The Biodiversity Offset Package was formally submitted to DPE on 6th December 2017. A request for an extension of time (to March 31st 2019) in relation to securing of offsets for the Castlereagh Iron Bark forest was submitted to DPE on 19th June 2018.
B13	(a)	identification of the number of biodiversity credits required to offset the impacts of the SSI;																	
B13	(b)	details on the biodiversity credits identified to offset the impacts of the SSI and evidence that they can be attained and secured in accordance with the NSW Biodiversity Offsets Policy for Major Projects; and																	
B13	(c)	for offsets not secured through the retirement of biodiversity credits, details on the supplementary measures that would be implemented to offset the residual impacts, in accordance with Appendix B of the NSW Biodiversity Offsets Policy for Major Projects and the Framework for Biodiversity Assessment (OEH, 2014).																	
B13		All required offsets must be secured within two years of the commencement of construction unless otherwise agreed by the Secretary, in consultation with the OEH and DoE. The Proponent must submit to the Secretary and DoE a copy of the credit retirement report issued by the OEH once the offsets are secured, within one month of receiving the report.																	
B13		Should supplementary measures be proposed, the Package must also provide details on:																	
B13	(a)	the management and monitoring requirements for compensatory habitat works and other biodiversity offset measures proposed to ensure the outcomes of the package are achieved, including:																	
B13		(i) the monitoring of condition of species and the ecological communities at offset (including translocation) locations,																	
B13		(ii) the methodology for the monitoring program(s), including the number and location of offset monitoring sites, and the sampling frequency at these sites;																	
B13		(iii) provisions for the annual reporting of the monitoring results to the Department, OEH and DoE and the public for a set period of time, as determined in consultation with OEH and DoE;																	
B13		timing and responsibilities for the implementation of the supplementary measures; and																	
B13	(b)	processes and/or measures that would be implemented to ensure that any land offsets are protected and managed in perpetuity.																	
B13		The supplementary measures must be implemented by the Proponent according to the timeframes set out in the Biodiversity Offset Package, unless otherwise agreed by the Secretary.																	
B14		The Proponent must prepare and submit to the Secretary for approval an updated Green and Golden Bell Frog Plan of Management for the Arncliffe population of Green and Golden Bell Frog prior to commencing construction at the Arncliffe construction compound. The Plan must be developed from the Green and Golden Bell Frog Management Plan presented in the document referred to in condition A2(b), by a suitably qualified and experienced frog specialist, in consultation with OEH. The updated Plan must include, but not necessarily be limited to:	N	N	N	N	N	Y	N	N	N	Pre-construction Construction	Y	9/05/2016	17/05/2016	17/05/2016	Compliant	WCX M5 AT	The updated POM was submitted to DPE on 28 September 2017 with comments received on 5/12/17 and 31/1/18. The POM was updated during the reporting period in consultation with DPE with a revised POM (Rev 22) re-submitted 11 June 2018 (outside reporting period).

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13
B14	(a)	an adaptive monitoring program to assess the effectiveness of the construction and operational mitigation measures and ongoing survival of the Arnccliffe population at the Kogarah Golf Course. The monitoring program must –																
B14		(i) detail the monitoring that would be undertaken during construction to ascertain the effectiveness of the on-site management and mitigation measures at limiting impacts on the Green and Golden Bell Frogs, NSW Government Department of Planning and Environment																
B14		(ii) include provision for ongoing monitoring of the Arnccliffe population during operation of the SSI until such time as the use and effectiveness of the proposed mitigation measures can be demonstrated to have been achieved over a minimum of three generations of frogs, unless otherwise agreed by the Secretary in consultation with OEH																
B14		(iii) nominate the performance criteria against which the ongoing survival of the Arnccliffe population at the Kogarah Golf Course will be measured during construction and operation of the SSI, and the timing and responsibilities for monitoring during construction and operation,																
B14		(iv) include goals and performance indicators to measure the effectiveness of the mitigation measures that are specific, measurable, achievable, realistic and timely (SMART),																
B14		(v) provide details of contingency measures and corrective actions that would be implemented in the event of reductions in population numbers, habitat usage and distribution and movement of the Green and Golden Bell Frog, and																
B14		address densities, distribution and habitat use;																
B14	(b)	evidence of consultation with the OEH and how its comments have been addressed in the updated Plan;																
B14	(c)	mechanisms for the ongoing monitoring, review and amendment of this Plan; and																
B14	(d)	mechanisms for annual reporting of the monitoring results to the Secretary and publication of the annual report on the Proponent's website.																
B14		The Green and Golden Bell Frog Management Plan must be implemented.																
B15		The Proponent must prepare and submit to the Secretary for approval within three months of the commencement of construction of the SSI, unless otherwise agreed by the Secretary, an updated Habitat Creation and Captive Breeding Plan. The Plan must be developed from the Habitat Creation and Captive Breeding Plan - Green and Golden Bell Frog at Arnccliffe presented in the document referred to in condition A2(c), by a suitably qualified and experienced frog specialist, in consultation with OEH. The updated Plan must include, but not necessarily be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	20/08/2016	Not yet approved	Not yet complete	Compliant	WCX M5 AT
B15	(a)	an adaptive monitoring program to assess the success of the habitat creation and survival and breeding of the released Green and Golden Bell Frog population at the created Marsh Street habitat area. The monitoring program must include –																
B15		(i) details on the monitoring that would be undertaken to ascertain the effectiveness of the breeding plan, colonisation of the Marsh Street habitat and connectivity with the Kogarah Golf Course;																
B15		(ii) provision for ongoing monitoring of the Green and Golden Bell Frog population, including densities, distribution and habitat use;																
B15		(iii) the performance criteria against which the ongoing survival of the frog population will be measured;																
B15		(iv) performance indicators that are specific, measurable, achievable, realistic and timely (SMART);																
B15		(v) details on the timing and responsibilities for monitoring, and																
B15		details of contingency measures and corrective actions that would be implemented in the event of reductions in population numbers, habitat usage and distribution and movement of the Green and Golden Bell Frog;																
B15	(b)	details on the husbandry protocols that would be implemented including the experts involved and facility that would conduct the captive breeding program;																
B15	(c)	adherence to the Guidelines for minimising disease risks associated with captive breeding, raising and restocking programs for Australian frogs (Murray et al, 2011);																
B15	(d)	processes to ensure that frogs are also available for release at the breeding ponds at the Kogarah Golf Course in the event that the existing population becomes extinct;																
B15	(e)	detailed disease and predator protocols for the released frogs;																

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B15	(f)	processes for certifying that imported landscaping materials are disease free;																	
B15	(g)	ongoing maintenance and management procedures for the Marsh Street habitat and Green and Golden Bell Frog Population, including timing and responsibilities; and																	
B15	(h)	evidence of consultation with the OEH and how its comments have been addressed in the updated Plan;																	
B15	(i)	responsibilities for the timing and implementation of the Plan;																	
B15	(j)	mechanisms for the ongoing monitoring, review and amendment of this Plan; and																	
B15	(k)	mechanisms for annual reporting of the monitoring results to the Secretary and publication of the annual report on the Proponent's website.																	
B15		The Habitat Creation and Captive Breeding Program must be implemented and the Marsh Street habitat area established within 12 months of the commencement of construction, unless otherwise agreed by the Secretary.																	
B16		Where the results of monitoring undertaken in accordance with condition B14(i) indicates that the implemented mitigation measures at the Kogarah Golf Course are ineffective or adverse changes to the population have occurred, the Proponent must provide the Secretary, within one month of recording the changes, notification of the adverse changes and details of the corrective actions/management measures that are proposed to be implemented. The corrective actions/management measures must be developed in consultation with the OEH.	N	N	N	N	N	Y	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	WCX M5 AT CDS-JV	Monitoring is being undertaken in accordance with the Green and Golden Bell Frog Plan of Management (approved by the Secretary on 17/05/16).
B16		For the purpose of this condition, an 'adverse change' means an observed change in the abundance, growth or structure of the Arncliffe population of Green and Golden Bell Frogs. This includes, but is not limited to:																	
B16	(a)	a decrease in the overall abundance of Green and Golden Bell Frogs in the Arncliffe population;																	
B16	(b)	a shift in the population structure, such as a proportional decrease in the number of sexually mature males or females;																	
B16	(c)	a change in the population growth, such as the documented loss of cohorts of adults and/or juveniles from the [Arncliffe] population; and/or																	
B16	(d)	an increase in the occurrence of a known threat to the survival of individuals of this species at each life stage, including but not limited to the presence of Plague Minnow (Gambusia affinis) and/or Chytrid Fungus (Phylum chytridiomycota).																	
B17		If, after 12 months, the corrective actions/mitigation measures are shown to be unsuccessful, the Proponent must submit to the Secretary, for approval, a further offset for the impacts to that part of the Arncliffe population occurring at the Kogarah Golf Course. The approved offset must be in place within 12 months of the Secretary's approval, unless otherwise agreed by the Secretary. The offset must require the retirement of Green and Golden Bell Frog species credits calculated in accordance with the Framework for Biodiversity Assessment, from a BioBanking agreement that includes a breeding site for this species.	N	N	N	N	N	Y	N	Y	N	Construction & Operation if triggered	Y	N/A	N/A	N/A	Not yet triggered	WCX M5 AT	Further offsets will be provided in accordance with this condition if required.
B18		In the event that the existing Arncliffe population at the Kogarah Golf Course becomes extinct, in addition to the additional offset requirements of condition B17, the Proponent must prepare and implement a program for the release of Green and Golden Bell Frogs from the captive breeding program (undertaken in accordance with condition B15) into the Kogarah Golf Course. The release program must be developed in consultation with the OEH and submitted to the Secretary for approval within 12 months of the local extinction being recorded and before the frogs are released. The release program must be implemented.	N	N	N	N	N	Y	N	Y	N	Construction & Operation if triggered	Y	N/A	N/A	N/A	Not yet triggered	WCX M5 AT	A program for the release of Green and Golden Bell Frogs will be developed as required by this condition should the existing population become extinct.
B19		In the event that the release of Green and Golden Bell Frogs from the captive breeding program is unsuccessful, the Proponent must investigate translocation from an alternate population. Any translocation would require licensing under the National Parks and Wildlife Act 1974.	N	N	N	N	N	Y	N	Y	N	Construction, operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT	Options for translocation will be investigated should the release of Green and Golden Bell Frogs required in the case of condition B18 be unsuccessful.

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
B20		Except as may be provided by an EPL, the SSI must be constructed and operated to comply with section 120 of the Protection of the Environment Operations Act 1997, which prohibits the pollution of waters.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction, construction	N	N/A	N/A	N/A	Non-Compliant	CDS-JV	<p>The project is being designed and constructed to avoid water pollution. A Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005) has been approved as part of the CEMP and is being implemented for construction. The CSWQSP includes environmental measures to control and manage construction water (Section 7).</p> <p>All discharges to waterways are required to be in accordance with the Manage Soil and Water Procedure (M5N-ES-PRC-PWD-0035) and the Water Quality Plan & Monitoring Program (M5N-ES-PLN-PWD-0027) to meet the requirements of the project EPLs (#20772 and #4627).</p> <p>Note: There were 2 EPA notifiable pollution events (reported to EPA Pollution Prevention Line) during the reporting period as follows:</p> <ul style="list-style-type: none"> - on 28/2/18 turbid water was discharged into Wolli Creek from the WTP located at the Commercial Road compound at Kingsgrove. EPA was notified via the Pollution Line on the same day. DPE was notified via Teambinder on 16/3/18 - also on 28/2/18 a small amount of sediment laden water was discharged from a settling tank into Wolli Creek. EPA was notified via the Pollution Line on the same day. DPE was notified via Teambinder on 16/3/18.
B21		All activities taking place in, on or under waterfront land, as defined in the Water Management Act 2000 should be conducted generally in accordance with the Guidelines for Controlled Activities on Waterfront Land (DPI, 2012).	Y	Y	Y	Y	Y	N	N	Y	Y	Pre-construction, construction	N	N/A	N/A	N/A	Compliant	CDS-JV	<p>This requirement has been addressed in detailed design and Sections 5.7 and 7.1 of the approved CSWQSP (M5N-ES-PLN-PWD-0005) and the approved Construction Flora and Fauna Sub-plan (CFFSP; M5N-ES-PLN-PWD-0007).</p> <p>Compliance with this condition and the requirements of the CSWQSP and CFFSP are monitored through regular inspection and audit. No non-compliances have occurred for this condition in the reporting period.</p>
B22		Watercourse crossings, including temporary work platforms, waterway crossings and/or coffer dams, where feasible and reasonable, must be consistent with the NSW Guidelines for Controlled Activities Watercourse Crossings (DPI, 2012), Why do Fish Need to Cross the Road? Fish Passage Requirements for Waterway Crossings (Fairfull and Witheridge, 2003), Policy and Guidelines for Fish Friendly Waterway Crossings (NSW Fisheries February, 2004), and Policy and Guidelines for Fish Habitat Conservation and Management (DPI Fisheries, 2013). Where multiple cell culverts are proposed for crossings of fish habitat streams, at least one cell must be provided for fish passage, with an invert or bed level that mimics watercourse flows.	N	N	N	Y	Y	Y	Y	N	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>This requirement has been addressed in detailed design and Sections 5.7 and 7.1 of the approved CSWQSP (M5N-ES-PLN-PWD-0005).</p> <p>Watercourse crossings will be installed across Alexandra Canal and the McDonauldton Stormwater Channel at Munni Street, both part of the Local Roads upgrade works. Drainage works will also impact on Alexandra Canal and Wolli Creek at Kingsgrove.</p> <p>Any proposed watercourse crossings, work platforms, temporary crossings or coffer dams will be designed in accordance with the referenced documents.</p> <p>No construction works that trigger this condition have commenced in the reporting period. Compliance with this condition will be reported in subsequent quarterly compliance reports.</p>
B23		A Flood Mitigation Strategy must be prepared and implemented in respect of the flood prone land and overland flow paths for the waterways and catchments in the vicinity of the SSI. The Flood Mitigation Strategy must be designed to ensure that the SSI, where feasible and reasonable, does not worsen existing flooding characteristics in the vicinity of the SSI during construction and operation. The Flood Mitigation Strategy must include but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Prior to commencement of works which have been identified in the documents listed in condition A2(b) and A2(c) as potentially increasing flood levels or as otherwise agreed by the Secretary	N	25/05/2016	N/A	Not yet complete	Compliant	CDS-JV	<p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
B23	(a)	the identification of flood risks to the SSI and adjoining areas, including further modelling and the consideration of local drainage catchment assessments, and climate change implications on rainfall and drainage characteristics. This must consider blockages of waterway structures from floating debris in its flood level modelling;																		
B23	(b)	a floor level survey to verify whether inundation would be above the floor levels of residential, commercial and/or industrial buildings;																		
B23	(c)	the identification of design and mitigation measures that would be implemented to protect proposed operations;																		
B23	(d)	not worsen existing flooding characteristics within and in the vicinity of the SSI boundary during construction and operation, including soil erosion and scouring;																		
B23	(e)	consideration of limiting flooding characteristics to the following levels:																		
B23	(i)	a maximum increase in inundation time of one hour in a 1 in 100 year ARI rainfall event;																		
B23	(ii)	a maximum increase of 10 mm in inundation at properties where floor levels are currently exceeded in a 1 in 100 year ARI rainfall event;																		
B23	(iii)	a maximum increase of 50 mm in inundation at properties where floor levels would not be exceeded in a 1 in 100 year ARI rainfall event; and																		
B23	(iv)	no inundation of floor levels which are currently not inundated in a 1 in 100 year ARI rainfall event,																		
B23		or else provide alternative flood mitigation solutions consistent with the intent of these limits;																		
B23	(f)	the processes and actions committed to in the mitigation measures referred to in conditions A2(b) and A2(c);																		
B23	(g)	the identification of measures to be implemented to minimise scour and dissipate energy at locations where flood velocities are predicted to increase as a result of the SSI and cause localised soil erosion or scour;																		
B23	(h)	reconsideration of the proposed flood storage along Marsh Street with the intent of incorporating the flood storage requirements of the SSI into the proposed flood storage for the Cooks Cove development																		
B23	(i)	identification of drainage system upgrades including those upgrades considered as mitigation measures and identified during the processes outlined in condition B29; and																		
B23	(j)	identification of the timing and maintenance responsibility of any necessary works.																		
B23		The Flood Mitigation Strategy must be prepared by a suitably qualified and experienced person in consultation with directly affected landowners, Sydney Water, OEH, and relevant councils.																		
B23		The Flood Mitigation Strategy must be peer reviewed and confirmed as meeting the requirements of this condition by a suitably qualified and experienced independent hydrological engineer.																		
B23		The Flood Mitigation Strategy must be submitted to the Secretary and the relevant council(s) prior to the commencement of works which have been identified in the documents listed in condition A2(b) and A2(c) as potentially increasing flood levels, or as otherwise agreed by the Secretary																		
B24		All relevant information must be provided to the relevant council and/or NSW State Emergency Service, to assist in the preparation of any new or necessary update(s) to the relevant plans and documents in relation to flooding, to reflect changes in flooding levels, flows and characteristics as a result of the SSI.	N	N	N	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Not yet complete	Not yet triggered	CDS-JV	Once finalised, the Flood Mitigation Strategy and relevant flood information will be provided to the NSW State Emergency Service and the following councils: <ul style="list-style-type: none"> • City of Sydney, • Georges River Council, • Inner West Council, • City of Botany Bay Council, • Rockdale City Council, • Canterbury-Bankstown City Council. 	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B25		Unless otherwise agreed by the Secretary, a Flood Review Report(s) must be prepared within three months after the first defined flood event for any of the following flood magnitudes – the 5 year ARI event, 20 year ARI event, 100 year ARI event and probable maximum flood - to assess the actual flood impact against those predicted in Appendix P of the document referred to in condition A2(b). The Flood Review Report(s) must be prepared by an appropriately qualified person(s) and include:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Subsequent to first defined flood	N	Not yet submitted	N/A	Not yet complete	Not yet triggered	CDS-JV	This requirement relates to post-construction flood impacts and will therefore be reported in the relevant operational compliance report subsequent to the identified flood event.
B25	(a)	identification of the properties and infrastructure affected by flooding during the reportable event;																	
B25	(b)	a comparison of the actual extent, level, velocity and duration of the flooding event against the impacts predicted in Appendix P of the document referred to in condition A2(b), or as otherwise altered by the Flood Mitigation Strategy; and																	
B25	(c)	where the actual extent and level of flooding exceeds the predicted level with the consequent effect of adversely impacting of property(ies), structures and infrastructure, identification of the measures to be implemented to reduce future impacts of flooding related to the SSI works including the timing and responsibilities for implementation.																	
B25		Flood mitigation measures must be developed in consultation with the affected property/structure/infrastructure owners, OEH and the relevant council.																	
B25		A copy of the Flood Mitigation Report(s) must be submitted to the Secretary and relevant council(s) within one month of finalising the report(s).																	
B26		The Proponent must take all feasible and reasonable measures to limit operational groundwater inflows into each tunnel to no greater than one litre per second across any given kilometre.	N	N	N	N	N	N	N	Y	N	Prior to finalisation of tunnel design Operation	N	N/A	N/A	N/A	Compliant	CDS-JV	Feasible and reasonable measures to limit operational groundwater inflows have been addressed in the following reports, which are now finalised: - Tunnel Water Resisting Lining Systems - Tunnel Groundwater Control Systems - Tunnel Ground Improvement Grouting.
B27		The Proponent must undertake further modelling of groundwater drawdown, tunnel inflows and saline water migration prior to finalising the design of the tunnel and undertaking any works that would impact on groundwater flows or levels. The modelling must be undertaken in consultation with DPI (Water) and include the results of at least 12 months of current baseline groundwater monitoring data. The results of the modelling must be documented in a Groundwater Modelling Report. The Groundwater Modelling Report must be finalised in accordance with the Australian Groundwater Modelling Guidelines (National Water Commission, 2012) and prepared in consultation with DPI (Water). The Groundwater Modelling Report must include, but not be limited to:	N	N	N	N	N	N	N	Y	N	Prior to finalisation of tunnel design	N	3/02/2017	N/A	Not yet complete	Compliant	CDS-JV	This condition is addressed in the Hydrogeological Design Report M5N-GOL-DRT-100-200-GT-1525. Comments received from DPI Water in September 2016 were addressed in Rev K of the report, issued in October 2016. The final report was submitted to DP&E 3/02/2017. Comments have been received from DP&E and the report has been updated and resubmitted to DP&E and DPI Water on 4/05/2017. Further comments from DP&E were received on 10/5/17 with a response provided 30/5/17. Letter received from DPI on 28/6/17 advising that DPI is satisfied with the Groundwater Modelling Report.
B27	(a)	justification for layer choice;																	
B27	(b)	specification of matrix hydraulic and storage parameters for each layer																	
B27	(c)	statistical evaluation of the model's calibration;																	
B27	(d)	details of the groundwater monitoring data inputs (levels and quality);																	
B27	(e)	details of the proposed groundwater model update and validation as additional data is collected;																	
B27	(f)	assessment of impacts of groundwater drawdown, taking into consideration the NSW Aquifer Interference Policy (DPI, 2012), including potential impacts on licensed bores and groundwater dependent ecosystems;																	
B27	(g)	a comparison of the results with the modelling results detailed in the document referred to in condition A2(b); and																	
B27	(h)	documentation of any additional measures that would be implemented to manage and/or mitigate groundwater impacts not previously identified or identified but at a smaller scale.																	
B27		A copy of the Groundwater Modelling Report must be submitted to the Secretary prior to finalising the tunnel design. The Groundwater Modelling Report must include details of consultation with DPI (Water)																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
B28		A Water Quality Plan and Monitoring Program must be prepared and implemented to monitor and avoid or mitigate impacts on surface and groundwater quality and resources, during construction and operation. The Water Quality Plan and Monitoring Program must be developed in consultation with DPI (Water), Sydney Water and relevant councils, and must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Prior to construction	Y	8/06/2016	3/08/2016	Ongoing	Compliant	CDS-JV	Consultation with DPI Water was completed in September 2017 (prior to the reporting period) and DPE were advised on 13 September 2017 that no further amendments were required to the Groundwater Baseline Report.	
B28	(a)	identification of works and activities during construction and operation of the SSI, including tunnel discharge, runoff, emergencies and spill events, that have the potential to impact on groundwater quality, levels or potentiometric pressure (in confined aquifers), and surface water quality of potentially affected watercourses and riparian land;																		
B28	(b)	a risk management framework for evaluation of the risks to groundwater and surface water resources and dependent ecosystems as a result of groundwater inflows to the tunnels or discharges to surface water receiving environments, including definition of trigger values for contingency and ameliorative measures;																		
B28	(c)	the identification of environmental management measures that would be implemented to manage impacts to surface waters and groundwater during construction and operation, including water treatment, erosion and sediment control and stormwater management measures consistent with Water Sensitive Urban Design measures, where relevant, and consistent with the measures detailed in the documents listed in conditions A2(b) and A2(c);																		
B28	(d)	details of construction water treatment plants and the operational water treatment plants, including treatment processes, discharge water quality criteria (taking into consideration any water uses and proposed rehabilitation measures downstream of the discharge locations), discharge locations and rates (and justification for their location), treatment capacity, and any proposed on-site storage of flows;																		
B28	(e)	commitment to designing discharge points into watercourses affected by the SSI to emulate a natural stream system, where feasible and reasonable, or where emulation cannot be achieved, adequate scour protection measures are to be implemented;																		
B28	(f)	consideration of any naturalisation or rehabilitation programs occurring upstream or downstream of waterways or drainage lines intersected by the SSI, including the Wolli Creek Riparian Corridor Management Plan;																		
B28	(g)	the presentation of water quality objectives, standards, environmental values and parameters against which any changes to water quality will be assessed, based on the Australian and New Zealand Guidelines for Fresh and Marine Water Quality (Agriculture and Resource Management Council of Australia and New Zealand and the Australian and New Zealand Environment and Conservation Council, 2000). Where alternate guidelines are used to establish water quality objectives (including the levels for protection of aquatic ecosystems in receiving waters), justification for this must be provided. In particular, justification must be provided for the classification of waterways as 'highly disturbed' versus 'slightly to moderately disturbed' receiving environments;																		
B28	(h)	details on the current water quality, including at least 12 months of representative background monitoring data (including but not limited to representative data collected by the relevant councils, agencies and organisations where readily available) for surface and groundwater quality, levels and potentiometric pressures (in confined aquifers), to establish baseline water conditions prior to the commencement of construction;																		
B28	(i)	monitoring of the quality of discharges from construction and operational water treatment plants;																		
B28	(j)	identification of construction and operational phase surface water and groundwater monitoring locations including watercourses and waterbodies which are representative of the potential extent of impacts from the SSI, including the relevant analytes and frequency of monitoring;																		
B28	(k)	groundwater monitoring must be able to demonstrate that groundwater discharge quality is consistent with supporting the water quality objectives defined in accordance with B28(g) and include, but not be limited to -																		
B28		(iii) sites in the vicinity of Bardwell Park (to confirm groundwater quality),																		
B28		(iv) inside and outside the cut-off wall at the Alexandria Landfill,																		

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B28		(v) monitoring of groundwater levels at Stotts Reserve, southern bank of Wollie Creek behind the Wollie Creek station and forested areas along Bardwell Creek to ascertain potential impacts on groundwater dependent ecosystems, and																	
B28	(l)	monitoring of drawdown along the alignment of the tunnels;																	
B28	(m)	details on the condition and status of licensed bores likely to be impacted by the SSI;																	
B28	(n)	commitment to a minimum monitoring period of three years following the completion of construction or until the affected waterways and/or groundwater resources are certified by a suitably qualified and experienced independent expert as being rehabilitated to an acceptable condition, unless otherwise approved or directed by the Secretary. The monitoring must also confirm the establishment of operational water control measures (such as sedimentation basins and vegetation swales);																	
B28	(o)	details of how the potential impact of discharges on receiving waters would be avoided or minimised, including design and operational measures incorporated into the SSI to protect water quality and, where feasible and reasonable, enhance water quality over time;																	
B28	(p)	contingency and ameliorative measures in the event that adverse impacts to water quality or groundwater flows, levels or potentiometric pressures (in confined aquifers) are identified, with reference to the impact triggers defined in accordance with B28(b);																	
B28	(q)	identification of and commitment to 'make good' provisions for groundwater users to be implemented in the event of a decline in water supply levels, quality and quantity from existing bores associated with groundwater changes from either construction and/or ongoing operational dewatering caused by the SSI;																	
B28	(r)	procedures for monitoring of streambed fracturing;																	
B28	(s)	procedures for monitoring and annual reporting of extracted groundwater volumes to DPI (Water) for a minimum monitoring period of three years following completion of construction, unless otherwise approved or directed by the Secretary; and																	
B28		procedures for annual reporting of the monitoring results to the Secretary, DPI (Water), and the relevant councils.																	
B28		The Water Quality Plan and Monitoring Program must be submitted to the Secretary for approval prior to the commencement of construction of the SSI, unless otherwise agreed by the Secretary. A copy of the Water Quality Plan and Monitoring Program must be submitted to the DPI (Water), Sydney Water and relevant councils prior to its implementation.																	
B28		Nothing in this condition prevents the Proponent from preparing separate Water Quality and Monitoring Programs for the construction and operational stages of the SSI. Where a separate Water Quality and Monitoring Program is prepared for the operation of the SSI, this must be submitted to the Secretary for approval at least six months prior to the commencement of operation of the SSI.																	
B29		The Proponent must undertake further hydrological and hydraulic modelling based on the detailed design of the SSI to determine the ability of the receiving drainage systems to effectively convey pavement drainage from the SSI once operational. The modelling must be undertaken in consultation with the relevant council(s) and the outcomes documented in a Stormwater Drainage Report. The Stormwater Drainage Report must:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Prior to drainage works	N	Not yet submitted	N/A	Not yet complete	Compliant	CDS-JV	The Stormwater Drainage Report has been developed in consultation with Sydney Water and the relevant Councils. The Stormwater Drainage Report was submitted to DP&E on 12/05/2017, prior to the commencement of the relevant new or modified operational drainage works. Flood modelling reports are currently being updated due to new and ongoing design changes which have necessitated some re-modelling. This will allow the Stormwater Drainage Report to be updated and submitted to DPE for approval in June 2018.
B29	(a)	confirm the location, size and capacity of all drainage basin structures associated with the operation of the SSI;																	
B29	(b)	assess the potential impacts of pavement drainage discharges from the SSI drainage systems on the receiving environment including the hydrology (water quality and quantity) of receiving waterways, riparian vegetation, aquatic ecology and property;																	
B29	(c)	identify all feasible and reasonable mitigation measures to be implemented where pavement drainage from the SSI drainage systems is predicted to adversely impact on the receiving environment;																	
B29	(d)	where pavement drainage from the SSI flows to a council stormwater drainage system, confirm the location of the cross drainage point and, where available, use drainage information obtained from the relevant council, to –																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B29	(d)	(i) confirm the capacity of the council's drainage system and its ability to receive and convey the flows,																	
B29	(d)	(ii) identify any consequent upstream and downstream impacts on cross drainage infrastructure capacity,																	
B29	(d)	(iii) assess the impacts on the receiving environment at the final outflow point resulting from any additional flow volume (including, but not limited to, scour, flooding, water quality impacts, and impacts on riparian vegetation, aquatic ecology and property), and																	
B29	(d)	identify all feasible and reasonable mitigation measures to be implemented where increased flows through cross drainage systems adversely impact on council drainage infrastructure and the receiving environment; and																	
B29	(e)	set out a clear time frame for the implementation of mitigation measures.																	
B29		The Stormwater Drainage Report must be submitted to the Secretary prior to the commencement of any new operational drainage works, modifications to existing stormwater drainage works, or construction of hard surfaces associated with the operation of the SSI that would result in runoff to existing or new stormwater drainage systems, unless otherwise agreed by the Secretary.																	
B30		The Proponent must prepare a Water Reuse Strategy which sets out feasible and reasonable options for the reuse of collected stormwater and groundwater during construction and operation of the SSI. The Water Reuse Strategy must include, but not be limited to:	N	N	N	N	N	N	N	Y	N	Prior to tunnelling works	Y	15/09/2016	3/11/2016	24/11/2016 (Construction-phase Strategy)	Compliant	CDS-JV	The Water Reuse Strategy is being prepared in 2 stages, ie for construction and operation. The Water Reuse Strategy for construction has been conditionally approved by DP&E on 3/11/2016. An updated Strategy was submitted to DP&E on 24/11/2016 to address the conditions. The Strategy was updated in September 2017 to address opportunities for water reuse at the Local Roads construction compounds/sites and the use of treated groundwater, via WTP's, for tunnelling activities. An updated Strategy was submitted to DPE on 16/2/18. The updated Strategy included a memo (draft memo was provided to the ER in both December 2017 and January 2018 for review / comment) detailing the investigation undertaken by the Project into the potential re-use of groundwater in 2017 to satisfy the requirements of the reasonable and feasible test. The operational phase Water Reuse Strategy will be submitted to DP&E at least six months prior to the commencement of operation.
B30	(a)	evaluation of all feasible and reasonable reuse options;																	
B30	(b)	details on the preferred reuse option(s), including volumes of water to be reuse, proposed reuse locations and/or activities, proposed treatment (if required), and any additional licences or approvals that may be required; and																	
B30	(c)	a time frame for the implementation of the preferred reuse option(s).																	
B30		Justification must be provided in the event that it is concluded that no feasible or reasonable reuse options prevail.																	
B30		A copy of the Water Reuse Strategy must be submitted to the Secretary for approval prior to commencement of tunnelling works.																	
B30		Nothing in this condition prevents the Proponent from preparing separate Water Reuse Strategies for the construction and operational phases of the SSI. Where a separate Strategy is prepared for the operation of the SSI, this must be submitted to the Secretary for approval at least six months prior to the commencement of operation of the SSI.																	
B31		Prior to the commencement of any activities that would result in the disturbance of land and/or soil, or as otherwise agreed by the Secretary, in areas identified as having a moderate to high risk of contamination, a Soil Contamination Report must be prepared by a suitably qualified person(s) in accordance with the requirements of the Contaminated Land Management Act 1997 and associated guidelines, detailing the outcomes of Phase 2 contamination investigations within these areas. The Soil Contamination Report must detail, where relevant, whether the land is suitable (for the intended land use) or can be made suitable through remediation and/or outline the potential contamination risks from the SSI to human health and receiving waterways.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Soil Contamination Reports are being progressively completed for the project in accordance with the Contaminated Land Management Act 1997 and associated guidelines to meet the requirements of condition B31. Compounds and other construction sites identified as having a medium to high risk of contamination are identified in Appendix B of the Construction Contaminated Land Management Plan. Soil Contamination Reports (for Phase 2 site investigations) have been prepared for the following sites: - Construction compounds (C1-C4, C7, C8 and C11), - St Peters Interchange, various sites,

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase										Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13									
B31		For land to be disturbed by the SSI, where the investigations identify that the site is suitable for the intended operations and that there is no need for a specific remediation strategy, measures to identify, handle and manage potential contaminated soils, materials and groundwater must be identified in the Soil Contamination Report and incorporated into the Construction Environmental Management Plan, unless otherwise agreed by the Secretary. Should a remediation strategy be required, the Soil Contamination Report must include a Remediation Action Plan for addressing the disturbed area, and how the environmental and human health risks will be managed during the disturbance, remediation and/or removal of contaminated soil or groundwater.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	- Local Road upgrades, various sites.
B31		If remediation is required, the Soil Contamination Report must be accompanied by a Site Audit Statement(s), prepared by an accredited Site Auditor under the Contaminated Land Management Act 1997, verifying that the disturbed area has been or can be remediated to a standard consistent with the intended land use. Where land is remediated, a final Site Audit Statement(s) must be prepared by an accredited Site Auditor, certifying that the contaminated disturbed areas have been remediated to a standard consistent with the intended land use. The final Site Audit Statement must be submitted to the Secretary and relevant councils prior to operation of the SSI, unless otherwise agreed to by the Secretary.	?	Y	?	?	?	?	Y	?	?	Pre-operation	N	Not yet submitted	N/A	Ongoing	Compliant	CDS-JV	Where remediation is required Remediation Action Plans (RAP) are also being prepared prior to commencement of works that would disturb the land/soil to be remediated. RAPs are being reviewed to produce site audit statements by both Chris Jewell and Rod Harwood, accredited site auditors. RAPs have been prepared for the following sites: - Alexandria Landfill - 25-29 Burrows Rd, St Peters - 32-34 Burrows Rd, St Peters - 33 Burrows Rd and 53-57 Campbell Rd, St Peters - 197 Euston Rd, Alexandria - Kingsgrove Construction Compound. No ground is being disturbed until Soil Contamination Reports are complete and where required RAPs are complete.	
B32		The Proponent must submit a copy of the final Landfill Closure Management Plan to the Secretary prior to the commencement of any closure or construction works at Lot 2 DP 1168612, 10-16 Albert Street, St Peters (the Alexandria Landfill). The Plan must be accompanied by a statement which sets out where the following have been addressed in the Landfill Closure Management Plan:	N	Y	N	N	N	N	Y	Y	N	Pre-Construction	N	2/06/2016	N/A	2/06/2016	Compliant	CDS-JV	A Landfill Closure Management Plan has been prepared by Golder Associates Pty Ltd. The plan was reviewed and endorsed by the EPA on 27 May 2016. The Plan and required statement was submitted to DPE on 2 June 2016.	
B32	(a)	the environmental and monitoring framework to be implemented following the cessation of waste disposal and material recycling activities at the Alexandria Landfill and associated waste recycling and transfer facility;																		
B32	(b)	existing operational consents and approvals for use of the site as a waste storage and recycling facility;																		
B32	(c)	the proposed future use of the site;																		
B32	(d)	the closure and stabilisation of the site including details of final capping designs and future landform;																		
B32	(e)	a groundwater monitoring bore network, to monitor the movement of groundwater within and immediately outside the cut-off wall;																		
B32	(f)	material tracking;																		
B32	(g)	occupational health and safety requirements;																		
B32	(h)	community engagement processes;																		
B32	(i)	specific measures for the management, monitoring and reporting of;																		
B32	(i)	dust and odour;																		
B32	(ii)	asbestos;																		
B32	(iii)	leachate and gases;																		
B32		stormwater; and																		
B32	(j)	any outstanding clean-up notices, and																		
B32	(k)	evidence that the EPA has reviewed the Landfill Closure Management Plan and has no outstanding concerns.																		
B32		Where any of the above details have not been included in the final Landfill Closure Management Plan, then the Proponent must provide the details in the statement accompanying the plan required by this condition.																		

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
B33		The Proponent must not destroy, modify or otherwise physically affect any heritage items, including human remains, outside of the SSI footprint. This approval does not allow the Proponent to harm, modify, or otherwise impact human remains uncovered during the construction and operation of the SSI.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	Measures to prevent damage to heritage items have been incorporated into Section 6 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). These include: <ul style="list-style-type: none"> • heritage items to be shown on Site Environment Plans (SEPs), • delineation of heritage items/areas on site, • avoiding or monitoring use of vibratory equipment in proximity to heritage items • training/awareness of unexpected heritage finds procedure. Measures identified in the Construction Heritage Sub-Plan are being implemented.
B34		The Proponent must salvage sections of the laminated timber from the Rudders Bond Store prior to demolition of the building and assess options for its reuse within the project area at St Peters and maximise its use within the operational facilities. The sections to be salvaged must be determined in consultation with the Heritage Council of NSW (or its delegate). The Proponent must submit to the Secretary written advice from the Heritage Council of NSW that it is satisfied with the proposed level of salvage, prior to the building being demolished.	N	N	N	N	N	N	Y	N	N	Construction	Y	20/09/2016	N/A	Not yet complete	Compliant	CDS-JV	This requirement is addressed in Section 6.2 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). <p>The OEH as delegate of the Heritage Council of NSW has been consulted in regards to salvage requirements (information provided for review 2/08/2016). OEH have provided their satisfaction with the approach outlined for salvage and reuse of items from the Rudders Bond Store for the project (letter ref: SF15/43038, dated 19/09/2016). A copy of this letter was submitted to DP&E on 20/09/2016.</p> Demolition / deconstruction works were completed as of May 2017. Ten whole beams have been salvaged to date for re-use on the project. A further 6 beams have been salvaged for City of Sydney.
B35		The Proponent must salvage items and materials from heritage items as advised by an independent heritage consultant. The list of items and materials to be salvaged must be developed in consultation with the relevant council(s) and submitted to the Secretary for consideration prior to demolition of any heritage items. How the items are reused in the project is to be detailed in the Urban Design and Landscape Plan required by condition B61. Any residual items and materials are to be made available, through a process to be developed by the Proponent in consultation with the relevant council(s), to property owners within the locality from where the material originated.	N	N	N	N	N	N	Y	N	Y	Pre-construction Construction	Y	8/11/2016	8/12/2016; 22/12/2016	Not yet complete	Compliant	CDS-JV	The requirement to salvage heritage items/materials is addressed in Section 6.2 and Appendix B of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). Reuse of items will be described in the Urban Design and Landscape Plan. <p>Salvage reports have been developed in consultation with Inner West Council for 28-44 & 82 Campbell St St Peters. These reports have been considered by DPE. Materials from these properties have been salvaged in accordance with the salvage reports.</p> Work is progressing to incorporate salvaged items into the Urban Design and Landscape Plan. A process has previously been developed and enacted in consultation with Inner West Council to distribute residual items to property owners within the locality.
B36		Except for necessary stabilisation or maintenance works agreed in consultation with the Secretary, the Proponent must not destroy, modify or otherwise physically affect the Service Garage located at 316 Princes Highway, St Peters	N	Y	Y	N	N	N	Y	N	Y	Pre-construction Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	The property is being protected from indirect damage through the measures outlined in Section 6 and Appendix B of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006), including no-go zone fencing and vibration monitoring as required.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B37		Identified impacts to heritage items and heritage conservation areas must be minimised through both detailed design and construction. The measures for ensuring this are to be detailed in the Construction Heritage Management Plan required by condition D68(c).	N	N	N	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	This requirement has been addressed through detailed design and is also addressed in Section 6.2 and Appendix B of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). All impacts on heritage items and conservation areas have been avoided where possible in both the construction and operational footprint and design.
B38		Prior to conducting acoustic treatment at any heritage items in accordance with this approval, the Proponent must obtain and implement the advice of an appropriately qualified and experienced heritage expert to ensure such work is carried out in a manner sympathetic to the heritage values of the item.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	This requirement is addressed in Section 6 and Appendix B of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). Extent Heritage are engaged to provide advice in relation to acoustic treatment at heritage properties on Campbell St. St. Peters during the reporting period.
B39		Any buildings or structures identified as potential heritage items in the documents listed in conditions A2(b) and A2(c) or identified during detailed design or construction of the SSI, must be dealt with as though they are a locally listed heritage item.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	N/A	N/A	N/A	Compliant	CDS-JV	There were no additional buildings or structures identified as potential heritage items during the reporting period.
B40	(a)	The Proponent must prepare a Heritage Interpretation Plan which identifies and interprets the key heritage values and stories of heritage items and heritage conservation areas impacted by the SSI. The Heritage Interpretation Plan must include, but not be limited to:	N	N	N	N	N	N	Y	N	Y	Construction	N	Not yet submitted	N/A	Not yet complete	Compliant	CDS-JV	This requirement is addressed in Section 6 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). Preliminary work has commenced on the Heritage Interpretation Plan and it will be submitted to the relevant councils and agencies as required. The Heritage Interpretation Plan will include as a minimum: - St Peters Brickpit Geological Site - Alexandra Canal - Terraces at 28-44 and 82 Campbell Street - Rudders Bond Store - Dynamo Service Garage - Clemton Park Urban Conservation Area - Pallamanna Parade Urban Conservation Area
B40	(b)	a discussion of the key interpretive themes, stories and messages proposed to interpret the history and significance of the affected heritage items and sections of heritage conservation areas including, but not limited to, St Peters Brickpit Geological site, the Alexandra Canal, Terraces at 28-44 and 82 Campbell Street and the Rudders Bond Store; and																	
B40		identification and confirmation of interpretive initiatives implemented to mitigate impacts to archaeological relics, heritage items and conservation areas affected by the SSI. The Heritage Interpretation Plan must be prepared in consultation with the NSW Heritage Council and the relevant local councils. A copy of the Plan must be provided to the NSW Heritage Council, the relevant local councils and the Secretary at least six months prior to the operation of the SSI.																	
B41		The Proponent must compile photographic records of those parts of the Alexandra Canal to be impacted by the construction of stormwater drainage works both prior to and post the works being undertaken. The photographs taken prior to the works must be included in the Construction Heritage Management Plan required under condition D68(c) and referred to when reinstating the bricks of the canal embankment to ensure that they are correctly replaced. The pre- and post-works photographs must be made available to the Heritage Council of NSW and the Secretary on request.	N	N	N	N	N	N	N	N	Y	Pre-construction Construction	N	N/A	N/A	Not yet complete	Not yet triggered	CDS-JV	This requirement is addressed in Section 6.2 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). Photographic records will be obtained prior to any impact from drainage works on Alexandra Canal. These records will be included in an update to the Construction Heritage Sub-Plan once obtained. Subsequent records will also be obtained as required to ensure appropriate reinstatement. A photographic survey has been undertaken of the Canal banking. The Archival Report will be included in an updated Construction Heritage Management Plan.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B42		The Proponent shall appoint an appropriately qualified and experienced heritage expert to oversee the removal and reinstatement of sections of the embankment wall of the Alexandra Canal affected by the construction of stormwater drainage points.	N	N	N	N	N	N	N	N	Y	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	This requirement is addressed in Section 6.2 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). The project's heritage specialists, Extent Heritage have been engaged to provide advice and oversight of works affecting Alexandra Canal. The relevant works at this site have not yet commenced.
B43	(a)	The SSI is to be designed with the objective of improving, on balance, and not adversely impacting on: the performance of the road network for all road users, including but not limited to vehicles, freight, public transport and active transport; and existing access arrangements and services for all road users, including consideration of speed and reliability of public transport services.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	N/A	N/A	N/A	Compliant	WCX M5 AT	Detailed design is being undertaken in consideration of all Conditions of Approval, including the requirement to improve existing traffic performance and access arrangements. The road performance standards for the project have been nominated by WCX M5 AT and CDS-JV is designing the project in accordance with these standards. Access arrangements are captured in the local road and property adjustment documentation which comply with this requirement. Details of compliance against this CoA is provided in the compliance tables included in each design report and are confirmed during independent certification.
B43	(b)																		
B44		The SSI must be designed to not preclude delivery of the King Street Gateway Project. Consultation with the relevant council(s) must be undertaken during detailed design of the SSI to facilitate integration of the two projects. Current traffic modelling and assessment, and the result of the Road Network Performance Review Plan as required in condition E40 where applicable, must be provided to the relevant authority and used in the development of the King Street Gateway Project.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT	RMS met with Councils to discuss the final concept design plans for King Street Gateway Project on 27 April and 2 May 2017. Councils and RMS have endorsed the Concept Design layouts for the King Street Gateway. Consultation with Councils is ongoing in relation to the detailed design. The Road Network Performance Review Plan (M5N-CDS-MNP-100-100-MG-1865) will incorporate and report on the requirements of this condition including consultation with relevant councils.
B45	(a)	Where bus stops are required to be temporarily closed during construction, such closure must not occur until: for bus stops identified for relocation in the documents referred to in condition A2(b), relocated bus stops are functioning, have similar capacity and are relocated within a 400 metre walking distance of the existing bus stop (where feasible and reasonable); or for bus stops identified for temporary removal in the documents referred to in condition A2(b), bus stops are identified that are within a 400 metre walking distance of the removed bus stop (where feasible and reasonable), have comparable capacity, and are on the same route and in the same direction of the closed bus stop.	N	N	N	Y	Y	Y	Y	N	Y	Design	N	N/A	N/A	N/A	Compliant	CDS-JV	A bus stop along Euston Road Northbound south of Maddox Street has been relocated north of Maddox Street. This Bus Stop relocation is part of long term plan for Euston Road stage 1 B approved under a Traffic management plan. In addition the Bus Stop along Euston Road Southbound, north of Maddox Street was temporarily closed for two weeks with alternative bus stop within 400m was proposed. Consultation and approval were conducted in liaison with Transport for NSW.
B45	(b)																		
B45		Where temporary closures of bus stops are required (including relocation or removal), adequate wayfinding signage shall be provided directing commuters to adjacent or relocated bus stops. Any closures or alterations to bus stops during construction are to be undertaken in consultation with Transport for NSW.																	
B46		All bus stops temporarily removed or relocated during construction of the SSI must be reinstated in a manner that provides equal or improved capacity and accessibility in consultation with Transport for NSW and relevant councils prior to the commencement of operation of the SSI	N	N	N	Y	Y	Y	Y	N	Y	Prior to operation	N	N/A	N/A	Not yet complete	Not yet triggered	CDS-JV	Reinstatement of bus stops will be undertaken in consultation with Transport for NSW and the relevant council in accordance with this condition. This requirement is addressed in Section 6 of the Construction Traffic and Access Sub Plan (M5N-ES-PLN-PWD-0006).

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
B47		To improve pedestrian and cycle accessibility, road lane widths, associated medians and intersection geometry are to be minimised, where feasible and reasonable, without compromising safety	Y	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	N/A	N/A	N/A	Compliant	WCX M5 AT	Road Geometry Design Reports and the Road Design Criteria Report take this condition into consideration for optimising road alignments. Area Shared Path (Footpaths, Bicycle Paths) Design Reports further identify accessibility. Road alignment design reports are finalised and shared use path design reports were being finalised at the time of reporting. Details of compliance against this CoA is provided in the compliance tables included in each design report and are confirmed during independent certification.
B48		In relation to new or modified local road, parking, pedestrian and cycle infrastructure, the SSI (including ancillary facilities) must be designed to meet relevant design, engineering and safety guidelines, including Austroads Guide to Traffic Engineering Practice	Y	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	N/A	N/A	N/A	Compliant	CDS-JV	RMS are reviewing the detailed design packages for the project. Design reports for each package or road geometry design address engineering and safety guidelines, including Austroads Guide to Traffic Engineering Practice, with consideration of impacts to the existing and future demand, road and pedestrian safety and traffic. Details of compliance against this CoA is provided in the compliance tables included in each design report and are confirmed during independent certification.
B49		An independent Road Safety Audit(s) is to be undertaken by an appropriately qualified and experienced person during detailed design to assess the safety performance of any new or modified local road, parking, pedestrian and cycle infrastructure provided as part of the SSI (including ancillary facilities) to ensure that they meet the requirements of relevant design, engineering and safety guidelines, including Austroads Guide to Traffic Engineering Practice. Audit findings and recommendations must be actioned prior to construction of the relevant infrastructure and must be made available to the Secretary on request.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Design	N	N/A	N/A	Ongoing	Compliant	CDS-JV	There were four audits undertaken during the reporting period as follows: - 2 Mar 2018 – M5 switch Eastbound - 5 Mar 2018 – M5 switch Westbound - 8 Mar 2018 – Burrows Road side track - 4 May 2018 – Bexley compound truck movement
B50		The Proponent must undertake a Pedestrian and Cycleway Network Review. The Review must be prepared and approved by the Secretary within six months from the date of this approval (or as otherwise agreed by the Secretary) to identify pedestrian and cycle facilities that are to be provided by the Proponent as part of the SSI. The Review must be prepared by a suitably qualified and experienced person(s) that has been approved by the Secretary. The Review must be undertaken in consultation with the relevant councils and Bicycle NSW and address the matters raised during consultation. The Review must identify (and consider), but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Design	Y	Not yet submitted	Not yet approved	Ongoing	Compliant	WCX M5 AT	The revised Pedestrian and Cycleway Review was approved by DPE on 23 June 2017.
B50	(a)	current and future land use and associated pedestrian and cycle demand and needs;																	
B50	(b)	pedestrian and cycle impacts associated with the project;																	
B50	(c)	the King Street Gateway Project, including potential Princes Highway traffic calming initiatives;																	
B50	(d)	Alexander Canal initiatives;																	
B50	(e)	regional and local pedestrian and cycling strategies;																	
B50	(f)	pedestrian and cycle safety, accessibility and connectivity, including the public realm;																	
B50	(g)	Intersection and signal phasing opportunities to reduce waiting and crossing times for pedestrians and cyclists;																	
B50	(h)	provision of upgraded cycle and pedestrian facilities within 1,000 metres of the boundary of the St Peters Interchange, apart from the areas addressed in conditions B62(c) and B64; and																	
B50	(i)	concept designs for pedestrian and cycleway infrastructure and implementation timeframes																	
B50		The Review is also to consider the delivery of the 'M5 East Green Link' between Kingsgrove and Mascot approved as part of the M5 East Motorway project. The																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13
B50		review shall address past constraints to the delivery of this project and options to overcome these constraints. The Review must not result in a reduced level of cycle and pedestrian infrastructure as identified in the documents referred to in condition A2, unless required by these conditions.																
B51		A detailed Pedestrian and Cycle Implementation Strategy must be submitted to the Secretary within 12 months of the date of this approval (or as otherwise agreed by the Secretary) and implemented at the commencement of project operations, except as permitted by this approval. The strategy must be prepared in consultation with relevant councils and Bicycle NSW. The Strategy must be consistent with the approved Pedestrian and Cycleway Network Review and include:	N	N	N	Y	Y	Y	Y	Y	Y	Design Operation	Y	N/A	Not yet approved	Not yet complete	Compliant	WCX M5 AT
B51	(a)	pedestrian and cycle engineering and safety standards;																
B51	(b)	a safety audit of existing and proposed pedestrian and cycle facilities to address the above standards (including the shared path audit undertaken for the King Georges Road Interchange Project SSI-6547);																
B51	(c)	details of selected routes and connections to existing local and regional routes;																
B51	(d)	timing and staging of all works;																
B51	(e)	infrastructure details including lighting, safety, security and standards compliance;																
B51	(f)	signage and wayfinding measures; and																
B51	(g)	details of associated landscaping works																
B51		The Strategy shall be endorsed by a suitably qualified and experienced person(s) approved by the Secretary. The endorsement shall address each of the listed matters in this condition.																
B51		All identified works arising from this condition are to be implemented by the Proponent.																
B52		Waste generated outside the site must not be received at the site for storage, treatment, processing, reprocessing, or disposal on the site, except as expressly permitted by a licence or waste exemption under the Protection of the Environment Operations Act 1997, if such a licence is required in relation to that waste.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	
B53		The reuse and/or recycling of waste materials generated on site must be maximised as far as practicable, to minimise the need for treatment or disposal of those materials off site.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	
B54		All liquid and/or non-liquid waste generated on the site must be assessed and classified in accordance with Waste Classification Guidelines (DECCW, 2009) or any superseding documents.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	
B55		All waste materials removed from the SSI site must only be directed to a waste management facility or premises lawfully permitted to accept the materials.	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B56		The handling of spoil generated during construction of the SSI is to be conducted in accordance with the Spoil Management Plan required under condition D51.	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	<p>This requirement is addressed in the Spoil Management Plan (M5N-PM-PLN-PWD-0002-08). Revision 8 of the Spoil Management Plan was provided to DP&E on 21/3/18 which addresses the requirements of the conditional approval of the Plan, provided by DP&E dated 23/11/2016 and relevant updates.</p> <p>Compliance monitoring undertaken in accordance with the Plan during the reporting period identified no non-conformances by CDS against the plan.</p> <p>Tracking of spoil transport and disposal is being undertaken in accordance with the Construction Waste and Resource Sub-plan (M5N-ES-PLN-PWD-0008) and the Spoil Management Plan.</p>
B57		Utilities, services and other infrastructure potentially affected by construction and operation must be identified prior to construction to determine requirements for access to, diversion, protection, and/or support. Consultation with the relevant owner and/or provider of services that are likely to be affected by the SSI must be undertaken to make suitable arrangements for access to, diversion, protection, and/or support of the affected infrastructure as required.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>A number of services have been identified for relocation to date. Pre-construction utility location works have been carried out in consultation with all relevant utility providers. These include Optus, Jemena, Telstra, Ausgrid, Transgrid, NBN and Sydney Water. All relocation and protection works shall continue to be carried out in consultation with, and with approval from, the relevant stakeholders.</p>
B58		<p>The Proponent must undertake dilapidation surveys and prepare dilapidation reports on the current condition of surface and sub-surface structures identified as at risk from settlement or vibration. The dilapidation surveys and reports must be prepared by a suitably qualified and experienced person(s) and must be provided to the owners of the surface and sub-surface structures for review prior to the commencement of potentially impacting construction activities.</p> <p>Subsequent dilapidation surveys must be undertaken to assess damage to the surface and subsurface structures that may have resulted from the construction of the SSI within three months of the completion of construction in an affected area, unless otherwise approved by the Secretary.</p> <p>The Proponent must carry out rectification at its expense and to the reasonable requirements of the surface and sub-surface structure owner(s) within three months of completion of the postdilapidation surveys unless otherwise agreed by the owner of the affected surface and subsurface structure.</p> <p>Note: For the purposes of condition B58, "surface and sub-surface structures" are taken to include, but is not limited to, underground and above ground structures, utility services and infrastructure, buildings, roads and bridges.</p>	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>Dilapidation surveys have commenced for the Project and will continue to be carried out in accordance with this condition. Properties and assets requiring dilapidation surveys have been prioritised to match the construction program.</p> <p>A total of 4200 properties (includes both residential and commercial) are currently identified for pre-condition survey offers, however, this number is expected to rise once all strata properties are accounted for. The following number of dilapidation surveys have been completed in each council area for the project to date:</p> <p>City of Botany – 56 City of Sydney – 262 Marrickville - 488 Rockdale - 372 Canterbury - 91 Hurstville – 17 Bayside – 239 Inner West - 162</p> <p>The Project is on schedule to provide reports to all property and asset owners prior to works that may cause settlement or vibration.</p>

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B59		Upon determining the access route(s) for heavy and oversized vehicles associated with the construction of the SSI and site establishment works, a suitably qualified and experienced independent expert must prepare a Local Road Dilapidation Report for those local roads within the control of the relevant councils that would be utilised. The Local Road Dilapidation Report must assess the current condition of the road and describe mechanisms to restore any damage that may result due to its use by traffic and transport related to the construction of the SSI, including site establishment works. The Local Road Dilapidation Report must be submitted to the relevant council(s) for review at least two weeks prior to the use of the local roads by heavy and/or over-sized vehicles associated with the construction of the SSI and site establishment works. A subsequent Local Road Dilapidation Report must be prepared within four weeks of the completion of construction to assess any damage to the road that may have occurred as a result of the use of the roads by heavy and/or over-sized vehicles associated with the construction of the SSI and site establishment works. Measures undertaken to restore or reinstate roads affected by the SSI must be undertaken in accordance with the reasonable requirements of the relevant council(s), including agreed timing, and at the full expense of the Proponent.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	13/05/2016	Compliant	CDS-JV	Local Road dilapidation surveys have been completed for each council area, as below: Local Road Dilapidation Report: City of Canterbury (M5N-CN-RPT-PWD-0001); Local Road Dilapidation Report: Hurstville Council (M5N-CN-RPT-PWD-0002); Local Road Dilapidation Report: Rockdale Council (M5N-CN-RPT-PWD-0003); Local Road Dilapidation Report: Marrickville Council (M5N-CN-RPT-PWD-0004); Local Road Dilapidation Report: Sydney City Council (M5N-CN-RPT-PWD-0005); Local Road Dilapidation Report: Sydney City Council (M5N-CN-RPT-PWD-0006). The Local Road Dilapidation Reports were provided to the relevant Local Council on 13 May 2016.
B59		<i>Note: Nothing in these conditions restricts the Proponent commencing adjustments and minor upgrades to the existing road network to cater for construction traffic and installation of temporary project signage prior to the commencement of construction.</i>																	
B60		Within three months of the date of this approval, unless otherwise agreed by the Secretary, the Proponent must establish an Urban Design Review Panel (UDRP) to provide advice and guidance during detailed design and the preparation of the Urban Design and Landscape Plan	N	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT	On 13/7/17, the NSW Government Architect provided a letter of endorsement on the Urban Design and Landscape Plan to DP&E as Panel Chair. The letters was provided on behalf of the Government and Independent members of the UDRP.
B60		The UDRP is to provide advice in relation to architecture, heritage values, urban and landscape design and artistic aspects of the SSI and must:																	
B60	(a)	be comprised of-																	
B60	(i)	representatives from the Proponent, including the Head of Urban Design,																	
B60	(ii)	where the works affect places of heritage significance, an independent heritage architect,																	
B60	(iii)	two independent architects one of which is a landscape architect,																	
B60	(iv)	representatives from the relevant council(s),																	
B60	(v)	a maximum of two experts, relevant to the works being considered, as selected by the Proponent, where relevant, and																	
B60	(b)	the NSW Government Architect as Chair; meet at least four times a year, or as otherwise agreed by the UDRP;																	
B60	(c)	review and provide advice on the detailed design of the SSI and final review of the Urban Design and Landscape Plan (required by condition B61); and																	
B60	(d)	keep a record of meeting minutes and a schedule of action items arising from the meeting,																	
B60		The Proponent may establish a separate UDRP for each precinct																	
B61		Prior to commencement of permanent built surface works and/or landscaping, or as otherwise agreed by the Secretary, an Urban Design and Landscape Plan (UDLP) must be prepared. The UDLP must be prepared by a suitably qualified and experienced person(s), in consultation with the relevant council(s) and community, Heritage Council of NSW (or delegate), and the UDRP (condition B60). The UDLP must be approved by the Secretary. The UDLP must present an integrated urban and landscape design for the SSI, and must include, but not be limited to:	N	N	N	N	Y	Y	Y	Y	Y	Prior to permanent works	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	CDS-JV	Hassel has been engaged to develop the Project's Urban Design and Landscape Plan (UDLP). In accordance with this condition, the UDLP is being submitted for the approval of the Secretary in two packages prior to the commencement of the relevant permanent built works and/or landscaping. Both packages of the UDLP have been reviewed by the UDRP in accordance with B60.
B61	(a)	identification of design objectives, principles and standards based on –																	
B61	(a)	(i) local environmental and heritage values																	

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)		
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13	
B61	(a)	(ii) urban design context															<p>The first package was approved by DPE on 18/7/17.</p> <p>The second package (eastern precinct) was approved on 24/01/18.</p> <p>Rev F of the UDLP was submitted to DPE on 22/05/18.</p>		
B61	(a)	(iii) sustainable design and maintenance																	
B61	(a)	(iv) community safety, amenity and privacy, including 'safer by design' principles where relevant																	
B61	(a)	(v) relevant design standards and guidelines,																	
B61	(a)	(vi) prioritising the visual amenity and values of adjoining receivers over the road user experience																	
B61	(a)	(vii) minimising the footprint of the project (including at operational facilities), and																	
B61	(a)	the urban design principles outlined in the documents referred to in conditions A2																	
B61	(b)	landscaping and building design opportunities to mitigate the visual impacts of the operational fixed facilities (including the ventilation facilities, emergency smoke extraction outlets and the Motorway Operations Complex) in accordance with the following design considerations																	
B61	(c)	details on the location of existing vegetation and proposed landscaping (including use of endemic and advanced tree species where practicable). Details of species to be replanted/revegetated must be provided, including their appropriateness to the area and habitat for threatened species. Where feasible and reasonable, vegetation to be removed must be reused;																	
B61	(d)	a description of disturbed areas (including compounds) and details of the strategies to progressively rehabilitate, regenerate and/ or revegetate these areas;																	
B61	(e)	a description of the SSI design features, including the graphics such as sections, perspective views and sketches for key elements of the SSI;																	
B61	(f)	information on the reuse of heritage items and materials (condition B34 and B35)																	
B61	(g)	detail safe public access to the exposed sections of the former St Peters Brickpit Geological Site unless demonstrated to be impracticable for safety reasons;.																	
B61	(h)	an assessment of the location, design and impacts of operational lighting associated with the SSI and measures proposed to minimise lighting impacts;																	
B61	(i)	details of where and how recommendations from the UDRP have been incorporated into the plan																	
B61	(j)	the Pedestrian and Cycle Implementation Strategy (condition B51);																	
B61	(k)	the sub-plans identified in conditions B62(a)-(f);																	
B61	(l)	the timing for implementation of access, landscaping and open space initiatives;																	
B61	(m)	monitoring and maintenance procedures for the built elements, rehabilitated vegetation and landscaping (including weed control) including performance indicators, responsibilities, timing and duration and contingencies where rehabilitation of vegetation and landscaping measures fail; and																	
B61	(n)	evidence of consultation with the relevant councils and the community on the proposed urban design and landscape measures, prior to finalisation of the Plan																	
B61		The UDLP must be implemented within one year of operation unless otherwise required by these conditions																	
B61		Note:																	
B61		• The UDLP may be submitted in stages to suit a staged construction program of the SSI or in stages to address the built elements of the SSI and landscaping aspects of the SSI.																	
B62		The Urban Design and Landscape Plan must include the following Sub-plans:																	
B62	(a)	a Campbell Road Crossing Sub-plan to assist in the management of access, land use, community amenity and open space impacts associated with the SSI. The Plan must be prepared and approved by the Secretary within twelve months of the date of this approval, unless otherwise agreed by the Secretary. The Plan must be prepared in consultation with the relevant councils and the UDRP, and must address the matters raised during consultation.	N	N	N	N	N	N	N	N	Y	Within twelve months of the date of this approval	Y	Not yet submitted	Not yet approved	Not yet complete	Not yet triggered	WCX M5 AT CDS-JV	<p>The Campbell Road Crossing Sub-Plan was submitted by RMS to DPE for approval on 31 August 2017.</p> <p>Consultation between DPE and RMS was ongoing during the reporting period.</p>
B62	(a)	The Plan must identify and facilitate the construction and establishment of a new land bridge over Campbell Road that is connected to, and contiguous with, the southern end of the existing Sydney Park and the proposed open space area (including active recreation facilities) to the north of the St Peters Interchange. The land bridge is to be designed to satisfy the following objectives -																	

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13							
B62	(a)	(i) to enrich and enhance the functionality, integration, recreational value and quality of Sydney Park																
B62	(a)	(ii) to provide a high quality park that is landscaped and provides a continuous flow of open space over Campbell Road																
B62	(a)	(iii) to create a new public open space, passive recreation area and garden for the community																
B62	(a)	(iv) to address the severance created by an expanded Campbell Road and to enhance connectivity between existing and proposed open space that enhances the efficiency and resilience of the southern portion of Sydney Park and the new active recreation areas, and																
B62	(a)	to improve and contribute to the quality and safety of the pedestrian and cyclist environment, including consistency with the Pedestrian and Cycleway Network Review required by condition B50																
B62	(a)	The following parameters are to be incorporated and complied with in the design and delivery of the land bridge:																
B62	(a)	(i) be designed to minimise the amenity impacts on adjacent residential development (including visual and acoustic privacy and overshadowing impacts),																
B62	(a)	(ii) be located at least 35 metres to the west of No. 2 Campbell Road,																
B62	(a)	(iii) be of a width that addresses the objectives of this Plan but be no less than 20 metres (at any point), as measured parallel to Campbell Road,																
B62	(a)	(iv) provide high quality access, including the integration of cycling and pedestrian																
B62	(a)	(v) facilities offering continuous paths of travel, over Campbell Road, including consistency with the Pedestrian and Cycleway Network Review (condition 850																
B62	(a)	(vi) considers the provision of pedestrian or cycle access along Campbell Road																
B62	(a)	(vii) be of a depth to facilitate the planting across the width and depth of the bridge of a diverse range of vegetation (including species design and maturity) consistent with existing and proposed Sydney Park plantings, and																
B62	(a)	(viii) the provision of high quality design and durable park infrastructure, furniture and lighting that meets the relevant council's requirements																
B62	(a)	The Plan must be consistent with and integrate with the requirements of the UDLP (condition B61) and the St Peters Interchange Recreational Area Sub-plan (condition B62 (b))																
B62	(a)	This Plan must be fully implemented within four years of the commencement of operations, or as otherwise agreed by the Secretary.																
B62	(b)	a St Peters Interchange Recreational Area Sub-plan to maximise the amount of open space available for the provision of active recreation areas and multifunctional and adaptable active recreation support facilities on the St Peters interchange site (located to the south of Campbell Road). The Plan must be prepared and approved by the Secretary within 12 months of the date of this approval, unless otherwise agreed by the Secretary.	N	N	N	N	N	N	Y	Y	N	Within twelve months of the date of this approval	Y	Not yet submitted	Not yet approved	Not yet complete	Not yet triggered	WCX M5 AT CDS-JV
B62	(b)	The Plan must be prepared by an experienced and qualified person(s) in the design and provision of active recreation facilities and in consultation with the relevant councils (including adjoining councils) and the community. The Plan must detail the construction, timing and responsibility for the delivery of active recreation facilities (including, but not limited to, sporting fields) and take into account the following considerations:																
B62	(b)	(i) maximising the availability of active recreational open space																
B62	(b)	(ii) All relevant policies, guidelines and plans																
B62	(b)	(iii) The type of facilities to be provided taking into account the current and future local community recreation preferences and needs																
B62	(b)	(iv) The future use and rationalisation of Albert Street to improve the provision and servicing of open space, including consideration of alternate property access and shared zone treatments																
B62	(b)	(v) Provision of safe and efficient pedestrian and cyclist access connectivity, including integration with the Pedestrian and Cycleway Network Review (condition 850), and																
B62	(b)	Integration with Sydney Park Plan of Management																
B62	(b)	The Plan must be consistent with and integrate with the requirements of the UDLP and the Sydney Park Enhancement Sub-plan.																

Quarterly Construction Compliance Report: No. 7

Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13							
B62	(b)	The Plan must be consistent with and integrate with the requirements of the UDLP and the Campbell Road Crossing Sub-plan. Within four years of the commencement of operations, unless otherwise agreed by the Secretary, the Proponent must implement the sub-plan including providing a flat grassed area to be able to be converted into sporting fields and car parking (should a demand be demonstrated).																
B62	(c)	A Campbell Street Green Link Sub-plan to provide an enhanced and unified landscaped green link between Sydney Park, Simpson Park and Camdensville Park. The objective of the green link is to facilitate a more legible and navigable open space network by providing a high quality open space link to the northern side of Campbell Street between the three parks.	N	N	N	N	N	N	Y	Y	Y	Prior to permanent Surface works	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	CDS-JV
B62	(c)	The Plan must be prepared by an experienced and qualified person(s) in the design and provision of open space and in consultation with the relevant councils and the community, and is to take into account the following considerations:																
B62	(c)	(i) The provision of a consistent and coherent landscaping theme between Sydney park and Camdensville Park;																
B62	(c)	(ii) the establishment of local street conditions,																
B62	(c)	(iii) the provision of enhanced footpath and shared path widths and the separation of walking and cycling paths from the roadway with planted verges or on street car parking,																
B62	(c)	(iv) the provision of crossings along the length of the green link, and																
B62	(c)	(v) reviewing on-street car parking and proposed off-street parking on the southern side of Campbell Road to maximise landscaping, pedestrian and cycling facilities																
B62	(c)	The Plan must be consistent with and integrate with the requirements of the UDLP and the Sydney Park Enhancement Sub-plan. All facilities must be provided within 12 months of operation																
B62	(d)	a M5 Linear Park Enhancement Sub-plan, for open space bordered by Bexley Road, Bexley, King Georges Road, Beverley Hills, adjoining the M5 Motorway, to connect and enhance the parkland and to offset amenity and open space impacts. The Plan must be prepared and implemented in consultation with relevant Councils, the community and the UDRP and must identify (and consider), but not be limited to:	N	N	N	Y	Y	N	N	Y	N	Prior to permanent surface works	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	WCX M5 AT CDS-JV
B62	(d)	(i) identification of park users and their needs,																
B62	(d)	(ii) amenity of communities adjoining the park,																
B62	(d)	(iii) outcomes of consultation and how issues raised have been considered,																
B62	(d)	measures to enhance active uses and the recreational value of the park (including																
B62	(d)	(iv) consideration of active recreational and fitness facilities), and																
B62	(d)	(v) measures to activate and enhance the surveillance of the Kindilan Underpass (including consideration of sight lines, splayed entrances, lighting, public art, and recreational facilities																
B62	(d)	Notwithstanding the above, the Kindilan underpass must include CCTV surveillance that meets the requirements of NSW Police and the relevant council																
B62	(e)	an Alexandra Canal Sub-plan which details the design and integration of the bridges over the Alexandra Canal, including a Heritage Impact Assessment addressing any heritage impacts to the canal and its setting taking into account future and current accessibility plans for the Canal and the heritage sensitivity of the setting as set out in the Alexandra Canal Heritage Conservation Plan.	N	N	N	N	N	N	N	N	Y	Prior to permanent built surface works	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	CDS-JV
B62	(f)	a Noise Barrier Location and Design Sub-plan which includes	N	N	N	Y	Y	Y	Y	N	Y	Prior to permanent built surface works	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	CDS-JV
B62	(f)	(i) identification and confirmation of all permanent noise barrier locations associated with the SSI including new, relocated or modified barriers;																
B62	(f)	(ii) the consultation and decision making process for all new, relocated or modified permanent noise barriers associated with the SSI,																
B62	(f)	(iii) assessment of the potential impacts of the permanent noise barriers including visual amenity, overshadowing and connectivity and community cohesion,																

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
B62	(f)	(iv) consideration of safer safety by design principles, the WestConnex Urban Design Framework, RMS Design Guidelines																<p>however they acknowledged that the outcomes of the assessment would not alter the design and location of the noise barriers, but rather the potential needs for off-site mitigation measures, eg. landscaping.</p> <p>The Sub Plan was updated to include visual assessment and was submitted to DPE on 28/2/18. The plan was subsequently approved on 29/3/18.</p>	
B62	(f)	(v) adjacent property owner concerns and preferences regarding barrier design and location, and																	
B62	(f)	(vi) justification for the final design of new, relocated or modified permanent barriers.																	
B62	(f)	The permanent barrier design options must be developed in consultation with the UDRP and presented to landowners adjacent to the barriers for consultation prior to the adoption of a final design.																	
B63		The SSI must be designed to retain as many trees as possible and provide a net increase in the number of replacement trees. The Proponent must commission an independent experienced and suitably qualified arborist, to prepare a comprehensive Tree Report(s) prior to removing any trees on the periphery and/or outside the construction footprint as identified in the figures in Section 6 of the document referred to in condition A2(b), including any tree(s) removed along Euston Road. The Tree Report may be prepared for the entire SSI or separate reports may be prepared for individual areas where trees are required to be removed. The report(s) must identify the impacts of the SSI on trees and vegetation within and adjacent to the construction footprint. The report(s) must include:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Design Pre-construction Construction	Y	13/05/2016	Various	Not yet complete	Compliant	CDS-JV	<p>Tree Reports are being progressively submitted to the Secretary, DPE, for approval. There were no tree reports approved for construction during the reporting period.</p> <p>The remaining Tree Reports required for removal of trees at construction compounds and other sites will be submitted to DPE prior to commencement of the relevant works.</p> <p>Any required replacement trees will be planted within, or in proximity to, the project boundary in consultation with the relevant council and in accordance with this condition. Final site rehabilitation/revegetation will be described in the Urban Design and Landscape Plan (M5N-ES-PLN-PWD-0009) once finalised.</p> <p>Rev 2 of the Bexley Road South Aboricultural Report was submitted to DPE on 13/4/18 and was subsequently approved on 27/4/18.</p> <p>Rev 8 of the Euston Road Aboricultural Report was submitted to DPE on 29/5/18 and was subsequently approved on 29/6/18 (outside of reporting period).</p>
B63	(a)	a visual tree assessment with inputs from the design, landscape architect, construction team;																	
B63	(b)	consideration of all options to amend the SSI where a tree has been identified for removal, including realignment, relocation of services, redesign of or relocation of ancillary components (such as substations, fencing, etc.) and reduction of standard offsets to underground services; and																	
B63	(c)	measures to avoid the removal of trees or minimise damage to existing trees and is to ensure the health and stability of those trees to be protected. This includes details of any proposed canopy or root pruning, excavation works, site controls on waste disposal, vehicular access, storage of materials and protection of public utilities.																	
B63		In the event that trees are to be removed, then replacement trees are to be planted within, or in close proximity to, the SSI boundary, including along Euston Road where feasible and reasonable. The location of the trees must be determined in consultation with the relevant council(s). The replacement trees are to have a minimum pot size of 75 litres. A copy of the report(s) must be submitted to the Secretary for approval prior to the removal, damage and/or pruning of any trees, including those affected by site establishment works. All recommendations of the report must be implemented by the Proponent, unless otherwise agreed by the Secretary																	
B64		The Proponent must provide a pedestrian pathway and verge along Euston Road and must replace the perimeter plantings along the Euston Road frontage of Sydney Park commensurate with the type of plantings impacted by the SSI. Replacement plantings must be in accordance with the pot sizes specified in condition B63.	N	N	N	N	N	N	N	N	Y	Design Construction	N	N/A	N/A	Not yet complete	Not yet triggered	CDS-JV	Consultation with City of Sydney Council in relation to Sydney Park continued throughout the review period.
B65		Existing residential properties (and approved residential developments) that are affected by overshadowing from the final detailed design of the SSI (including any noise mitigation measures) are to receive a minimum of three hours of direct sunlight in habitable rooms and in at least 50% of the principal private open space area between 9:00 am and 3:00 pm on 21 June. Such properties must be identified for further consideration by the Proponent in a Solar Access and Overshadowing Report which addresses compliance with these requirements.	N	N	N	Y	Y	Y	Y	Y	Y	Within 12 months of approval or prior to construction of structures that may cause overshadowing	N	Not yet submitted	N/A	Not yet complete	Compliant	CDS-JV	<p>The Solar Access and Overshadowing Report was submitted to DP&E on 20 April 2017. DP&E provided initial comments on the Report on 12/05/2017. A final report was submitted to DPE on 27th Feb 2018.</p> <p>Note: Through consultation with the relevant councils - no approved residential developments have been identified which will be affected by overshadowing.</p>
B65		The Solar Access and Overshadowing Report must be submitted to the Secretary within 12 months of the SSI approval or prior to the construction of any structures that may cause overshadowing of residential premises, whichever is the sooner and must include:																	
B65	(a)	identification of potentially affected properties																	
B65	(b)	assessment of the detailed design's compliance at each property, informed by:																	
B65	(b)	(i) a review of the habitable rooms within structures,																	
B65	(b)	(ii) the size and nature of private open spaces, and																	

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)							
B65	(b)	shadow diagrams in plan and elevation at hourly intervals between 9.00 am and 3.00pm on 21 June; and															
B65	(c)	a consultation plan to detail how potential impacts and mitigation measures will be discussed and negotiated with potentially affected property owners in the event that compliance with this condition is not achieved.															
B65		Where existing residential development currently receives less than the required amount of solar access, existing access to sunlight should not be unreasonably reduced.															
B65		Where affected properties include dwellings held under strata or community title, this condition must be interpreted in relation to individual units within those properties															
B66		No later than 12 months after the commencement of construction, unless otherwise agreed to by the Secretary, the Proponent must prepare a Community and Social Management Plan for precincts directly impacted by the SSI. The Community and Social Management Plan must be prepared by a suitably qualified and experienced person(s) and in consultation with relevant council(s) and the community and submitted to the Secretary for approval. The Community and Social Management Plan must include but is not limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y
B66	(a)	identification of the social impacts of the SSI, including cumulative impacts resulting from the various stages of the SSI (including construction and operation) in directly affected precincts including –															
B66	(a)	(i) a refined precinct-based spatial analysis based on representative local communities and stakeholders impacted by the SSI,															
B66	(a)	(ii) at what stage the identified impact is likely to occur															
B66	(a)	(iii) identification of stakeholders and communities directly affected by each identified impact															
B66	(a)	(iv) assessment of the identified social impacts including type, probability and consequence															
B66	(a)	(v) details of management and mitigation measures, including responsibilities for the implementation of each measure, and an assessment of the likely effectiveness of the measures															
B66	(a)	(vi) identification of access and connectivity enhancements or new provisions to assist in mitigating community cohesion impacts directly resulting from the SSI including, but not necessarily limited to, community cohesion, public transport and social facility accessibility, connectivity and accessibility to goods and services,															
B66	(a)	(vii) mechanisms for monitoring social impacts and reviewing the effectiveness of mitigation measures															
B66	(a)	(viii) mechanisms for the reporting of social impacts during construction and operation of the SSI, and															
B66	(a)	mechanisms for ongoing consultation with communities and key stakeholders; and															
B66	(b)	a Community Cohesion Program to enhance community cohesion in precincts directly affected by the SSI through initiatives including, but not limited to -															
B66		(i) enhancement of open space and recreation areas,															
B66		(ii) active community involvement and engagement,															
B66		(iii) provision or facilitation of cycling facilities within Camdenville Park, in consultation with the relevant council,															
B66		(iv) support of community initiatives and programs, and															
B66		(v) provision of grants to local community groups.															
B66		The Proponent must maintain and implement the Community and Social Management Plan throughout construction and for the first three years of operation of the SSI.															
B67		The Proponent must prepare a Residual Land Management Plan in consultation with the relevant councils. The Residual Land Management Plan must be submitted to the Secretary at least 12 months prior to the commencement of operation of the SSI. The Residual Land Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y
B67	(a)	identification and illustration on a map, of all residual land following construction of the SSI, including the physical location, land use characteristics, size and adjacent land uses;															

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B67	(b)	identification of proposed uses for the each piece of residual land with consideration given to the provision of additional community uses, public recreation uses and/or affordable or social housing and the justification for the uses chosen;																	
B67	(c)	time frames for implementing the various components of the Residual Management Plan																	
B67		Residual land that does not have feasible development potential must be subject to landscape revegetation and regeneration, unless otherwise agreed to by the Secretary.																	
B68		Residual land that is to be used for a public use and/or transferred to a public authority is to be in a condition suitable for the end use that does not incur additional cost to the public authority to reasonably rehabilitate or remediate the land for the future development identified in the Residual Land Management Plan	N	N	N	Y	Y	Y	Y	Y	Y	Construction Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT	In progress during the review period.
B69		The Proponent must ensure that all residual land set aside for open space uses in accordance with condition B67 be available to the relevant council within 12 months of the completion of construction, unless otherwise agreed to by the Secretary	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT	In progress during the review period.
B70		Prior to operations, the Proponent must assist the City of Sydney Council to update and amend the Sydney Park Plan of Management to reflect the changes to the park as a result of the project. This must include investigations into enhancing Sydney Park through maximising the open space area at the eastern edge of Sydney Park, such as future integration of privately owned land along the Euston Road frontage	N	N	N	N	N	N	N	N	N	Prior to Operation	N	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT	RMS met with City of Sydney Council during the period to discuss potential amendments to the Sydney Park Plan of Management.
B71		The Canterbury Golf Course golf ball deflection fence must meet the height and width requirements of Canterbury Council. Property adjustments at the golf course must not introduce additional ongoing maintenance requirements for Canterbury Council	N	N	N	Y	N	N	N	N	N	Construction Operation	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT RMS CDS-JV	Discussions with Canterbury Bankstown Council and RMS continued during the reporting period. Council is reviewing the future use of the golf course and hence the ultimate need for the golf ball deflection fence. Discussions will continue into the next quarter.
B72		The Proponent must design and construct the SSI with the objective of minimising impacts to, and interference with, third party property and infrastructure and that such infrastructure and property is protected during construction and operation. Any damage caused to property as a result of the SSI must be rectified or the landowner compensated, within a timeframe defined in the Construction Environmental Management Plan	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Impacts to third party infrastructure will be avoided during construction of the SSI. Any damage or removal of property will be replaced or repaired, or the landowner compensated within a reasonable timeframe. Pre-construction dilapidation surveys are being undertaken in accordance with CoA B58 and subsequent post-construction surveys will be undertaken to assess any damage. Complaints regarding property damage will be managed in accordance with the approved Community Communication Strategy (M5N-CS-PLN-PWD-0008) and the Construction Complaints Management System.
B73		The Proponent must construct and operate the SSI with the objective of minimising light spillage to residential properties and be generally consistent with the requirements of Australian Standard 4282-1997 Control of the obtrusive effects of outdoor lighting. Notwithstanding, the Proponent must provide mitigation measures to manage any residual night lighting impacts to protect properties adjoining or adjacent to the project, in consultation with affected landowners	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction Operation	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Light spillage is minimised where possible and generally consistent with AS 4282-1997 'Control of the obtrusive effects of outdoor lighting'. The construction component of this condition is addressed in Section 6.12 and Appendix B of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). The operational component of this condition is being addressed through detailed design for the operational facilities. Complaints regarding light spillage will be managed in accordance with the approved Community Communication Strategy (M5N-CS-PLN-PWD-0008) and the Construction Complaints Management System. There were two complaints received during the reporting period in relation to light spill on 26/2/18 & 21/3/18. Please refer to Appendix C (Complaints Register) for further details.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
B74		The SSI must be designed and constructed to achieve an excellent 'Design' and 'As built' rating under the Infrastructure Sustainability Council of Australia infrastructure rating tool.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction Operation	N	N/A	N/A	Ongoing	Compliant	CDS-JV	A "leading" level ISCA design rating of 76% was achieved during the QCCR5 reporting period.
B75		Opportunities to reduce operational greenhouse gas emissions must be investigated during detailed design. The sustainability initiatives identified must be regularly reviewed, updated and implemented throughout the design development and construction phase, and annually during the operational phases.	N	N	N	Y	Y	Y	Y	Y	Y	Design Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>Opportunities to reduce operational greenhouse gas emissions were identified and investigated during detailed design development and verified as part of the ISCA design submission. The 'leading' ISCA certification recognised during this quarter was based on significant operational GHG emission reductions implemented as part of the final design of the Project. Some of the verified reductions included:</p> <ul style="list-style-type: none"> • 34% total energy reduction from BAU for the whole Project as a result of energy efficient M&E tunnel design. The improved design incorporated the use of LED lighting in the tunnel interior and an optimised tunnel ventilation strategy (banana jet fans etc.) • Australian first innovation - LED lighting in the tunnel interior. Current typical road tunnels use fluorescent lighting for illumination. Improvements in LED technology have enabled the Project to use LED lights to illuminate the tunnel roadway. Together with LED lighting in the Motorway Operations Centres (MOCs), the use of LEDs in the tunnels has resulted in a 70% energy use reduction compared to the use of fluorescent lighting. <p>Opportunities to reduce GHG emissions will continue to be identified and implemented throughout the construction phase where reasonable and feasible.</p>
C1		Prior to the commencement of construction, or as otherwise agreed by the Secretary, the Proponent must prepare and implement a Community Communication Strategy. The Community Communication Strategy must be submitted to the Secretary for approval. The Community Communication Strategy must provide mechanisms to facilitate communication between the Proponent (and its contractor(s)), the Environmental Representative (refer condition D1), the relevant council(s) and community stakeholders (particularly adjoining landowners) on the design and construction environmental management of the SSI. The Community Communication Strategy must include, but not be limited to	N	N	N	Y	Y	Y	Y	Y	Y	Pre-Construction	Y	13/05/2016	27/07/2016	Ongoing	Compliant	CDS-JV	<p>The Community Communication Strategy (M5N-CS-PLN-PWD-0008 Rev 04) has been reviewed and updated with final DPE comments incorporated into the Plan.</p> <p>(a) Identified stakeholders have continued to be consulted including Inner West Council regarding use of Tempe Reserve, Burrows Rd compounds, traffic changes amongst other issues; City of Sydney Council has been consulted regarding use of local roads and Bayside Council regarding permanent reinstatement work.</p> <p>(b) Weekly e-updates via zones have continued to be a feature for regular distribution of accessible information. Notifications for day works, traffic changes and out of hours work are also distributed.</p> <p>(c) Community targeted street meetings have been held with positive community responses.</p> <p>(d and e) 1800 number available 24/7; info@newm5.com.au maintained in keeping with identified response times.</p> <p>f) There have been no requirements for Independent mediator intervention in complaints management.</p> <p>(g) no longer applicable.</p>
C1	(a)	identification of stakeholders to be consulted as part of the Community Communication Strategy, including affected and adjoining landowners, key community and business groups, and community and social service organisations																	
C1	(b)	procedures and mechanisms for the regular distribution of accessible information to community stakeholders on construction progress and matters associated with environmental management, including provision of information in appropriate community languages;																	
C1	(c)	the formation of community-based forums that focus on key environmental management issues for the SSI. The Community Communication Strategy must provide detail on the structure, scope, objectives and frequency of the community-based forums;																	
C1	(d)	procedures and mechanisms through which the community stakeholders can discuss or provide feedback to the Proponent and/or Environmental Representative in relation to the environmental management and delivery of the SSI;																	
C1	(e)	procedures and mechanisms through which the Proponent can respond to enquiries or feedback from the community stakeholders in relation to the environmental management and delivery of the SSI;																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
C1	(f)	procedures and mechanisms that would be implemented to resolve issues/disputes that may arise between parties on the matters relating to environmental management and the delivery of the SSI. This may include the use of a suitably qualified and experienced independent mediator; and																	
C1	(g)	procedures and mechanisms to manage the ongoing provision of services for the WestConnex Acquisition Assistance Line, as required by condition C2, and procedures for the notification of the contact details for this assistance line to relocated persons																	
C1		Issues that must be addressed through the Community Communication Strategy include (but are not limited to):																	
C1	(a)	Traffic management (including property access, pedestrian access);																	
C1	(b)	Air quality																	
C1	(c)	Heritage matters																	
C1	(d)	Landscaping and urban design matters																	
C1	(e)	Construction staging, hours and activities																	
C1	(f)	Noise, vibration mitigation and management, and																	
C1	(g)	Water quality, hydrology and flooding matters																	
C1		The Proponent must maintain and implement the Community Communication Strategy throughout construction of the SSI.																	
C2		The Proponent must maintain and operate a toll-free WestConnex Acquisition Assistance Line for a period of up to six months following completion of the final acquisition required for the SSI, unless otherwise agreed by the Secretary. The WestConnex Acquisition Assistance Line must provide an ongoing dispute resolution, counselling program and contact information to relevant services for all relocated persons. The WestConnex Acquisition Assistance Line must also provide first language support for households with English as a second language. The management of the assistance line is to be outlined within the Community Communication Strategy as required by condition C1 and is to be maintained and operated separately from the standard complaints and enquiries procedure. The Proponent must provide all relevant contact details for the WestConnex Acquisition Assistance Line to relocated persons prior to the commencement of construction.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT	The services available to support residents who are being relocated as a result of property acquisition include: <ul style="list-style-type: none"> The WestConnex Assist counselling service - 'Converge' – which is the counselling service provided by WCX M5 AT Pty Ltd. It is a free, independent and confidential counselling service and is still available for use for relocated persons Provision of an independent service to vulnerable households to assist with their relocation Community relations support to respond to community issues, concerns and requests and to offer a translation service to households for whom English is a second language RMS have contacted residential and commercial tenants who are currently renting properties to be acquired for the project, to discuss timeframes for acquisition and compensation (where applicable). Residents who are having their properties acquired or are relocating due the New M5 project (e.g. tenants) have been advised to contact WestConnex directly to discuss available support services.
C3		Prior to the commencement of site establishment works, or as otherwise agreed by the Secretary, the Proponent must ensure that the following are available for community enquiries and complaints for the duration of construction:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-establishment	N	N/A	N/A	Ongoing	Compliant	CDS-JV WCX M5 AT	CDS JV continues to utilise the toll free 24hr telephone number, a postal address for complaints and enquiries (none received through this channel), the info@newm5.com.au email address for complaints and enquiries' a mediation process and a translator service, Other than the postal address, these are incorporated in notifications. The address and opening hours of the Community Information Centre are also listed in publications.
C3	(a)	a toll-free 24 hour telephone number(s) on which complaints and enquiries about the SSI may be registered;																	
C3	(b)	a postal address to which written complaints and enquires may be sent;																	
C3	(c)	an email address to which electronic complaints and enquiries may be transmitted;																	
C3	(d)	a mediation system for complaints unable to be resolved; and																	
C3	(e)	a mechanism for community members to make enquiries in common community languages of the area																	
C3		The telephone number, the postal address and the email address must be published in newspaper(s) circulating in the local area including in newspapers of culturally and linguistically diverse communities affected by the SSI prior to the commencement of construction and prior to the commencement of operation. This information must also be provided on the website (or dedicated pages) required by this approval and available in common community languages.																	

Quarterly Construction Compliance Report: No. 7

Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
C4		Prior to the commencement of site establishment works, or as otherwise agreed by the Secretary, the Proponent must prepare and implement a Construction Complaints Management System consistent with AS/NZS 10002:2014 Guidelines for Complaint management in Organisations and maintain the Construction Complaints Management System for the duration of construction and up to 12 months following completion of construction of the SSI. Information on all complaints received, including the means by which they were addressed and whether resolution was reached, with or without mediation, must be maintained in a complaints register and included in the construction compliance reports required by this approval. The information contained within the Construction Complaints Management System must be made available to the Secretary on request.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction Operation	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Complaints and enquiries reporting is continuously being improved and the team is adhering to SMC guidelines in order to measure KPIs. The reporting reflects the team's commitment to responding to stakeholders with respect and answering enquiries and complaints as effectively as possible.
C5		Prior to the commencement of site establishment works, or as otherwise agreed by the Secretary, the Proponent must establish and maintain a new website, or dedicated pages within an existing website, for the provision of electronic information associated with the SSI, for the duration of construction and for 12 months following commencement of operation of the SSI. The Proponent must, subject to confidentiality, publish and maintain up-to-date information on the website or dedicated pages including, but not limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction Operation	N	N/A	N/A	Ongoing	Non-Compliant	WCX M5 AT CDS-JV	The website found at https://www.westconnex.com.au/projects/new-m5 is a valuable tool for stakeholders and has been enhanced by SMC with a number of features including the roadheader tracker to which CDS JV contributes weekly roadheader progress.. The smooth interface developed with SMC ensures that the numerous out of hours notifications are uploaded immediately and within EPA requirements.
C5	(a)	Information on the current implementation status of the SSI																The Project was deemed non-compliant with the requirements of the following sub clauses of this condition during the reporting period:	
C5	(b)	a copy of the documents referred to in condition A2, and any documentation supporting modifications to this approval that may be granted from time to time																(d) – Current version of EPL not on Project website on 1 March 2018 (note: since uploaded both updated EPL's and premise maps as at 27 August).	
C5	(c)	a copy of this approval and any future modification to this approval																(e) – Road Dilapidation Reports not on Project website on 1 March 2018	
C5	(d)	a copy of each relevant environmental approval, licence or permit required and obtained in relation to the SSI																(f) – Quarterly Construction Compliance Report No 5 not on Project website on 1 March and No 6 not on Project website at the time of writing this letter	
C5	(e)	a copy of each current report, plan, or other document required under this approval																	
C5	(f)	the outcomes of compliance tracking in accordance with condition A14 of this approval																	
C5	(g)	details of contact point(s) to which community complaints and enquiries may be directed, including a telephone number, a postal address and an email address; and																	
C5	(h)	information on how to receive important information in the common community languages of the area																	
D1		Prior to the commencement of construction of the SSI, or as otherwise agreed by the Secretary, the Proponent must appoint a suitably qualified and experienced Environmental Representative(s) that is independent of the design and construction personnel, and that has been approved by the Secretary. The Proponent must employ the Environmental Representative(s) for the duration of construction, or as otherwise agreed by the Secretary. The Environment Representative(s) must:	N	N	N	Y	Y	Y	Y	Y	Y	Pre-construction	Y	31/05/2016	31/05/2016	Ongoing	Compliant	CDS-JV WCX M5 AT	The nominated Environmental Representative (ER) for the project, Steve Fermio of Wolf Peak (28/04/2016) was approved by DPE on 31/05/2016.
D1	(a)	be the principal point of advice in relation to the environmental performance of the SSI;																Since the commencement of construction the ER has provided inspection reports (typically on a weekly basis), monthly reports, attended meetings with and provided advice to the Proponent, Contractor and DPE and approved some minor ancillary site facilities and minor amendments to management plans where provided for under the CEMP and AFMP.	
D1	(b)	monitor the implementation of environmental management plans and monitoring programs required under this approval and advise the Proponent upon the achievement of these plans/programs;																The ER typically conducts weekly reviews of management plans and strategies in order to monitor their implementation and advise the Proponent on their achievement as per D1(b).	
D1	(c)	have responsibility for considering, and advising the Proponent on, matters specified in the conditions of this approval, and other licences and approvals related to the environmental performance and impacts of the SSI;																	
D1	(d)	ensure that environmental auditing is undertaken (but not undertake the audit) in accordance with the Proponent's Environmental Management System(s);																	
D1	(e)	be given the authority to approve/reject minor amendments to the Construction Environment Management Plan. What constitutes a "minor" amendment must be clearly explained in the Construction Environment Management Plan;																	
D1	(f)	be given the authority and independence to require reasonable steps be taken to avoid or minimise unintended or adverse environmental impacts; and																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)		
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13	
D1	(g)	be consulted in responding to the community concerning the environmental performance of the SSI where the resolution of points of conflict between the Proponent and the community is required.																	
D2		The Environmental Representative must prepare and submit to the Secretary a monthly report on the Environmental Representative's actions and decisions on matters specified in condition D1 for the preceding month. The reports must be submitted within seven days for the end of each month for the duration of construction of the SSI, or as otherwise agreed by the Secretary. Notwithstanding, the Environmental Representative must be given the independence to report to the Secretary at any time and/or at the request of the Secretary.	N	N	N	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	The ER has continued monthly reporting during the period. The ER issued 3 monthly reports during the period.
D3		Soil and water management measures consistent with Managing Urban Stormwater - Soils and Construction Vols 1 and 2, 4th Edition (Landcom, 2004) must be employed during the construction of the SSI to minimise soil erosion and the discharge of sediment and other pollutants to land and/or waters. Where available and practicable, and of appropriate chemical and biological quality, stormwater, recycled water or other water sources must be used in preference to potable water for construction activities, including dust control.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	This condition is included in the Construction Soil and Water Management Plan (M5N-ES-PLN-PWD-0005) and the Water Reuse Strategy (M5N-ES-PLN-PWD-0035). Erosion, sedimentation and drainage controls are being implemented as per Site Erosion and Sediment Control Plans, which have been developed by the project Soil Conservationists, SEEC. These controls are consistent with Managing Urban Stormwater – Soils and Construction Vols 1 and 2, 4th Edition (the Blue Book) (Landcom, 2004) and are inspected fortnightly by the project's Soil Conservationist for compliance. Opportunities for reusing water onsite or for construction are being investigated and implemented, where feasible and reasonable. Water from the Leachate Treatment Plant at St Peters Interchange is not able to be reused on site for safety/health reasons.
D4		The Proponent must ensure any siphonic based water management system implemented during construction is removed and, where applicable, replaced with an adequate permanent drainage system.	N	N	N	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	N/A	Not yet triggered	CDS-JV	This condition and measure is incorporated into the Construction Soil and Water Management Plan (M5N-ES-PLN-PWD-0005). Current plans do not require any siphonic based water management systems.
D5		The Proponent must immediately notify DPI (Water) of any groundwater bores removed or damaged during construction and operation of the SSI. In the event that a groundwater bore is removed or damaged, the Proponent must repair or replace the bore (unless otherwise advised by DPI (Water)), as applicable within a timeframe agreed to by DPI (Water).	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction Operation	N	N/A	N/A	N/A	Not yet triggered	CDS-JV WCX M5 AT	CDS-JV will immediately notify WCX M5 AT who will notify DPI Water in the case of any groundwater bores being removed or damaged over the course of the works. Unless otherwise advised by DPI Water any damage or removal of groundwater bores will be replaced or repaired or the landowner compensated within a reasonable timeframe. This requirement is addressed in the Construction Soil and Water Management Plan (M5N-ES-PLN-PWD-0005). No registered bores present prior to construction of the project have been removed or damaged during the reporting period.
D6		A geotechnical model of representative geological and groundwater conditions must be prepared prior to excavation and tunnelling in subject area(s) to identify geological structures and groundwater features. This model must include details of proposed excavations and tunnels, construction staging, and identify surface and sub-surface structures, including and specific attributes, which may be impacted by the SSI. The Proponent must use this model to assess the predicted settlement, ground movement, stress redistribution and horizontal strain profiles caused by excavation and tunnelling on adjacent surface and sub-surface structures.	N	N	N	Y	Y	Y	Y	Y	Y	Prior to excavation	N	N/A	N/A	20/06/2016	Compliant	CDS-JV	The geotechnical model has been updated progressively to incorporate the available site investigation information.

Quarterly Construction Compliance
Report: No. 7

Ref	Sub Ref	Condition of Approval	Timing/phase										Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13									
D7		The Proponent must undertake a review of surface and sub-surface structures at risk from damage to determine appropriate criteria to prevent damage, prior to excavation and tunnelling works that may pose a settlement risk. Criteria for surface and sub-surface structures which are not included in condition D8 (Table 1) must be determined in consultation with the owner(s) of the surface and sub-surface structures prior to commencement of any excavation or tunnelling works potentially affecting the surface and sub-surface structures.	N	N	N	N	N	N	N	N	Y	N	Prior to tunnelling	N	N/A	N/A	7/11/2016	Compliant	CDS-JV	The Ground Movement Assessment Report (M5N-AJV-DPK-150-500-TR-1560), which has been finalised, fulfils this condition and has been prepared prior to finalising detailed design to enable feedback into the design. This has been undertaken prior to any construction that may influence ground settlement.
D8	D8	In the case of buildings, roads, parking areas and parks, the appropriate criteria which governs the greatest risk of damage are to be selected from Table 1 (Maximum Settlement, Maximum Angular Distortion or Limiting Tensile Strain) unless the Proponent has determined more stringent criteria under condition D7. Table 1 - Settlement Criteria	N	N	N	N	N	N	N	Y	N	Prior to tunnelling	N	N/A	N/A	21/11/2016	Compliant	CDS-JV	A settlement analysis has been undertaken and the results included in the Ground Movement Assessment Report (M5N-AJV-DPK-150-500-TR-01560), issued as final design 7/11/2016. The results of this assessment have informed the Impact Assessment Report (M5N-AJV-TER-150-500-TR-01559), issued as final design 21/11/2016. Where necessary CDS-JV will provide the predicted settlement impact assessment to the appropriate asset owner, and negotiate and agree to acceptable limits of settlement. Where appropriate, instrumentation and monitoring will be used to ensure no exceedances of the agreed criteria.	
D9		Should the geotechnical model in condition D6 identify exceedances of the relevant criteria established by conditions D7 and D8, the Proponent must implement an instrumentation and monitoring program to measure settlement, distortion or strain as required. The Proponent must also identify and implement appropriate mitigation measures in consultation with the owners of the relevant surface and sub-surface structures prior to excavation and tunnelling works to ensure where possible that the surface and sub-surface structures will not experience exceedances of the relevant criteria. The adopted criteria does not remove any responsibility from the Proponent for the protection of existing surface and sub-surface structures or for rectifying any damage to surface and subsurface structures resulting from the SSI. Note: For the purposes of conditions D6, D7, D8 and D9 "surface and sub-surface structures" are taken to include, but is not limited to, underground and above ground structures, utility services and infrastructure, buildings, roads, bridges, car parks, parking areas, parks and swimming pools.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Prior to works affecting utilities/infrastructure	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Settlement criteria have been determined in consultation with the relevant authorities and reported in the Impact Assessment Report (M5N-AJV-TER-150-500-TR-01559). The Impact Assessment Report is informing detailed design for construction activities that have the potential to affect individual utility structure or infrastructure. Consultation has been conducted and issues closed out with Jemena, Transgrid, Telstra and Sydney Water (in relation to the SWSOOS). Consultation is ongoing with APA, Viva, Caltex, Freyssinet, Ausgrid, Optus, NBN, Axicom, Sydney Desalination, Sydney Water (items other than SWSOOS), ARTC, Sydney Trains, Broadpectrum, BP.
D10		A detailed land use survey must be undertaken to confirm sensitive receivers (including critical working areas such as operating theatres and precision laboratories) potentially exposed to construction vibration, construction ground-borne noise and operational noise. The survey may be undertaken on a progressive basis but must be undertaken in any one area prior to the commencement of construction works which generate construction vibration or ground-borne noise in that area. The results of the survey must be included in the (or an updated) Construction Noise and Vibration Management Plan as required by condition D68(b)	Y	Y	Y	N	N	N	N	N	N	Pre-construction	N	N/A	N/A	28/04/2016	Compliant	CDS-JV	CDS-JV has engaged the noise and vibration specialists, Renzo Tonin & Associates, who have prepared a detailed land use survey. The results of the survey are provided as Appendix B of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003)	
D11		Prior to construction, properties that are at risk from construction vibration must be notified and incorporated into the Construction Noise and Vibration Management Plan as required by condition D68(b).	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	The community team continues to monitor for sensitive receivers in accordance with the requirements of D24. The community team has been briefed by the Enviro team on the Condition and the requirements for managing upcoming compaction and vibration work in areas of close proximity to residents and businesses.	
D12		Construction activities associated with the SSI must be undertaken during the following standard construction hours:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Pre-construction Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	Except as permitted by the conditions of this approval or an EPL, works are restricted to the nominated timeframes. This is addressed in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).	
D12	(a)	7:00 am to 6:00 pm Mondays to Fridays, inclusive																		

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13
D12	(b)	8:00am to 1:00pm Saturdays; and																
D12	(c)	at no time on Sundays or public holidays																
D13		Notwithstanding condition D12, tunnelling may be undertaken 24 hours, seven days per week. Other activities associated with tunnelling (such as spoil haulage if approved under the Spoil Management Plan, deliveries, work area establishment, temporary road and intersection modifications, roads/cut-and-cover/dive structures and approach roads and ramps, excavation and ground support, civil, mechanical, and electrical, and ventilation facilities construction) may be undertaken outside of the hours specified in condition D12 where allowed in accordance with condition D15.	N	N	N	N	N	N	N	Y	N	N/A	N/A	N/A	Compliant	CDS-JV	The allowance for 24 hour operations of tunnelling activities is described in Section 4.1.1 and 4.1.2 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003). Tunnelling and tunnel support activities are approved to be conducted 24 hours, 7 days per week under the project EPLs (EPL 20772 & EPL 4627).	
D14	(a)	Except as permitted by an EPL, activities resulting in impulsive or tonal noise emissions must only be undertaken:	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	CDS-JV	Except as permitted by the conditions of this approval or an EPL, works will be restricted to the nominated timeframes. This is addressed in Section 4.1.3 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003), and the Out of Hours Works Protocol (Appendix F to the Construction Noise and Vibration Management Plan). Compliance with this condition is monitored through the weekly environmental inspections.
	(b)	between the hours of 8:00 am to 6:00 pm Monday to Friday																
	(c)	between the hours of 8:00am to 1:00 pm Saturday; and in continuous blocks not exceeding three hours each with a minimum respite from those activities and works of not less than one hour between each block For the purposes of this condition, 'continuous' includes any period during which there is less than a one hour respite between ceasing and recommencing any of the work the subject of this condition.																
D15		Notwithstanding conditions D12 and D14, construction works associated with the SSI may be undertaken outside the hours specified under those conditions in the following circumstances:	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	N/A	Compliant	CDS-JV	This requirement is addressed in Section 4.1.4 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003), and the Out of Hours Works Protocol (Appendix F to the Construction Noise and Vibration Management Plan).
D15	(a)	construction works that cause LAeq (15 minute) noise levels that are:																
D15	(a)	(i) No more than 5 dB(A) above rating background level at any residence in accordance with the Interim Construction Noise guideline (DECC, 2009), and																
D15	(a)	(ii) no more than the noise management levels specified in Table 3 of the Interim Construction Noise Guideline (DECC, 2009) at other sensitive land uses, and																
D15	(a)	(iii) continuous or impulsive vibration values, measured at the most affected residence are no more than those for human exposure to vibration, specified in table 2.2 of Assessing vibration: a technical guideline (DEC, 2006), and																
D15	(a)	intermittent vibration values measured at the most affected residence are no more than those for human exposure to vibration, specified in Table 2.4 of Assessing vibration: a technical guideline (DEC, 2006); or																
D15	(b)	where a negotiated agreement has been reached with affected receivers, where the prescribed noise and/or vibration levels cannot be achieved; or																
D15	(c)	for the delivery of materials required by the police or other authorities for safety reasons; or																
D15	(d)	where it is required in an emergency to avoid the loss of lives, property and/or to prevent environmental harm; or																
D15	(e)	construction works approved through an Out-Of-Hours Work Protocol prepared as part of the Construction Noise and Vibration Management Plan required by condition D68(b), provided the relevant council, local residents and other affected stakeholders and sensitive receivers are informed of the timing and duration at least five days and no more than 14 days prior to the commencement of the works; or																
D15	(f)	construction works approved through an EPL.																
D16		The Proponent must implement all reasonable and feasible noise mitigation measures with the aim of achieving the following construction noise management levels and vibration criteria:	Y	Y	Y	Y	Y	Y	Y	Y	Y	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Mitigation measures are provided in the Construction Noise and Vibration Management Plan (CNVMP; M5N-ES-PLN-PWD-0003). Noise management levels and vibration criteria are set out in the CNVMP and are in accordance with the specified guidelines/standards. The CNVMP also summarises the outcomes of the Construction Noise and Vibration Impact Statements (Appendix D) for the works which include tailored mitigation measures based on the different works packages and
D16	(a)	construction noise management levels established using the Interim Construction Noise Guideline (DECC, 2009);																
D16	(b)	vibration criteria established using the Assessing vibration: a technical guideline (DEC, 2006) (for human exposure);																
D16	(c)	Standard AS 2187.2- 2006 Explosives- Storage and Use- Use of Explosives																

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
D16	(d)	BS 7385 Part 2-1993 "Evaluation and measurement for vibration in buildings Part 2' as applicable to Australian conditions; and																	receiving catchments.
D16	(e)	the vibration limits set out in the German Standard DIN 4150-3: Structural Vibration effects of vibration on structures (for structural damage).																	The mitigation measures contained in the Construction Noise and Vibration Management Plan and the Construction Noise and Vibration Impact Statements will be implemented on site as required and where reasonable and feasible.
D16		Any construction activities identified as exceeding the construction noise management levels and/or vibration criteria must be managed in accordance with the Construction Noise and Vibration Management Plan required by condition D68(b).																	
D16		<i>Note: The Interim Construction Noise Guideline identifies 'particularly annoying' activities that require the addition of 5 dB(A) to the predicted level before comparing to the construction NML.</i>																	
D17	(a) (b)	Feasible and reasonable noise mitigation measures should be applied to construction activities when the following residential ground-borne noise levels are exceeded: evening (6:00 pm to 10:00 pm)- internal LAeq(15 minute): 40 dB(A); and night (10:00pm to 7:00am)- internal LAeq(15 minute): 35 dB(A). The mitigation measures should be outlined in the Construction Noise and Vibration Management Plan, including the Out-of-Hours Work Protocol, required by condition D68(b).	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Mitigation measures will be implemented where ground-borne noise levels exceed the nominated levels. These measures are provided in Section 6 of the Construction Noise and Vibration Management Plan (CNVMP; MSN-ES-PLN-PWD-0003) and additional specific mitigation measures are provided in the CNVIS as described under Section 5.1 and summarised in Appendix D. A CNVIS has been prepared for tunnelling works (summarised in Appendix D.7 of the CNVMP) which outlines feasible and reasonable mitigation measures to be applied to meet the criteria for ground borne noise.
D18		Wherever practical, piling activities that affect sensitive receivers must be undertaken using quieter alternative methods than impact or percussion piling, such as bored piles or vibrated piles.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	CDS-JV will consider alternative work methods, including alternative piling methods, where activities may affect sensitive receivers. This requirement is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (MSN-ES-PLN-PWD-0003). Impact piling has taken place during the reporting period at SPI.
D19		The Proponent must implement operational noise mitigation measures (such as noise barriers or at-property architectural treatments) in areas where the documents referred to in conditions A2(b) and A2(c) have identified the receivers would be subject to construction noise impacts and in areas where existing noise barriers are to be altered or removed prior to commencement of construction, where feasible and reasonable. Where this is not feasible and reasonable, the Proponent must submit to the Secretary for approval a report providing justification as to why along with details of the temporary measures that would be implemented to reduce construction noise impacts until such time that the operational noise mitigation measures are implemented. The report must be provided to the Secretary prior to the commencement of construction works which would affect the identified receivers. Nothing in this condition prevents the Proponent from submitting separate reports for separate areas of construction.	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	19/08/2016	Various	Ongoing	Compliant	CDS-JV	CDS-JV are implementing operational noise mitigation measures early in the construction program, where reasonable and feasible. This requirement is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (MSN-ES-PLN-PWD-0003) as well as the CNVIS. Where this cannot be implemented, a report stating why and the temporary measures to be used, will be provided to DP&E prior to commencement of the relevant construction works. Reports approved by DP&E to date under this condition include: - Kingsgrove Permanent Noise Barriers (dated 19/08/2016) approved 26/08/2016 - Architectural treatment for 1 Kirrang St, Beverly Hills (dated 25/08/2016), approved 26/08/2016 - Local roads (dated 9/11/2016), approved 12/12/2016. - 1711 (1696 operational + 15 construction noise) properties listed are noted to date that qualify for acoustic treatment (these include additional dwellings not listed in the EIS but captured in the Noise Model). - Property addresses listed includes block of units which have been expanded to include individual units. - Of the 1711, 356 properties has been identified as "potential" requiring treatment. Further expansion of property addresses (for block of units) is still under investigation to identify number of unit dwellings. - 200 SOW distributed, 68 accepted & returned, 42 competed

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
D20		The Proponent must develop and implement a Temporary Noise Barrier Strategy which includes:	Y	Y	N	Y	Y	Y	Y	N	Y	Pre-construction, construction	Y	13/05/2016	Various	Ongoing	Compliant	CDS-JV	The Temporary Noise Barrier Strategy (TNBS) has been staged and submitted to DPE as relevant to each stage of the project as described in QCCR 1 and QCCR 2. Temporary Noise Barrier Strategies for all construction stages of the project have been approved by DP&E. An update to the Temporary Noise Barrier Strategy for Campbell Road and Campbell Street, which addresses D20(a)(iii) was approved on 22/05/2017.
D20	(a)	Identification and confirmation of all temporary noise barriers including -																	
D20	(a)	(i) the provision of a temporary noise barrier on the northern side of the Kingsgrove North construction compound to provide noise mitigation to highly affected residents at a level greater than that identified in the documents referred to in condition A2(b),																	
D20	(a)	(ii) consideration of the installation of temporary noise barriers on the southern and northern side of the M5 East Motorway during the relocation of the existing permanent noise barriers (or detail on why these noise barriers are not considered feasible and reasonable),																	
D20	(a)	(iii) consideration of the installation of temporary noise barriers along Campbell Road, Campbell Street and Euston Road (or detail on why these noise barriers are not considered feasible and reasonable), and																	
D20	(a)	(iv) temporary noise barriers around construction compounds;																	
D20	(b)	the consultation and decision-making process for all temporary noise barriers; and																	
D20	(c)	an acoustic report detailing the final barrier heights, material analysis and predicted benefits																	
D20		The temporary barrier options must be developed in consultation with the landowners adjacent to the barrier locations prior to the adoption of a final design.																	
D20		The Temporary Noise Barrier Strategy must be approved by the Secretary prior to site establishment works or construction works at the Kingsgrove North construction compound, the permanent noise barriers on the northern and southern side of the M5 East Motorway are removed, and/or road widening works are undertaken along Campbell Road, Campbell Street or Euston Road.																	
D21		All acoustic sheds and non-acoustic sheds must be erected at construction ancillary facilities as soon as site establishment works at the facilities are completed and prior to undertaking any works or activities which are required to be conducted within the sheds.	N	N	N	Y	Y	Y	Y	Y	Y	Pre-construction	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	The approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) addresses this condition.
																			Acoustic sheds were completed at the Bexley North, Kingsgrove North and South construction compounds. The Bexley South construction acoustic shed was completed by 30th August and Arncliffe construction compound acoustic sheds completed by 10th October.
																			Acoustic sheds will be completed prior to the commencement of 24 hour spoil removal activities at the relevant sites.
D22		The Proponent must conduct vibration testing prior to commencing vibration generating activities that have the potential to impact on heritage items and vibration monitoring during initial vibration generating activities to identify minimum working distances to retained heritage items to prevent cosmetic damage to these items. In the event that the vibration testing and monitoring shows that the preferred values for vibration are likely to be exceeded, the Proponent must review the construction methodology and, if necessary, implement additional feasible and reasonable mitigation measures, unless otherwise agreed to by the Secretary. Vibration monitoring must be undertaken where structures are identified to be within safe working distances of vibration generating equipment activities	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Requirements for assessment and monitoring of vibration are identified in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003) and the relevant CNVIS as described in Sections 5.1 and 5.2 of the CNVMP.
																			Vibration monitoring for specific vibration generating plant / activities has occurred in accordance with this condition at all sites.
D23		The Proponent must undertake noise monitoring during initial high noise generating activities (such as piling, rock hammering, jack hammering) to accurately establish the LAeq to LA1(1 minute) differential and confirm the number of sensitive receivers which may experience sleep disturbance as a result of construction of the SSI during the evening and night-time periods. Management measures must be employed to minimise sleep disturbance impacts in accordance with the Construction Noise and Vibration Management Plan required by condition D68(b).	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Requirements for assessment and monitoring of night-time high noise generating activities are identified in Sections 4.2.3 and 4.2.4 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003). Recommended management measures are also identified in Section 6.2 of the CNVMP to minimise sleep disturbance impacts.
																			Noise monitoring of plant and equipment has continued during the reporting period to confirm noise modelling assumptions for high noise activities.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
D24		The Proponent must consult with potentially-affected community, religious, educational institutions and vibration-sensitive business and critical working areas (such as theatres, laboratories and operating theatres) to ensure that, where feasible and reasonable, noise generating construction works in the vicinity of the affected receivers are not timetabled during sensitive periods, unless other reasonable arrangements to the affected institutions are made at no cost to the affected institution. Consultation must be undertaken at least five days prior to undertaking noise generating construction works that would impact on the potentially affected vibration-sensitive receivers.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Ongoing consultation with stakeholders is maintained. For this past quarter, most of these receivers have been in the vicinity of tunnelling work and have only required confirmation that vibration will not affect their properties.
D25		During construction, proponents of other construction works in the vicinity of the SSI must be consulted and reasonable steps taken to coordinate works to minimise impacts on, and maximise respite for, affected sensitive receivers.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	The project has been in contact this past quarter with the Sydney Metro project which is in also in close proximity to St Peters west residnets and businesses.
D26		The Proponent is to ensure that construction vehicle contractors operate so as to minimise any sleep disturbance impacts. Measures that could be used include toolbox talks, contracts that include provisions to deal with unsatisfactory noise performance for the vehicle and/or the operator, and specifying non-tonal movement alarms in place of reversing beepers or alternatives such as reversing cameras and proximity alarms, or a combination of these, where tonal alarms are not mandated by legislation.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Recommended management measures to minimise sleep disturbance are identified in the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003) to minimise sleep disturbance impacts. These include: - Minimising night work - Avoiding local roads - Toolbox talks that include awareness of local residents / sensitive recievers - Non-tonal alarms (quacker) - Minimise quantity of plant during the night period.
D27		Use of compression brakes must not be permitted for construction vehicles associated with the SSI during construction, unless in an emergency situation	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Compression brakes will not be used unless required in an emergency. This is addressed in Section 6 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).
D28		Should blasting be required, the Proponent must prepare a Blast Management Strategy in consultation with the EPA and submit the Blast Management Strategy to the Secretary prior to any blasting. The Blast Management Strategy must demonstrate that all blasting and associated activities will be undertaken in a manner that will not generate unacceptable noise and vibration impacts or pose a significant risk impact to residences and sensitive receptors. The Blast Management Strategy must also address the principles outlined in Hazardous Industry Planning Advisory Paper No 6: Hazard Analysis (Department of Planning, January 2011) and Assessment Guideline: Multi-Level Risk Assessment (Department of Planning and Infrastructure, May 2011) for the handling and storage of hazardous materials. Issues to be considered in the Blast Management Strategy must include, but not be limited to:	N	N	N	N	N	N	N	Y	N	Prior to blasting	N	16/01/2017	N/A	16/01/2017	Compliant	CDS-JV	Blasting continues to be undertaken at Arncliffe, SPI and Kingsgrove. The Blast Management Strategy was updated and referenced in the EPL variation approved 1st December 2017.
D28	(a)	details of blasting to be performed, including location, method and justification of the need to blast;																	
D28	(b)	identification of any potentially affected noise and vibration sensitive sites including heritage buildings and utilities;																	
D28	(c)	establishment of appropriate criteria for blast overpressure and ground vibration levels at each category of noise sensitive site;																	
D28	(d)	details of the storage and handling arrangements for explosive materials and the proposed transport of those materials to the construction site;																	
D28	(e)	identification of hazardous situations that may arise from the storage and handling of explosives, the blasting process and recovery of the blast site after detonation of the explosives;																	
D28	(f)	determination of potential noise and vibration and risk impacts from blasting and appropriate monitoring and best management practices to minimise and manage any blasting impacts and assess compliance with conditions D34 and D35; and																	
D28	(g)	community consultation procedures.																	

Quarterly Construction Compliance
Report: No. 7

Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)		
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13	
D29		The vibration levels for blasting activities, including both above ground and underground work, must meet the requirements of conditions D34 and D35.	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	This requirement is addressed by the Blast Management Strategy. Vibration monitoring for blasting across the project during the reporting period indicated that blasting activities were compliant with the requirements of conditions D34 and D35.
D30		Blasts must be limited to an average of one single detonation in any one day, per sensitive receiver, and a maximum of six per week per sensitive receiver, unless otherwise agreed by the EPA through consultation on the Blast Management Strategy. <i>Note: For the purposes of this condition a single detonation may involve a number of individual blasts fired in quick succession in a discrete area.</i>	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	An application was submitted to EPA on 16th October 2017 to increase the blasts frequency at the Arncliffe construction site from 1 to 2 a day. EPA approved via licence variation on 1st December 2017. This allowed for two detonations in any one day, and a maximum of 12 blasts a week at the Arncliffe site. The EPL was subsequently varied on 25/05/18 to include St. Peters.
D31		For any section of tunnel construction where blasting is proposed, a series of initial trials at reduced scale must be conducted prior to production blasting to determine site-specific blast response characteristics and to define allowable blast sizes to meet the airblast overpressure and ground vibration limits in conditions D34 and D35.	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	Trial blasting commenced at Arncliffe on 27th August 2017. Trial blasting commenced at Kingsgrove on 20th November 2017. Trial blasting commenced at St. Peters on 15th September 2017.
D32	(a) (b) (c)	Blasting associated with the project must only be undertaken during the following hours: 9:00 am to 5:00 pm, Monday to Friday, inclusive; 9:00 am to 1:00 pm Saturday; and at no time on Sunday or on a public holiday, or as otherwise allowed for by the EPA and outlined in the Blast Management Strategy. This condition does not apply in the event of a direction from police or other relevant authority for safety or emergency reasons to avoid loss of life, property loss and/or to prevent environmental harm.	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	An application was submitted to EPA on 16th October 2017 to increase the hours available for blasting. EPA approved via licence variation on 1st December 2017 an increase in blasting hours between 7am-6pm Monday to Friday and between 8am-1pm on Saturdays..
D33		Where vibration levels generated by blasting exceed the acceptable vibration dose values, feasible and reasonable mitigation measures must be considered and implemented.	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	Blasting to date has been compliant with this requirement.
D34		Airblast overpressure generated by blasting associated with the SSI must not exceed the criteria specified in Table 2 when measured at the most affected residence or other sensitive receiver. Table 2 - Airblast Overpressure Criteria (refer sheet 2)	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	Blasting to date has been compliant with this requirement.
D35		Ground vibration generated by blasting associated with the SSI must be limited for human comfort to the criteria specified in Table 3 when measured at the most affected residence or other sensitive receiver. Table 3 - Ground Vibration Limits for Human Comfort (AS 2187.2) (refer sheet 2) <i>Notes: A sensitive site includes houses and low rise residential buildings, theatres, schools, and other similar buildings occupied by people. The recommendations in Table J4.5(A) of AS 2187.2 – 2006 Explosives – Storage and Use – Use of Explosives are intended to be informative and do not override statutory requirements with respect to human comfort limits set by various authorities. They should be read in conjunction with any such statutory requirements and with regard to their respective jurisdictions.</i>	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	Blasting to date has been compliant with this requirement.
D36		The blasting criteria identified in conditions D34 and D35 do not apply where the Proponent has a written agreement with the relevant landowners to exceed the criteria. The Proponent must submit to the Secretary details on the propose increased blasting limits, where and when the blasting would occur, the mitigation and monitoring procedures that would be implemented and details of the consultation undertaken with the relevant landowners. The following exclusions apply to the application of this condition:	N	N	N	N	N	N	N	Y	N	Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	There are no current written agreements in place.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
D36	(a)	any agreements reached may be terminated by the landowner at any time should concerns about the increased blasting limits be unresolved																	
D36	(b)	the blasting limit agreed to under any agreement can at no time exceed a maximum Peak Particle Velocity vibration level of 25 mm/s or maximum airblast overpressure level of 125 dBL(Peak); and																	
D36	(c)	the provisions under this condition (to increase applicable blast criteria in agreement with the relevant landowners) do not apply where the property is a heritage item																	
D37		<p>Prior to the commencement of construction in proximity to, or affecting, a heritage item or contributory item in a heritage conservation area, the Proponent must complete the archival recordings, including photographic recording of the heritage items, unless otherwise agreed by the Secretary.</p> <p>The archival recording must be undertaken by a qualified and experienced heritage consultant, in accordance with the How to Prepare Archival Records of Heritage Items (2003) guidelines issued by the Heritage Council of NSW. Within 12 months of completing the archival recording, or as otherwise agreed by the Secretary, the Proponent must submit a Heritage and Contributory Item Archival Recording and Research Report containing the archival and photographic recordings and historical research, to the Department, the Heritage Council of NSW, the local library, and the local Historical Society in the respective local government area(s).</p>	Y	Y	Y	Y	Y	Y	Y	N	Y	Prior to construction	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	<p>Archival recording is being undertaken by the project's heritage specialists, Extent Heritage, prior to construction in accordance with the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006) and the relevant guidelines.</p> <p>The requirement for a Heritage and Contributory Item Archival Recording and Research Report is also addressed in the CHSP and will be submitted to the relevant agencies, libraries and historical societies at the completion of the archival recording.</p> <p>Archival recording has been completed for the following items:</p> <ul style="list-style-type: none"> - Dynamo Service Garage - St Peters Brickpit Geological Site - Rudders Bond Store - MacDonalddown Stormwater Drainage Channel. <p>Archival recording of items in heritage conservation areas has occurred at the following locations</p> <ul style="list-style-type: none"> - Arncliffe Heritage Conservation Area - Bexley and Kingsgrove Heritage Conservation Area; and - St Peter's Construction Impact Corridor.
D38		The Proponent must complete archival recordings for any impacted part of the heritage conservation area prior to the commencement of construction within a respective heritage conservation area. Consultation with the Heritage Council of NSW (or its delegate) and the relevant council is to be carried out to determine the objectives and approaches to the archival recording. The archival recording of heritage conservation areas is to include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	N	Y	Prior to construction	N	N/A	N/A	Not yet complete	Compliant	CDS-JV	<p>This requirement, including the necessary consultation, is addressed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). Archival recording is being undertaken by the heritage specialists, Extent Heritage, using a process developed in consultation with the NSW Heritage Council, National Trust and the relevant councils.</p>
D38	(a)	comprehensive photographic recording of buildings, structures, open spaces, public realm, architecture, urban design, landscaping and streetscapes;																	
D38	(b)	surveying and mapping of land use arrangements, street patterns and layouts, subdivision layouts, landscape design and street tree plantings; and																	
D38	(c)	any other feasible recording requested and agreed to following consultation with the aforementioned stakeholders.																	
D38		The archival recording of heritage conservation areas must be undertaken by a qualified and experienced heritage consultant, and should be undertaken in a manner generally reflective of the How to Prepare Archival Records of Heritage Items (2003) guidelines issued by the Heritage Council of NSW. Within 12 months of completing the archival recording, or as otherwise agreed by the Secretary, the Proponent must submit a Heritage Conservation Area Archival Recording and Research Report, for each relevant heritage conservation area, containing the archival and photographic recordings, mapping and historical research, to the Department, the Heritage Council of NSW, the local library, the local Historical Society in the respective local government area(s).																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
D39		Prior to excavation works adjacent to the Alexandra Canal and St Peters Interchange the Proponent must engage a suitably qualified archaeologist whose experience complies with the Heritage Council of NSW's Criteria for Assessment of Excavation Directors (July, 2011) (referred to as the Excavation Director) to oversee and advise on matters associated with historic archaeology and to prepare an Archaeological Research Design and Excavation Methodology. The Archaeological Research Design and Excavation Methodology is to be submitted to the Heritage Council of NSW for review and comment prior to finalisation. The Archaeological Research Design and Excavation Methodology must:	N	Y	Y	N	N	N	Y	Y	Y	Prior to excavation	N	10/02/2016	2/08/2016	Ongoing	Compliant	CDS-JV	CDS-JV have engaged an Excavation Director, Graham Wilson, of Extent Heritage. Mr Wilson meets the relevant NSW criteria and is available to oversee and advise on historic archaeology. The role of the Excavation Director is described in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006) and the Archaeological Research Design and Excavation Methodology (HARD), which has been prepared for the project by Mr Wilson. The HARD has been reviewed by the Heritage Council of NSW and relevant Councils. The HARD is included as Appendix D to the Construction Heritage Sub-Plan. The Excavation Director is continuing to be present and advise on archaeological issues.
D39	(a)	be consistent with the NSW Heritage Council's Archaeological Assessments Guideline (1996);																	
D39	(b)	provide for the detailed analysis of any heritage items discovered during the investigations;																	
D39	(c)	include management options for discovered heritage items (including options for relocation and display); and																	
D39	(d)	if the findings of the investigations are significant, provide for the preparation and implementation of a heritage interpretation plan.																	
D39		Where excavation works are required in the vicinity of potential archaeological sites, the Excavation Director must be present to advise on archaeological issues and oversee excavation works. The Excavation Director must be given the authority to advise on the duration and extent of oversight required during excavation.																	
D40		In the event that archaeological relics are discovered during construction, all work must cease in the affected area and the Excavation Director must be notified and attend the site to assess the finds, identify their significance level and provide mitigation advice according to the significance level and the impact proposed. In the event that the relics are identified as being of State or local significance, the Heritage Council of NSW must be notified in writing in accordance with section 146 of the Heritage Act 1977. An Archaeological Relics Management Plan specific to the relics or site encountered is to be prepared in consultation with the Heritage Council of NSW which is to outline all feasible and reasonable measures to be implemented to avoid and/or minimise harm to the State or locally significant heritage items. Works within the vicinity of the find must not recommence without the approval of a suitably qualified and experienced archaeologist in consultation with the Heritage Council of NSW. The Proponent must notify the Secretary in writing of any such encounter of an archaeological relic triggering this condition and must also notify the Secretary of the outcome of consultation with the Heritage Council of NSW.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	N/A	Not yet triggered	CDS-JV WCX M5 AT	Where unidentified archaeological relics are discovered, CDS-JV would implement the Unexpected Heritage Finds Procedure, Annexure A to the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). The HARD (Appendix D of the Construction Heritage Sub-Plan) provides further details about the processes and assessment that would be required where the discovery is determined to be significant. No archaeological relics have been discovered during the reporting period.
D41		In the event that archaeological relics are discovered, within 12 months of completing all archaeological investigations, unless otherwise agreed by the Secretary, the Proponent must prepare an Excavation Report containing the findings of any excavations, including artefact analysis and the identification of a final repository of any finds. The Excavation Report must be submitted to the Department, the Heritage Council of NSW, and the local library and the local Historical Society in the relevant local government area(s). A copy of the Excavation Report must be retained with the relics at all times.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	N/A	Not yet triggered	CDS-JV	The requirement for an Excavation Report in accordance with this condition is addressed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006). No archaeological relics have yet been discovered for the project.
D42		The Proponent must undertake photographic and drawn archival recordings of the geological features of the St Peters Brickpit Geological Site prior to undertaking any works that would result in the features being obscured. The recordings should be included in the Heritage Interpretation Plan required by condition B40.	N	Y	N	N	N	N	Y	Y	N	Prior to construction	N	N/A	N/A	20/04/2016	Compliant	CDS-JV	Archival recording of the St Peters Brickpit Geological Site was completed in April 2016 using 3-dimensional modelling. The archival recordings will be included in the Heritage Interpretation Plan. This requirement is addressed in the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006).

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
D43		The Proponent must take all reasonable steps so as not to harm, modify or otherwise impact any Aboriginal heritage item associated with the SSI.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	<p>The approved project EIS identified the known areas / items of Aboriginal Heritage significance within and surrounding the project footprint.</p> <p>No impacts to known Aboriginal heritage (inside or outside the project footprint) are expected to occur during the construction phase, with the implementation of management measures provided in the Construction Heritage Sub-Plan (CHSP; MSN-ES-PLN-PWD-0006).</p> <p>Should any activities be required beyond the approved project boundary, they would be assessed in regards to potential impact on Aboriginal heritage. The assessment of changes (that may extend beyond the approved footprint) is summarised in the CHSP (MSN-EN-PLN-PWD-0006).</p> <p>Measures to minimise impact to known and potential unknown Aboriginal heritage items are described in the CHSP and in the Unexpected Heritage Finds Procedure (Appendix A to the CHSP).</p> <p>No impacts to Aboriginal heritage items have occurred during the reporting period.</p>
D44		Where previously unidentified Aboriginal objects are discovered during construction of the SSI, all work should stop in the affected area and a suitably qualified and experienced Aboriginal heritage expert should be contacted to provide specialist heritage advice. The measures to consider and manage this process must be specified in the Construction Heritage Management Plan required by condition D68(c) and, where relevant, include registration in the OEH's Aboriginal Heritage Information Management System (AHIMS) register.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	N/A	Not yet triggered	CDS-JV	<p>Impacts to Aboriginal heritage (inside or outside the SSI footprint) will be avoided by the project. Where previously unidentified Aboriginal objects are discovered, they will be managed in accordance with the Unexpected Heritage Finds Procedure (Appendix A to the Construction Heritage Sub-Plan). This requirement is addressed in the safeguards listed in the Construction Heritage Sub-Plan (MSN-ES-PLN-PWD-0006).</p> <p>No Aboriginal objects have been discovered to date for the project.</p>
D45		The Proponent must undertake a program of geotechnical coring at each pile location adjacent to Alexandra Canal to obtain sediment samples to a depth of seven metres. The sediment cores are to be examined by a suitably qualified and experienced archaeologist engaged by the Proponent to determine the potential for Aboriginal archaeological artefacts. The assessment by the archaeologist must be carried out prior to the commencement of excavation and/or piling works adjacent to the Canal. In the event that artefacts are uncovered, the Proponent must implement the procedures for unexpected finds required by condition D68(c)(i) and update the Construction Heritage Management Plan required by condition D68(c).	N	N	N	N	N	N	N	N	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>This requirement is addressed by the Construction Heritage Sub-Plan (MSN-ES-PLN-PWD-0006).</p> <p>The sediment cores are being assessed by the project archaeologist, of Extent Heritage, prior to excavation or piling works adjacent to Alexandra Canal. If artefacts are discovered in the cores, the Unexpected Heritage Finds Procedure will be implemented.</p> <p>No artefacts or relics have been discovered to date in the reporting period.</p>
D46		Unless otherwise approved by the Secretary, heavy vehicle movements associated with the construction of the SSI are not permitted to use Wirega Avenue and Garema Circuit at Kingsgrove, or any other local road not identified for use in the documents referred to in conditions A2(b) and A2(c), unless approved by the Secretary. When seeking the Secretary's approval for use of such local roads, justification must be provided as to why use of the local road(s) is the only feasible and reasonable route along with details on how impacts on surrounding sensitive receivers will be managed.	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	1/09/2016	19/10/2016	Ongoing	Compliant	CDS-JV	<p>Heavy vehicles associated with construction of the project will not use any unapproved road unless approval has been sought and obtained by the Secretary. This is described in Section 5.6 of the Ancillary Facilities Management Plan (MSN-ES-PLN-PWD-0026) and the Construction Traffic and Access Sub-Plan (CTASP; MSN-ES-PLN-PWD-0004). Where use of an unapproved local road is identified to be required for the project, a report outlining the justification for the proposed use will be submitted to DP&E.</p> <p>D46 report for use of Maddox/Bourke/Burrows Road to allow a direct route for heavy vehicles accessing works east of Eustin Road was initially submitted to DPE on 2/3/18 and ultimately approved on 20/6/18 (outside of reporting period).</p> <p>Request to seek extension to Barwon Park Road D46 approval sent to M5AT 23/3/18 and was approved on 6/4/18.</p> <p>Burrows Road South D46 report was submitted to DPE on 3/4/18 and ultimately approved on 28/6/18 (outside the reporting period).</p>

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase										Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)			
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13											
D47		Construction vehicles (including staff vehicles) associated with the SSI must be managed so that:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>The management of construction vehicles is addressed by the Construction Traffic and Access Sub-Plan (CTASP; M5N-ES-PLN-PWD-0004) and the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) for construction traffic noise management measures.</p> <p>Project inductions and the Drivers Code of Conduct (Section 6.13 of the CTASP) for the project, also provide additional measures to address these requirements.</p> <p>Traffic controls are inspected each fortnight as a minimum by the Traffic Engineers or Traffic foreman with relevant qualification, including any night-time traffic controls. This is specified in Section 8.10 of the CTASP.</p>		
D47	(a)	parking or queuing on public roads is minimised;																				
D47	(b)	idling and queuing in local residential streets is minimised, where practicable;																				
D47	(c)	heavy vehicles adhere to the nominated haulage routes identified in the Construction Traffic and Access Management Plan required under condition D68(a); and																				
D47	(d)	access and egress from construction compounds is undertaken in a safe and lawful manner, with particular regard be given to this compounds located in the vicinity of schools and the potential implementation of traffic management or signalisation, in consultation with the relevant council.																				
D48		Functional and safe pedestrian and cyclist access through and around worksites must be maintained during construction. This includes the consideration of 'safer by design' principles including the provision of appropriate sight lines and lighting. In circumstances where pedestrian and cyclist access is restricted due to construction activities, a satisfactory alternate route must be provided and signposted, including provision of footpaths where pedestrian access is reliant on grassed verges.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>Maintenance of pedestrian and cyclist access, including the provision of alternate routes, is addressed by Sections 6.10 and 6.11 of the Construction Traffic and Access Sub-Plan (M5N-ES-PLN-PWD-0004).</p> <p>Pedestrian and cyclist access has been considered in the layout of construction compounds and alternate access has been provided where required.</p> <p>Traffic management plans for each specific traffic switch cover a pedestrian detour strategy and provide a safe alternate route.</p>		
D49		Access to all properties must be maintained during construction, where feasible and reasonable, unless otherwise agreed by the relevant property owner or occupier. Any access physically affected by the SSI must be reinstated to at least an equivalent standard, unless agreed with by the property owner.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>Access to all properties has been maintained during the reporting period.</p> <p>Access to Businesses affected during construction staging was undertaken with a consultation phase prior commencing works. Adequate mitigation measures were considered to maintain primary accesses to all properties.</p> <p>Any access physically affected by the SSI will be reinstated to at least an equivalent standard, unless agreed by the property owner. Changes to access as a result of the project are addressed in Section 6.17 of the Construction Traffic and Access Sub-Plan (M5N-ES-PLN-PWD-0004).</p> <p>Traffic control plans and staging diagrams will provide details for any access arrangement during construction. Notification to property owners/occupiers will be undertaken prior to changed access arrangements in accordance with the Community Communications Strategy (M5N-CS-PLN-PWD-0008).</p>		
D50		The Proponent must prepare and implement a Construction Parking and Access Strategy to further identify and effectively mitigate impacts resulting from on-and off-street parking changes during construction of the SSI. The Strategy must include, but not necessarily be limited to:	N	N	N	N	N	N	N	N	N	Y	Construction	Y	7/11/2016	23/12/2016	Ongoing	Compliant	CDS-JV	<p>The impact of construction works on parking is limited to local road works (Stage 4) activities. The Construction Parking and Access Strategy (M5N-AJV-TER-100-110-TM-1609) has been developed in consultation with affected stakeholders. Consultation has been undertaken with potentially affected residents and businesses as well as the following:</p> <ul style="list-style-type: none"> - City of Sydney Council - Inner West Council - Roads and Maritime. <p>The Strategy was submitted to DP&E on 7/11/16 for approval prior to the commencement of Stage 4 activities. Comments from DP&E were provided and Revision 2 of the Strategy was approved on 23/12/2016.</p>		
D50	(a)	confirmation and timing of the removal of on- and off-street parking associated with construction of the project;																				
D50	(b)	comprehensive parking surveys of all parking spaces to be removed to determine current demand during peak, off-peak, school drop off and pickup, and weekend periods;																				
D50	(c)	consultation with affected stakeholders utilising existing on- and off-street parking stock which will be impacted as a result of construction;																				
D50	(d)	assessment of the impacts of changes to on- and off-street parking stock taking into consideration outcomes of consultation with affected stakeholders																				

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)		
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13	
D50	(e)	identification of mitigation measures to manage impacts to stakeholders as a result of on and off-street parking changes including, but not necessarily limited to, staged removal and replacement of parking, provision of alternative parking arrangements, managed staff parking arrangements and working with relevant councils to introduce parking restrictions adjacent to work sites and compounds;															<p>Monitoring and reporting of monitoring results to the Secretary and relevant Councils was undertaken during the period.</p> <p>NOTE: a show/cause notice was received in relation to the alleged removal of temporary parking at May Street St. Peters for longer than the 2-10 days stipulated in the approved Strategy. CDSJV responded highlighting that the area in question was for permanent removal and therefore not covered by the plan. DPE subsequently issued a Caution on 17/5/18 in addition to a Draft Order for reinstatement of parking. CDSJV responded on 1/6/18 (outside of reporting period) .</p>		
D50	(f)	mechanisms for monitoring over appropriate intervals to determine the effectiveness of implemented mitigation measures;																	
D50	(g)	provision of contingency measures should the results of mitigation monitoring indicate implemented measures are ineffective; and																	
D50	(h)	provision of reporting of monitoring results to the Secretary and relevant councils at appropriate intervals.																	
D50		The Construction Parking and Access Strategy must be submitted to the Secretary for approval prior to the commencement of construction.																	
D51		Prior to commencement of any tunnelling works, the Proponent must prepare and implement a Spoil Management Plan for the SSI. The Spoil Management Plan is to be developed, in consultation the relevant council(s), for the approval of the Secretary. The Spoil Management Plan must incorporate detailed information on the handling and transport of spoil generated during construction of the SSI, and provide information regarding each of the broad parameters specified in the documents listed in conditions A2(b) and A2(c). The Spoil Management Plan is to be prepared separate to, but consistent with, the Construction Traffic and Access Management Plan required under condition D68(a).	N	N	N	N	N	N	Y	N		25/07/2016	23/11/2016	23/11/2016	Compliant	CDS-JV	Rev 8 of the spoil Spoil Management Plan (M5N-CN-PLN-PWD-08) was updated to address actions from an audit undertaken by the ER and submitted to DPE on 21/3/18.		
D52		The clearing of native vegetation must be minimised with the objective of reducing impacts to any threatened species, populations and ecological communities to the greatest extent practicable. Impacted vegetation must be rehabilitated with endemic species (in the first instance) and locally native species to the greatest extent practicable.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>The clearing of native vegetation is being minimised through design and construction where practicable. The avoidance of vegetation during the establishment of ancillary compounds is addressed in the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) and the Tree Reports required under CoA B63. Site Environmental Plans identify areas of sensitive vegetation and habitat to be retained during construction.</p> <p>Additional opportunities to avoid vegetation clearance will be investigated throughout construction.</p> <p>Rehabilitation requirements are identified in the Flora and Fauna Sub-Plan (M5N-ES-PLN-PWD-0007) and are detailed in the Urban Design and Landscape Plan.</p> <p>No threatened species, populations and ecological communities have been removed during the reporting period.</p>

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
D53		Prior to removing/clearing any vegetation, pre-clearing surveys and inspections for threatened species, populations and ecological communities must be undertaken to confirm the on-site location of those entities. The surveys and inspections, and any subsequent relocation of species and associated management/offset measures, must be undertaken under the guidance of a suitably qualified and experienced ecologist. Methodologies must be incorporated into the Construction Flora and Fauna Management Plan required under condition D68(d) and Ancillary Facilities Management Plan required under condition D57. The agreement of OEH or DPI, whichever is the relevant agency, is required for any proposed amendments to the location or reclassification of threatened species, populations and ecological communities.	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Pre-clearing surveys were undertaken between 10-13 May 2016 for areas containing vegetation to be removed for the project to determine the presence of actual or potential threatened species, populations, ecological communities or other significant habitat. The results of these surveys are included in Appendix F of the Construction Flora and Fauna Sub-Plan (CFFSP; MSN-ES-PLN-PWD-0007). Additional pre-clearing surveys were undertaken on 21 March 2017 at the Marsh Street/Eve Street frog pond site and the proposed Tempe Reserve grouting site. All clearing is being conducted in accordance with the CDS-JV Manage Flora and Fauna Procedure (Appendix B to the CFFSP), which requires a site-specific permit to clear and a pre-clearance inspection. Consultation requirements with OEH/DPI are also set out in the CFFSP and associated procedures.	
D54		The Proponent must prepare and implement a Construction Contamination Management Plan to manage potential contamination impacts during construction of the SSI (excluding contamination covered by the Landfill Closure Management Plan for the Alexandria Landfill site). The Construction Contamination Management Plan must be developed in consultation with the EPA and relevant councils, and include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	2/06/2016	N/A	13/12/2016	Compliant	CDS-JV	The Construction Contaminated Land Management Plan was provided to EPA, Sydney Water and the following councils on 17/05/2016 for consultation: - City of Sydney - Georges River - Inner West - City of Botany Bay - City of Rockdale - Canterbury-Bankstown The Construction Contaminated Land Management Plan was submitted to DP&E on 2 June 2016. DP&E provided comments on the Plan on 27/07/2016. The Plan was revised to address comments and Revision 2 was submitted on 13/12/2016.	
D54	(a)	details of construction activities and their locations which have the potential to expose areas known to contain, or potentially contain, contaminated soils and/or materials;																		
D54	(b)	details of management measures to minimise bed sediment mobilisation in Alexandra Canal. All measures must comply with the actions required of Remediation Order H01833, 23004/ Area #3151 issued by the EPA on 10 May 2004;																		
D54	(c)	measures for the handling, treatment and management of hazardous and contaminated soils, materials and groundwater including measures to manage and/or minimise public health and safety concerns with regards to exposure to contamination;																		
D54	(d)	an Unexpected Finds Procedure detailing procedures and management measures to be implemented in the event that contaminated material is uncovered in any area not identified in the documents referred to in conditions A2(b), A2(c) and A2(e);																		
D54	(e)	a description of how the effectiveness of the actions and measures for managing contamination impacts would be monitored during the proposed works, clearly indicating how often this monitoring would be undertaken, the locations where monitoring would take place, and how the results of the monitoring would be recorded and reported; and																		
D54	(f)	mechanisms for the monitoring, review and amendment of this Construction Contamination Management Plan.																		
D54		The Construction Contamination Management Plan must be submitted to the Secretary prior to undertaking any works which may result in the disturbance of contaminated soil, land or materials.																		
D54		Nothing in this condition prevents the Proponent from preparing separate Construction Contamination Management Plans for specific areas of work, rather than a plan which addresses the entire SSI																		
D55		Dangerous goods, as defined by the Australian Dangerous Goods Code, must be stored and handled strictly in accordance with:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Part D, Appendix C to the Construction Environment Management Plan (M5N-ES-PLN-PWD-0001) identifies relevant legislation to the project which includes dangerous goods and hazardous substances legislation. The relevant requirements for the storage and handling of dangerous goods is addressed by the approved Construction	
D55	(a)	all relevant Australian Standards;																		
D55	(b)	for liquids, a minimum bund volume requirement of 110% of the volume of the largest single stored volume, within the bund; and																		

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
D55	(c)	the Environment Protection Manual for Authorised Officers: Bunding and Spill Management, technical bulletin (EPA, 1997). In the event of an inconsistency between the requirements listed from (a) to (c) above, the most stringent requirement must prevail to the extent of the inconsistency.																Soil and Water Quality Sub-Plan (MSN-ES-PLN-PWD-0005).	
D56		The Proponent must provide boundary screening within all construction sites that adjoin or are adjacent to residential and/or commercial properties, consistent with the surrounding context, in consultation with affected property owners .	Y	Y	N	Y	Y	Y	Y	Y	Y	Construction	N	N/A	N/A	Ongoing	Compliant	CDS-JV	Boundary screening has been installed at ancillary facilities adjoining or adjacent to residential and/or commercial properties. This is addressed in Section 6.13 of the approved Ancillary Facilities Management Plan (MSN-ES-PLN-PWD-0026). Screening includes temporary acoustic barriers, where applicable, which are described in the Temporary Noise Barrier Strategies as described under CoA D20. Consultation has been completed with properties adjoining the following compounds for preparation of the Temporary Noise Barrier Strategies required under D20: - Kingsgrove construction compounds (C1-C3) - Bexley construction compounds (C4-C6) - Arncliffe construction compounds (C7) - SPI construction compounds (C8-C11) - Campbell St construction sites and Camdenville Park minor ancillary facility. Comments/feedback regarding boundary screening and noise walls has been considered by CDS-JV and incorporated where possible into the final site design plans.
D57		Prior to the establishment of the ancillary facilities described in the documents listed in conditions A2(b) and A2(c), the Proponent must prepare and implement an Ancillary Facilities Management Plan which outlines the environmental management practices and procedures for the establishment and operation of the ancillary facilities. The Ancillary Facilities Management Plan must be prepared in consultation with the EPA and the relevant council and submitted to the Secretary for approval. The Ancillary Facilities Management Plan must detail the management of these ancillary facilities, and include, but not be limited to:	Y	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	Y	3/05/2016	AFMP: 9/06/2016 Addendum 1: 18/07/2016	18/07/2016	Compliant	CDS-JV	The Ancillary Facilities Management Plan (AFMP; MSN-ES-PLN-PWD-0026) was provided to the EPA and the following councils for consultation on 1/04/16: - City of Sydney - Hurstville (Georges River Council) - Marrickville (Inner West Council) - City of Botany Bay - Rockdale - Canterbury (Canterbury-Bankstown Council) The AFMP (Revision 5) was submitted to DP&E on 3/05/16 and approved on 23/06/2016. Revision 7 of the AFMP was submitted on 27/02/2017 to incorporate additional approved facilities and to reflect commencement of construction in most project areas.
D57	(a)	a description of each ancillary facility (including a site layout plan), its components and details of the existing environment on and in the vicinity of the site;																	
D57	(b)	a description of the works proposed to be undertaken during site establishment;																	
D57	(c)	details of the activities to be carried out at each facility, including the hours of operation, staging of operation and predicted date of commissioning;																	
D57	(d)	a description of the plant, equipment and materials to be used and/or stored on each site, including dangerous and hazardous goods;																	
D57	(e)	a summary of the potential environmental impacts associated with the establishment and operation of the facility;																	
D57	(f)	details of the mitigation, monitoring and management procedures specific to each facility that would be implemented to minimise environmental and amenity impacts or, where this is not possible, feasible and reasonable measures to offset these impacts;																	
D57	(g)	measures to minimise and manage flora and fauna impacts including-																	
D57	(i)	clearing procedures incorporating pre-clearing surveys and inspections and measures for minimising the extent of clearing,																	
D57	(ii)	measures to protect the remaining portion of Cooks River/Castlereagh Ironbark Forest and ensure that it is not impacted by the establishment and operation of construction compounds,																	
D57	(iii)	procedures for removal and relocation of fauna during clearing, and construction worker induction and education;																	
D57	(h)	a description of how the management and mitigation measures set out in the documents referred to in conditions A2(b) and A2(c) will be implemented on each site, and if not, justification for any departures from those management and mitigation measures;																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)		
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								4: C12-C13	
D57	(i)	details of the community consultation to be undertaken with affected and adjoining landowners and sensitive receivers																	
D57	(j)	details on the height and materials of noise barriers/hoardings at each facility;																	
D57	(k)	identification of the timing for the completion of site activities at each facility and how each site will be decommissioned (including any necessary rehabilitation); and																	
D57	(l)	mechanisms for the monitoring, review and amendment of the Ancillary Facilities Management Plan.																	
D57		In considering the approval of the Ancillary Facilities Management Plan, the Secretary will take into account the Proponent's response to public authority and relevant council comments on the plan.																	
D57		The Proponent must update the Ancillary Facilities Management Plan to incorporate the site establishment and operation practices required for any additional ancillary facilities approved by the Secretary under condition 063.																	
D57		No construction-related works or activities are to be undertaken on the ancillary facility sites prior to approval of the Construction Environment Management Plan required under condition D67.																	
D57		For the purposes of this condition, site establishment works does not include:																	
D57	(a)	piling (except for piling required for the erection of noise barriers around construction compounds); or																	
D57	(b)	the erection of acoustic sheds at ancillary facilities; or																	
D57	(c)	excavation activities (excluding excavation associated with trenching for services, site levelling for the erection of construction site offices and parking and storage and maintenance sheds; or excavation of sediment ponds for construction sediment and erosion control)																	
D57		Such works are considered to be construction.																	
D57		Nothing in this condition exempts the Proponent from fulfilling the requirements of any conditions in this approval which require certain plans, programs or actions to be undertaken prior to site establishment works or operation of an ancillary facility proceeding.																	
D58		The Ancillary Facilities Management Plan must include an Arncliffe Construction Compound Sub-plan, prepared in consultation with OEH, which includes the following:	N	Y	N	N	N	Y	N	Y	N	Establishment Construction	Y	20/05/2016	9/06/2016	9/06/2016	Compliant	CDS-JV	The Arncliffe Construction Compound Sub-plan (M5N-ES-PLN-ARN-0001) was provided to OEH for consultation on 3/05/16. The sub-plan was submitted to DP&E for approval on 20 May 2016 and was approved on 9/06/2016.
D58	(a)	the management measures as specified in rows 4-12 of Table 1 of the Green and Golden Bell Frog Plan of Management presented in Appendix K of Appendix S, Volume 2H of the document referred to in condition A2(b) and any additional measures included in the updated management plan required by condition B14;																	The Sub-plan was updated (Revision 3) for consistency with the DP&E approval of Revision 18 of the Green and Golden Bell Frog Plan of Management. The update was considered to be of a minor nature and was therefore approved by the Environmental Representative on 16/02/2017.
D58	(b)	procedures for decommissioning of the surface water bodies within the construction compound; and																	
D58	(c)	a stop-work procedure in the event that Green and Golden Bell Frogs are identified on site.																	
D58		The management measures should specifically describe:																	
D58	(a)	what information would be included in the site inductions, who would be inducted and the timing and responsibilities for induction;																	
D58	(b)	the location and type of erosion and sediment controls to be implemented;																	
D58	(c)	the methods for dust suppression;																	
D58	(d)	acid sulphate soil management procedures; and																	
D58	(e)	hygiene protocol to minimise the potential for the introduction and spread of Chytrid Fungus by plant, equipment, construction vehicles, construction workers and materials.																	
D58		The Proponent is not required to consult with the relevant council on the Arncliffe Construction Compound Sub-plan.																	
D59		Prior to establishing the Arncliffe construction compound (C7), the Proponent must implement the following management measures as specified in the first three rows of Table 1 of the Green and Golden Bell Frog Plan of Management presented in Appendix K of Appendix S, Volume 2H of the document referred to in condition A2(b):	N	Y	N	N	N	N	N	N	N	Prior to establishment	N	N/A	N/A	27/07/2016	Compliant	CDS-JV	This pre-establishment requirement is addressed in the approved Arncliffe Construction Compound Sub-plan (M5N-ES-PLN-ARN-001), which includes the relevant procedures and other management measures to manage frog and tadpole salvage and relocation.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13							
D59	(a)	define the construction clearing area;																
D59	(b)	establish a frog exclusion zone; and																
D59	(c)	undertake pre-clearance survey and salvage activities (i.e. frog collection).																
D59		The Proponent must also establish a procedure for the collection of Green and Golden Bell Frog tadpoles from the existing surface waterbodies at the Kogarah Golf Course that will be impacted by the Arncliffe construction compound, and implement the procedure if tadpoles are present prior to decommissioning of the waterbodies.																
D59		Any salvaged frogs and tadpoles must be either relocated to the RTA ponds or an appropriate holding facility which is staffed by appropriately trained and experienced frog specialists.																
D59		No site establishment or construction-related activities or works are permitted at the proposed Arncliffe construction compound site until such time that the above management measures have been implemented and written notice to this effect has been provided to the Secretary by a suitably qualified and experienced frog specialist.																
D59		The management measures specified in (a) to (c) and above and tadpole collection may be undertaken prior to the Proponent implementing any actions that are required by the conditions set out in Parts B, C, D and E of this approval.																
D60		Site establishment works at ancillary facilities must be undertaken in accordance with the construction hours specified in conditions D12 and D14.	Y	Y	Y	N	N	N	N	N	Establishment	N	N/A	N/A	Ongoing	Compliant	CDS-JV	
D60		Notwithstanding, the following activities can be undertaken outside of the hours specified in conditions D12 and D14.																
D60	(a)	the delivery of materials/equipment/plant where it is required by the police or other authorities for safety reasons;																
D60	(b)	works required in an emergency to avoid the loss of lives, property and/or prevent environmental harm;																
D60	(c)	utility connections where the utility provider requires the connections be performed outside of the specified hours; or works which have the potential to impact on road/traffic safety and must be carried out as a result of RMS Traffic Management Centre requirements																
D61		The Proponent must comply with the requirements of conditions D16, D18, D22 and D24, when establishing ancillary facilities.	Y	Y	Y	N	N	N	N	N	Establishment	N	N/A	N/A	Ongoing	Compliant	CDS-JV	
D62		Other than ancillary facilities described in the documents listed in conditions A2(b) and A2(c), or those ancillary facilities approved by the Secretary under condition D63, or allowed under condition D64, the location of ancillary facilities must comply with the following locational criteria:	Y	Y	Y	Y	Y	Y	Y	Y	Establishment Construction	N	N/A	N/A	N/A	Compliant	CDS-JV	
D62	(a)	be located more than 50 metres from a waterway;																
D62	(b)	be located within or adjacent to land where the SSI is being carried out;																
D62	(c)	have ready access to the road network;																
D62	(d)	be located to minimise the need for heavy vehicles to travel on local streets and/or through residential areas;																
D62	(e)	be sited on relatively level land;																
D62	(f)	be separated from nearest residences by at least 200 metres (or at least 300 metres for a temporary batching plant);																
D62	(g)	not require vegetation clearing beyond that already required by the SSI;																
D62	(h)	not impact on heritage items (including areas of archaeological sensitivity) beyond those already impacted by the SSI;																
D62	(i)	not unreasonably affect the land use of adjacent properties;																
D62	(j)	be above the 20 ARI flood level unless a contingency plan to manage flooding is prepared and implemented; and																

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)							
D62	(k)	provide sufficient area for the storage of raw materials to minimise, to the greatest extent practical, the number of deliveries required outside standard construction hours.															
D63		Prior to establishment of any ancillary facility not described in the documents listed in conditions A2 (b) and A2(c) and which does not meet the locational criteria in condition D52, the Proponent must prepare and implement a Site-Specific Ancillary Facilities Management Plan. The Site-Specific Ancillary Facilities Management Plan must be prepared for the approval of the Secretary, and include:	Y	Y	Y	Y	Y	Y	Y	Y	Y	9/09/2016	14/11/2016	Ongoing	Compliant	CDS-JV	<p>The assessment and approval requirements for additional ancillary facilities are described in Section 4.3 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Where the ancillary facility does not comply with the locational criteria, or does not comprise a minor ancillary facility (condition D64), a site-specific ancillary facilities management plan will be submitted for approval.</p> <p>An extension to the Cooks River Grouting works was received on 4/12/17 to undertake additional grouting activities in Cahill Park. A further extension to the use of the Tempe compound until 1 July 2018 was granted by DPE on 23/3/18.</p> <p>A Site Specific Ancillary Facilities Management Plan (SSAFMP) was submitted to DPE on 3/4/18 for a proposed site on Burrows Road South, St. Peters. DPE provided comments back on 18/4/18 with an updated plan re-submitted on 6/6/18 (outside of reporting period).</p>
D63	(a)	a detailed description of the ancillary facility, including proposed use and access arrangements;															
D63	(b)	a review of the environmental and social impacts of the ancillary facility, including an analysis of compliance with the locational criteria specified in condition 0;															
D63	(c)	measures to avoid, mitigate and manage environmental and social impacts associated with the ancillary facility; and															
D63	(d)	demonstration that, with the measures proposed in accordance with (c), the impacts of the ancillary site are consistent with –															
D63		(i) the overall project impacts described in documents listed in conditions A2(b) and A2(c) , and															
D63		all relevant conditions of this approval.															
D64		The Secretary's approval is not required for minor ancillary facilities (e.g. lunch sheds, office sheds, and portable toilet facilities, etc.) that do not comply with the criteria set out in condition D62 of this approval and which:	Y	Y	Y	Y	Y	Y	Y	Y	Y	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>Facilities that are considered to be minor under this condition will be assessed and approved by the Environmental Representative. The process to determine the assessment and approval requirements for new/amended ancillary facilities is described in Section 4.2.2 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).</p> <p>No additional minor ancillary facilities were approved by the ER during the reporting period.</p>
D64	(a)	are located within an active construction zone within the approved SSI footprint; and															
D64	(b)	have been assessed by the Environmental Representative to have –															
D64	(b)	(i) minimal amenity impacts to surrounding residences, with consideration to matters such as noise and vibration impacts, traffic and access impacts, dust and odour impacts, and visual (including light spill) impacts, and															
D64	(b)	minimal environmental impact in respect to waste management, and no impacts on flora and fauna, soil and water, and heritage beyond those approved for the SSI; and															
D64	(c)	have environmental and amenity impacts that can be managed through the implementation of environmental measures detailed in the Construction Environment Management Plan required under condition D66.															
D65		All ancillary facilities and supporting infrastructure must be rehabilitated to at least their pre-construction condition or better, unless otherwise agreed by the landowner where relevant. Where the rehabilitated site is residual land then condition B67 applies.	N	N	N	Y	Y	Y	Y	Y	Y	N/A	N/A	Not yet complete	Not yet triggered	CDS-JV	Any ancillary facilities or other sites disturbed by the project will be rehabilitated in accordance with this requirement. Rehabilitation requirements are addressed by Section 7.19 of the approved Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026), and will be described in detail in the Urban Design and Landscape Plan for operational sites, or the Residual Land Management Plan for residual land, once finalised.
D66		The privacy of adjoining residential development is to be considered in the design and establishment of ancillary facilities. Where an ancillary facility overlooks residential property, privacy measures will be provided in consultation with the affected property owner.	Y	Y	N	Y	Y	Y	Y	Y	Y	N/A	N/A	Ongoing	Compliant	CDS-JV	<p>Privacy of adjoining premises has been considered in the design of the ancillary facilities. Consultation was undertaken in September 2016 with affected property owners/occupiers on Glamis Street where the Kingsgrove C1 construction compound overlooks property. Measures have been implemented during establishment to maximise privacy, as described in Section 7.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).</p> <p>The completed noise wall adjoining properties on Campbell St (west) provides privacy as well as noise mitigation.</p>

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
D67		Prior to the commencement of construction, or as otherwise agreed by the Secretary, the Proponent must prepare and implement a Construction Environmental Management Plan (CEMP) for the SSI. The CEMP is to be prepared in consultation with the, OEH, DPI (Water) and the relevant council(s). The CEMP must outline the environmental management practices and procedures that are to be followed during construction. The CEMP is to be prepared in accordance with the Guideline for the Preparation of Environmental Management Plans (Department of Infrastructure, Planning and Natural Resources, 2004). The CEMP must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	31/05/2016	4/08/2016	Complete	Compliant	CDS-JV	The Project Construction Environmental Management Plan (CEMP; M5N-ES-PLN-PWD-0001) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury	
D67	(a)	a description of activities to be undertaken during construction of the SSI (including staging and scheduling);																		
D67	(b)	statutory and other obligations that the Proponent is required to fulfil during construction, including approvals, consultations and agreements required from authorities and other stakeholders under key legislation and policies;																		The CEMP was submitted to DP&E for approval on 31 May 2016 and was approved by DP&E on 4/08/16.
D67	(c)	a description of the roles and responsibilities for relevant employees involved in the construction of the SSI, including relevant training and induction provisions for ensuring that employees, including contractors and sub-contractors, are aware of their environmental and compliance obligations under these conditions of approval;																		Ongoing implementation of the CEMP is evidenced in the weekly ER inspection reports.
D67	(d)	an environmental risk analysis to identify the key environmental performance issues associated with the construction phase; and																		
D67	(e)	details of how environmental performance would be managed and monitored to meet acceptable outcomes, including what actions will be taken to address identified potential adverse environmental impacts (including any impacts arising from the staging of the construction of the SSI). In particular, the following environmental performance issues must be addressed in the CEMP –																		
D67	(e)	i. measures to monitor and manage dust emissions including dust from stockpiles, blasting, traffic on unsealed public roads and materials tracking from construction sites onto public roads,																		
D67	(e)	ii. measures for the handling, treatment and management of hazardous and contaminated materials (including asbestos),																		
D67	(e)	iii. measures to monitor and manage waste generated during construction including but not limited to general procedures for waste classification, handling, reuse, and disposal, use of secondary waste material in construction wherever feasible and reasonable, procedures or dealing with green waste including timber and mulch from clearing activities. and measures for reducing demand on water resources (including potential for reuse of treated water from sediment control basins);																		
D67	(e)	iv. measures to monitor and manage hazard and risks,																		
D67	(e)	v. measures to monitor and rectify any impacts to third party property and infrastructure, including details of the process for rectification or compensation of affected landowners, and timeframes for rectification works or compensation processes, and																		
D67	(e)	the sub-plans identified in condition D68																		
D67		The CEMP must include procedures for its periodic review and update (including the sub-plans required under condition 068), as necessary (including where minor changes can be approved by the Environmental Representative).																		
D67		Nothing in this condition prevents the Proponent from preparing a Stockpile Management Protocol as part of the CEMP.																		
D67		The CEMP must be submitted for the approval of the Secretary no later than one month prior to the commencement of construction, or as otherwise agreed by the Secretary. The CEMP may be prepared in stages; however, construction works must not commence until written approval of the relevant stage has been received from the Secretary.																		
D67		The approval of a CEMP does not relieve the Proponent of any requirement associated with this SSI approval. If there is an inconsistency with an approved CEMP and the conditions of this SSI approval, the requirements of this SSI approval will prevail.																		
D68		As part of the CEMP for the SSI, the Proponent must prepare and implement:																		

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
D68	(a)	a Construction Traffic and Access Management Plan to ensure traffic and access controls are implemented to avoid or minimise impacts on traffic, pedestrian and cyclist access, and the amenity of the surrounding environment. The Construction Traffic and Access Management Plan must be developed in consultation with the relevant council(s), emergency services, road user groups, and pedestrian and bicycle user groups, and include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	25/05/2016	27/07/2016	27/07/2016	Compliant	CDS-JV	<p>The Construction Traffic and Access Sub Plan (CTASP; M5N-ES-PLN-PWD-0004) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016:</p> <ul style="list-style-type: none"> - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury. <p>The CTASP was also provided to the following groups on 3/5/2016:</p> <ul style="list-style-type: none"> - NSW Police - NSW State Emergency Service - NSW Fire and Rescue - NSW Ambulance - NRMA - Motorcycle Council of Australia - Transport Workers Union - Action for Public Transport (ATP NSW) Inc - Pedestrian Council of Australia - Bicycle NSW - Bike Sydney - BikEast Inc - Bike Marrickville - Bike South West - Bikes Botany Bay - Cyclists against WestConnex. <p>The CTASP was approved by DP&E on 27/07/16. Revision 7 of the CTASP was submitted to DP&E on 5/01/2017 for consistency with the approved Spoil Management Plan.</p> <p>Short term and long term traffic controls outlined in the CTASP are subject to regular monitoring by the project Traffic Engineers and Site Supervisors. Inspection records are maintained by the Traffic Team.</p>
D68	(a)	i. identification of construction traffic routes including any known road closures and consideration of alternate routes and construction traffic volumes (including heavy vehicle/spoil haulage) on these routes;																	
D68	(a)	ii. details of vehicle movements for construction sites and ancillary facilities including parking, dedicated vehicle turning areas, and ingress and egress points;																	
D68	(a)	iii. demonstration that sufficient on-site parking is provided at construction compounds to accommodate all construction staff at any one time,																	
D68	(a)	iv. discussion of construction impacts that could result in disruption of traffic, public transport, pedestrian and cycle access, access to public land, property access, including details of oversize load movements, and the nature and duration of those impacts;																	
D68	(a)	v. details of management measures to minimise traffic impacts, including temporary road work traffic control measures, onsite vehicle queuing and parking areas and management measures to minimise peak time congestion and measures to ensure safe pedestrian and cycle access;																	
D68	(a)	vi. details of measures to maintain or provide alternative safe and accessible routes for pedestrians throughout the duration of construction;																	
D68	(a)	vii. details of measures to maintain connectivity for cyclists, with particular emphasis on providing adequate access between key existing cycle routes for commuter cyclists;																	
D68	(a)	viii. details of measures to manage traffic movements, parking, loading and unloading at ancillary facilities during out-of-hours work;																	
D68	(a)	ix. details of methods to be used to communicate proposed future traffic changes to affected road users, pedestrians and cyclists, consistent with the Community Communication Strategy required under condition C1;																	
D68	(a)	x. an adaptive response plan which sets out a process for response to any traffic, construction or other incident; and																	
D68	(a)	mechanisms for the monitoring, review and amendment of the Construction Traffic and Access Management Plan.																	
D68	(b)	a Construction Noise and Vibration Management Plan to detail how construction noise and vibration impacts will be minimised and managed. The Plan must be consistent with the guidelines contained in the Interim Construction Noise Guidelines (DECC, 2009). The Construction Noise and Vibration Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	27/05/2016	7/07/2016	7/07/2016	Compliant	CDS-JV	<p>The Project Construction Noise and Vibration Management Plan (CNVMP; TH014-15 01F01 WCX_NM5 / M5N-ES-PLN-PWD-0003) was provided to OEH, DPI Water, EPA (for Out-of-hours Protocol) and the following councils for consultation on 3/05/2016:</p> <ul style="list-style-type: none"> - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury <p>The CNVMP was submitted to DP&E for approval on 27 May 2016. The CNVMP has been updated to address DP&E comments and Revision 19 of the CNVMP was approved by DP&E on 7/7/16.</p>
D68	(b)	i. identification of the work areas, site compounds and access points;																	
D68	(b)	ii. identification of sensitive receivers and relevant construction noise and vibration goals applicable to the SSI and stipulated in the conditions above;																	
D68	(b)	iii. details of construction activities and an indicative schedule for construction works, including the identification of key noise and/or vibration generating construction activities (based on representative construction scenarios, including at ancillary facilities) that have the potential to generate noise and/or vibration impacts on surrounding sensitive receivers, particularly residential areas;																	
D68	(b)	iv. details of the predicted worst-case noise and vibration levels, including cumulative impacts arising from concurrent construction works and potential for sleep disturbance;																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7)
																			(25/2/18 - 24/5/18)
D68	(b)	v. figures illustrating the predicted safe working distances for vibration intensive activities and equipment;																	Implementation of the CNVMP is evidenced through the weekly ER inspection reports.
D68	(b)	vi. an Out-of-Hours Work Protocol for the assessment, management and approval of works outside of standard construction hours as defined in condition D12 of this approval, for the Secretary's approval. The Out-of-Hours Work Protocol must be prepared in consultation with the EPA and be consistent with the out-of-hours work procedure detailed in the Construction Noise Strategy (Transport Construction Authority, 2011) and-																	
D68	(b)	A. provide an assessment of out-of-hours works against the relevant noise and vibration criteria,																	
D68	(b)	B. provide detailed mitigation measures for any residual impacts (that is, additional to general mitigation measures), including extent of at-receiver treatments, and																	
D68	(b)	C. set out proposed notification arrangements;																	
D68	(b)	vii. justification for any construction works proposed to be undertaken within the Alexandria Landfill site outside of the construction hours specified in condition D12 and which do not meet the requirements of either conditions D13 and D15;																	
D68	(b)	viii. identification of feasible and reasonable procedures and mitigation measures to ensure relevant vibration and blasting criteria are achieved, including a suitable blast program, applicable buffer distances for vibration intensive works, use of low-vibration generating equipment/vibration dampeners or alternative construction methodology, and pre- and post- construction dilapidation surveys of sensitive structures (including heritage items) where blasting and/or vibration is likely to result in damage to buildings and structures (including surveys being undertaken immediately following a monitored exceedance of the criteria);																	
D68	(b)	ix. details of tunnelling including associated impacts, management and mitigation measures;																	
D68	(b)	x. Identification of feasible and reasonable measures proposed to be implemented minimise and manage construction noise and vibration impacts, especially sleep disturbance (including construction traffic noise impacts), including, but not limited to, acoustic enclosures, erection of noise walls (hoardings), at-property architectural treatments, respite periods and the limiting of truck movements during night periods including:																	
D68	(b)	(A) consideration of mitigation measures for sensitive receivers adjoining Campbell Road, Campbell Street and Euston Road,																	
D68	(b)	(B) the identification of receivers eligible for at-property acoustic treatment for the mitigation and management of operational noise (at-property acoustic treatments are to be installed prior to construction),																	
D68	(b)	(C) the identification of receivers eligible for alternative accommodation as determined by the criteria identified within Table 12-49 of the EIS described within condition A2 (inclusive of the consideration and identification of shift workers for alternate accommodation), and																	
D68	(b)	(D) the outcomes of community consultation regarding the implementation of any temporary noise barriers developed in accordance with condition D20																	
D68	(b)	xi. a description of how the effectiveness of mitigation and management measures would be monitored during the proposed works, clearly indicating how often this monitoring would be conducted, the locations where monitoring would take place, how the results of this monitoring would be recorded and reported, and, if any exceedance is detected, how any noncompliance would be rectified;																	
D68	(b)	xii. evidence that the EPA has been consulted on the Out-of-Hours Work Protocol and where and how any issues raised by, or requirements of the, EPA have been addressed; and																	
D68	(b)	mechanisms for the monitoring, review and amendment of the Construction Noise and Vibration Monitoring Plan.																	
D68	(c)	a Construction Heritage Management Plan to ensure, and provide detail of how, construction impacts on Aboriginal and non-Aboriginal heritage will be appropriately minimised and managed. The Construction Heritage Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	30/05/2016	2/08/2016	2/08/2016	Compliant	CDS-JV	The Project Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006) was provided to OEH, DPI Water, the Heritage Council of NSW, the Metropolitan Local Aboriginal Land Council, and the following councils for consultation on 3/05/2016:
D68	(c)	i. in relation to Aboriginal Heritage –																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase										Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13									
D68	(c)	A. procedures for dealing with previously unidentified Aboriginal objects (excluding human remains), including cessation of works in the vicinity, assessment of the significance of the item(s) and determination of appropriate mitigation measures, including when works can re-commence, by a suitably qualified and experienced archaeologist in consultation with the OEH, and Aboriginal stakeholders, and assessment of the consistency of any Aboriginal heritage impacts against the approved impacts of the SSI,																	- City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury	
D68	(c)	B. procedures for dealing with human remains, including cessation of works in the vicinity, notification of, NSW Police Force, OEH and Aboriginal stakeholders, and commitment to cease recommencing any works in the area unless authorised by OEH and/or the NSW Police Force,																	The CHSP has been prepared and was submitted to DP&E for approval on 30 May 2016. The CHSP was approved by DP&E on 2/08/2016.	
D68	(c)	C. heritage training and induction processes for construction personnel (including procedures for keeping records of inductions and obligations under this approval) including site identification, protection and conservation of Aboriginal cultural heritage, and																	Implementation of the CHSP is evidenced through the weekly ER inspection reports	
D68	(c)	D. procedures for ongoing Aboriginal consultation and involvement for the duration of the SSI, in the event that previously unidentified Aboriginal objects are discovered; and																	Note: Minor updates to the Construction Heritage Management Plan were approved by the ER as part of the projects annual review on 11th Oct 2017.	
D68	(c)	ii. In relation to non-Aboriginal Heritage –																	An amended Construction Heritage Management Plan, which included photos of the Alexandra Canal embankment walls, was endorsed by the ER and submitted to DPE for their information on 26/3/18.	
D68	(c)	A. identification of heritage items directly and indirectly affected by the SSI,																		
D68	(c)	B. details of management measures to be implemented to prevent and minimise impacts on heritage items (including further heritage investigations, archival recordings and/or measures to protect unaffected sites during construction works in the vicinity),																		
D68	(c)	C. details of monitoring and reporting requirements for impacts on heritage items,																		
D68	(c)	D. procedures for dealing with previously unidentified heritage objects and relics, including cessation of works in the vicinity, assessment of the significance of the item(s) and determination of appropriate mitigation measures including when works can recommence by a suitably qualified and experienced archaeologist in consultation with the Heritage Council of NSW, and assessment of the consistency of any heritage impacts against the approved impacts of the SSI,																		
D68	(c)	E. processes and mechanisms for the reuse and recycling of building and landscape components from contributory, potential and locally listed heritage items within other built or landscaped components of the SSI, and																		
D68	(c)	F. heritage training and induction processes for construction personnel (including procedures for keeping records of inductions and obligations under this approval) including site identification, protection and conservation of non-Aboriginal cultural heritage; and																		
D68	(c)	iii. mechanisms for the monitoring, review and amendment of the Construction Heritage Management Plan.																		
D68	(c)	The Construction Heritage Management Plan must be developed in consultation with the OEH, Heritage Council of NSW (for non-Aboriginal heritage) and Registered Aboriginal Groups (for Aboriginal heritage).																		
D68	(d)	a Construction Flora and Fauna Management Plan to detail how construction impacts on ecology will be minimised and managed. The Construction Flora and Fauna Management Plan must be endorsed by a suitably qualified and experienced ecologist and be prepared in consultation with the OEH, and must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Y	Construction	Y	27/05/2016	20/07/2016	20/07/2016	Compliant	CDS-JV	The Project Construction Flora and Fauna Sub-Plan (CFFSP; M5N-ES-PLN-PWD-0007) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury
D68	(d)	i. detailed maps showing the location of impacted and adjoining flora and fauna habitat areas;																		The CFFSP was prepared and submitted to DP&E for approval on 27 May 2016. Revision 7 of the CFFSP was conditionally approved by DP&E on 20/7/2016. Revision 8 of the CFFSP was submitted on 25/08/2016 to address approval conditions. Implementation of the CFFSP is evidenced through the weekly ER inspection reports.
D68	(d)	ii. detailed maps showing where pre-clearing surveys will be undertaken to confirm the location of threatened species, populations and ecological communities;																		
D68	(d)	iii. the identification of areas to be impacted and details of management measures to avoid residual habitat damage or loss and to minimise or eliminate time lags between the removal and subsequent replacement of habitat such as –																		
D68	(d)	A. clearing minimisation procedures (including fencing),																		
D68	(d)	B. clearing procedures,																		
D68	(d)	C. removal and relocation of fauna during clearing,																		
D68	(d)	D. habitat tree management,																		

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
D68	(d)	E. fauna fencing, and																	Note: Minor updates to the Construction Flora and Fauna Sub-Plan were approved by the ER as part of the projects annual review on 17th Oct 2017.
D68	(d)	F. construction worker education;																	
D68	(d)	iv. the management measures as specified in Table 2 and rows 4-12 of Table 1 of the Green and Golden Bell Frog Plan of Management presented in Appendix K of Appendix S, Volume 2H of the document referred to in condition A2(b) and in the updated management plan required by condition B14,																	
D68	(d)	v. details of the measures to be implemented to prevent impacts to the retained Green and Golden Bell Frog habitat at the Kogarah Golf Course and Marsh Street ponds including, but not limited to types and amounts of materials to be stored at the sites, bunding around the stores, erosion and sediment control measures and dust suppression measures,																	
D68	(d)	vi. proposed monitoring for the Green and Golden Bell Frog population at the Kogarah Golf Course in accordance with the updated management plan required by condition B14,																	
D68	(d)	vii. details of the specific measures that would be implemented to protect the remaining portion of Cooks River/Castlereagh Ironbark Forest and ensure that it is not impacted by site establishment and construction activities,																	
D68	(d)	viii. rehabilitation details, including identification of flora species and sources, and measures for the management and maintenance of rehabilitated areas;																	
D68	(d)	ix. Noxious Weed and Pathogen Management Strategy, incorporating weed management measures focusing on early identification of invasive weeds and effective management controls, controls to prevent the introduction or spread of Phytophthora cinnamomi and myrtle rust (Puccinia psidii s./.), frog hygiene protocol to control the introduction of the Chytrid fungus (Batrachochytrium dendrobatidis), and predatory fish in Green and Golden Bell Frog habitat at Arncliffe,																	
D68	(d)	x. where works impact on riparian land, a Vegetation Management Plan consistent with the DPI (2012) Guidelines for Vegetation Management Plans on Waterfront Land including (but not limited to),																	
D68	(d)	xi. the monitoring of the condition of groundwater dependent ecosystems in Bardwell Valley Parkland and Broadford Street Reserve (Hinterland Sandstone Gully Forest) and Stotts Reserve (Coastal Sandstone Ridgetop Woodland),																	
D68	(d)	xii. a nest box plan which addresses the replacement of hollows removed during the construction of the SSI,																	
D68	(d)	xiii. a description of how the effectiveness of the flora and fauna management measures would be monitored;																	
D68	(d)	xiv. a procedure for dealing with unexpected threatened species, populations and ecological communities identified during construction, including cessation of work and notification to the OEH, determination of appropriate mitigation measures in consultation with the OEH (including relevant re-location measures) and updating of ecological monitoring and/ or biodiversity offset requirements; and																	
D68	(d)	mechanisms for the monitoring, review and amendment of the Construction Flora and Fauna Management Plan.																	
D68	(e)	a Construction Air Quality Management Plan to detail how construction impacts on local air quality will be minimised and managed. The Construction Air Quality Management Plan must include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	27/05/2016	4/07/2016	4/07/2016	Compliant	CDS-JV	The Project Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016: - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury The CAQSP was prepared and submitted to DP&E for approval on 27 May 2016. Revision 4 of the CAQSP was conditionally approved by DP&E on 4/7/2016. Revision 5 of the CAQSP was submitted to DP&E on 25/08/2016 to address approval conditions.
D68	(e)	i. identification of sources (including stockpiles and open work areas) and quantification of airborne pollutants including odour;																	
D68	(e)	ii. key performance indicators for local air quality during construction;																	
D68	(e)	iii. details of air quality monitoring methods, including location, frequency and duration of monitoring;																	
D68	(e)	iv. methods for assessing meteorological conditions and measures that would be implemented during adverse meteorological conditions;																	
D68	(e)	v. best practice management mitigation measures to minimise impacts on local air quality including, but not limited to, the relevant revised environmental mitigation measures set out in the documents listed in condition A2(c);																	
D68	(e)	vi. measures for minimising the release of construction emissions from the site, including plant and equipment;																	

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
D68	(e)	vii. procedures for record keeping and reporting against key performance indicators;																Implementation of the CAQSP is evidenced through the weekly ER inspection reports.	
D68	(e)	viii. provisions for implementation of additional mitigation measures in response to issues identified during monitoring and reporting; and																	
D68	(e)	mechanisms for the monitoring, review and amendment of the Construction Air Quality Management Plan.																	
D68	(f)	a Construction Soil and Water Management Plan to manage surface and groundwater impacts during construction of the SSI. The Construction Soil and Water Management Plan must be developed in consultation with DPI (Water) and the relevant councils, and include, but not be limited to:	N	N	N	Y	Y	Y	Y	Y	Y	Construction	Y	27/05/2016	15/07/2016	15/07/2016	Compliant	CDS-JV	<p>The Project Construction Soil and Water Quality Sub-Plan (CSWQSP; M5N-ES-PLN-PWD-0005) was provided to OEH, DPI Water and the following councils for consultation on 3/05/2016:</p> <ul style="list-style-type: none"> - City of Sydney - Hurstville - Marrickville (now Inner West Council) - City of Botany Bay - Rockdale - Canterbury <p>The CSWQSP was prepared and submitted to DP&E for approval on 27 May 2016. The CSWQSP was approved by DP&E on 15/7/2016.</p> <p>Implementation of the CSWQSP is evidenced through the weekly ER inspection reports.</p>
D68	(f)	i. details of construction activities and their locations, which have the potential to impact on water courses and riparian land, storage facilities, stormwater flows, and groundwater, including identification of all pollutants that may be introduced into the water cycle;																	
D68	(f)	ii. processes to ensure that Water Quality Pond No.2 at Arncliffe is not decommissioned until replacement water quality devices are operational;																	
D68	(f)	iii. potential impacts on watercourse bank stability and the development of appropriate mitigation measures as required;																	
D68	(f)	iv. measures to manage and/or minimise sediment and erosion, groundwater impacts and surface water quality impacts (including stormwater runoff and groundwater treatment);																	
D68	(f)	v. where acid sulfate soils are known to occur or potentially occur, an Acid Sulfate Soils Management Plan, including measures for the management, handling, treatment and disposal of acid sulfate soils, including monitoring of water quality at acid sulfate soils treatment areas, should the project impact on acid sulfate soils;																	
D68	(f)	vi. a description of how the effectiveness of the actions and measures for managing soil and water impacts would be monitored during the proposed works, clearly indicating how often this monitoring would be undertaken, the locations where monitoring would take place, how the results of the monitoring would be recorded and reported, and, if any exceedance of the criteria is detected how any non-compliance can be rectified; and																	
D68	(f)	mechanisms for the monitoring, review and amendment of this Construction Soil and Water Management Plan.																	
E1		The provision, operation and maintenance (including all auditing and validation of data) of all air quality monitoring and reporting must be funded by the Proponent.	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	The Proponent has made allowance for this condition.
E2		The Proponent must monitor (by sampling and obtaining results by analysis) the pollutants, within the tunnel using the methodologies and frequency specified in Table 4 throughout the operation of the SSI. Monitoring must commence on the first day of operation of the SSI.	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	<p>This CoA applies to the operational phase of the Project and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report.</p> <p>Monitoring will commence on the first day of operation of the Project in accordance with the Operational Environmental Management Plan</p>
E2		Table 4 - In Tunnel monitoring methodology (refer sheet 2) Note: 1. Special Method 1 means a method approved by the Secretary in consultation with the EPA.																	
E3		The number and location of the monitoring stations inside the tunnel must be determined to permit an accurate calculation, per the requirements of conditions E4, E5 and E6, and be independently verified in accordance with a methodology approved by the Secretary in consultation with the EPA, prior to the operation of the SSI. As a minimum, monitoring stations must be installed at the entry portals, the base of the ventilation outlets, tunnel and ramp junctions and at the emergency smoke extraction facility. All sampling points and visibility monitoring points established under this condition must be audited prior commencing monitoring, for compliance with the requirements set out in Table 4. Verification and compliance auditing is to be undertaken by an independent person(s) or organisation(s) whose appointment has been approved by the Secretary.	N	N	N	N	N	N	N	Y	N	Operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT CDS-JV	<p>This CoA applies to the detailed design of the tunnel air quality monitoring system and operational phase of the Project and will be reported on in the relevant quarterly Construction Compliance Reports and Pre-Operational Compliance Report.</p> <p>Modification 2 relating to Conditions E3 & E44 was approved by DPE on 30 August 2017.</p>

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
		Air quality data is to be made available in as close to real time as possible, under the website reporting requirements of condition E24.																	
E4		The Proponent must ensure that the average concentrations of CO and NO2, calculated along the length of the tunnel, do not exceed the concentration limit specified for that pollutant in Table 5. Table 5 - In-tunnel average limits along length of tunnel (refer sheet 2)	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to the operational phase of the project and will be reported on in line with the Compliance Tracking Program.
E5		The Proponent must ensure that the concentration of CO as measured at any single point in the tunnel must not exceed the concentration limit specified for that pollutant in Table 6 under all conditions (including congested conditions). Table 6 - In-tunnel single point exposure limits (refer sheet 2)	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to the operational phase of the project and will be reported on in line with the Compliance Tracking Program.
E6		The tunnel ventilation system must be designed and operated so that the visibility in the tunnel does not exceed the level specified in Table 7. Table 7 - In-tunnel visibility limits along length of tunnel	N	N	N	N	N	N	N	N	N	Design Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	The Tunnel Ventilation System design has been developed to meet this criteria. The control system will be configured to automatically control the ventilation equipment to meet this criteria.
E7		Prior to commencing operation, an independent person or organisation whose appointment has been approved by the Secretary must:	N	N	N	N	N	N	N	N	N	Prior to operation	Y	N/A	N/A	Not yet complete	Not Yet triggered	WCX M5 AT CDS-JV	This condition will be implemented prior to operation following approval by the Secretary of the independent person. Progress will be reported in the Pre-Operation Compliance report.
E7	(a)	verify that compliance with in-tunnel limits detailed in Table 5, Table 6 and Table 7, will:																	
E7	(a)	(i) supplement/not preclude compliance with the predicted air quality outcomes presented in the documents referred to in condition A2, and																	
E7	(a)	(ii) not result in air quality impacts greater than predicted in the documents referred to in condition A2;																	
E7	(b)	assess how the ventilation system has been optimised, taking into consideration energy requirements and air quality impacts for tunnel users; and																	
E7	(c)	validate recorded monitoring data and certify compliance with the in-tunnel air quality limits. The information required in this condition will be made available to the Secretary on request.																	
E8		In addition to the general reporting requirements specified in condition E23, the Proponent must notify the Secretary, EPA and NSW Health of any recordings above the limits specified in conditions E4, E5 and E6 within 24 hours of the recorded event. The notification must detail the nature of the event, the concentration or visibility levels that occurred, the duration of the event, and the measures employed to minimise the concentration levels and/or improve the visibility levels. This notification must provide details of the circumstances of the event, including: (a) the nature and location of the event, including any details relating to the cause; (b) the duration of the event; (c) the extent and severity of the event; (d) the measures employed to minimise the concentration levels, and measures to improve visibility levels in the event that visibility levels were above the specified limit; and (e) the frequency of the event, including whether an event with the same or similar circumstances has occurred previously. Based on consideration of the circumstances of the event, the Secretary may request the Proponent to prepare a Tunnel Air Quality Management Systems Effectiveness Report, in accordance with condition E9.	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT CDS-JV	This CoA relates to an operational requirement and will be included in the Operational Environmental Management Plan. Progress will be reported where applicable, in the Pre-Operation Compliance report.
E8	(a)																		
E8	(b)																		
E8	(c)																		
E8	(d)																		
E8	(e)																		
E8																			
E9		Within 20 working days of any request by the Secretary under condition E8, the Proponent must prepare and submit to the Secretary a Tunnel Air Quality Management Systems Effectiveness Report on the overall system performance and cause and major contributor of any exceedances, including:	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to an operational requirement. The Proponent will comply with any such request by the Secretary. Any such request will be reported on in the subsequent operational compliance report.

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
E9	(a)	the overall performance and concentration levels in the tunnel for the preceding six month period (or since commencement of operation, where the SSI has operated for under six months), including average and maximum levels and time periods;																		
E9	(b)	details of any instances throughout the operation of the SSI where pollutant concentration levels in the tunnel have exceeded the limits specified in conditions E4, E5 and E6; and																		
E9	(c)	consideration of improvements to the tunnel air quality management system.																		
E9		The Tunnel Air Quality Management Systems Effectiveness Report is to be prepared by the Proponent and reviewed by a suitably qualified and experienced independent specialist(s) whose appointment has been approved by the Secretary.																		
E9		The Proponent must comply with any requirements arising from the Secretary's review of the Tunnel Air Quality Management Systems Effectiveness Report.																		
E10		The Proponent must monitor (by sampling and obtaining results by analysis) the pollutants and parameters specified in Table 8 at the following locations as a minimum:	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to an operational requirement. These reporting requirements will be included in the Operational Environmental Management Plan and will be reported on in the Pre-Operation Compliance Report and the operational compliance reports.	
E10	(a)	two ground level receptors near the Kingsgrove ventilation outlet, at locations suitable for detecting any impact on air quality from the outlet;																		
E10	(b)	two ground level receptors near the Arncliffe ventilation outlet, at locations suitable for detecting any impact on air quality from the outlet;																		
E10	(c)	two ground level receptors near the St Peters ventilation outlet, at locations suitable for detecting any impact on air quality from the outlet;																		
E10	(d)	one location within the vicinity of the St Peters Interchange, as a location suitable for detecting any impact on air quality within the surrounding residential receptors; and																		
E10	(e)	one location, away from any of the locations at (a) to (d), suitable for providing background ambient air quality reference data for the project area.																		
E10		The Proponent must use the sampling method, units of measure, and sampling frequency specified in Table 8.																		
E10		Table 8 - Ambient Air Quality Monitoring Methodologies (refer sheet 2)																		
E10		Notes:																		
		1. Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales (EPA, 2007) or as otherwise agreed to in writing by the Secretary in consultation with the EPA.																		
		2. AS3580.9.8-2008, Methods for the Sampling and Analysis of Ambient Air – Determination of Suspended Particulate Matter – PM10 Continuous Direct Mass Method using Tapered Element Oscillating Microbalance Analyser (Standards Australia, 2008).																		
		3. AS 3580.9.13-2013, Methods for the Sampling and Analysis of Ambient Air – Determination of Suspended Particulate Matter – PM2.5 Continuous Direct Mass Method using a Tapered Element Oscillating Microbalance Analyser (Standards Australia, 2013).																		
		4. TBD - location for meteorological monitoring station(s) to be representative of weather conditions likely to occur in the vicinity of the Kingsgrove, Arncliffe and St Peters ventilation outlets.																		
		5. Appropriately modified to include size selective inlet for PM2.5 or as otherwise approved by the Secretary.																		

Quarterly Construction Compliance Report: No. 7

Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
E11		The monitoring locations must be selected with the objective of achieving like-to-like comparison of monitoring results with available pre-construction data. The locations must also allow for the independent team of experts to review the accuracy of predicted environmental outcomes discussed in the documents referred to in conditions A2(b) and A2(c) as part of the environmental audit required under condition E51. All monitoring stations must be established in locations agreed to by the AQCCC and subject to the land owner's and occupier's agreement. The establishment and operation of the stations is to be undertaken in accordance with recognised Australian standards and undertaken by an organisation accredited by NATA for this purpose and approved by the Secretary in consultation with the EPA and the AQCCC. The quality of the monitoring results must be assured through a NATA accredited process prior to the data being considered as a basis for compliance/auditing purposes.	N	N	N	N	N	N	N	N	N	Design Operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT CDS-JV	The 3rd meeting with the AQCCC was held on 5 March 2018 to finalise locations of the ambient air quality monitoring stations. Locations for 7 of the 8 locations confirmed pending issue of additional justification to the AQC, with further assessment required for one final location at Kingsgrove. CDS are currently waiting on EPA review of design reports
E12		Monitoring results must be made publicly available and must be subject to an independent audit at six-monthly intervals (or at a longer interval, if approved by the Secretary). The auditor must be approved by the Secretary in consultation with the EPA and the AQCCC, and the auditor's report must be directly provided to the Proponent and the AQCCC.	N	N	N	N	N	N	N	N	N	Operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to an operational requirement. These reporting requirements will be addressed in the Operational Environmental Management Plan and reported on in the Pre-Operation Compliance Report.
E13		The Proponent must commence monitoring for at least twelve continuous months prior to operation and continue monitoring for at least two years following the commencement of operation. At the conclusion of the two year operational monitoring period, the Proponent must review the need for the commencement of the continuation of the ambient monitoring stations in consultation with the AQCCC. Any recommendation to close any or all of the stations will require the approval of the Secretary in consultation with the EPA.	N	N	N	N	N	N	N	N	N	12 months prior to operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to a pre-operational and operational requirement. These reporting requirements will be addressed in the Operational Environmental Management Plan, the Pre-Operation Compliance Report and subsequent operational compliance reports.
E14		Should ambient monitoring of air pollutants exceed the following goals, the provisions of conditions E15, E16 and E17 will apply:	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This CoA relates to an operational requirement. These limits will be included in the Operational Environmental Management Plan.
E14	(a)	CO – 8 hour rolling average of 9.0 ppm (NEPM);																	
E14	(b)	NO2 – One hour average of 0.12 ppm (245 µg/m3) (NEPM);																	
E14	(c)	PM10 – 24 hour average of 50 µg/m3 (NEPM);																	
E14	(d)	PM2.5 – 24 hour average of 25 µg/m3 (NEPM)																	
E14	(e)	PM10 – annual average of 25 µg/m3 (NEPM); and																	
E14	(f)	PM2.5 – annual average of 8 µg/m3 (NEPM)																	
		Note: The notification and reporting obligations under conditions E15, E16 and E17 relating to ambient monitoring will begin at the commencement of operation of the SSI. The first annual average concentrations for PM10 and PM2.5 must be calculated on the first day the project been in operation for 12 months and on a rolling basis thereafter.																	
E15		In addition to the general reporting requirements specified in condition E23, the Proponent must prepare an Ambient Air Quality Goal Protocol for the evaluation of a potential measurement that exceeds the goals. The Ambient Air Quality Goal Protocol must be developed by the Proponent in consultation with the AQCCC and submitted to the Secretary for approval at least 12 months prior to the commencement of operation of the SSI.	N	N	N	N	N	N	N	N	N	12 months prior to operation	Y	Not yet submitted	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT RMS CDS-JV	This CoA relates to a pre-operation requirement which will be developed and submitted to the Secretary for approval at least 12 months prior to operation of the Project. This will be reported on in the Pre-Operation Compliance Report.
E15	(a)	The Ambient Air Quality Goal Protocol must include: the form of and process for providing a Notification of Above-Goal Recording, subject to condition E16;																	
E15	(b)	the form and contents of a Report on Above-Goal Recording, subject to condition E17;																	
E15		and																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
E15	(c)	a process for appointing an independent person/organisation to prepare the Report on Above-Goal Reading. The process must include –																	
E15		(i) approval of the independent person/organisation by the Secretary prior to preparation of the report, and																	
E15		(ii) the appointment of the independent person/organisation at least with the agreement of the Secretary one month prior to the commencement of operation, or at some other time prior to preparation of the report																	
E16		The Ambient Air Quality Goal Protocol must provide a Notification of Above-Goal Recording if ambient monitoring of air pollutants records an exceedance of the goals in condition E14. The Notification of Above-Goal Recording is to be submitted within 24 hours of the recording, to the Secretary, EPA and NSW Health. The Notification of Above-Goal Recording must detail:	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	This CoA relates to a pre-operation requirement which will be developed and submitted to the Secretary for approval at least 12 months prior to operation of the Project. This will be reported on in the Pre-Operation Compliance Report.
E16	(a)	the nature of the event;																	
E16	(b)	the concentration or visibility levels that occurred;																	
E16	(c)	the duration of the event;																	
E16	(d)	the measures employed to minimise the concentration levels and/or improve the visibility levels; and																	
E16	(e)	the Proponent's commitment to prepare and submit a Report on Above-Goal Recording in accordance with condition E17.																	
E17		Within 20 working days of any Notification of Above-Goal Recording, the Proponent must prepare and submit to the Secretary a Report on Above-Goal Recording that details the cause and major contributor of the exceedance and the options available to prevent recurrence. Where the operation of the tunnel is identified to be a significant contributor to the recorded above-goal reading, the Report on Above-Goal Recording must include consideration of improvements to the tunnel air quality management system so as to achieve compliance with the ambient air quality goals, including but not limited to installation of the additional ventilation management facilities allowed for under condition 85, and discussion of whether those improvements are feasible and reasonable. The Proponent must comply with any requirements arising from the Secretary's review of the Report on Above-Goal Recording.	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT CDS-JV	This condition will be included in the Protocol and activated as required during the operational phase of the Project. Any activation of this condition will be reported on in the subsequent operational compliance report.
E18		The Proponent must install monitoring equipment to monitor pollutants from the ventilation outlets. Pollutant monitoring from the ventilation outlets (by sampling and obtaining results by analysis) must be in accordance with the methods and frequencies for the pollutants and parameters specified in Table 9 and be undertaken at commencement of and throughout the operation of the SSI. The monitoring equipment must be independently audited prior to the commencement of monitoring for compliance with the requirements set out in Table 9. The independent person(s) or organisation(s) must be approved by the Secretary and paid for by the Proponent.	N	N	N	N	N	N	N	Y	N	Construction Operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT RMS CDS-JV	Design and specification of ventilation outlet monitoring equipment will be in accordance with this condition. This design will be detailed in the In-Stack Air Monitoring Report. The proposed Independent Auditor will be submitted to the Secretary for approval prior to the commencement of operation and will be reported on in the Pre-Operation Compliance Report.
E18		Table 9 - Ventilation Outlet Emission Monitoring Methodologies (refer sheet 2)																	
E18		Notes:																	
		1. Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales (EPA 2007) or an alternative method approved by the Secretary in consultation with the EPA.																	
		2. Must include, but not be limited to: Benzene, Toluene, Xylenes, 1,3-Butadiene, Formaldehyde and Acetaldehyde.																	
		3. Must include, but not limited to; 16 USEPA priority PAHs, namely; Naphthalene, Phenanthrene, Benz(a)anthracene, Benzo(a)pyrene, Acenaphthylene, Anthracene, Chrysene, Indeno(1,2,3-cd)pyrene, Acenaphthene, Fluoranthene, Benzo(b)fluoranthene, Dibenz(a,h)anthracene, Fluorene, Pyrene, Benzo(k)fluoranthene, Benzo(g,h,i)perylene.																	
		4. Special Method 1 means a method approved by the Secretary in consultation with the EPA.																	

Quarterly Construction Compliance
Report: No. 7

Ref	Sub Ref	Condition of Approval	Timing/phase										Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13									
E19		The concentration of a pollutant discharged from the ventilation outlets must not exceed the respective limits specified for that pollutant in Table 10.	N	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This CoA relates to an operational requirement. These limits will be included in the Operational Environmental Management Plan, which will be reported on in the Pre-Operational Compliance Report.
E19		Table 10 - Ventilation Outlet Mass Pollutant Concentrations (refer sheet 2)																		
E20		An independent person or organisation approved by the Secretary must:	N	N	N	N	N	N	N	N	N	Operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT RMS CDS-JV	This CoA relates to an operational requirement. An independent verifier will be recommended by the proponent, for approval of the Secretary, prior to the commencement of operation. The requirements for independent verification will be addressed in the Operational Environmental Management Plan.	
E20	(a)	verify that compliance with ventilation outlet limits detailed in Table 10 will -																		
E20	(a)	(i) supplement/not preclude compliance with the predicted air quality outcomes presented in the documents referred to in conditions A2(b) and A2(c), and																		
E20	(a)	(ii) not result in air quality impacts greater than predicted in the documents referred to in conditions A2(b) and A2(c);																		
E20	(b)	assess how ventilation outlet discharge velocities have been optimised taking into consideration energy requirements and air quality impacts at all sensitive receivers; and,																		
E20	(c)	validate recorded monitoring data and certify compliance with the ventilation outlet limits. The information required in this condition must be made available to the Secretary on request. The ventilation outlet limits detailed in Table 10 must be reviewed on a five-yearly basis following commencement of operation of the SSI and may be lowered (i.e. made more stringent), subject to a sustainability assessment and there being improvements in vehicle fleet emissions, if the Proponent is directed to do so by the Secretary following consultation with the EPA.																		
E21		Should the results of monitoring show that any of the ventilation outlet limits specified in condition E19 have been exceeded, the Proponent must notify the Secretary, EPA and NSW Health within 24 hours of the recorded event. The notification must be followed up with a detailed report within 20 working days, which must be prepared by the Proponent, reviewed by a suitably qualified and experienced independent specialist(s), and submitted to the Secretary, on the cause and major contributor of the exceedance and the options available to prevent recurrence. The Secretary must approve the independent person/organisation prior to the commencement of operation, or at some other time prior to preparation of the report. Where the operation of the tunnel is identified to be a significant contributor to the recorded exceedance, this report must include consideration of improvements to the tunnel air quality management system so as to achieve compliance with the ambient air quality goals, including but not limited to installation of the additional ventilation management facilities allowed for under condition 85, and discussion of whether those improvements are feasible and reasonable. The Proponent must comply with any requirements arising from the Secretary's review of the Report.	N	N	N	N	N	N	N	N	N	Operation	Y	N/A	Not yet approved	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This condition relates to operational monitoring and will be complied with, as necessary, and reported on in the operational compliance reports. The proponent will recommend an independent person for approval prior to the commencement of operation and this will be reported on in the Pre-Operation Compliance Report.	
E22		Conditions E4, E5, E6, E14 and E19 do not apply in an emergency, as defined in the OEMP required by condition E31(g). The Proponent must, as soon as reasonably practicable, notify the Secretary and the EPA of any such discharge.	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This condition will be addressed in the OEMP and notifications will be provided during the operational phase as required.	
E23		The Proponent must develop and implement a reporting system for in-tunnel, ambient and ventilation outlet limits in consultation with the EPA. The reporting system must be approved by the Secretary and fully implemented and operational prior to operation. Minimum analytical reporting requirements for air pollution monitoring stations must be as specified in the Approved Methods of Modelling and Assessment of Air Pollutants in NSW (EPA 2007, or as updated).	N	N	N	N	N	N	N	N	N	Prior to operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT RMS CDS-JV	A reporting system will be developed in consultation with the EPA and submitted to DPE for approval prior to operation. This condition will be reported on in the Pre-Operation Compliance Report.	

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	Condition of Approval								Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)								
E24		Results of hourly updated real-time ambient monitoring of PM10, PM2.5, visibility, NO2, and CO at the approved monitoring stations, in-tunnel CO/NO2 and ventilation outlet measurements, and relevant meteorological data, must be provided on a website and made publicly available each month in hard copy format in an easy to interpret format. This data must be preliminary until a quality assurance check has been undertaken by a person or organisation accredited by NATA for this purpose. The availability of this data must be conveyed to the local community by way of newsletter (including translation into common community languages in the area) and newspaper advertisement at least one month prior to the commencement of operation.	N	N	N	N	N	N	N	N	Prior to operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	The requirements for public provision of monitoring data will be addressed in the OEMP. The required community notifications will be provided one month prior to operation. This condition will be reported on in the Pre-Operation Compliance Report and subsequent operation compliance reports.
E25		The provision, operation and maintenance (including all auditing and validation of data) of all air quality monitoring and reporting must be funded by the Proponent.	N	N	N	N	N	N	N	Y	Construction Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This requirement is noted and will be complied with.
E26		All continuous emissions monitoring systems installed and operated as a requirement of condition E18 must undergo relative accuracy test audits at an interval not exceeding 12 months, or as otherwise agreed to by the Secretary in consultation with the EPA.	N	N	N	N	N	N	N	Y	Construction Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This requirement will be addressed in the OEMP and reported on in the operational compliance reports.
E27		The Proponent must appoint an external auditor to conduct an audit of the air quality monitoring (in-tunnel and external) at six-monthly intervals or at any longer interval if approved by the Secretary. Air quality audits must commence six months from commencement of operation. The auditor must ensure that the operating procedures and equipment to acquire air monitoring, meteorological data and emission monitoring data and monitoring reporting comply with NATA (or equivalent) requirements and sound laboratory practice. The Proponent must document the results of the audit and make available all audit data for inspection by the Secretary upon request. A copy of the audit report must also be issued to the Proponent and AQCCC. The auditor must be approved by the Secretary in consultation with the EPA and the AQCCC, and the auditor's report must be directly provided to the Proponent and the AQCCC.	N	N	N	N	N	N	N	N	Operation	Y	N/A	Not yet approved	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	An external auditor will be recommended for approval by the Secretary, in consultation with the EPA and AQCCC. Auditing and reporting required under this condition will be addressed in the OEMP and will be reported on in the operational compliance reports.
E28		The Proponent must undertake appropriate quality assurance (QA) and quality control (QC) measures for air quality and ventilation outlet emission monitoring data. This must include, but not be limited to: accreditation/quality systems, staff qualifications and training, auditing, monitoring procedures, service and maintenance, equipment or system malfunction and records/reporting. The QA/QC measures must be approved by an independent expert approved by the Secretary prior to monitoring of air quality and ventilation outlet emissions as appropriate.	N	N	N	N	N	N	N	N	Operation	Y	N/A	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT	QA and QC measures will be addressed in the OEMP and will be approved by an independent expert that has been approved by the Secretary prior to commencement of monitoring. This will be reported on in the Pre-Operation Compliance Report.
E29		The Proponent must assist the relevant council(s) in developing an air quality assessment process for inclusion in a Development Control Plan or other appropriate planning instrument, in considering planning and building approvals for new development in areas adjacent to the ventilation outlets which would be within a potential three-dimensional zone of affectation (buffer volume). This process must include procedures for identifying the width and height of buildings that are likely to be either affected by the plume from the ventilation outlet or affect the dispersion of the plume from the ventilation outlet through building wake effects. A part of this process, the Proponent must provide data detailing the results of modelling of pollution concentrations at various heights and distances from the ventilation outlets. The Proponent must meet all reasonable costs for the development of this process and any necessary amendments to the planning instrument(s) required to implement the process.	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This CoA will be complied with during the operational phase and will be reported on in the Pre-Operation Compliance Report and subsequent operation compliance reports.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
E30		Prior to operation, the Proponent must investigate, in consultation with the EPA, the measures for smoky vehicle enforcement in the New M5 tunnels, taking into consideration cost effectiveness. Any measures implemented as a result of investigation recommendations must be in accordance with current RMS smoky vehicle enforcement programs. The effectiveness of the smoky vehicle enforcement measures must be documented in the Independent Environmental Audit required under condition E51.	N	N	N	N	N	N	N	N	N	Prior to operation	N	N/A	N/A	N/A	Not Yet triggered	WCX M5 AT RMS CDS-JV	This CoA will be complied with and reported on in the Independent Environmental Audit and the Pre-Operation Compliance Report.
E31		Prior to the commencement of operation, or as otherwise agreed by the Secretary, the Proponent must prepare and implement an Operation Environmental Management Plan (OEMP) for the SSI. The OEMP must outline the environmental management practices and procedures that are to be followed during operation, and must be prepared in consultation with relevant agencies and in accordance with the Guideline for the Preparation of Environmental Management Plans (Department of Infrastructure, Planning and Natural Resources, 2004). The OEMP must include, but not be limited to:	N	N	N	N	N	N	N	N	N	One month prior to operation	Y	Not yet submitted	Not yet approved	Not yet complete	Not Yet triggered	WCX M5 AT RMS CDS-JV	The OEMP will be prepared and implemented in accordance with this condition prior to operation. Operation will not commence until approval of the OEMP has been obtained from the Secretary. This CoA will be reported on in the Pre-Operation Compliance Report.
E31	(a)	a description of activities to be undertaken during operation of the SSI (including staging and scheduling);																	
E31	(b)	statutory and other obligations that the Proponent is required to fulfil during operation, including approvals, consultations and agreements required from authorities and other stakeholders under key legislation and policies;																	
E31	(c)	overall environmental policies, guidelines and principles to be applied to the operation of the SSI;																	
E31	(d)	a description of the roles and responsibilities for relevant employees involved in the operation of the SSI, including relevant training and induction provisions for ensuring that employees are aware of their environmental and compliance obligations under these conditions of approval;																	
E31	(e)	an environmental risk analysis to identify the key environmental performance issues associated with the operation phase;																	
E31	(f)	details of periodic testing of the tunnel ventilation system;																	
E31	(g)	a definition of emergency as it applies to conditions 84, E22 and E44; and																	
E31	(h)	details of how environmental performance would be managed and monitored to meet acceptable outcomes, including what actions will be taken to address identified potential adverse environmental impacts, including those safeguards and mitigation measures detailed in Section 8 the document referred to in condition A2 (and any impacts arising from the staging of the construction of the SSI). In particular, the following environmental performance issues must be addressed in the OEMP -																	
E31	(h)	(i) air quality,																	
E31	(h)	(ii) noise and vibration, through preparation of the Operational Noise Management Plan required under condition E34,																	
E31	(h)	(iii) traffic,																	
E31	(h)	(iv) climate change and energy use,																	
E31	(h)	(v) visual amenity and landscaping,																	
E31	(h)	(vi) groundwater level/pressure, inflows, groundwater contamination, treatment and discharge, soil, and subsidence,																	
E31	(h)	(vii) groundwater dependent ecosystems, and																	
E31	(h)	(viii) surface water quality and hydrology, including stormwater management.																	
E31		The OEMP must be submitted for the approval of the Secretary no later than one month prior to the commencement of operation, or as otherwise agreed by the Secretary. Operation must not commence until written approval of the OEMP has been received from the Secretary.																	
E31		<i>Note:</i> • The approval of an OEMP does not relieve the Proponent of any requirement associated with this SSI approval. If there is an inconsistency with an approved OEMP and the conditions of this SSI approval, the requirements of this SSI approval prevail.																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7)
																			(25/2/18 - 24/5/18)
E32		The SSI must be designed and operated with the objective of meeting the requirements of the NSW Road Noise Policy (DECCW, 2011) and must, where feasible and reasonable, include the provision of at-property architectural treatment to all affected sensitive receivers in multi-level dwellings where the project noise criteria are exceeded, unless otherwise agreed to by the owner of the noise-affected residence.	N	N	N	N	N	N	N	N	N	Design Operation	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT RMS CDS-JV	This CoA applies to the detailed design of the project which is ongoing. This CoA also applies to the operational phase. This CoA will be assessed and reported on in the Operational Noise and Vibration Review (ONVR), prior to the commencement of construction of permanent noise mitigation structures, in accordance with CoA E37. Compliance with this CoA will also be confirmed in the Operational Noise and Vibration Compliance Report, in accordance with CoA E38.
E33		The Proponent must design and operate all fixed facilities, including the motorway operations complexes, tunnel portals; ventilation facilities, substations, pumps and water treatment plants, maintenance facility, workshops, car parking and the emergency smoke extraction outlets with the objective of not exceeding the noise requirements of the NSW Industrial Noise Policy (EPA, 2000) and the Sleep Disturbance Application Note to the NSW Industrial Noise Policy. The Proponent must apply mitigation at existing receivers where the noise requirements cannot be achieved.	N	N	N	N	N	N	N	N	N	Design Operation	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT CDS-JV	This CoA applies to the detailed design of the project which is ongoing. This CoA also applies to the operational phase. This CoA will be assessed and reported on in the Operational Noise and Vibration Review (ONVR), prior to the commencement of construction of permanent noise mitigation structures, in accordance with CoA E37. Compliance with this CoA will also be confirmed in the Operational Noise and Vibration Compliance Report, in accordance with CoA E38.
E34		A detailed Operational Noise Management Plan must be prepared as part of the Operational Environmental Management Plan required by condition E31 and submitted to the Secretary for approval. The Operational Noise Management Plan must provide details of noise and vibration control measures to be undertaken during the operation stages, and generally in accordance with the NSW Road Noise Policy (DECCW, 2011) and the NSW Industrial Noise Policy (EPA, 2000). The Operational Noise Management Plan must include, but not be limited to:	N	N	N	N	N	N	N	N	N	One month prior to operation	Y	Not yet submitted	Not yet approved	Not yet complete	Not yet triggered	WCX M5 AT CDS-JV	This CoA will be addressed as part of the OEMP which will be submitted to the Secretary for approval prior to the commencement of operation and will be reported on in the Pre-Operational Compliance Report.
E34	(a)	tests for ascertaining acoustic parameters;																	
E34	(b)	predicted noise levels;																	
E34	(c)	noise criteria for operation of the project based on the objectives of the NSW Road Noise Policy (DECCW, 2011) and the NSW Industrial Noise Policy (EPA, 2000);																	
E34	(d)	location, type and timing of erection of permanent noise barriers and/or other noise mitigation measures (including details of the barrier to replace the existing noise mound at Beverly Grove Park, consistent with the requirements of condition B62(f) demonstrating best practice including silencers and building treatments for associated plant rooms and enclosures for exposed plant;																	
E34	(e)	specific physical and managerial measures for controlling noise;																	
E34	(f)	noise monitoring, reporting and response procedures including the monitoring on surrounding roads which experience significantly increased traffic volumes as a result of the project, and including operational facilities;																	
E34	(g)	procedures for operational noise and vibration complaints management, including investigation and monitoring (subject to complainant agreement); and																	
E34	(h)	an Operational Ancillary Facility Noise Management Sub-Plan including, but not limited to -																	
E34	(h)	(i) identification of the final location of all operational ancillary facilities and plant including the Motorway Complex, ventilation facilities, tunnel jet fans and water treatment plants,																	
E34	(h)	(ii) the sound power levels of all chosen equipment and plant to be utilised during operation including spectral sound characteristics and frequency data,																	
E34	(h)	(iii) identification and/or confirmation of sensitive receivers and appropriate categorisation of the surrounding area in accordance with the INP,																	
E34	(h)	(iv) identification of the applicable noise goals, including spectral frequency, for all sensitive receivers identified as being potentially impacted by any operational ancillary facility,																	
E34	(h)	(v) presentation of noise assessment and predicted impacts including the use of mapping and noise contours,																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
E34	(h)	(vi) identification and implementation of appropriate mitigation measures including building treatment, site layout, attenuators and demonstration that chosen mitigation measures can adequately achieve the noise goals in the INP, and																	
E34	(h)	(vii) details of maintenance and inspection schedules to ensure plant, equipment and other operational ancillary facilities are operating at optimal levels; and																	
E34	(i)	mechanisms for the monitoring and review of the Operational Noise Management Plan.																	
E35		For the purpose of assessment of noise criteria specified in the Operational Noise Management Plan, required under condition E34, noise from the development arising from ventilation facilities and plant must be:	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT CDS-JV	This CoA will be addressed in the Operational Noise Management Plan, part of the OEMP, to be submitted to the Secretary for approval prior to operation. This CoA will be reported on in the Pre-Operational Compliance Report.
E35	(a)	measured at the most affected point on or within the site boundary at the most sensitive locations to determine compliance with LAeq,T noise limits;																	
E35	(b)	measured in the free field at least three to five metres from any vertical reflecting surface in line with the worst-affected dwelling facade to determine compliance with LMax noise limits; and																	
E35	(c)	subject to the modification factors provided in Section 4 of the NSW Industrial Noise Policy (EPA, 2000), where applicable.																	
E35		Notwithstanding, should direct measurement of noise from the fixed facilities be impractical, the Proponent may employ an alternative noise assessment method deemed acceptable by the EPA (refer to Section 11 of the NSW Industrial Noise Policy (EPA, 2000)). Details of such an alternative noise assessment method accepted by the EPA must be submitted to the Secretary prior to the implementation of the assessment method.																	
E36		The Proponent must design and operate the SSI with the objective, where feasible and reasonable, of not exceeding the vibration goals for human exposure for existing receivers, as presented in <i>Assessing vibration: a technical guideline</i> (DECC, 2006).	N	N	N	N	N	N	N	N	N	Design Operation	N	N/A	N/A	Ongoing	Compliant	WCX M5 AT CDS-JV	This CoA applies to the detailed design of the project which is ongoing and will be reported on in the quarterly Construction Compliance Reports and Pre-Operational Compliance Report. This CoA also applies to the operational phase, which will be reported on in the operational compliance reports.
E37		The Proponent must prepare an Operational Noise and Vibration Review (ONVR) to confirm noise and vibration control measures that would be implemented for the project. The ONVR must be prepared in consultation with the Department, relevant councils, other relevant stakeholders and the community and must:	N	N	N	Y	Y	Y	Y	N	Y	Construction	Y	Not yet submitted	Not yet approved	Not yet complete	Compliant	WCX M5 AT CDS-JV	The ONVR was submitted to DPE on 30 October 2017. CDSJV addressed DPE comments and presented the ONVR to DPE in early March 2018 with the ONVR being approved on 15/05/2018. Rev E of the ONVR was submitted to DPE on 15/06/18 based on minor updates.
E37	(a)	confirm the appropriate operational noise and vibration objectives and levels for adjoining development, including existing sensitive receivers;																	
E37	(b)	confirm the operational noise predictions of the project based on the final design. Confirmation must be based on an appropriately calibrated noise model (which has incorporated additional noise monitoring, and concurrent traffic counting, where necessary for calibration purposes). The assessment must specifically include verification of noise levels at all fixed facilities, based on additional noise monitoring undertaken at appropriately identified noise catchment areas surrounding the facilities;																	
E37	(c)	confirm the operational noise and vibration impacts at adjoining development based on the final design of the project, including operational daytime LAeq 15 hour and night-time LAeq 9 hour traffic noise contours;																	
E37	(d)	review the suitability of the operational noise mitigation measures identified in the documents referred to at conditions A2(b) and A2(c) and, where necessary, investigate and identify additional feasible and reasonable noise and vibration mitigation measures required to achieve the noise criteria outlined in the NSW Road Noise Policy (DECCW, 2011) and NSW Industrial Noise Policy (EPA, 2000), including the timing of implementation;																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)							
E37	(e)	include a consultation strategy to seek feedback from directly affected property owners (including educational institutions) on the noise and vibration mitigation measures; and															
E37	(f)	procedures for the management of operational noise and vibration complaints.															
E37		The ONVR is to be verified by a suitably qualified and experienced noise and vibration expert. The ONVR is to be undertaken at the Proponent's expense and submitted to the Secretary for approval prior to the commencement of construction of physical noise mitigation structures, unless otherwise agreed by the Secretary.															
E37		The Proponent must implement the identified noise and vibration control measures and make the ONVR publicly available.															
E38		Within 12 months of the commencement of the operation of the SSI, or as otherwise agreed by the Secretary, the Proponent must undertake operational noise and vibration monitoring to compare the actual noise and vibration performance of the SSI against the noise performance predicted in the Operational Noise and Vibration Review required by condition E37 and the documents referred to in conditions A2(b) and A2(c). The monitoring program must be documented in an Operational Noise and Vibration Compliance Report. The Operational Noise and Vibration Compliance Report must include, but not be limited to:	N	N	N	N	N	N	N	N	Within 12 months of commencement of operation	N	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV
E38	(a)	details of the noise and vibration monitoring program including methodology, location and frequency of noise monitoring;															
E38	(b)	results of the monitoring program and an assessment of these against the operational noise criteria specified in the Operational Noise Management Plan required by condition E34 and noise levels predicted in the Operational Noise Review required by condition E37 and the documents referred to in conditions A2(b) and A2(c);															
E38	(c)	details of any complaints received relating to operational noise and vibration impacts;															
E38	(d)	any required recalibration of the noise and vibration model taking account considerations such as traffic numbers and land use change (if applicable);															
E38	(e)	an assessment of the performance and effectiveness of the applied noise and vibration mitigation measures with regard to the operational noise criteria specified in the Operational Noise Management Plan required by condition E34; and															
E38	(f)	identification of any further feasible and reasonable noise and vibration mitigation measures required to meet the noise criteria specified in the Operational Noise Management Plan, where the criteria are exceeded, including timing and responsibilities for implementation.															
E38		The Proponent must provide the Secretary and the EPA with a copy of the Operational Noise and Vibration Compliance Report within 60 days of completing the operational noise monitoring, or as otherwise agreed by the Secretary.															
E39		The Proponent must implement further feasible and reasonable mitigation measures (where required) as identified in the Operational Noise and Vibration Compliance Report in consultation with affected property owners .	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT RMS CDS-JV
E40		At both 12 months and 5 years after the commencement of operation of the SSI, or as otherwise agreed to by the Secretary, the Proponent must prepare a Road Network Performance Review Plan in consultation with Transport for NSW and the relevant councils that includes:	N	N	N	N	N	N	N	N	Operation	N	Not yet submitted	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV
E40	(a)	an updated analysis, including modelling of traffic impacts to the adjoining road network (including impacts on local roads and rat-running), as a consequence of the SSI. This must include a review of new information available about potential land use changes, and any traffic changes as a result of other major road projects within the project area;															
E40	(b)	further detailed investigations at the following intersections or sections of the road network-															
E40	(b)	(i) potential 'pinch-points' where the merging of tunnel exit traffic and surface traffic would occur at the King Georges Road Interchange and the St Peters Interchange,															
E40	(b)	(ii) King Street, between Sydney Park Road and Enmore Road,															

Quarterly Construction Compliance Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
E40	(b)	(iii) Euston Road, between Sydney Park Road and Botany Road,																	
E40	(b)	(iv) Princes Highway/Campbell Street,																	
E40	(b)	(v) Princes Highway/Canal Road,																	
E40	(b)	(vi) Princes Highway/Railway Road,																	
E40	(b)	(vii) Gardeners Road/O'Riordan Street,																	
E40	(b)	(viii) Sydney Park Road/Mitchell Road,																	
E40	(b)	(ix) Gardeners Road/Bourke Road,																	
E40	(b)	(x) Unwins Bridge Road/Campbell Street, and																	
E40	(b)	(xi) Campbell Road/Euston Road;																	
E40	(c)	updated consideration of potential mitigation measures to manage any predicted traffic performance deficiencies in association with the investigations undertaken under (b);																	
E40	(d)	the predicted traffic performance improvements from these measures, including any cumulative improvements;																	
E40	(e)	details on bus priority measures;																	
E40	(f)	a comparison of the pre- and post-road network performance for all road users including, but not limited to, vehicles, freight, public transport and active transport;																	
E40	(g)	justification of why the predicted 'do minimum' performance for any road users of any intersection on the adjoining road network cannot be maintained (if necessary); and																	
E40	(h)	an updated description and proposed timing of potential mitigation measures, including measures to remove or limit any adverse impacts on any road user groups impacted by the SSI.																	
E40		The Proponent is responsible for the implementation of the identified measures, if required.																	
E40		The Road Network Performance Review Plan must be submitted to the Secretary, Transport for NSW (in relation to impacts on bus services) and to relevant council(s) within 60 days of its completion and made publicly available.																	
E40		The purpose of the Road Network Performance Review Plan is to optimise road network performance including public transport access and times, and manage the performance impacts of the SSI on the adjoining road network by identifying or confirming mitigation improvements that could be required in areas where traffic performance may be unsatisfactory at time of completion of construction.																	
E40		<i>Note:</i> • Identified mitigation measures may need to be further assessed under the Environmental Planning and Assessment Act, 1979. Works will need to meet relevant design standards and be subject to independent road safety audits.																	
E41		The Proponent must liaise with relevant councils during detailed design to improve integration of the project with the local and regional road network. The outcomes of this consultation will be reported and incorporated in the Road Network Performance Review Plan required under condition E40.	N	N	N	N	N	N	N	N	N	Design Operation	N	N/A	N/A	Not yet complete	Compliant	WCX M5 AT CDS-JV	Consultation with Councils is ongoing during the design process and the outcomes of this will be incorporated into the Road Network Performance Review Plan. Compliance with this condition will be reported in the operational compliance reports.
E42		The Proponent must prepare and implement an Operational Parking and Access Strategy to facilitate the optimisation of the return of on- and off-street parking removed or altered during construction and consequent to the operation of the SSI. The Strategy shall include, but not necessarily be limited to:	N	N	N	N	N	N	N	N	N	12 months prior to operation	Y	Not yet submitted	Not yet approved	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV	The Operational Parking and Access Strategy will be prepared and submitted to the Secretary at least 12 months prior to operation in accordance with this condition.
E42	(a)	confirmation and timing of the return of on- and off-street parking removed or altered as a result of construction and operation of the SSI with reference to the Residual Land Management Plan required in condition B67;																	Compliance with this condition will be reported on in the Pre-Operation Compliance Report.
E42	(b)	review of comprehensive parking surveys required in condition D50(b) with consideration of changes in demand attributable to land use changes, acquisitions or other cumulative impacts;																	Implementation of the Operational Parking and Access Strategy will be reported on during the operational compliance reports.
E42	(c)	consultation with affected stakeholders, including relevant councils, that will experience continued loss, return or additional on- and off-street parking;																	
E42	(d)	assessment of the impacts of changes to on- and off-street parking stock taking into consideration of outcomes of consultation with affected stakeholders and reviews of parking surveys;																	

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase									Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)	
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13								
E42	(e)	identification of mitigation measures and arrangements to manage impacts to stakeholders as a result of on- and off-street parking changes including, but not necessarily limited to, provision of alternative parking arrangements, and working with relevant councils to introduce parking restrictions or permit schemes where appropriate;																	
E42	(f)	mechanisms for monitoring of on- and off-street parking impacts and mitigation measures at 12 month intervals to determine the effectiveness of implemented mitigation measures and any supply and demand induced parking issues that are attributable to the SSI;																	
E42	(g)	provision of contingency measures should the results of mitigation monitoring indicate implemented measures are ineffective; and																	
E42	(h)	provision of reporting of monitoring results to the Secretary and relevant councils at 12 month intervals for the first five years of operation.																	
E42		The use of residual land to achieve compliance with the objective of optimising the return of all on- and off-street parking is permitted. However, this must be justified within the Residual Land Management Plan required by condition B67.																	
E42		The Strategy must be submitted to the Secretary for approval at least 12 months prior to the operation of the SSI, unless otherwise agreed by the Secretary. The Strategy must be implemented prior to the operation of the SSI.																	
E43		The ongoing maintenance and operation costs of urban design, open space, landscaping and recreational items and works implemented as part of this approval will remain the Proponent's responsibility until satisfactory arrangements have been put in place for the transfer of the asset to the relevant authority. Prior to the transfer of assets, the Proponent will maintain items and works to at least the design standards established in the Urban Design and Landscape Plan required by condition B61.	N	N	N	Y	Y	Y	Y	Y	Y	Construction Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT RMS CDS-JV	This condition is noted and will be complied with during the construction and operational phases, as required.
E44	(a)	Prior to operation, the Proponent must prepare an Emergency Response Plan, in consultation with FRNSW and NSW Police Force. The Emergency Response Plan must include, but not be limited to: protocols and procedures to be followed during emergency situations associated with the operation of the project (including fires, explosions and, for the purposes of this condition, vehicle collisions). The protocols and procedures are to take into account the needs of people with a disability or who may experience access problems in emergency situations;	N	N	N	N	N	N	N	N	N	6 months prior to operation	N	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV	An Emergency Response Plan will be prepared six months prior to operation and an emergency response exercise will be conducted at least one month prior to opening of the tunnels. This condition will be reported on during the Pre-Operation Compliance Report. Note: Modification 2 relating to Conditions E3 & E44 was approved by DPE on 30 August 2017.
E44	(b)	details of traffic management measures to be implemented during emergencies, where appropriate, to minimise the potential for escalation of the emergency;																	
E44	(c)	design and management measures to address the potential environmental impacts of an emergency situation, including measures for containment of contaminated fire-fighting water, fuel spills and gaseous combustion products; design and management measures to address the potential environmental impacts of an emergency situation, including measures for containment of contaminated fire-fighting water, fuel spills and gaseous combustion products;																	
E44	(d)	details of a training and testing program to ensure that-																	
E44	(d)	(i) all operational staff are familiar with the Emergency Response Plan, and																	
E44	(d)	(ii) coordination with FRNSW and NSW Police is regularly exercised; and																	
E44	(e)	provision for a simulated emergency response exercise, including the Proponent, FRNSW and NSW Police, to be conducted in accordance with the approved Emergency Response Plan on at least one occasion at least one month prior to the opening of the tunnels to traffic. The time for the exercise is to be agreed by the participants, and FRNSW and NSW Police are to be provided with at least one month prior notification of any proposed time.																	
E45		Fire simulation and hot smoke testing must be undertaken as part of the simulated emergency response exercise to be staged prior to opening of the project to traffic as required in condition E44(e). The Proponent must respond in writing to any recommendations made by FRNSW as a result of the exercise. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	N	6 months prior to operation	N	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV	This condition will be complied with as part of the emergency response exercise required by CoA E44. Compliance with this condition will be reported on in the Pre-Operation Compliance Report.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	Timing/phase								Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
			1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)							
E46		The Proponent must undertake annual Hazard Reviews of the project for the first five years of operation. The Hazard Review must detail all hazardous incidents that have occurred during the preceding period, as per (a) to (c) below, identify safety measures required to rectify those incidents, and address any ongoing issues. The first Hazard Review must be undertaken for the first three months of operation after the opening of the project to traffic. Subsequent Hazard Reviews must be undertaken for the following nine months and thereafter twelve monthly intervals. FRNSW may also direct the Proponent to undertake a Hazard Review following any major incident in the tunnel. A Hazard Review Report, outlining the results of a Hazard Review, and any proposed additional safety measures to be implemented in response to the findings of the Hazard Review, must be submitted to FRNSW no later than one month after the review period. The Proponent must respond in writing to any recommendation made by FRNSW in relation to the findings of a Hazard Review, within such time as may be agreed by FRNSW. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT RMS CDS-JV	Hazard reviews will be undertaken for the first five years of operation in accordance with this condition. A Hazard review report will be provided to FRNSW within one month of the review taking place. Compliance with this condition will be reported on during the operational compliance reports.
E47		The Proponent must develop a Fire Engineering Brief and Fire Engineering Report to address fire and life safety in the tunnel, in consultation with FRNSW. The documents must be prepared prior to finalising the detailed design for the tunnel. The documents must outline fire protection systems and other tunnel equipment, systems, and operational protocols required for fire and smoke management. In developing the Fire Engineering Brief and Fire Engineering Report, the Proponent must undertake a detailed fire engineering study in accordance with Australian Building Codes Board codes and guides, and Fire Safety Engineering Guidelines. Detailed design of the tunnel must incorporate the design and operational measures developed in the fire engineering study to minimise the potential for, and effect of, fire and hazardous material incidents in the tunnel. The final design of the tunnel in relation to the fire and life safety features must be verified against the fire engineering study in consultation with FRNSW by an Accredited Fire Engineer. The Proponent must respond in writing to any recommendation made by FRNSW in relation to the Fire Engineering Brief and Fire Engineering Report, within such time as may be agreed by FRNSW. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	Y	N	N/A	N/A	Not yet complete	Compliant	WCX M5 AT RMS CDS-JV	Extensive presentations, consultation and collaboration has occurred since the commencement of the project to ensure the requirements of FRNSW are incorporated. The Fire Engineering Brief (FEB) has been issued previously and the Fire Engineering Report (FER) was issued in August 2017.	
E48		Prior to the opening of the project to traffic, a full audit of the fire and life safety system as defined by the fire engineering study developed in condition E47 above must be undertaken by an Accredited Fire Engineer. The objective of the audit must be to ensure that all design and operational measures outlined in the fire engineering study have been installed, are operational, and achieve the required design criteria. The results of the audit must be submitted to FRNSW prior to opening of the project to traffic. The Proponent must respond in writing to any recommendations resulting from FRNSW review of the audit. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	Prior to opening	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV	An independent audit of the fire and life safety system will be undertaken prior to operation, in accordance with this condition. Compliance with this condition will be reported on in the Pre-Operation Compliance Report.
E49		A detailed maintenance-testing program outlining the methods of testing the fire and life safety systems and schedule for implementation must be developed in consultation with FRNSW prior to opening of the project to traffic. The Proponent must respond in writing to any recommendations made by FRNSW. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	Prior to opening	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV	This CoA will be complied with prior to operation of the tunnels and compliance will be reported on during the Pre-Operation Compliance Report.

Quarterly Construction Compliance
Report: No. 7



Ref	Sub Ref	Condition of Approval	1A: C1-C3	1B: C4-C11	1C: HV Power	2A: C1-C3	2B: C4-C6	2C: C7	2D: C8-C11	3 (Tunnels)	4: C12-C13	Timing/phase	Secretary's Approval	Date of first submission	Date of Secretary's Approval	Date completed	Compliance Status	Responsibility	Comment / evidence (Quarter 7) (25/2/18 - 24/5/18)
E50		Maintenance testing of fire and life safety systems must be undertaken at least annually, or any other interval as required by the design engineer and to the satisfaction of FRNSW. Results of maintenance testing must be made available to FRNSW for review, and the Proponent must respond in writing to any recommendations from FRNSW to ensure the reliability of the fire and life safety systems. Any outstanding concerns are to be resolved between FRNSW and the Proponent.	N	N	N	N	N	N	N	N	N	Operation	N	N/A	N/A	N/A	Not yet triggered	WCX M5 AT RMS CDS-JV	Maintenance testing of fire and life safety will be undertaken annually during the operational phase in accordance with this condition, and results made available for FRNSW review. Compliance with this condition will be reported on in the operational compliance reports.
E51		Within 12 months of the commencement of operation, and at any other stage required by the Secretary, the Proponent must commission and pay the full cost of an Independent Environmental Audit of the SSI. The Independent Environmental Audit must:	N	N	N	N	N	N	N	N	N	Within 12 months of commencement of operation	N	N/A	N/A	Not yet complete	Not yet triggered	WCX M5 AT RMS CDS-JV	An Independent Environmental Audit will be conducted in accordance with this condition within 12 months of the commencement of operation. A copy of the audit report will be submitted to the Secretary within 60 days of completion of the audit.
E51	(a)	be conducted by a suitably qualified, experienced and independent team of experts whose appointment has been approved by the Secretary;																	This condition will be addressed in the OEMP and reported on in the relevant operational compliance report.
E51	(b)	include consultation with the relevant agencies and relevant councils;																	
E51	(c)	assess the environmental performance of the SSI and assess whether it is complying with the requirements in this approval, and any other relevant approvals (including any assessment, plan or program required under these approvals);																	
E51	(d)	review the accuracy of predicted environmental outcomes discussed in the documents referred to in conditions A2(b) and A2(c);																	
E51	(e)	review the adequacy of any approved strategy, plan or program required under the abovementioned approvals in (c); and																	
E51	(f)	recommend measures or actions to improve the environmental performance of the SSI, and/or any strategy, plan or program required under these approvals.																	
E51		Within 60 days of completion of the Independent Environmental Audit, or as otherwise agreed by the Secretary, the Proponent must submit a copy of the audit report to the Secretary and relevant public authorities, together with its response to any recommendations contained in the audit report.																	
E51		Notes: • This audit team must be led by a suitably qualified and experienced auditor, and include experts in air quality, biodiversity, noise and vibration, hydrology and any other fields specified by the Secretary. • The audit may be staged to suit the staged operation of the SSI.																	

Quarterly Construction Compliance Report: No. 7



Appendix B: Revised Environmental Management Measures

This page has been left blank intentionally

Quarterly Construction Compliance Report: No. 7



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Traffic and transport	TT01	<p>A Construction Traffic Management and Access Plan (CTMSP) would be prepared as part of the CEMP. The CTMSP would include the guidelines, general requirements and principles of traffic management to be implemented during construction, including:</p> <ul style="list-style-type: none"> · Signage requirements (eg temporary speed restrictions, changes to the road environment, traffic management controls) · Lane possession and approval process during periods of online construction (eg line marking and temporary barriers) · Traffic control devices such as traffic signals · A local and regional communications strategy, including methods to provide advanced notice of any major or prolonged impacts (eg leaflets and local media), and real-time information regarding current impacts (eg variable message signs, radio traffic news) · Details of both the general approach to be used for access and egress to construction compounds and the specific controls required at specific locations · Any specific provisions required to manage potential impacts to sensitive users, such as schools, child care centres and health facilities. · Strategies to minimise impacts on on-street car parking due to construction workers. <p>The CTMSP would be prepared in accordance with Austroads Guide to Road Design (with appropriate Roads and Maritime supplements), the RTA Traffic Control at Work Sites manual and AS1742.3: Manual of uniform traffic control devices – Part 3:Traffic control for works on roads, and any other relevant standard, guide or manual.</p>	Pre-construction	Compliant	CDS-JV	<p>A Construction Traffic and Access Management Plan (CTAMP) was approved by DPE on 26/7/2016.</p> <p>The CTAMP has been prepared in accordance with Austroads Guide to Road Design (with appropriate Roads and Maritime supplements), the RTA Traffic Control at Work Sites manual and AS1742.3: Manual of uniform traffic control devices – Part 3:Traffic control for works on roads.</p>
Traffic and transport	TT02	<p>Construction methods and staging would be designed to minimise road closures, subject to other project constraints, and ensure that disruptions to existing traffic are minimised as much as feasible and reasonable.</p>	Construction	Compliant	CDS-JV	<p>Road disruptions are being minimised as much as possible (and where possible) through construction methodology and traffic staging and the development of Traffic Management Plans.</p> <p>All traffic management plans are being assessed and approved via Sydney Coordination Office.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Traffic and transport	TT03	Construction works would be carried out offline, where possible. Where offline construction is not practical, and for tie-ins between online and offline sections of the project, construction sequencing and any temporary works identified would aim to minimise user delay while providing sufficient flexibility for the selected contractor to safely and efficiently construct the project	Construction	Compliant	CDS-JV	Road disruptions are being minimised as much as possible (and where possible) through construction methodology and traffic staging and the development of Traffic Management Plans. All traffic management plans are being assessed and approved via Sydney Coordination Office.
Traffic and transport	TT04	Works that would significantly reduce the performance of the road network would be scheduled for periods of typically lower traffic volumes where feasible and reasonable.	Construction	Compliant	CDS-JV	Road disruptions are being minimised as much as possible (and where possible) through construction methodology and traffic staging and the development of Traffic Management Plans. All traffic management plans including details of traffic volumes and timeframe are being developed and approved via Sydney Coordination Office after evaluation of each proposal.
Traffic and transport	TT05	Work areas would be isolated from general traffic using temporary safety barriers where possible.	Construction	Compliant	CDS-JV	RMS approved concrete safety barriers are being used on the project as a primary control to isolate the work area from live traffic.
Traffic and transport	TT06	Temporary closed-circuit television (CCTV) and Variable Message Signs (VMS) would be provided at the outset of construction to link with the existing Transport Management Centre (TMC) network to facilitate monitoring and management of traffic impacts	Construction	Compliant	CDS-JV	A traffic control room has been established and is fully operational for construction of the project. In total there are 24 CCTV cameras in use on the Project (19 CCTV cameras from TMC with an additional 5 cameras since acquired). Temporary VMS are also available for the project as required.
Traffic and transport	TT07	Traffic volume data would be analysed to identify capacity requirements, assess the potential impact of lane occupancies on traffic flows, plan lane occupancies to minimise the work area, and identify the best time to minimise inconvenience to road users. Restrictions and obstructions would be limited, road capacities maximised and peak traffic periods avoided where possible	Construction	Compliant	CDS-JV	Data collection has been undertaken where required to estimate potential impacts of the project related to construction traffic staging. Independent traffic switches required to enable traffic staging on the project have been evaluated with traffic modelling using SIDRA intersection software. Staging works that cause

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
						traffic disruption are provided in a traffic management plan for RMS approval.
Traffic and transport	TT08	Impacts on pedestrian paths and cycle lanes would be minimised, and alternatives provided during construction where practical and safe to do so	Construction	Compliant	CDS-JV	All impacts on pedestrian paths and cycle lanes are minimised and presented as part of the Traffic management plan (TMP) process for RMS approval.
Traffic and transport	TT09	Impacts to bus stops would be identified and alternative locations and access would be provided. This would be undertaken in consultation with Transport for NSW and the relevant bus service provider	Construction	Compliant	CDS-JV	<p>This requirement has been addressed in Section 6.9 of Construction Traffic and Access Sub Plan (M5N-ES-PLN-PWD-0004).</p> <p>A bus stop along Euston Road Northbound south of Maddox Street has been relocated north of Maddox Street. This Bus Stop relocation is part of long term plan for Euston Road stage 1 B approved under a Traffic management plan.</p> <p>Consultation and approval were conducted in liaison with Transport for NSW.</p>
Traffic and transport	TT10	Local road closures would be managed and adequate property access maintained. This would be undertaken in consultation with Roads and Maritime, local councils and property owners likely to be impacted	Construction	Compliant	CDS-JV	<p>This is managed through the fortnightly traffic coordination group meetings. Then formal traffic management plans are developed to address property accesses as part of each plans (when required).</p> <p>Additional interface with Councils is organised via CDSJV community team to inform and consult of any upcoming closures and/or when required for specific impacts.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Traffic and transport	TT11	A <u>spoil management plan</u> would be prepared with subsequent monitoring of heavy vehicle and haulage routes to ensure compliance and minimise impact on local roads off the arterial road network	Construction	Compliant	CDS-JV	<p>A Spoil Management Plan (M5N-CN-PLN-PWD-0002) has been developed and was provided to the following councils for consultation on 25/5/16:</p> <ul style="list-style-type: none"> - City of Sydney - Georges River - Inner West - City of Botany Bay - Rockdale City Council - Canterbury-Bankstown <p>The Spoil Management Plan was updated to address feedback received during consultation. Revision 6 of the plan was submitted to DP&E on 4/11/16, which was conditionally approved on 23/11/2016. The Plan was updated in accordance with the conditional approval and resubmitted to DP&E on 12/01/2017.</p>
Traffic and transport	TT12	A <u>road dilapidation report(s)</u> would be prepared identifying existing conditions of local roads and mechanisms to repair damage to the road network caused by heavy vehicle movements associated with the project.	Construction	Compliant	CDS-JV	Refer to CoA B59 (Appendix A)
Traffic and transport	TT13	Road occupancy licences would be obtained where required.	Construction	Compliant	CDS-JV	ROLs are being systematically obtained with TMC under their Oplink Procedure.
Traffic and transport	TT14	The CTSMP would be developed in consultation with local emergency services and procedures would be implemented to maintain priority access and a safe environment for emergency vehicles to travel through construction areas. The CTSMP would include measures to keep emergency services informed of the staging and progress of construction works.	Construction	Compliant	CDS-JV	<p>The CTSMP was provided to the following emergency services on 3/5/16 for consultation:</p> <ul style="list-style-type: none"> · NSW Police · NSW State Emergency Service · NSW Fire and Rescue · NSW Ambulance <p>Ongoing consultation is being undertaken via the transport and traffic liaison group (TTLG).</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Traffic and transport	TT15	The location of the car park and site office associated with the Kingsgrove North construction compound (C1) would be further refined with alternatives considered during construction planning, including the opportunity for the use of the existing Garema Circuit carpark	Design	Compliant	CDS-JV	Consideration of parking for the Kingsgrove North construction compound is provided in Section 6.16 of the Construction Traffic and Access Sub Plan (M5N-ES-PLN-PWD-0004). The Garema Circuit carpark is being used during the construction phase as described in Section 5.7 of the Ancillary Facilities Management Plan (AFMP; M5N-ES-PLN-PWD-0026; Revision 6 submitted to DPE 11/01/17).
Traffic and transport	OpTT 01	A road safety audit would be undertaken by a qualified auditor(s) as part of the detailed design, and again immediately prior to project opening, to examine the design from a road safety perspective and identify potential safety issues. This process would be undertaken in accordance with the Roads and Maritime Accident Reduction Guide Part 2: Road Safety Audits (RTA, 2005a).	Design	Compliant	CDS-JV	Refer to CoA B49 (Appendix A)
Traffic and transport	OpTT 02	An operational traffic review would be conducted 12 months following the commencement of operation to confirm the operational traffic impacts of the project on surrounding arterial roads and major intersections. The operational traffic review would be undertaken by a suitably qualified traffic specialist that is independent of the design and traffic studies undertaken as part of the environmental impact statement. The operational traffic review would include (but is not limited to) an assessment of the level of service at major intersections on local roads around the St Peters interchange, the King Georges Road interchange and changes in traffic levels on parallel arterial roads, such as Stoney Creek Road.	Operation	Not yet triggered	WCX M5 AT	The operational traffic review is required to be undertaken 12 months after opening of the project and will therefore be reported against in the pre-operation compliance report.
Traffic and transport	OpTT 03	During detailed design, the ability to further reduce the width of Euston Road would be investigated through: <ul style="list-style-type: none"> Further reductions in the lane widths and/or Minimising the extent of, or need for, the central turning lane along Euston Road. This investigation would consider the changes to network performance, road safety for all users (including pedestrians), implications for access to properties along Euston Road, amenity improvements for pedestrians / cyclists, benefits to	Design	Compliant	WCX M5 AT	The bus lane turning right into Sydney Park Road from Euston Road has been removed during detailed design to reduce the width of Euston Road.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
		reduced impacts on Sydney Park and vegetation, and opportunities for additional landscaping.				
Air quality	AQ01	Develop and implement a <u>Construction Air Quality Management Plan</u> in consultation with the NSW EPA. Any measures that are required will differ depending on the activities occurring, and so will need to be tailored for each individual site.	Pre-construction	Compliant	CDS-JV	Refer to CoA D68(e) (Appendix A)
Air quality	AQ02	Carry out regular site inspections to monitor compliance with the Construction Air Quality Management Plan, record inspection results.	Construction	Compliant	CDS-JV	This REMM is addressed in Section 7 of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 4/07/16). Weekly environmental inspections are completed by the Environmental Coordinators and the Environmental Representative during the construction phase of the project, to monitor compliance with the CAQSP.
Air quality	AQ03	Develop and implement a stakeholder communications plan that includes community engagement before work commences on site.	Pre-construction	Compliant	CDS-JV	The Community Communication Strategy (CCS)(M5N-CS-PLN-PWD-0008 Rev 04) has been reviewed, updated and forwarded to DPE. Further, as per section 6.7 of the CCS, SMC has formed an Air Quality Community Consultative Committee.
Air quality	AQ04	Display the name and contact details of person(s) accountable for air quality and dust issues at the boundaries of each construction area. This may be the environment manager/engineer or the site manager. Display the head or regional office contact information.	Pre-construction Construction	Compliant	CDS-JV	Refer Section 6 (AQ7) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Signage with project contact details is provided at the boundary fencing of all New M5 construction compound sites.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ05	Plan site layout so that machinery and dust causing activities are located away from receivers, as far as is possible.	Design Construction	Compliant	CDS-JV	Refer Section 6 (AQ2) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Weekly environmental inspections are completed by the Environmental Coordinators and the Environmental Representative during the construction phase of the project, to monitor compliance with the AQMP.
Air quality	AQ06	Erect solid screens or barriers around dusty activities or the site boundary.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ11 and AQ13) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Personnel receive inductions and ongoing training via toolbox talks to ensure awareness of dust management measures. Construction site boundaries are typically enclosed by noise barriers, hoardings and / or shade cloth type barriers which assist to reduce dust emissions.
Air quality	AQ07	Ensure, where reasonable and feasible, that appropriate control methods are implemented to minimise dust emissions from the project site.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ2) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Weekly environmental inspections are completed by the Environmental Coordinators and the Environmental Representative during the construction phase of the project, to monitor compliance with the AQMP and this REMM.
Air quality	AQ08	Remove materials that have a potential to produce dust from site as soon as possible, unless being re-used on site. If they are being re-used on-site, cover as soon as practicable.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ4) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Weekly environmental inspections are completed to monitor compliance with the CAQSP and this REMM. Toolbox talks are provided to ensure ongoing awareness of this issue is maintained.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ09	Impose and signpost a maximum-speed-limit of 20 km/h on surfaced and unsurfaced haul roads and in work areas.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ32) of the (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Compliance with this requirement has been confirmed during inspections for the period.
Air quality	AQ10	Not used.				
Air quality	AQ11	Where practicable, only use cutting, grinding or sawing equipment fitted or in conjunction with suitable dust suppression techniques such as water sprays or local extraction, (e.g. suitable local exhaust ventilation systems).	Construction	Compliant	CDS-JV	Refer Section 6 (AQ29) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Compliance with this requirement has been confirmed during inspections for the period.
Air quality	AQ12	Ensure an adequate water supply on the site for effective dust/particulate matter suppression/mitigation, using non-potable water where possible and appropriate.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ15) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Water supplies have been provided and are being used at all construction sites, including water carts for dust suppression. Non-potable water has been used at the Arncliffe Construction Compound during the reporting period.
Air quality	AQ13	Where possible, use enclosed chutes and conveyors and covered skips.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ30) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). This measure has been implemented where feasible.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ14	Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays on such equipment wherever appropriate.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ31) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). The crushing plant at SPI uses fine water sprays. This measure is also considered for activities where potential dust impacts may occur.
Air quality	AQ15	Ensure equipment is readily available on site to clean any dry spillages, and clean up spillages as soon as reasonably practicable after the event using appropriate cleaning methods.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ16) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Spill kit locations are identified on Site Environmental Plans and spill response is addressed in inductions and toolbox talks.
Air quality	AQ16	Avoid scabbling (roughening of concrete surfaces) if possible.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ16) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16).
Air quality	AQ17	Stockpiles would be located outside overland flowpaths, and where left exposed and undisturbed for longer than 28 days, would be finished and contoured to minimise loss of material in flood or rainfall events. Materials which require stockpiling for longer than 28 days would be stabilised by compaction, covering with anchored fabrics, or seeded with sterile grass where appropriate.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ24) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16) and Section 7.1 of the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005; approved 15/07/16). Compliance with this requirement has been confirmed during inspections for the period.
Air quality	AQ18	Where a stockpile, eg sand or fine aggregate, has the potential to generate dust, control measures would be implemented. These would include wetting the stockpile, covering the stockpile or contouring the stockpile.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ25) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Management of dust associated with stockpiles is managed through covering the stockpile and spraying with water and/or polymer. Compliance with this requirement has been confirmed during inspections for the period.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ19	Ensure bulk cement and other fine powder materials are delivered in enclosed tankers and stored in silos with suitable emission control systems to prevent escape of material and overfilling during delivery.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ33) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Deliveries of bulk cement are used at Arncliffe in accordance with this requirement.
Air quality	AQ20	For smaller supplies of fine powder materials ensure bags are sealed after use and stored appropriately to prevent dust.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ34) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Small supplies of cement, lime and bentonite are stored in bags which are sealed until they are used. Bags are used completely.
Air quality	AQ21	Use water-assisted dust sweeper(s) on the access and local roads, to remove, as necessary, any material tracked out of the site.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ35) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16) Street sweepers are used on the project at construction sites and compounds as required to remove material from roads. Compliance with this requirement has been confirmed during inspections for the period.
Air quality	AQ22	Avoid dry sweeping of large areas.	Construction	Compliant	CDS-JV	This is addressed in Section 6 (AQ18) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Sweepers use water spray. This has been confirmed during inspections for the period.
Air quality	AQ23	Ensure vehicles entering and leaving sites are covered to prevent escape of materials during transport.	Construction	Compliant	CDS-JV	This is addressed in Section 6 (AQ36) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). All haulage trucks on boarded onto the project are checked to ensure mechanical covers are in position & operational on the truck. Daily monitoring from site teams is undertaken to ensure compliance with this requirement and is captured as part of a Chain of Responsibility (CoR) inspection audit. Traffic controllers are also managing this

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
						requirement at site exit gates. This has been confirmed during inspections for the period.
Air quality	AQ24	Inspect on-site haul routes for integrity and instigate necessary repairs to the surface as soon as reasonably practicable.	Construction	Compliant	CDS-JV	Refer Table 10, Section 7 of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Inspections of working areas are undertaken daily, weekly and monthly during construction.
Air quality	AQ25	Record all inspections of haul routes and any subsequent action in a site log book.	Construction	Compliant	CDS-JV	Refer Table 10, Section 7 of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Spoil team personnel drive the approved road network daily and no issues with air quality have been raised during the reporting period.
Air quality	AQ26	Where reasonable and feasible, haul roads will be maintained with water carts and graders, and the condition of the roads will be monitored.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ37) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). During the reporting period, the sites are at various stages of construction with some internal haul roads completed and others still under development. Haulage routes are monitored by site teams and are cleaned and maintained as required. No issues raised to date
Air quality	AQ27	Implement site exit controls (e.g. wheel washing system and rumble grids) to dislodge accumulated dust and mud prior to leaving the site where reasonably practicable.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ38) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). This has been confirmed during inspections for the period.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ28	Ensure there is an adequate area of hard surfaced road between the wheel wash facility and the site exit, wherever site size and layout permits.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ39) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16).
Air quality	AQ29	Access gates to be located at least 10 metres from receivers where possible.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ39) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16).
Air quality	AQ30	Ensure all construction vehicles comply with their relevant emission standards.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ40) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). This measure was identified as an Area of Concern during ER audits for the Q2 period. Additional checks have since been included in pre-start forms to check for non-compliant exhaust emissions.
Air quality	AQ31	Ensure that, where practicable, engine idling is minimised when stationary.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ41) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). This requirement is monitored on sites by Site Foremen. Inspections during the period have not identified any non-compliances with this requirement.
Air quality	AQ32	Avoid the use of diesel or petrol powered generators and use mains electricity or battery powered equipment where practicable.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ42) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). All sites now have access to mains power and use of generators is avoided where possible.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ33	Promote and encourage sustainable travel (public transport, cycling, walking, and car-sharing).	Construction	Compliant	CDS-JV	Refer Section 6 (AQ43) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). During the project on-boarding process this REMM is discussed with all employees and is reinforced during the project induction.
Air quality	AQ34	No bonfires and burning of waste materials.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ44) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). No burning of waste occurs at project sites. Compliance with this requirement has been confirmed during inspections for the period.
Air quality	AQ35	Soft strip inside buildings before demolition (retaining walls and windows in the rest of the building where possible, to provide a screen against dust).	Pre-construction Construction	Compliant	CDS-JV	Refer Section 6 (AQ20) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). This process has been implemented during demolition in the reporting period.
Air quality	AQ36	Ensure effective water suppression is used during demolition operations. Hand held sprays are more effective than hoses attached to equipment as the water can be directed to where it is needed. In addition high volume water suppression systems, manually controlled, can produce fine water droplets that effectively bring the dust particles to the ground and may be more useful for covering larger areas.	Pre-construction Construction	Compliant	CDS-JV	Refer Section 6 (AQ21) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Temporary water lines have been installed and used during the demolition of properties. Compliance with this requirement has been confirmed during inspections for the period.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ37	Minimise explosive blasting where possible during demolition, using appropriate manual or mechanical alternatives.	Pre-construction Construction	Compliant	CDS-JV	Refer Section 6 (AQ22) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). No blasting has been used for demolition in the reporting period.
Air quality	AQ38	Bag and remove any biological debris or other hazardous materials such as asbestos, damp down such material before demolition.	Pre-construction Construction	Compliant	CDS-JV	Refer Section 6 (AQ23) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Asbestos removal has been undertaken in accordance with the WHS Regulation 2011.
Air quality	AQ39	Re-vegetate earthworks and exposed areas/soil stockpiles to stabilise surfaces as soon as practicable.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ26) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Temporarily exposed areas have been covered with polymer and other ground covers. Compliance with this requirement has been confirmed during inspections for the period.
Air quality	AQ40	Use hessian, mulches or tackifiers where it is not possible to re-vegetate or cover with topsoil, as soon as practicable.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ27) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Temporarily exposed areas have been covered with polymer and other ground covers.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ41	Where possible, only remove any cover for exposed areas in small areas during work and not all at once.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ28) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). Works are staged in accordance with this requirement.
Air quality	AQ42	Regular communication with other high risk construction ancillary facilities within 500 metres of the site boundary, to ensure plans are co-ordinated and dust and particulate matter emissions are minimised. It is important to understand the interactions of the off-site transport/deliveries which might be using the same strategic road network routes.	Pre-construction Construction	Compliant	CDS-JV	Proponents of other construction works in the vicinity of the SSI are being consulted and reasonable steps are being undertaken to minimise impacts on sensitive receivers. This requirement is incorporated into Section 6 of the Construction Noise and Vibration Management Plan (M5N-ES-PLN-PWD-0003).
Air quality	AQ43	Undertake regular on-site and off-site inspection, where receivers are nearby, to monitor dust, record inspection results.	Construction	Compliant	CDS-JV	Refer Table 10, Section 7 of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). This requirement has been complied with during the period.
Air quality	AQ44	Record all dust and air quality complaints, identify cause(s), take appropriate measures to reduce emissions in a timely manner, and record the measures taken.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ8) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16) and Sections 4.9.7 and 4.9.8 of the Community Communication Strategy (M5N-CS-PLN-PWD-0008; approved 27/07/16). All complaints have been recorded and responded to in accordance with the CCS.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Air quality	AQ45	Make complaints available to the Secretary upon request.	Construction	Compliant	CDS-JV	Refer Section 8.3 of the Community Communications Strategy (M5N-CS-PLN-PWD-0008 Rev 04) . A daily complaints report is provided to EPA and a weekly report to SMC and DPE. The Secretary has access to all complaints and responses at all times.
Air quality	AQ46	Record any exceptional incidents that cause dust and/or air emissions, either on- or offsite, and the action taken to resolve the situation in the log book.	Construction	Compliant	CDS-JV	Refer Section 6 (AQ6) of the Construction Air Quality Sub-Plan (CAQSP; M5N-ES-PLN-PWD-0002; approved 27/07/16). All incidents are recorded in the project's Environment and Safety database.
Air quality	N / A	Environmental management measures that are available for improving tunnel-related air quality are categorised as follows: <ul style="list-style-type: none"> · Tunnel design · Ventilation design and control · Air treatment systems · Emission controls and other measures · Monitoring. Refer to Section 10.10.2 of the EIS for detailed discussion of these categories.	Design / Operation	Compliant	CDS-JV	CDS-JV has referred to Section 10.10.2 of the EIS when preparing the design of the Project.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Human health	HH1	<p>Affected households would be provided access to the following services to support them in the land acquisition process and relocation (including renters). These services include access to a free counselling service; WestConnex Assist and assistance from relocation support teams. Additional services which could include:</p> <ul style="list-style-type: none"> Assistance in identifying alternative properties Independent social support for households relocating within the area and to other areas, providing contacts and information in regard to social services, facilities and logistical matters (eg logistics of moving including required administrative tasks) Access to financial advice for affected households First language support for households within English as a second language. 	Pre-construction	Compliant	WCX M5 AT	<p>The services available to support residents who are being relocated as a result of property acquisition include:</p> <ul style="list-style-type: none"> The WestConnex Assist counselling service - 'Converge' – which is the counselling service provided by WCXM5 AT Pty Ltd. It is a free, independent and confidential counselling service and is still available for use for relocated persons Provision of an independent service to vulnerable households to assist with their relocation Community relations support to respond to community issues, concerns and requests and to offer a translation service to households for whom English is a second language RMS have contacted residential and commercial tenants who are currently renting properties to be acquired for the project, to discuss timeframes for acquisition and compensation (where applicable). Residents who are having their properties acquired or are relocating due the New M5 project (e.g. tenants) have been advised to contact WestConnex directly to discuss available support services. An interpreting service is provided.
Noise and vibration	NV1	<p>A construction noise and vibration management plan(s) will be prepared and implemented consistent with the requirements of the Interim Construction Noise Guideline (DECC, 2009), and will include the following:</p> <ul style="list-style-type: none"> Identification of nearby residences and other sensitive land uses Description of approved hours of work Description and identification of construction activities, including work areas, equipment and duration Description of what work practices (generic and specific) will be applied to minimise noise and vibration A complaints handling process Noise and vibration monitoring procedures Overview of community consultation required for identified high impact works. 	Pre-construction	Compliant	CDS-JV	Refer to CoA D68(b) (Appendix A)

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV2	Induction and training will be provided to relevant staff and subcontractors outlining their responsibilities with regard to noise.	Construction	Compliant	CDS-JV	Refer Section 1.4 of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Requirements regarding noise and vibration are included in Project and site inductions.
Noise and vibration	NV3	Noisy activities that cannot be undertaken during standard construction hours will be scheduled as early as possible during the evening and/or night time periods.	Construction	Compliant	CDS-JV	This is addressed in Section 3.2.1 of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Compliance with this requirement can be evidenced via Out of Hours works approvals.
Noise and vibration	NV4	Permanent noise barriers will be scheduled for completion as early as possible in order to minimise construction noise.	Construction	Compliant	CDS-JV	Refer Section 6.2 of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Permanent noise barriers form part of the operational design and will be installed as early as possible, once the project's Urban Design and Landscape Plan is finalised.
Noise and vibration	NV5	Property treatments identified for the operational phase of the project will be considered for installation before or early in the construction period, where they would improve noise levels.	Construction	Compliant	CDS-JV	Refer Section 6.2 of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Permanent noise barriers form part of the operational design and will be installed as early as possible, once the project's Urban Design and Landscape Plan is finalised. An update to the progress of installation of property treatments is provided to DP&E weekly (refer CoA D19).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV6	Acoustic sheds will be erected at the Kingsgrove North (C1), Bexley Road North (C4) and Bexley Road South (C5) construction compounds, to mitigate noise generated by tunnelling support activities. The noise attenuation requirements for these acoustic sheds will be reviewed and confirmed during detailed design.	Pre-construction	Compliant	CDS-JV	This is addressed in Section 6 and Section 4.1.6, of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Acoustic sheds have been constructed at all sites supporting tunnel spoil removal activities, including C1, C4 and C5 compounds.
Noise and vibration	NV7	Temporary acoustic hoardings will be installed at the Kingsgrove North (C1), Commercial Road (C3), Bexley Road North (C4), Bexley Road South (C5), Bexley Road East (C6), Arncliffe (C7), the Marsh Street ponds site, Canal Road (C8) and Campbell Road (C9) construction compounds. The design and location of acoustic hoardings will be confirmed during detailed design.	Pre-construction	Compliant	CDS-JV	This is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP), the Construction Noise and Vibration Impact Statements and the Temporary Noise Barrier Strategies required under CoA D20 (Kingsgrove strategy approved 23/6/16). Temporary noise barriers are being constructed in accordance with the approved Temporary Noise Barrier Strategies. Compliance with this requirement has been confirmed at ER inspections during the period.
Noise and vibration	NV8	When working adjacent to schools, particularly noisy activities will be scheduled outside normal school hours, where practicable.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP).
Noise and vibration	NV9	Where feasible and reasonable, equipment with directional noise emissions will be oriented away from sensitive receivers.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV10	Verification checks on the noise emissions of plant and machinery will be conducted.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). ER inspections conducted during the period have confirmed that noise and vibration monitoring of equipment in use is conducted regularly.
Noise and vibration	NV11	Ongoing noise monitoring will be undertaken during construction at sensitive receivers during critical periods to identify and assist in managing high risk noise events.	Construction	Compliant	CDS-JV	Refer Section 7 and Appendix G of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP) which outlines specific methods for undertaking noise monitoring during the construction phase of the project. Noise monitoring requirements at sensitive receivers are identified in the relevant CNVIS for each area of works.
Noise and vibration	NV12	Reversing of equipment will be minimised to prevent nuisance caused by reversing alarms. Use of non-tonal reversing alarms ('quackers') will be implemented to further reduce the nuisance caused by reversing alarms.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). As an example the SPI VMP does not allow for reversing of vehicles near residential areas.
Noise and vibration	NV13	Loading and unloading will be carried out away from sensitive receivers, where practicable.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). The ER confirmed compliance with this requirement during ER inspections in the reporting period.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV14	Deliveries will be carried out during standard construction hours where feasible and reasonable.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP).
Noise and vibration	NV15	Additional noise mitigation measures during out of hours works will be determined on a case-by-case basis using individual receiver predictions, and may consist of offers of alternative accommodation, monitoring, individual briefings, letter box drops, project specific respite offers, phone calls and specific notifications.	Construction	Compliant	CDS-JV	Refer Section 6.4 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Site-specific measures are provided in the Construction Noise and Vibration Impact Statements developed for each area of works.
Noise and vibration	NV16	Respite periods (eg one hour respite for every three hours of continuous construction activity) will be scheduled for high noise impact works where appropriate.	Construction	Compliant	CDS-JV	Refer Section 3.2.3 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Compliance with this requirement was confirmed by ER inspections / audits during the reporting period.
Noise and vibration	NV17	Truck drivers will be advised of designated vehicle routes, parking and queuing locations, acceptable delivery hours and other relevant practices (ie minimising the use of engine brakes, and no extended periods of engine idling).	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). Trucks are ordered (ie number and timing) for each site daily with site access and haul route details forwarded to the truck contractors. The haul routes and specific details for access are addressed in the Delivery & Cartage Driver Induction (115 completed to date).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV18	Deliveries and spoil removal will be planned to avoid queuing of trucks around construction compounds.	Construction	Compliant	CDS-JV	This is addressed in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5) and the Spoil Management Plan (M5N-PM-PLN-PWD-0002). Trucks are ordered daily and individual arrival times are required for each truck.
Noise and vibration	NV19	Before the start of tunnelling or other vibration intensive works at each site, condition surveys will be undertaken on properties and structures within the preferred project corridor (the zone on the surface equal to 50 metres from the outer edge of the tunnels) and within 50 metres of surface works.	Construction	Compliant	CDS-JV	Refer to CoA B58 (Appendix A)
Noise and vibration	NV20	The safe working distances will be complied with where feasible and reasonable. This will include the consideration of smaller equipment when working close to existing structures.	Construction	Compliant	CDS-JV	Refer Section 6.3 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). The ER confirmed during inspections in the previous reporting period that separation distances between vibration intensive plant and sensitive locations/items are established during design of works.
Noise and vibration	NV21	If vibration intensive works are required within the safe working distances, vibration monitoring or attended vibration trials will be undertaken at the outset of these works to ensure that levels are within relevant criteria.	Construction	Compliant	CDS-JV	Refer Appendix G 3.4 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP) which specifies the methods for undertaking vibration monitoring during the construction phase of the project. The ER confirmed during inspections in the Q3 reporting period that vibration monitoring is undertaken regularly during site activities.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV22	Building condition surveys of potentially affected structures will be completed both before and after the works to identify existing damage and any damage due to the works.	Pre-construction Post-construction	Compliant	CDS-JV	Refer to CoA B58 (Appendix A)
Noise and vibration	NV23	Vibration intensive construction works will be confined to the less sensitive daytime period (9.00 am to 12.00 pm and 2.00 pm to 5.00 pm) as far as reasonably practicable.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP).
Noise and vibration	NV24	A detailed ground-borne noise assessment will be undertaken following further geotechnical investigations. This will include developing the vibration site law for the project.	Construction	Compliant	CDS-JV	Refer Section 6.2 in the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). The ER has confirmed during inspections in the Q3 reporting period that the tunnelling Construction Noise and Vibration Impact Statement outlines the scope of the ground-borne noise assessment and that vibration monitoring is planned to confirm predictions.
Noise and vibration	NV25	Noise and vibration mitigation methods specific to blasting will be incorporated into the construction noise and vibration management plans where required.	Construction	Compliant	CDS-JV	A Blast Management Strategy has been prepared in accordance with this condition, and was submitted to DP&E on 16/01/2017. An application to vary the project's EPL to permit blasting activities was approved by EPA on 10/07/17.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV26	Blasting with the potential to generate an impact at the surface will be restricted to standard daytime hours (except where approved by the relevant authority). Blasting would occur between 9:00am and 5:00pm, up to five days per week (Monday to Friday) and on Saturdays (9:00 am to 1:00pm). Blasts would be limited to one single detonation in any one day per receiver group, unless otherwise agreed by the NSW EPA through consultation on the Construction Noise and Vibration Management Plan.	Construction	Compliant	CDS-JV	This is addressed in Section 3.2.1 and 3.2.7 of the Construction Noise and Vibration Management Plan (CNVMP; TH014-05 01F01 WCX-NM5 CNVMP). Blasting commenced from September 2017 for the project. A Blast Management Strategy has been prepared in accordance with this condition, and was submitted to DP&E on 16/01/2017.
Noise and vibration	NV27	Site investigations will be conducted prior to production blasting to define suitable blast sizes to comply with project blasting noise and vibration criteria.	Construction	Compliant	CDS-JV	This is addressed in Section 4.1.7 and 6.2 of the Construction Noise and Vibration Management Plan (CNVMP; TH014-05 01F01 WCX-NM5 CNVMP). A Blast Management Strategy has been prepared and was submitted to DP&E on 16/01/2017, prior to any blasting. Potential vibration and air blast overpressure impacts generated through blasting will be managed through the Strategy. Trial blasting commenced at Arncliffe on 27th August 2017. Trial blasting commenced at Kingsgrove on 20th November 2017. Trial blasting commenced at St. Peters on 15th September 2017. Blasting has been ongoing from these dates

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	NV28	Dilapidation studies of nearby receiver buildings will be undertaken where the potential for exceedances of the blasting criteria is identified.	Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (CNVMP; TH014-05 01F01 WCX-NM5 CNVMP).</p> <p>Dilapidation surveys have commenced for the Project (refer CoA B58, Appendix A). A Blast Management Strategy has been prepared to comply with this condition, and was submitted to DP&E on 16/01/2017.</p>
Noise and vibration	NV29	Where the predicted levels exceed the noise or vibration criteria for blasting, alternative construction methods, such as penetrating cone fracture, will be utilised.	Construction	Compliant	CDS-JV	<p>This requirement is addressed in Section 6.2 of the Construction Noise and Vibration Management Plan (CNVMP; TH014-05 01F01 WCX-NM5 CNVMP) and the Blast Management Strategy, submitted to DP&E on 16/01/2017.</p>
Noise and vibration	NV30	Community consultation protocols for sensitive receivers likely to be impacted by construction activities such as blasting, vibration and noise will be prepared and implemented.	Pre-construction Construction	Compliant	CDS-JV	<p>Community updates and notifications are provided prior to the commencement of activities including tunnelling and noise-generating activities. These notifications are provided at least two weeks prior to the start of work. A piling ad compaction fact sheet has also been prepared and distributed for stakeholders within 500m radius of the SPI. Individual sensitive receivers have been provided with various forms of respite including alternative accommodation, noise cancelling headphones and offers for individualised moulded ear plugs.</p>
Noise and vibration	NV31	The implementation of a left in and right out arrangement for heavy vehicles at the Garema Circuit access point to Kingsgrove North construction compound (C1) would be considered during construction planning to restrict heavy vehicles to using only the eastern side of Garema Circuit.	Pre-construction Construction	Compliant	CDS-JV	<p>This is addressed in the Heavy Vehicle Movement Report: Use of Wirega Avenue and Garema Circuit at Kingsgrove (M5N-TM-RPT-KGD-0001), approved by DP&E 19/10/16.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Noise and vibration	OpN V01	At locations where residual impacts remain after all feasible and reasonable approaches have been exhausted, noise mitigation in the form of acoustic treatment of existing individual dwellings will be considered.	Pre-construction Construction	Compliant	CDS-JV	Noise mitigation for residual impacts will be considered as described in Section 6.5 of the Construction Noise and Vibration Management Plan (TH014-05 01F01 WCX-NM5 CNVMP). The need for operational acoustic treatments is being identified during detailed design. Where identified, these treatments are being offered as early in the construction program as possible and regular updates are provided to DP&E in regards to status of offers and installation
Noise and vibration	OpN V02	Operational traffic noise will be monitored at sensitive receivers between six months and one year after opening. If the traffic noise levels are above the predicted levels, consideration of additional feasible and reasonable mitigation measures will be undertaken.	Operation	Not yet triggered	WCX M5 AT	This requirement relates to the operational phase and will be reported on in the pre-operation compliance report and subsequent operational compliance reports required under CoA A14.
Noise and vibration	OpN V03	Operational fixed facilities will be designed to meet project specific noise criteria derived in accordance with the <i>NSW Industrial Noise Policy</i> .	Design	Compliant	CDS-JV	<p>Concept design has been informed by the NSW Industrial Noise Policy. Design of operational fixed facilities is ongoing and will specify the operational plant requirements and attenuation measures. The design and procurement processes will include assessment of the proposed plant options against operational noise requirements in the INP.</p> <p>Evidence of compliance against this requirement will be provided in the relevant design reports and will be confirmed during independent certification.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Land use and property	LP01	The relevant property owners would be consulted in relation to the acquisition of properties required to facilitate construction of the project. Acquisition would be undertaken consistently with the principles in the Land Acquisition Information Guide (Roads and Maritime, 2014b) and the Land Acquisition (Just Terms Compensation) Act 1991 (NSW).	Pre-construction	Compliant	WCX M5 AT	Land acquisition for the New M5 project has been undertaken in accordance with the Roads and Maritime Services <i>Land Acquisition Information Guide</i> (Roads and Maritime 2014) and the <i>Land Acquisition (Just Terms Compensation) Act 1991</i> (NSW).
Land use and property	LP02	Prior to any impact to access, alternative arrangements would be negotiated with the affected parties in order to enable continued access and to minimise disruption as much as reasonably possible.	Pre-construction	Compliant	CDS-JV	Impacts to access will be minimised during establishment and construction of the project. Where alternative access arrangements are required, consultation will be undertaken with affected parties in accordance with Sections 6.17 and 9 of the Construction Traffic and Access Sub Plan (M5N-ES-PLN-PWD-0004; approved 27/07/16) and the Community Communication Strategy (M5N-CS-PLN-PWD-0008; approved 27/07/16).
Land use and property	LP03	Affected property owners and community facilities would be provided with advanced notification of relevant project schedules, construction works and changes to access arrangements.	Pre-construction Construction	Compliant	CDS-JV	Community updates and notifications are provided prior to the commencement of activities including tunnelling and noise-generating activities. These notifications are provided at least two weeks prior to the start of work. A piling ad compaction fact sheet has also been prepared and distributed for stakeholders within 500m radius of the SPI. Individual sensitive receivers have been provided with various forms of respite including alternative accommodation, noise cancelling headphones and offers for individualised moulded ear plugs.
Land use and property	LP04	Community updates would be provided on changes to the local road network within the project area during construction.	Pre-construction Construction	Compliant	CDS-JV	Specific notifications detailing traffic changes are distributed at least five days prior to the traffic change. Email notices are also sent in the days prior to the traffic changes. Liaison with the Traffic team ensures stakeholder requirements are maintained during traffic changes.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Land use and property	LP05	Appropriate signage would be provided advising of walking track closures and alternative walking routes.	Pre-construction Construction	Compliant	CDS-JV	<p>This requirement is addressed in Section 6.10 of the Construction Traffic and Access Sub Plan (M5N-ES-PLN-PWD-0004; approved 27/07/16).</p> <p>Signage strategies for any walking track closures are provided as part of the Traffic management plan (TMP) process. All required signage is presented within a traffic control plan within the TMP for approval by RMS.</p> <p>Note: ER confirmed compliance with this requirement during an inspection of Local Roads on 2nd September 2017.</p>
Land use and property	LP06	<p>A Settlement Monitoring Plan would be prepared that would provide details on:</p> <ul style="list-style-type: none"> · Location of monitoring points · Duration of monitoring · Data collection and review · Roles and responsibilities for review of data · Triggers and actions for corrective actions. 		Compliant		<p>The Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530) has been developed and details the locations, durations and frequency for monitoring programs for settlement. The related Acceptable Effects Report contains trigger values and management responses for these monitoring programs. This is described in Section 1.3 of the Construction Soil and Water Quality Sub-plan (M5N-PM-PLN-PWD-0005; approved 15/07/16).</p>
Land use and property	LP07	Building condition surveys would be undertaken on properties and structures within the preferred project corridor (the zone on the surface equal to 50 metres from the outer edge of the tunnels) and within 50 metres of surface.	Pre-construction Construction	Compliant	CDS-JV	Refer to CoA B58 (Appendix A)

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Land use and property	LP08	Services in locations where differential / angular settlement is anticipated would be identified. A monitoring plan, triggers and actions would be agreed with the utilities owner prior to potential impacts occurring.	Pre-construction Construction	Compliant	CDS-JV	The Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530) has been developed and details the locations, durations and frequency for monitoring programs for settlement. The related Acceptable Effects Report contains trigger values and management responses for these monitoring programs. Consultation with utility owners is ongoing during the design phase in relation to potential impacts on services.
Land use and property	LP09	A monitoring program, undertaken as part of the Settlement Management Plan, would be undertaken to ensure that settlement has stabilised before monitoring is completed.	Pre-construction Construction	Compliant	CDS-JV	The Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530) has been developed and details the locations, durations and frequency for monitoring programs for settlement.
Land use and property	LP10	Sites directly affected by construction works, including demolition of structures, would consider the potential for, and where necessary treat, termites consistent with AS 4349.3 2010 Inspection of Buildings – Timber Pest Inspections and AS 3660.2 2000 Termite Management In and Around Existing Buildings and Structures.	Pre-construction Construction	Compliant	CDS-JV	Where termites are identified through environmental inspections, fauna audits, property surveys, community interaction or other means they will further investigated in accordance with AS 4349.3 2010 Inspection of Buildings – Timber Pest Inspections and be treated in accordance with AS 3660.2 2000 Termite Management In and Around Existing Buildings and Structures.
Land use and property	OpLP 01	Land acquisition for the project would be undertaken consistently with the principles in the Land Acquisition Information Guide (Roads and Maritime, 2014b) and the <i>Land Acquisition (Just Terms Compensation) Act 1991</i> (NSW).	Pre-construction	Compliant	WCX M5 AT	Land acquisition for the New M5 project has been undertaken in accordance with the Roads and Maritime Services <i>Land Acquisition Information Guide</i> (Roads and Maritime 2014) and the <i>Land Acquisition (Just Terms Compensation) Act 1991</i> (NSW).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Land use and property	OpLP 02	Property accesses that are affected as a result of the project would be reinstated in consultation with the affected landowners including relocation if required.	Pre-construction	Not yet triggered	WCX M5 AT	This requirement is addressed in Section 6.17 of the Construction Traffic and Access Sub-plan (M5N-ES-PLN-PWD-0004; approved 27/07/16). This requirement will be reported on in the quarterly construction compliance reports and the pre-operation compliance report.
Visual impacts and urban design	V01	Existing vegetation around the perimeter of the construction compounds would be retained where feasible and reasonable, particularly: <ul style="list-style-type: none"> Vegetation surrounding the Bexley Road East construction compound, particularly along the boundary between residential properties and the compound along the northern and eastern boundaries Mature trees along the north-west (Marsh Street) and south-west boundaries of the Arncliffe construction compound site Mature trees and vegetation along the boundary of Sydney Park along Campbell Road and Barwon Park Road. 	Pre-construction Construction	Compliant	CDS-JV	Retention of vegetation at construction compounds is being considered through the Tree Reports required under CoA B63. Refer to Appendix A.
Visual impacts and urban design	V02	Landscape planting would use fast growing species where reasonable and feasible. This would soften views of construction sites, particularly for compounds located within public recreational spaces.	Construction	Compliant	CDS-JV	This requirement is addressed in Appendix B of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026; approved 9/06/16). This requirement is addressed in the Urban Design and Landscape Plan required by CoA B61 and B62.
Visual impacts and urban design	V03	Revegetation and landscaping would be undertaken progressively.	Construction	Compliant	CDS-JV	This requirement will be addressed in the Urban Design and Landscape Plan required by CoA B61 and B62. Work on the project urban design is being prepared in consultation with the Urban Design Review Panel. The UDLP was submitted to DPE for approval on 10/07/17. Approval of the western work area was given by DPE on 26/10/17 and approval of the eastern precinct given 24/01/18 subject to a number of exceptions..

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	V04	Temporary noise barriers would be erected early within the site establishment phase where required to minimise noise impacts and provide visual screening.	Pre-construction Construction	Compliant	CDS-JV	<p>The Temporary Noise Barrier Strategy (TNBS) has been staged and submitted to DPE as relevant to each stage of the project as described in QCCR 1 and QCCR 2. Temporary Noise Barrier Strategies for all construction stages of the project have been approved by DP&E. An update to the Temporary Noise Barrier Strategy for Campbell Road and Campbell Street, which addresses D20(a)(iii) was approved on 22/05/2017.</p> <p>An updated TNBS for Bexley was submitted to DPE on 9/05/18 to account for the removal of a barrier at the Bexley South Compound and installation of new site hoarding along Bexley Road.</p>
Visual impacts and urban design	V05	Temporary noise barriers would be designed to include painted surface and project information / logo to deter graffiti and reduce the scale of noise barriers, particularly adjacent to residential areas or public open space.	Pre-construction Construction	Compliant	CDS-JV	Temporary noise barriers are being designed in consultation with directly affected property owners in accordance with CoA D20. This requirement is addressed in Section 6.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).
Visual impacts and urban design	V06	Site hoardings and fencing would be regularly maintained, including the prompt removal of graffiti.	Pre-construction Construction	Compliant	CDS-JV	<p>This requirement is addressed in Appendix B of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026).</p> <p>This requirement is monitored during daily site inspections undertaken by the Site Supervisors and weekly environmental inspections undertaken by Environmental Coordinators</p>
Visual impacts and urban design	V07	Acoustic sheds would be designed to minimise noise impacts and provide visual screening to be visually recessive, such as the use of mid toned colours and materials to minimise the intrusiveness and potential glare of the sheds.	Construction	Compliant	CDS-JV	Acoustic sheds have been designed during detailed construction noise assessment. Specifications for acoustic shed design are provided in the Construction Noise and Vibration Impact Statements. Acoustic sheds use mid-toned colours to minimise impact and glare.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	V08	During detailed design, the Roads and Maritime would liaise with the Civil Aviation Safety Authority to assess the potential for impacts of night lighting from the construction of the project on Sydney Airport operations. Mitigation measures would then be developed as required.	Design	Compliant	WCX M5 AT	Consultation is ongoing with the Civil Aviation Safety Authority and Sydney Airport Corporation to address any impacts of the project on Sydney Airport operations. Consultation will continue during construction to maintain open dialogue.
Visual impacts and urban design	V09	Cut-off or and directed lighting would be used within and outside of construction compounds with lighting location and direction considered to ensure glare and light spill are minimised.	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Section 6.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Construction lighting is being installed in accordance with the relevant standards.
Visual impacts and urban design	V10	The lighting design for shared paths located within the M5 Linear Park impacted by the project or located adjacent to compounds would be designed to minimise light spill to adjoining residential properties while maintaining a safe night time environment for path users (eg lighting position below the height of the fence line).	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Section 6.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Construction lighting is being installed in accordance with the relevant standards.
Visual impacts and urban design	V11	A signage strategy would be developed during detailed design for temporary wayfinding and safety. Potentially affected receivers would be consulted on the final signage in relation to the location and associated impacts.	Pre-construction Construction	Compliant	CDS-JV	Signage strategies for any walking track closures are provided as part of the Traffic management plan (TMP) process. All required signage is presented within a traffic control plan within the TMP for approval by RMS. In addition, all traffic closures are announced via VMS strategy also approved by RMS through traffic management process.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	V12	Elements within construction sites would be located to minimise visual impacts as far as feasible and reasonable, for example, locating equipment back from site boundaries.	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Section 6.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026). Construction lighting is being installed in accordance with the relevant standards.
Visual impacts and urban design	V13	Opportunities would be investigated to maximise the separation distances as far as reasonable and feasible: <ul style="list-style-type: none"> Between the Kingsgrove North construction compound to the adjoining residential areas to reduce shading and visual impacts Between the Bexley Road North and Bexley Road East construction compounds and adjoining residential areas to reduce shading and visual impacts. 	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Section 6.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) and was considered during design of the construction compounds.
Visual impacts and urban design	V14	Opportunities would be investigated to provide an alternative southern cycle route for the length of the existing shared path impacted by the western surface works.	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Section 6.12 of the Ancillary Facilities Management Plan (M5N-ES-PLN-PWD-0026) and was considered during design of the construction compounds. Vegetation has been retained where possible at the Kingsgrove North and Bexley East construction compounds. Additional privacy measures have been implemented at the Bexley North compound where separation is highly constrained.
Visual impacts and urban design	OpV01	Vegetated batters would be limited to 1:3 and 1:4 where possible in order to maximise the impact of vegetation on these batters and minimise maintenance.	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in the Urban Design and Landscape Plan (UDLP) required by CoA B61 and B62. Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18. Compliance against this REMM will be reported on in the quarterly compliance reports subsequent to finalisation of the UDLP.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	OpV0 2	Chain link fencing for sites would only be used where these would not be viewed by sensitive receivers, such as residents and users of recreational space. At these locations, high quality fencing suitable for parks and public spaces would be considered.	Pre-construction	Compliant	CDS-JV	This requirement is addressed in the Urban Design and Landscape Plan (UDLP) required by CoA B61 and B62. The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community. Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.
Visual impacts and urban design	OpV0 3	Where large areas of hardstand are or structures are designed, such as carparks, consideration of shade trees within these spaces would be considered where reasonable and feasible to soften views and provide shade and visual amenity.	Pre-construction	Compliant	CDS-JV	This requirement is addressed in the Urban Design and Landscape Plan (UDLP) required by CoA B61 and B62. The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community. Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.
Visual impacts and urban design	OpV0 4	Pedestrian and shared paths would be aligned away from residential property boundaries where public open space adjoins residential boundaries.	Pre-construction	Compliant	CDS-JV	This requirement is addressed in the Urban Design and Landscape Plan (UDLP) required by CoA B61 and B62. The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community. Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	OpV05	Planting areas would be maximised, where feasible, between public open space and infrastructure, and would include taller screening vegetation (at the Bexley Road South motorway operations complex (MOC2) between the built form and the M5 Linear Park shared path for example).	Pre-construction	Compliant	CDS-JV	This requirement is addressed in the Urban Design and Landscape Plan (UDLP) required by CoA B61 and B62. The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community. Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	OpV06	<p>A final urban design and landscape plan would be prepared in consultation with the New M5 Urban Design Review Panel, local councils within the project corridor and the local community. The Plan shall include (but not limited to):</p> <ul style="list-style-type: none"> · The architectural treatment of the ventilation facilities, which would be informed by the functional requirements and the design principles detailed in the New M5 Urban Design Report. · Landscape plans and final plant species for the western surface works, Bexley Road motorway operations complex, Arncliffe motorway operations complex, the St Peters interchange and local road upgrades · The artwork strategy for the Kindilan underpass · Outcomes of consultation with NSW Heritage Office with respect to integration of heritage interpretation into the urban design of the Alexandra Canal bridge crossings and St Peters interchange. The urban design of Alexandra Canal bridge crossings would also consider the Alexandra Canal Heritage Conservation Plan (NSW Architect's Office, 2004) · Consideration of the outcomes of the Safety in Design review of the project. 	Pre-construction	Compliant	CDS-JV	<p>Hassel has been engaged to develop the Project's Urban Design and Landscape Plan (UDLP).</p> <p>In accordance with this condition, the UDLP is being submitted for the approval of the Secretary in two packages prior to the commencement of the relevant permanent built works and/or landscaping.</p> <p>Both packages of the UDLP have been reviewed by the UDRP in accordance with B60.</p> <p>Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.</p> <p>A schedule of remaining submissions covering additional items to be included has been prepared.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	OpV0 7	The design of the noise attenuation at the western surface works would be confirmed during detailed design and in consultation with the local community. This may consist of noise mounds and barriers (or a combination of both) and with consideration to the provision of accessible open space at Beverly Grove Park and a landscaped outlook.	Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in the Noise Barrier Location and Design Sub-plan, which forms part of Package 2 of the Urban Design and Landscape Plan (UDLP).</p> <p>The Noise Barrier Location and Design Sub-plan has been developed in consultation with the UDRP, councils and the community as part of Package 2 of the UDLP. The Noise Barrier Location and Design Sub-plan was submitted to DPE on 9/10/17 with a response to DPE's comments submitted on 7/12/17.</p>
Visual impacts and urban design	OpV0 8	Landscaping at the Bexley Road motorway operations complex would consider opportunities to complement the existing topography of the built site as well as the adjacent Wolli Creek bushland.	Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in Package 2 of the Urban Design and Landscape Plan (UDLP). The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community.</p> <p>Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.</p> <p>A schedule of remaining submissions covering additional items to be included has been prepared.</p>
Visual impacts and urban design	OpV0 9	Reasonable and feasible measures to use landscaping to screen or filter views of the Arncliffe motorway operations complex from residential areas to the west would be implemented.	Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in Package 2 of the Urban Design and Landscape Plan (UDLP). The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community.</p> <p>Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.</p> <p>A schedule of remaining submissions covering</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
						additional items to be included has been prepared.
Visual impacts and urban design	OpV1 0	Opportunities to maximise the green canopy throughout the local road upgrades at Peters with tree planting in medians where safety barriers and / or speed limits permit would be explored during detailed design, and implemented where reasonable and feasible.	Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in Package 2 of the Urban Design and Landscape Plan (UDLP). The UDLP has been prepared in consultation with the Urban Design Review Panel, councils and the community.</p> <p>Package 1 of the UDLP was submitted to DP&E on 13/04/2017 and approved on 18/7/18. Package 2 (Eastern Precinct) of the UDLP was submitted on 10/07/17 and approved on 24/01/18). Rev F of the UDLP was submitted to DPE on 22/05/18.</p> <p>A schedule of remaining submissions covering additional items to be included has been prepared.</p>
Visual impacts and urban design	OpV1 1	During detailed design, the Roads and Maritime would liaise with the Civil Aviation Safety Authority to assess the potential for impacts of night lighting from the operation of the project on Sydney Airport operations. Mitigation measures would then be developed as required.	Pre-construction	Compliant	CDS-JV	<p>Consultation is ongoing with the Civil Aviation Safety Authority and Sydney Airport Corporation to address any impacts of the project on Sydney Airport operations. Consultation will continue during design and construction to address issues as they are identified.</p>
Visual impacts and urban design	OpV1 2	Lighting design within motorway operations complexes, roadways, and on elevated pedestrian bridges would minimise the impacts of lighting to surrounding areas (particularly residential areas), for example through the use of cut-off, directed lighting and landscaping to minimise light spill and glare. This includes consideration of residences along Campbell Road.	Pre-construction	Compliant	CDS-JV	<p>This requirement has been addressed in the lighting design packages for the project.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Visual impacts and urban design	OpV13	Opportunities to further minimise the overshadowing and visual impacts to the 2-34 Campbell Road terraces by the Campbell Road pedestrian / cycle bridge would be explored during detailed design	Pre-construction	Compliant	CDS-JV	Opportunities to minimise overshadowing have been investigated as part of the development of the concept design for overbridge on Campbell Street, developed as part of the MCoA 62(a) Campbell Road Crossing sub-plan. It is noted that construction of the overbridge will occur in Stage 3 and is no longer part of the New M5 scope of work.
Social and economic	SEO1	A community involvement plan would be implemented to provide timely, regular and transparent information about changes to access and traffic conditions, details of future work programs and general construction progress throughout the construction phase of the project. Information would be provided in a variety of ways including letter box drops, media releases, internet site, signage and a hotline.	Pre-construction Construction	Compliant	CDS-JV	The Community Communications Strategy (M5N-CS-PLN-PWD-0008) has been developed in accordance with CoA C1 and reviewed with the final draft submitted to DPE September 2017.
Social and economic	SEO2	Acquisition would be undertaken consistently with the principles in the Land Acquisition Information Guide (Roads and Maritime, 2014b) and the <i>Land Acquisition (Just Terms Compensation) Act 1991</i> (NSW).	Pre-construction	Compliant	WCX M5 AT	Land acquisition for the New M5 project has been undertaken in accordance with the Roads and Maritime Services <i>Land Acquisition Information Guide</i> (Roads and Maritime 2014) and the <i>Land Acquisition (Just Terms Compensation) Act 1991</i> (NSW).
Social and economic	SEO3	A toll free number and website would be maintained to enable business owners and/or operators to receive prompt responses to their concerns, access information and view assistance measures in place during construction related work.	Pre-construction Construction	Compliant	CDS-JV	CDS JV continues to utilise the toll free 24hr telephone number, the info@newm5.com.au email address for complaints and enquiries. Stakeholder complaints and enquiries are responded to within the timelimits as outlined in The Community Communication Strategy (CCS)(M5N-CS-PLN-PWD-0008 Rev 04). A daily report is provided to EPA and a weekly register to DPE.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Social and economic	SEO 4	A business impact risk register would be maintained to identify and manage the specific impacts associated with construction related works for individual businesses.	Pre-construction Construction	Compliant	CDS-JV	Details of impacts to business are maintained in the project database Consultation Manager. Businesses are invited to construction briefings and face to face meetings are held as required.
Social and economic	SEO 5	The business stakeholder forum would be continued during detailed design and throughout construction to address business concerns. Further information about consultation can be found in Chapter 7 (Consultation)	Pre-construction Construction	Compliant	CDS-JV	Ongoing consultation and engagement with the various businesses on the alignment provide positive relationships and trust in accordance with Section 7 of the Community Communications Strategy (M5N-CS-PLN-PWD-0008)
Soil and water quality	SW0 1	The control and mitigation of potential surface water quality impacts during construction would be defined in a Soil and Water Management Plan prepared as part of the overall CEMP.	Pre-construction Construction	Compliant	CDS-JV	Refer CoA D68(f) (Appendix A)
Soil and water quality	SW0 2	The Soil and Water Management Plan would be developed to incorporate controls and measures in accordance with The Blue Book. The plan would be continually updated to suit the changing needs as the project works progress. The plan would be developed in consultation with the Environment Protection Authority and DPI - Water and document the types of measures that would be put in place to minimise the risk of soil erosion or polluted discharges reaching the receiving environments.	Pre-construction	Compliant	CDS-JV	The Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005) has been developed to incorporate 'best practice' controls and measures in accordance with the Blue Book.
Soil and water quality	SW0 3	An Erosion and Sedimentation Management Plan would be prepared as outlined in the Erosion and Sedimentation Risk Assessment Procedure (RTA, 2008).	Pre-construction Construction	Compliant	CDS-JV	The Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005) incorporates the RMS' Erosion and Sedimentation Risk Assessment Procedure (RTA, 2008) throughout. Erosion and sedimentation control plans are developed for each area of works by the project's soil conservationist and are reviewed and updated regularly.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	SW04	<p>The Soil and Water Management Plan would include:</p> <ul style="list-style-type: none"> · Construction traffic restricted to delineated access tracks, and maintained until construction complete · Appropriate sediment and erosion controls to be implemented prior to soil disturbance · Stormwater management to avoid flow over exposed soils which may result in erosion and impacts to water quality · Stockpiles located outside the 20 year ARI flood extent where feasible. Otherwise, appropriate management control measures such as bunding would be implemented · Staging of surface works to minimise area of exposed surfaces, with re-vegetation and / or stabilisation of disturbed areas to occur as soon as feasible · Site compounds sealed or hard stand to minimise erosion where possible · Wheel wash or rumble grid systems installed at exit points to minimise dirt on roads · A soil conservation specialist would be contracted to supervise construction in high risk areas in accordance with the Erosion and Sedimentation Management Procedure (RTA, 2008c) · All water generated during construction would be captured, tested (and treated if required) prior to reuse or discharge under a site specific arrangement, depending on the quality of water generated. This would target compliance with the Water Quality Reference Criteria. At the St Peters interchange site this would include transfer of some water to the leachate treatment plant. Varying levels of groundwater quality would also require a variation to treatment approaches · All water generated during construction would be captured, tested (and treated if required) prior to reuse or discharge under a site specific arrangement, depending on the quality of water generated. This would target compliance with the Water Quality Reference Criteria. At the St Peters interchange site this would include transfer of some water to the leachate treatment plant. Varying levels of groundwater quality would also require a variation to treatment approaches · Contaminated sediments and potential acid sulfate soils would be segregated and disposed of (with or without prior treatment as appropriate) at a licensed facility or treated onsite · Stockpiles would be located outside of riparian corridors. 	Pre-construction Construction	Compliant	CDS-JV	This is addressed in Section 7.1 Table 12, project controls associated with management of soil and water quality, of the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005) and Section 5 of the Water Quality Plan & Monitoring Program (M5N-ES-PLN-PWD-0027) – Water Quality Performance Standards.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	SW05	The water quality and outflow velocities of the water treatment plants at the following compounds would be in accordance with the project's Water Quality Reference Criteria and the project's Environment Protection Licence: Kingsgrove North construction compound (C1), Commercial Road construction compound (C3), Bexley Road South construction compound (C5), Arncliffe construction compound (C7), Canal Road construction compound (C8).	Construction	Compliant	CDS-JV	Refer Section 2.4 of the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005) which addresses the EPL conditions relevant to soil and water management, and Section 5 of the Water Quality Plan and Monitoring Program (M5N-ES-PLN-PWD-0027). This requirement is being complied with through the tunnel construction water treatment plant specifications and procedures for discharge
Soil and water quality	SW06	The project specific water quality monitoring program would continue to collect to at least 12 months of data or to the commencement of construction (whichever is sooner) to represent pre-construction conditions for the project. Monitoring would continue during construction of the project as identified in Appendix A of the Technical working paper: Surface water (Appendix N). The details of this monitoring program would be contained in the Soil and Water Management Plan, and would include the following: <ul style="list-style-type: none"> · Sampling locations to include upstream (control) and downstream measurement locations · Samples taken twice a month, once in dry conditions and once in wet conditions where possible · In-situ monitoring of: <ul style="list-style-type: none"> - pH - Reduction Oxidation Potential - Dissolved Oxygen - Temperature - Conductivity - Turbidity - Colour - Odour · Analytical sampling of the following potential constituents of concern: <ul style="list-style-type: none"> - Total Recoverable Hydrocarbons - Benzene, Toluene, Ethylbenzene, Xylene and Naphthalene - Nutrients including: Total Nitrogen, Total Kjeldahl Nitrogen, Nitrogen Oxide, Nitrite, Nitrate, Total Phosphorous and Reactive Phosphorous - Heavy metals (Arsenic, Cadmium, Copper, Chromium, Lead, Mercury, Nickel, Zinc) 	Pre-construction Construction	Compliant	CDS-JV	Section 6 of the Water Quality Plan and Monitoring Program (M5N-ES-PLN-PWD-0027; submitted to DPE 3/06/16) addresses testing parameter requirements for water quality monitoring. The Surface Water Baseline Monitoring Report provides 12 months of pre-construction monitoring data. Surface water and groundwater continues to be monitored and reported on throughout construction in accordance with the Water Quality Plan and Monitoring Program.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
		<ul style="list-style-type: none"> - Manganese - Ferrous Iron and Total Iron. 				
Soil and water quality	SW07	Water quality monitoring of the breeding ponds for Green and Golden Bell Frog near Marsh Street, Arncliffe would occur during construction by a suitably qualified scientist as part of the Green and Golden Bell Frog Plan of Management.	Construction	Compliant	WCX M5 AT	Both the Water Quality Plan and Monitoring Program (M5N-ES-PLN-PWD-0027) and the Flora and Fauna Sub Plan (M5N-ES-PLN-PWD-0007) reference the requirement for monitoring in accordance with the Green and Golden Bell Frog Plan of Management – Arncliffe.
Soil and water quality	SW08	Opportunities for reuse of treated water generated at the Arncliffe motorway operations complex would be considered during detailed design.	Design	Compliant	CDS-JV	This is addressed in the Sustainability Plan (M5N-ES-PLN-PWD-0020), Sustainability Initiatives Register and appraisal procedure. It is an operational requirement and will therefore be addressed in the operational-phase Water Reuse Strategy for the project. Evidence for compliance against this requirement will be provided in the compliance tables in the Operational-phase Water Reuse Strategy.
Soil and water quality	SW09	An Acid Sulfate Soil Management Plan would be prepared as a sub-plan to the Construction Environment Management Plan to outline the requirements for the management of potential acid sulfate soils.	Pre-construction Construction	Compliant	CDS-JV	The Acid Sulfate Soils Management Plan (M5N-ES-PLN-PWD-0031), forms an Appendix to the approved Construction Soil and Water Quality Sub-plan (M5N-ES-PLN-PWD-0005), which forms part of the Construction Environmental Management Plan (CEMP; M5N-ES-PLN-PWD-0001) for the project.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	SW10	Further contamination investigation would be conducted in areas with medium or high acid sulfate soils potential during the detailed design stage as part of early works. Management of acid sulphate soils during the project would be undertaken as per the management measures outlined in Section 17.4 of the EIS.	Pre-construction Construction	Compliant	CDS-JV	This is addressed in Section 5.3 – Acid Sulfate Soils in the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005). Acid Sulfate Soils have been identified in the Soil Contamination Reports required by CoA B31, and are managed through management measures provided in the relevant report. Unexpected finds are managed through the Manage Acid Sulfate Soils Procedure (M5N-ES-PRC-PWD-0038) and the Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036).
Soil and water quality	SW11	During landfill closure activities, surface water management measures would be implemented in accordance with The Blue Book to isolate and capture potentially contaminated water. Any such water would be transferred to the leachate treatment plant for treatment prior to discharge to sewer under a trade waste agreement with Sydney Water.	Construction	Compliant	CDS-JV	In accordance with CoA B32, a Landfill Closure Management Plan has been prepared by Golder Associates Pty Ltd. The plan was reviewed and endorsed by the EPA on 27 May 2016. The Plan and required statement was submitted to DPE on 31 May 2016. Surface water management measures are identified in the LCMP. Discharges from the leachate treatment plant are in accordance with Sydney Water trade waste agreement No. 32539.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	SW1 2	<p>The following measures would be in place to manage spills of contaminated fluids:</p> <ul style="list-style-type: none"> • Areas would be allocated for the storage of fuels, chemicals and other hazardous materials • Facilities would be secured and bunded to levels dictated by Environment Protection Authority guidelines • Spills or contaminated runoff would be captured and treated and / or disposed of at a licensed facility • With the exception of Arncliffe construction compound, Re-fuelling would occur in bunded areas or in areas beyond 40 metres from waterways. Where refuelling occurs outside bunded areas, specific refuelling procedures would be in place and operators would be trained in these procedures. Spill kits would be readily available to manage re-fuelling outside bunded areas. At Arncliffe construction compound, a bunded area would be provided where all refuelling would occur. • Wash down and preparation of construction materials would be undertaken in bunded areas to mitigate risks in relation to spills or leaks of fuels / oils or other hazardous onsite construction material • The application of good practice in the storage and handling of dangerous and hazardous goods would provide appropriate practical responses to manage impacts on occupational health and safety and minimise the risk of a spill occurring • Potential discharges from construction sites would be managed through the installation of basins (primarily designed for sediment capture but with capacity to contain the nominated spill volume) constructed in accordance with The Blue Book • Captured contaminants resulting from spills or leaks would be treated and disposed of at a licensed facility • Any soil which has been contaminated with fuel, oils or other chemicals would be disposed as contaminated soil by a waste subcontractor. 	Construction	Compliant	CDS-JV	<p>These measures are incorporated into the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005), Section 7.1, Table 12 and the Appendix B (A171-A179) Ancillary Facilities Management Sub Plan (M5N-ES-PLN-PWD-0026).</p> <p>Measures are inspected by the Environmental Coordinators during the weekly environmental inspections.</p> <p>ER: Inspections of bunding at the SPI Tunnel Water Treatment Plant over the course of the reporting period indicate deficiencies including the lack of a splash shield; the storage of 25L drums of liquids including oils, 200L drum of unknown liquid and a hazardous liquid IBC stored outside the bunded area in breach of EPA bunding guidelines required under D55 (b) & (c)</p>
Soil and water quality	SW1 3	Construction work activities within and / or adjacent to waterways would be minimised as much as feasibly possible to minimise disturbance to those waterways and waterfront land.	Construction	Compliant	CDS-JV	This is addressed in the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005), Section 7.1 Table 12, project controls associated with management of soil and water quality. Construction compounds/sites have been established/ designed to minimise disturbance to waterways and waterfront land where possible.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	SW1 4	Alignment of drainage and discharge outlet infrastructure would direct flows downstream to minimise alterations and erosion of the channel beds and banks.	Design Construction	Compliant	CDS-JV	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. All Drainage design reports are expected to be completed by December 2017.
Soil and water quality	SW1 5	Drainage and discharge outlet infrastructure would include energy dissipation and erosion scour protection as appropriate.	Design Construction	Compliant	CDS-JV	This is addressed in the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005; approved 15/07/16) and is considered where relevant in the relevant Erosion and Sediment Control Plan. This requirement is being addressed for permanent drainage works in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. All Drainage design reports are expected to be completed by December 2017.
Soil and water quality	SW1 6	Disturbed floodplain environments adjacent to watercourses (including waterfront land) and / or along overland drainage lines would be stabilised and vegetation managed in accordance with the Guidelines for Controlled Activities on Waterfront Land (DPI, 2012a).	Construction	Compliant	CDS-JV	This is addressed in the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005), Section 7.1, Table 12, project controls associated with management of soil and water quality. Exposed areas are temporarily stabilised / vegetated until final rehabilitation works are undertaken in accordance with the Urban Design and Landscape Plan (M5N-HSL-MNP-100-110-TR-1970), to be finalised prior to the commencement of permanent landscaping/rehabilitation works.
Soil and water quality	OpS W01	Suitable stormwater treatment devices would be identified during detailed design, including an operational water treatment plant, with the aim of meeting the targets of the Botany Bay and Catchment Water Quality Improvement Plan (SMCMA, 2011). Where space is available, water quality basins would be installed. In the case where space is unavailable, treatment would include the use of proprietary stormwater treatment devices. The design of treatment trains would be informed by an assessment of the sensitivity of the receiving environments and supported by MUSIC modelling.	Design Operation	Compliant	CDS-JV	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. All Drainage design reports are expected to be completed by December 2017.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	OpS W02	The treatment capacity lost in decommissioning pond WQP – 2 would be provided by new or upgraded stormwater treatment devices. Replacement water quality devices would be installed and operational prior to decommissioning of the existing water quality pond (WQP-2) in Wolli Creek catchment.	Design Operation	Compliant	CDS-JV	<p>A replacement operational water quality device has been installed to treat existing stormwater discharges and WQP-2 was subsequently decommissioned in the Q4 reporting period.</p> <p>Prior to receiving operational stormwater discharge, an additional water treatment device will be installed to offset the additional stormwater discharge associated with operation of the project.</p>
Soil and water quality	OpS W03	<p>Operational water quality monitoring would be conducted for 12 months post-construction or as otherwise required by the conditions of approval. This would include upstream (control) and downstream monitoring locations. The details of this monitoring program would be contained in the Soil and Water Management Plan, and would include the following:</p> <ul style="list-style-type: none"> • Sampling locations to include upstream (control) and downstream measurement locations • Samples taken twice a month, once in dry conditions and once in wet conditions where possible • In-situ monitoring of: <ul style="list-style-type: none"> - pH - Reduction Oxidation Potential - Dissolved Oxygen - Temperature - Conductivity - Turbidity - Colour - Odour • Analytical sampling of the following potential constituents of concern: <ul style="list-style-type: none"> - Total Recoverable Hydrocarbons - Benzene, Toluene, Ethylbenzene, Xylene and Naphthalene - Nutrients including: Total Nitrogen, Total Kjeldahl Nitrogen, Nitrogen Oxide, Nitrite, Nitrate, Total Phosphorous and Reactive Phosphorous - Heavy metals (Arsenic, Cadmium, Copper, Chromium, Lead, Mercury, Nickel, Zinc) - Manganese - Ferrous Iron and Total Iron. 	Operation	Not yet triggered	WCX M5 AT	<p>Operational water quality monitoring must be conducted for a minimum 3 year period or until the affected waterways and/or groundwater resources are certified by a suitably qualified and experienced independent expert as being rehabilitated post-construction in accordance with CoA B28.</p> <p>This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	OpS W04	New discharge outlets into Alexandra Canal would be designed with sufficient energy dissipation or scour protection to limit the impact on contaminated sediments and reduce the possibilities of contaminated sediments being subject to scour or resuspension.	Design	Compliant	CDS-JV	This is being addressed in the relevant Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. The Drainage design reports relating to this requirement are expected to be completed by December 2017.
Soil and water quality	OpS W05	Where existing drainage lines are to be subject to increased inflow, an assessment of their discharge characteristics would be made. If necessary, energy dissipation or scour protection would be added to prevent contaminated sediments from being subject to scour or resuspended. This would be undertaken during detailed design.	Design	Compliant	CDS-JV	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. The relevant Drainage design reports are expected to be completed by December 2017.
Soil and water quality	OpS W06	The assessment of risk of spills on the motorway would be undertaken during detailed design. If warranted, spill containment would be provided.	Design	Compliant	CDS-JV	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. The relevant Drainage design reports are expected to be completed by December 2017.
Soil and water quality	OpS W07	The operational water treatment plant would be designed to meet the Water Quality Reference Criteria outlined in Appendix A of the Technical working paper: Surface water (Appendix N). Monitoring of the Cooks River would be undertaken during initial operation of the project to ensure discharge meets these criteria.	Design Operation	Compliant	CDS-JV WCX M5 AT	The operational water treatment plant is being designed as part of the Arncliffe Motorway Operations Complex Wetland and Water Treatment Plant Design Package and references the technical working paper in determining the plant specifications. Monitoring of operational discharge will be detailed in the Project Operational Environmental Management Plan.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Soil and water quality	OpS W08	Suitably designed scour and erosion control measures would be included in the detailed design.	Design	Compliant	CDS-JV	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. The Drainage design reports are expected to be completed by December 2017.
Soil and water quality	OpS W09	Drainage and discharge infrastructure where space is available would incorporate measures, as appropriate, to trap and remove sediments in line with the outcomes of the stormwater pollution reduction targets from the Botany Bay and Catchment Water Quality Improvement Plan (SMCMA, 2011). This would reduce the risk of any impacts to the geomorphic condition of receiving waters.	Design Construction	Compliant	CDS-JV	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. The Drainage design reports are expected to be completed by December 2017.
Contamination	CM0 1	The closure and ongoing management of the Alexandria Landfill would be undertaken in line with the LCMP (see Section 17.3.4 and Section 5.9.1 of the EIS) and remedial action plan. This includes a landfill closure, environmental management and monitoring framework.	Pre-construction Construction	Compliant	CDS-JV	A St Peters Interchange - Landfill Closure Management Plan prepared by Golder Associates Pty Ltd (M5N-GOL-TER-900-116-0012) has been developed in accordance with CoA B32 and was submitted to DP&E on 30/05/2016. Activities associated with landfill closure are ongoing at the site.
Contamination	CM0 2	A site specific management plan would be prepared for the Alexandria Landfill to manage the excavation of parts of the landfill during construction. The management plans, amongst other requirements would detail mitigation measures to: <ul style="list-style-type: none"> • Contain and treat landfill gas emissions from excavations • Treat offensive odours produced by leachate and landfill gas • Contain, extract and treat leachate within excavations • Protect workers and off-site receptors from exposure to potential biological, chemical and physical hazards encountered during the exhumation of landfill waste. • Manage asbestos contaminated wastes 	Pre-construction	Compliant	CDS-JV	This is addressed in the St Peters Interchange - Landfill Closure Management Plan prepared by Golder Associates Pty Ltd (M5N-GOL-TER-900-116-0012).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Contamination	CM03	Potentially contaminated areas directly affected by the project would be investigated and managed in accordance with the requirements of guidance endorsed under section 105 of the CLM Act. This includes further investigations in areas of potential contamination identified in the construction footprint.	Pre-construction	Compliant	CDS-JV	This is addressed in Section 5.4 and Section 7, Table 12 of the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005; approved on 15/07/16) and the Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033). Soil contamination investigations and reports, and Remediation Action Plans, are being undertaken/prepared in accordance with CoA B31 and the CLM Act. Remediation strategies are being reviewed by a site auditor accredited under the CLM Act.
Contamination	CM04	An unexpected finds and hazardous materials procedure would be implemented to manage any potentially contaminated materials that may be encountered during site preparation and / or construction works.	Pre-construction	Compliant	CDS-JV	A Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036) has been developed for the project and includes a procedure for the management of unexpected finds of contamination/hazardous materials.
Contamination	CM05	<u>Waste management plans, as part of the CEMP, would include procedures for handling and storing potentially contaminated spoil and, should off-site disposal be required, undertaking waste assessment and classification for off-site disposal to appropriately licenced waste facilities. See Chapter 24 (Resource use and waste minimisation) of the EIS for more information.</u>	Pre-construction	Compliant	CDS-JV	A Construction Waste and Resource Sub-plan (CWRSP; M5N-ES-PLN-PWD-0008), approved 15/07/16, has been developed for the project and incorporates this requirement. Section 4 of the Construction Environment Management Plan (M5N-ES-PLN-PWD-0001) and the Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033), submitted 2/06/2016, also address this requirement.
Contamination	CM06	<u>Site specific asbestos management plans</u> would be developed where relevant. Refer to Chapter 24 (Resource use and waste minimisation) of the EIS for further information on asbestos management.	Pre-construction	Compliant	CDS-JV	This requirement is addressed in the project's Manage Work with Asbestos Procedure (M5N-ES-PRC-PWD-0037) and Construction Area Plans. Site specific asbestos management plans have been developed where required by the Contamination Assessment Report for the relevant site.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Contamination	CM07	A hazardous materials assessment would be carried out prior to and during the demolition of buildings. Demolition works would be undertaken in accordance with the relevant Australian Standards and relevant NSW WorkCover Codes of Practice, including the Work Health and Safety Regulation 2011.	Pre-construction Construction	Compliant	CDS-JV	HAZMAT Inspection Reports are completed for each property prior to demolition in accordance with the Demolition Plan and Asbestos Management Plan. An independent Occupational Hygienist completes a final inspection to confirm all items listed on the report have been removed.
Contamination	CM08	A dangerous goods search of the WorkCover NSW records for licenced dangerous good would be undertaken prior to construction.	Pre-construction	Compliant	CDS-JV	This is addressed in the Phase 1 Environmental Site Assessment reports prepared in accordance with the Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033), submitted 2 June 2016.
Contamination	CM09	An explosive ordnance due diligence assessment would be completed at the identified former ammunition site (Project area 3), located between Flatrock Road, Bexley Road and Wollie Creek.	Pre-construction	Compliant	CDS-JV	This is addressed in the Phase 1 Environmental Site Assessment reports prepared in accordance with the Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033), submitted 2 June 2016.
Contamination	CM10	In the event of encountering unexpected finds of contamination (i.e. the observation of offensive odours, soil discoloration, buried waste or potential asbestos containing materials) during construction, work in the area would cease until an appropriately qualified environmental consultant can advise on the need for further assessment, remediation or other action, as deemed appropriate. Further assessment and management of contamination, if required, would be undertaken in accordance with section 105 of the CLM Act.	Construction	Compliant	CDS-JV	This is addressed in the Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036) and the Manage Work with Asbestos Procedure (M5N-ES-PRC-PWD-0037).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Contamination	CM1 1	Appropriate mitigation measures to minimise sediment mobilisation as a result of construction activities at the location of the new stormwater infrastructure at Alexandra Canal would be detailed in the CEMP in accordance with the requirements of the Remediation Order in consultation with NSW EPA and Sydney Water. Measures would be detailed in a Alexandra Canal Contamination Management Plan.	Pre-construction Construction	Compliant	CDS-JV	Refer Section 3.1 of the Construction Soil and Water Quality Sub-plan (M5N-PM-PLN-PWD-0005) and the Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033). These measures will be incorporated into an update to the Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033) prior to commencement of drainage works in Alexandra Canal.
Contamination	CM1 2	Appropriate mitigation measures including stockpiling and management of potentially contaminated material would be undertaken at construction compounds to prevent movement of material into receiving waters.	Construction	Compliant	CDS-JV	This requirement is addressed through the Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033), the Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036), and any relevant Remediation Action Plan for the site. Management of stockpiles is also addressed in the Construction Soil and Water Quality Sub-plan (M5N-ES-PLN-PWD-0005).
Contamination	CM1 3	Plant, equipment and supplies would be managed to prevent spills and leaks. See Chapter 26 (Hazard and risk) of the EIS for more information.	Construction	Compliant	CDS-JV	Refer to Section 7 of the Construction Soil & Water Quality Sub-Plan (M5N-PM-PLN-PWD-0005), approved 15/07/16. The Manage Hazardous Substances Procedure (M5N-ES-PRC-PWD-0041) also addresses this REMM.
Contamination	CM1 4	Tunnel washing water and waste would be appropriately contained, treated and disposed of. Refer to Chapter 24 (Resource use and waste minimisation) of the EIS for more information.	Construction	Compliant	CDS-JV	Refer to Section 7, Table 12 of the Construction Soil & Water Quality Sub-Plan (M5N-PM-PLN-PWD-0005), approved on 15/07/16). All tunnel waste water is directed to the construction water treatment plants prior to discharge in accordance with the requirements of the project EPLs. All tunnel wastes are dealt with in accordance with the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Contamination	CM15	Further <i>in situ</i> testing of soils in areas of known potential contamination to determine waste classification.	Construction	Compliant	CDS-JV	Refer to the Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033) and the Construction Waste and Resource Sub-plan (M5N-ES-PLN-PWD-0008). Soil contamination investigations are being undertaken/prepared in accordance with CoA B31 and the CLM Act. Waste classification is being undertaken in accordance with the Construction Waste and Resource Sub-plan.
Contamination	OpC M1	The ongoing management of the Alexandria Landfill will be undertaken in line with the <u>LCMP</u> (see Section 17.3.4 and Section 5.9.1 of the EIS)	Operation	Not yet triggered	WCX M5 AT	The LCMP was updated via addition of an Addendum dated 14 June 2018 and titled "Attachment 1 - Section 3.6.5 - Landfill Closure Management Plan - Revision F". This addendum outlined modifications to the landfill capping system inside the Stage 3 Interface worksite.
Contamination	OpC M2	Procedures to address spills, leaks and tunnel washing would be developed and implemented during operation of the project	Operation	Not yet triggered	WCX M5 AT	This requirement will be reported on during the pre-operation compliance report.
Contamination	OpC M3	Measures to minimise sediment mobilisation during operation would be incorporated into the design of stormwater outlets at the location of the new stormwater infrastructure at Alexandria Canal. The design of the outlets, including discharge velocities and scour protection measures, would be confirmed during detailed design and supported by appropriate drainage modelling. The detailed design of the outlets would be finalised in consultation with the NSW EPA with consideration of the requirements of the Remediation Order and would be provided to Sydney Water for approval (as the asset owner).	Design Operation	Compliant	WCX M5 AT	This is being addressed in the Drainage Design Reports, which are being progressively prepared, prior to commencement of the relevant works. The Drainage Design Reports are being prepared in consultation with Sydney Water and the relevant councils and are expected to be completed by December 2017. The Drainage Design Reports for Alexandria Canal will also be provided to EPA for consultation.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Contamination	OpC M4	Ongoing management of sites with contamination managed or emplaced in-situ would be managed in accordance with site specific Site Management Plans. Where required, a Site Management Plan (SMP) would be developed and implemented to manage risks associated with the presence of residual contamination that in situ. The requirement for an SMP would be evaluated based on the nature, concentration and extent of contamination as well as the current and proposed land use.	Operation	Not yet triggered	WCX M5 AT	This requirement will be reported on during the pre-operation compliance report.
Flooding and drainage	FD01	A Flood Management Strategy would be prepared by a suitable qualified and experienced person in consultation with directly affected landowners, DPI-Water, OEH, Sydney Water and the relevant local councils. It would include but not be limited to: <ul style="list-style-type: none"> • Identification of flood risks to the project and adjoining areas, including consideration of local drainage catchment assessments and climate change implications on rainfall, drainage and tidal characteristics • Design and mitigation measures to protect proposed operations and not worsen existing flooding characteristics during construction and operation, including soil erosion and scouring • Drainage system upgrades • Preparation of a flood / emergency management plan. 	Detailed design Pre-construction	Compliant	CDS-JV	Refer to CoA B23 (Appendix A)
Flooding and drainage	FD02	The Flood Management Strategy would be peer reviewed and confirmed as meeting the requirements of this management measure by a suitably qualified and experienced independent hydrological engineer. It would be submitted to the Secretary of DP&E and the relevant local councils prior to construction works commencing in the vicinity of flood prone land and overland flow paths for the waterways and catchments in the vicinity of the project area, or as otherwise agreed by the Secretary of DP&E.	Detailed design Pre-construction	Compliant	CDS-JV	<p>CoA B23 requires peer review of the Flood Mitigation Strategy (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016). The peer review was undertaken by an independent verifier, Darren Bell, on 29/4/2016 and was submitted to the Secretary and the relevant council(s) on 25/05/2016.</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Flooding and drainage	FD03	The 100 year ARI flood level is to be adopted in the assessment of measures which are required to mitigate any adverse impacts attributable to the project. Changes in flood behaviour under PMF conditions would also be assessed in order to identify impacts on critical infrastructure and significant changes in flood hazards as a result of the project.	Detailed design Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in the Flood Mitigation Strategy Stage 1 (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016).</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>
Flooding and drainage	FD04	A detailed hydraulic assessment into the impacts the project would have on flooding behaviour and relevant mitigation measures would be undertaken.	Detailed design Pre-construction	Compliant	CDS-JV	<p>The Flood Mitigation Strategy (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016) sets the approach to design and assessment for flood mitigation and details the relevant mitigation measures that would be undertaken at construction sites. The FMS is informed by Flood Design Reports that detail the design outcomes after the application of the mitigation measures.</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Flooding and drainage	FD05	Works within the floodplain would be designed to minimise adverse impacts on surrounding developments for flooding up to the 100 year ARI flood. Assessment would also be undertaken of the impacts during flooding in excess of the 100 year ARI flood up to the PMF in the context of impacts to critical infrastructure and flood hazards.	Detailed design Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in the Flood Mitigation Strategy Stage 1 (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016).</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>
Flooding and drainage	FD06	A floor level survey would be undertaken in affected areas to determine whether the project would increase floor damages in adjacent developments (ie in properties where there is a potential for increases in peak flood levels for events up to the 100 year ARI flood).	Detailed design Pre-construction	Compliant	CDS-JV	<p>A floor level survey has been undertaken to enable flood modelling to be undertaken, refer to section 3 of the Flood Mitigation Strategy (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016).</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>
Flooding and drainage	FD07	<u>Flood management plans</u> would be developed as part of the CEMP prior to construction to guide the detailed design of temporary ancillary facilities, including construction compounds, to minimise the potential impacts of flooding on the project.	Detailed design Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in the Flood Mitigation Strategy Stage 1 (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016).</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
						The Stage 2 (Operational) FMS is expected to be submitted by December 2018. Drainage design measures have been incorporated into the site layout plans provided in the Ancillary Facilities Management Plan (Appendix F & G).
Flooding and drainage	FD08	<p>Around 8,000 cubic metres of the projected 12,000 cubic metres of lost floodplain storage due to the operation of the Arncliffe motorway operations complex (MOC3) would be required to be recaptured. Floor level surveys would be undertaken to determine whether the project would result in the above- floor inundation of the following potentially affected properties.</p> <p>Further design development would be undertaken during detailed design to confirm the extent of works required to mitigate the impact of the project on flooding conditions at these existing residential developments.</p>	Detailed design Pre-construction	Compliant	CDS-JV	<p>Flood modelling was completed for the Arncliffe/Cooks River area in October 2016 as part of the Flood Mitigation Strategy (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016). This modelling has determined that no inundation would occur as a result of the project at the site and therefore no flood mitigation/additional flood storage is required.</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>
Flooding and drainage	FD09	<p>Detailed design would aim to reduce the impact of the project on flooding conditions for the following two potentially affected properties.</p> <p>This would include consideration of whether the project would result in above-floor inundation of these properties.</p>	Detailed design Pre-construction	Compliant	CDS-JV	<p>This requirement is addressed in the Flood Mitigation Strategy (FMS).</p> <p>Flood modelling reports are currently being updated due to some new and ongoing design changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Flooding and drainage	FD10	The potential to reduce impacts of the project on flooding for the properties located on the western overbank of the Alexandra Canal would be considered during detailed design. This would also include consideration of whether the project would result in above-floor inundation of these properties.	Detailed design Pre-construction	Compliant	CDS-JV	The Flood Mitigation Strategy (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016) identifies the measures required for properties near the Alexandra Canal to prevent inundation during construction. The FMS Stage 1 (revised) is expected to be resubmitted to DP&E in Oct 2018. The Flood Design Report for SPI/Local Roads identifies the properties that may be affected by flooding as a result of the project. The FMS Stage 2 will identify measures required to prevent inundation of properties during the operational phase and is expected to be submitted to DP&E in Dec 2018.
Flooding and drainage	FD11	Further design development would be undertaken to mitigate the impact of the project on flooding conditions in the TransGrid site. This would include further refinement of design of the relief drain, as well as the western approach to the Campbell Road bridge.	Detailed design Pre-construction	Compliant	CDS-JV	This has been considered during detailed design and the Flood Design Report for SPI/Local Roads will identify the expected inundation at this property.
Flooding and drainage	FD12	Existing transverse drainage structures would be left in place during construction where transverse drainage structures are to be upgraded or replaced. If this is not feasible, temporary drainage would be adopted.	Detailed design Pre-construction	Compliant	CDS-JV	Site plans and permanent design have been prepared to maintain or improve drainage.
Flooding and drainage	FD13	Detailed flood modelling to understand the effects of likely rainfall events would be undertaken. Construction layouts would be finalised accordingly.	Detailed design Pre-construction	Compliant	CDS-JV	The Flood Mitigation Strategy (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016) draws on detailed flood modelling undertaken during detailed design and takes into consideration rainfall events. Construction layouts have been designed with consideration of rainfall events. Detailed modelling has been completed for all project areas. Flood modelling reports are currently being updated due to some new and ongoing design

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
						<p>changes which have necessitated some re-modelling. Once complete the Stage 1 (Compounds) FMS will be updated and sent back for peer review with expected submission to DPE in October 2018.</p> <p>The Stage 2 (Operational) FMS is expected to be submitted by December 2018.</p>
Flooding and drainage	FD14	Tunnel dive shafts would be protected against flooding either through locating openings outside of flood prone areas or constructing temporary bunding and / or appropriate temporary drainage. Stockpiles would be located outside the 20 year ARI flood extent where possible. Where construction compounds are located in the 20 year ARI flood extent, a contingency plan to manage flooding would be prepared and implemented.	Detailed design Pre-construction	Compliant	CDS-JV	This is addressed in Section 7.1 of the Construction Soil and Water Quality Sub-Plan (CSWQSP; M5N-ES-PLN-PWD-0005; approved 15/07/16) and the Design Flood Reports. Flood Reports have been completed for the Wolli Creek and Cooks River catchment areas. The Flood Report for the Alexandra Canal catchment was completed in June 2017. Relevant measures are being incorporated into Erosion and Sediment Control Plans.
Flooding and drainage	FD15	<p>Further detailed assessment of flooding impacts for proposed construction compounds and relevant management measures would be undertaken during detailed design. Contingency plans to manage flooding would be prepared and implemented for high risk temporary facilities proposed including fuel storages, water treatment plants and substations, as well as for the following construction compounds (located either wholly or partially within the 20 year ARI flood extent):</p> <ul style="list-style-type: none"> • Kingsgrove South construction compound (C2) • Commercial Road construction compound (C3) • Bexley Road North construction compound (C4) • Bexley Road South construction compound (C5) • Arncliffe construction compound (C7) • Alexandra Canal bridge construction compound (C12) • Gardeners Road bridge construction compound (C13). <p>For these sites, suitable procedures for flood warning, emergency management, site evacuation and planning would be developed.</p>	Detailed design Pre-construction	Compliant	CDS-JV	<p>The Flood Mitigation Strategy Stage 1 (FMS; M5N-DS-PLN-PWD-0001; submitted to DPE 25/5/2016) documents the design measures to minimise flood impacts of the project during construction.</p> <p>Flood mitigation measures are being incorporated into Erosion and Sediment Control Plans and Construction Area Plans. Emergency procedures are included in the Incident Response Plan (M5N-HS-PLN-PWD-0002).</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Flooding and drainage	FD16	The following measures would be implemented to manage flooding risks on construction sites: <ul style="list-style-type: none"> • Temporary bunding around parts of the site that would be adversely affected by floodwaters • Temporary drains / detention areas within the site • Use of carparks to provide detention • Elevation of site buildings where necessary to get floor levels above expected flood levels • Use of erosion and sediment fences around noise barriers to provide bunding to some parts of the sites while directing overland flows through less sensitive parts of sites, particularly at Kingsgrove and Arncliffe. 	Construction	Compliant	CDS-JV	Refer to Section 7.1 of the Construction Soil and Water Quality Sub-Plan (CSWQSP; M5N-ES-PLN-PWD-0005; approved 15/07/16). Measures are identified and implemented through the site Erosion and Sediment Control Plans.
Flooding and drainage	FD17	A drainage strategy would be determined during detailed design to manage the increased runoff within the catchment draining into Camdensville Park. This drainage strategy would be based on not increasing flows into the Eastern Channel for all events up to and including the 100 year ARI flood. The strategy would be prepared in consultation with Marrickville Council.	Detailed design Pre-construction	Compliant	CDS-JV	This is addressed in the relevant Drainage Design Report which has been prepared in consultation with Inner West Council. This will also be addressed in the Stage 2 FMS, which is expected to be submitted to DP&E in February 2018.
Flooding and drainage	FD18	A more detailed assessment would be undertaken during detailed design to determine the climate change related flood risks to the project and to scope requirements for any management measures. The assessment would be undertaken in accordance with the Practical Considerations of Climate Change – Floodplain Risk Management Guideline (DECC, 2007)	Detailed design Pre-construction	Compliant	CDS-JV	The Flood Mitigation Strategy for the operational phase (Stage 2 FMS) will detail the design measures to minimise impacts to flooding during operation. The project design includes an assessment of flood impacts for two climate change scenarios: <ul style="list-style-type: none"> - 1 in 20 year ARI event for an increase in rainfall of 10% - 1 in 100 year ARI event for an increase in rainfall of 10%. The Stage 2 FMS is expected to be submitted to DP&E in February 2018.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Flooding and drainage	OpF D01	Bridge crossings over the Alexandra canal would incorporate a suitable freeboard between the underside of the bridge structure and the peak 100 year ARI flood level.	Detailed design	Compliant	CDS-JV	This requirement as well as the freeboard requirements of Sydney Water have been addressed in the detailed design for these works.
Flooding and drainage	OpF D02	The project and associated arrangements would be designed to limit increases in peak discharges into the downstream drainage systems in accordance with local council requirements.	Detailed design Pre-construction	Compliant	CDS-JV	This is being addressed in detailed drainage design. The Flood Mitigation Strategy Stage 2 will address the design measures to minimise impacts to flooding for operational requirements. The Stage 2 FMS is expected to be submitted to DP&E in February 2018.
Flooding and drainage	OpF D03	The control and mitigation of potential localised flooding and drainage impacts during operation would include: <ul style="list-style-type: none"> • Drainage systems that are of insufficient capacity would be modified or upgraded to cater for increased flows • Where new drains connect with existing drainage networks a survey and condition assessment would be undertaken to inform detailed design • The efficiency of transverse drainage upgrades would be taken into account during detailed design • The effects a partial blockage of major hydraulic structures on flooding behaviour would be considered when determining finished road level and flood wall heights. 	Detailed design Pre-construction	Compliant	CDS-JV	This is being addressed in detailed drainage design. The Flood Mitigation Strategy Stage 2 will address the design measures to minimise impacts to flooding for operational requirements. The Stage 2 FMS is expected to be submitted to DP&E in Dec 2018.
Flooding and drainage	OpF D04	Tunnel entries and associated flood protection barriers would be located above the PMF level or the 100 year ARI flood level plus 0.5 metres (whichever is greater). The same hydrological standard would be applied to tunnel ancillary facilities such as tunnel ventilation and water treatment plants where the ingress of floodwaters would also have the potential to flood the tunnels.	Detailed design Pre-construction	Compliant	CDS-JV	This is being addressed in detailed drainage design. The Flood Mitigation Strategy Stage 2 will address the design measures to minimise impacts to flooding for operational requirements. The Stage 2 FMS is expected to be submitted to DP&E in Dec 2018.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Flooding and drainage	OpF D05	A suitable freeboard would be incorporated into the design of openings into the new road tunnels (eg at the location of the tunnel portals and ventilation shafts). These designs would take into account the impacts of a partial blockage of major hydraulic structures as well as climate change induced sea level rise on PMF event levels.	Detailed design / pre-construction	Compliant	CDS-JV	This is being addressed in detailed drainage design. The Flood Mitigation Strategy Stage 2 will address the design measures to minimise impacts to flooding for operational requirements, including climate change impacts. The Stage 2 FMS is expected to be submitted to DP&E in Dec 2018.
Flooding and drainage	OpF D06	Emergency response facilities, including the motorway control centre, tunnel fire water tank and pump buildings and associated electrical substations would be locate above the PMF level or the 100 year ARI flood level plus 0.5 metres (whichever is greater).	Detailed design / pre-construction	Compliant	CDS-JV	This is being addressed in detailed drainage design. The Flood Mitigation Strategy Stage 2 will address the relevant design measures for operational requirements. The Stage 2 FMS is expected to be submitted to DP&E in Dec 2018.
Ground water	GW0 1	An Acid Sulfate Soil Management Plan (ASSMP) would be prepared including the measures and monitoring to be undertaken where potential acid sulfate soils are expected. The plan would outline the type of treatment required for acid sulfate soils, bunding and requirement for treatment ponds.	Pre-construction	Compliant	CDS-JV	This is addressed in Appendix A of the Construction Soil and Water Quality Sub-plan (CSWQSP; M5N-ES-PLN-PWD-0005; approved 15/07/16).
Ground water	GW0 2	A groundwater and soil salinity report would be prepared prior to the commencement of earthworks to assess the potential impacts to the local hydrogeological regime.	Pre-construction	Compliant	CDS-JV	A Groundwater and Soil Salinity Report (M5N-GOL-TER-100-200-GT-1520) has been prepared to comply with this requirement.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	GW0 3	Contingency measures to address leachate management at the Alexandria Landfill during construction and prior to the commissioning of the new leachate treatment plant would be explored during detailed design. Identified measures would be detailed in the CEMP and implemented during construction.	Construction	Compliant	CDS-JV	The Landfill Closure Management Plan (LCMP; M5N-GOL-TER-900-116-0012) has been prepared and meets this requirement. The LCMP was submitted to DPE on 2/06/16. Works are being conducted in accordance with the LCMP.
Ground water	GW0 4	The tunnel construction program would be constructed in accordance with an overarching CEMP for the project which would include measures to manage contaminated groundwater issues. This may include removal of the source of the contamination by excavation and remediation of shallow impacted soils or engineering a solution to prevent the migration of contaminated groundwater into the tunnels.	Construction	Compliant	CDS-JV	The approved CEMP includes a Construction Soil and Water Quality Sub-plan (CSWQSP; M5N-ES-PLN-PWD-0005). In addition, a Construction Contaminated Land Management Plan (M5N-ES-PLN-PWD-0033), that addresses contaminated groundwater issues, required under CoA D54, has been prepared in consultation with EPA and the relevant Councils and was submitted to DPE (2/6/16) prior to works impacting on contaminated land or water. Areas of identified contamination are being managed in accordance with Remediation Action Plans, developed in accordance with CoA B31 and the Contaminated Land Management Act 1997. Groundwater contamination will be monitored throughout the construction phase in accordance with the Water Quality Plan and Monitoring Program (M5N-ES-PLN-PWD-0027).
Ground water	GW0 5	Intersected shallow contaminated groundwater would be directed to the construction water treatment plant prior to discharge. Elsewhere, collection and treatment options would be considered and releases made under relevant discharge criteria.	Construction	Compliant	CDS-JV	Refer to Section 7.1 of the Construction Soil and Water Quality Sub-plan (CSWQSP; M5N-ES-PLN-PWD-0005) for the location of construction water treatment plants. All captured groundwater is sent to the relevant water treatment plant prior to discharge. Discharges from water treatment plants are in accordance with the water quality requirements of the Environment Protection Licence (EPL No. 20772 or No. 4627).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	GW0 6	The intersection of shallow groundwater at the Arncliffe construction compound (C7) would be managed under CEMP(s) for the project. In the event that contaminated groundwater is intersected the approach would be to either remove the source of the contamination by excavation and remediation of shallow impacted soils or engineering a solution to prevent the migration of contaminated groundwater into the project tunnels.	Construction	Compliant	CDS-JV	Refer to Section 7.1 of the Construction Soil and Water Quality Sub-plan (CSWQSP; M5N-ES-PLN-PWD-0005). All captured groundwater at the Arncliffe construction compound is sent to the construction water treatment plant at this compound for treatment prior to discharge. Any unexpected finds of contamination would be managed in accordance with the Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036). Appropriate measures to manage the source of the contamination would be developed in accordance with the requirements of CoA B31.
Ground water	GW0 7	Treated waste water would be stored and re-used for project purposes wherever possible. Groundwater reuse would be in accordance with the policies of sustainable water use of the NSW Office of Water, such as dust suppression and earthworks	Construction	Compliant	CDS-JV	Refer to Section 7.1 of the Construction Soil and Water Quality Sub-plan (CSWQSP; M5N-ES-PLN-PWD-0005) and the Manage Soil and Water Procedure (M5N-ES-PRC-PWD-0035). The approved Water Reuse Strategy identifies options for the reuse of treated water on construction sites.
Ground water	GW0 8	Where saturated faults and fractures are intersected additional rock support would be installed in order to ensure tunnel stability. Appropriate waterproofing measure to reduce the inflow to an acceptable quantity will be applied as required. Measures can range from a spray-on membrane to grouting or installation of a sheet membrane	Construction	Compliant	CDS-JV	This is addressed in the Design Plan (M5N-DS-PLN-PWD-0001) and the Construction Management Plan (M5N-CN-PLN-PWD-0001).
Ground water	GW0 9	Where higher than expected inflows are experienced as beneath the Cooks River and under other major surface water features, appropriate waterproofing measure to permanently reduce the inflow to an acceptable quantity will be applied as required. Measures can range from a spray- on membrane to grouting or installation of a sheet membrane depending on the inflow volume	Construction	Compliant	CDS-JV	This is addressed in the Design Plan (M5N-DS-PLN-PWD-0001) and the Construction Management Plan (M5N-CN-PLN-PWD-0001).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	GW10	Building materials that are resistant to aggressive groundwater conditions would be selected.	Design	Compliant	CDS-JV	This is addressed in the Design Plan (M5N-DS-PLN-PWD-0001) and design reports.
Ground water	GW11	<p>The project works would be undertaken in accordance with a CEMP(s) for the project which would include the following management measures:</p> <ul style="list-style-type: none"> • Stockpiles of fuels, hazardous liquids and chemicals would be stored in an impervious bunded area in accordance with Australian Standards and EPA guidelines • The storage of fuels and chemicals would be limited to locations more than 40 metres from any water course • With the exception of Arncliffe construction compound, re-fuelling would occur in bunded areas or in areas beyond 40 metres from waterways. Where refuelling occurs outside bunded areas, specific refuelling procedures would be in place and operators would be trained in these procedures. Spill kits would be readily available to manage re-fuelling outside bunded areas. At Arncliffe construction compound, a bunded area would be provided where all refuelling would occur. • Vehicles would be properly maintained to minimise the risk of fuel/oil leaks and routine inspections of construction equipment would be undertaken to identify any fuel/oil leaks • Emergency spill kits would be kept on-site and project personnel would be aware of the location of spill kits and trained in their use • Hazardous materials handling procedures would be documented and implemented • In the event of an incident resulting in impacts to human health or the environment, works would cease immediately and the EPA would be notified (if required) • Erosion and sediment control measures would be regularly inspected, and particularly following rainfall events. The controls would remain in place until construction works are completed and areas are stabilised. 	Construction	Compliant	CDS-JV	<p>These measures are identified in Section 7.1 of the Construction Soil and Water Quality Sub-plan (CSWQSP; M5N-ES-PLN-PWD-0005). Implementation of these measures are reviewed/inspected by the Environmental Representative during weekly inspections and the Site Environmental Coordinators during weekly environmental inspections. Erosion and sediment controls are also inspected regularly by the Environmental Coordinators, including after rainfall events, and fortnightly by the project Soil Conservationist.</p> <p>Compliance with this requirement is monitored through the weekly ER inspections.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	GW1 2	A tunnelling procedure that details a methodology to determine when and what type of waterproofing is required to be installed during construction would be implemented during construction. Pre- excavation pressure grouting may also be used in locations identified that could produce substantial inflows to reduce groundwater inflows to an acceptable level. Post grouting (ie grouting undertaken post excavation) may also be required to further reduce groundwater inflows. Post grouting would occur within one month post excavation.	Construction	Compliant	CDS-JV	Detailed design for the tunnel waterproofing is addressed in the following design reports which are now finalised: <ul style="list-style-type: none"> - Tunnel Water Resisting Lining Systems - Tunnel Groundwater Control Systems - Tunnel Ground Improvement Grouting. Waterproofing design requirements from the above reports are being incorporated into tunnelling work packs and procedures.
Ground water	GW1 3	A groundwater monitoring program would be prepared and implemented to monitor groundwater impacts during construction. This would include the monitoring of groundwater inflow into the tunnels. The program would be developed in consultation with the EPA, DPI (Fisheries), NSW DPI Water and relevant councils.	Construction	Compliant	CDS-JV	This is addressed by the approved Water Quality Plan and Monitoring Program (WQP&MP; M5N-ES-PLN-PWD-0025). The WQP&MP was provided to Councils, DPI (Water) and EPA for consultation on 3/05/16, and to Sydney Water on 14/06/16.
Ground water	GW1 4	Where the project alignment passes close to watercourses and inflows are elevated, appropriate waterproofing measures to permanently reduce the inflow to an acceptable quantity would be applied as required	Construction	Compliant	CDS-JV	Grouting works continue to be undertaken adjacent to the Cooks River where geotechnical investigations have confirmed elevated groundwater inflows to the tunnel during excvation.
Ground water	GW1 5	In the event that the drawdown in a licensed water supply bore or irrigation bore exceeds two metres (in accordance with the Aquifer Interference Policy) or that impacts to groundwater quality alter the beneficial use of the water, measures would be taken to 'make good' the impact by restoring the water supply to pre-development levels. The measures taken would be dependent upon the location of the impacted bore and would be determined in consultation with the affected licence holder but could include, deepening the bore, providing a new bore or providing an alternative water supply.	Construction Operation	Compliant	CDS-JV	This is addressed in the Water Quality Plan and Monitoring Program (M5N-ES-PLN-PWD-0025).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	GW1 6	A Settlement Monitoring Plan would be prepared that would provide details on: <ul style="list-style-type: none"> • Location of monitoring points • Duration of monitoring • Data collection and review • Roles and responsibilities for review of data • Triggers and actions for corrective actions. 	Construction	Compliant	CDS-JV	The Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530) has been developed and details the locations, durations and frequency for monitoring programs for settlement. The related Acceptable Effects Report contains trigger values and management responses for these monitoring programs. This is described in Section 1.3 of the Construction Soil and Water Quality Sub-plan (M5N-PM-PLN-PWD-0005; approved 15/07/16).
Ground water	GW1 7	Building conditions surveys would be undertaken in the zone of influence of the tunnel settlement where the settlement is expected to have a potential impact. In the unlikely event that any damage occurs to a property, appropriate rectifications would be carried out.	Construction	Compliant	CDS-JV	Letters of offer for property condition surveys and the property condition surveys themselves are underway, and are being executed progressively in line with the RMS substratum acquisition process. Refer to CoA B58 (Appendix A).
Ground water	GW1 8	Services in locations where differential/ angular settlement is anticipated would be identified. A monitoring plan, triggers and actions would be agreed with the relevant utility owner prior to potential impacts occurring.	Construction	Compliant	CDS-JV	The Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530) has been developed and details the locations, durations and frequency for monitoring programs for settlement. The related Acceptable Effects Report contains trigger values and management responses for these monitoring programs. Consultation with utility owners is ongoing during the design phase in relation to potential impacts on services.
Ground water	GW1 9	A monitoring program, undertaken as part of the Settlement Management Plan, would be carried out prior to excavation until all relevant settlement has stabilised. Monitoring would be for a period of not less than six months after settlement has stabilised.	Construction	Compliant	CDS-JV	The Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530) has been developed and details the locations, durations and frequency for monitoring programs for settlement.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	OpG W01	An OEMP would be prepared and implemented to outline management measures for groundwater inflows, treatment and discharge and protocols for spillages or incidents. Monitoring parameters may include groundwater levels, groundwater quality including field parameters, laboratory analytes and sample frequency.	Pre-operation	Not yet triggered	CDS-JV	The OEMP will be prepared in accordance with this requirement and will be submitted to DPE for approval prior to operation.
Ground water	OpG W02	The drainage system would be regularly maintained in accordance with the Operational Environmental Management Plan.	Pre-operation	Not yet triggered	CDS-JV	The OEMP will be prepared in accordance with this requirement and will be submitted to DPE for approval prior to operation.
Ground water	OpG W03	A groundwater monitoring program would be prepared and implemented to monitor groundwater impacts during tunnel operations. This would include the monitoring of groundwater inflow into the tunnels. The program would be developed in consultation with the EPA, DPI (Fisheries), NSW DPI Water and relevant councils. The groundwater monitoring program would continue (where appropriate) the construction groundwater monitoring program (GW13) and would continue for three years, after which, the requirement for further monitoring would be assessed. The following analytes would be added to the groundwater baseline monitoring program for the project in order to inform the discharge water quality criteria <ul style="list-style-type: none"> • Ammonium • Phenols • Organophosphorus pesticides • Polychlorinated biphenyls (PCBs). Discharge water quality criteria would be developed in consultation with the EPA.	Pre-operation	Not yet triggered	CDS-JV WCX M5 AT	The operational phase groundwater monitoring program will be prepared prior to operation in accordance with this requirement.
Ground water	OpG W04	Contingency measures to address leachate management in the event of pump failure would be explored during detailed design and implemented in the Landfill Closure Plan.	Pre-construction	Compliant	CDS-JV	The Landfill Closure Management Plan (LCMP; M5N-GOL-TER-900-116-0012) has been prepared and includes contingency measures for leachate management. The LCMP was submitted to DPE on 2/06/16.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Ground water	OpG W05	The final design capacity of the new leachate treatment plant would have a maximum 200 kilolitres per day and would be confirmed in consultation with Environment Protection Authority and Department of Primary Industries (Water) during detailed design.	Detailed design	Compliant	CDS-JV	Design of a new leachate treatment plant will be undertaken in consultation with EPA and DPI Water during detailed design.
Non-Aboriginal heritage	NAH 01	Protocols would be developed for anticipated categories of unexpected non-Aboriginal heritage finds, such as tram infrastructure, late 19th to early 20th refuse, and brick works. In the event of an unexpected cultural heritage find outside of these specific protocols, the Standard Management Procedure – Unexpected Archaeological Finds (Roads and Maritime, 2015a) would be followed. This would include notification to the NSW Heritage Division of OEH (highly effective).	Pre-construction Construction	Compliant	CDS-JV	The approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006) includes a Historical Archaeological Research Design (Appendix D), which describes the anticipated categories of non-Aboriginal heritage finds for the project, and incorporates the Roads and Maritime unexpected finds procedure (Appendix A).
Non-Aboriginal heritage	NAH 02	Construction personnel would be made aware of non-Aboriginal heritage sites as part of the site induction. These sites would be identified on sensitive area plans and in the CEMP (highly effective).	Pre-construction Construction	Compliant	CDS-JV	The approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006) addresses this requirement. Heritage sites are identified on heritage maps contained in Appendix B to the CHSP and are also identified on Site Environment Plans.
Non-Aboriginal heritage	NAH 03	As part of the construction heritage management plan, an overarching historical archaeological research design would be prepared prior to commencement of construction in consultation with the NSW Heritage Division of OEH. It would describe clear significance thresholds to possible archaeological items that may be uncovered during works and designate when monitoring, testing and / or salvage and excavation should occur in relation to the project works and timing. Post-excavation reporting, including artefact analysis and additional historical research (where necessary), would be required for any historical archaeological investigations undertaken (moderately effective).	Design	Compliant	CDS-JV	The Historical Archaeological Research Design is provided in Appendix D to the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). The CHSP was provided to the NSW Heritage Division of OEH for consultation on 3/5/16. All potential archaeological finds will be managed and reported in accordance with the CHSP.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Non-Aboriginal heritage	NAH 04	<p>A construction heritage management plan would be prepared prior to construction in consultation with the NSW Heritage Division of OEH, local councils and Sydney Water. The plan would detail how construction impacts on heritage would be minimised and managed including training and induction processes for construction personnel. Inductions are to cover built heritage, landscape and historical archaeological sites and their management, and provide heritage guidance on how to avoid / manage impacts. The induction would be prepared in consultation with a suitably qualified heritage specialist and historical archaeologist. As a minimum, the plan would include the following:</p> <ul style="list-style-type: none"> • Induction protocols for staff and project personnel to undertake a cultural heritage induction, to assist them in understanding and complying with their legal obligations under the Heritage Act 1977 • A list, plan and GIS layer showing the location of identified heritage items • A significance assessment and statement of significance for each item • Detail the mitigation measures identified and when the measures are to be implemented • Provide protocols and procedures to be enacted during construction to ensure the protection of items of heritage significance, or elements that contribute to the values of the heritage conservation area • An unexpected finds procedure in the event that further sites are identified during works. The separate procedure for the discovery of skeletal remains (highly effective). 	Pre-construction	Compliant	CDS-JV	<p>The approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006) was provided to the NSW Heritage Division of OEH, local councils and Sydney Water for consultation on 03/05/2016.</p> <p>An induction has been prepared in consultation with the project heritage specialists, Extent Heritage.</p> <p>The CHSP includes lists and plans to identify all known heritage items within and near the project footprint (Appendix B). A statement of significance for each item is contained in Appendix C. Mitigation measures are identified in Section 6 of the CHSP, which link to the protocols and procedures to be implemented to protect heritage during construction. The RMS unexpected finds procedure will be implemented for the project and is provided in Appendix A of the CHSP.</p>
Non-Aboriginal heritage	NAH 05	<p>Impacts to built heritage, heritage landscapes and historical archaeological sites, will to the greatest extent practicable, be avoided and minimised. Where impacts are unavoidable, works shall be undertaken in accordance with the strategy outlined in the construction heritage management plan (moderately effective).</p>	Pre-construction Construction	Compliant	CDS-JV	<p>This is addressed in Section 6 of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006).</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Non-Aboriginal heritage	NAH 06	<p>In relation to the house at 82 Campbell Street and terrace group at 28-44 Campbell Street the following would be undertaken:</p> <ul style="list-style-type: none"> The buildings would be subject to a full archival recording following the NSW Heritage Division guidelines How to Prepare an Archival Recording (NSW Heritage Office, 2003) and Photographic recording of heritage items using film or digital capture (NSW Heritage Office, 2006) Consideration should be given as to whether elements of the houses could be salvaged and used to maintain or restore other properties managed by Roads and Maritime (somewhat effective). 	Pre-construction Construction	Compliant	CDS-JV	<p>This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006).</p> <p>Archival recording and salvage reporting is complete for the house/terraces on Campbell Street. Reuse of salvaged items will be in accordance with the Urban Design and Landscape Plan, once approved. Any residual items will be made available to local property owners, in accordance with CoA B35.</p>
Non-Aboriginal heritage	NAH 07	<p>In relation to Rudders Bond Store, the following would be undertaken:</p> <ul style="list-style-type: none"> The bond store would be subject to a full archival recording following the NSW Heritage Division guidelines How to Prepare an Archival Recording (NSW Heritage Office, 2003) and Photographic recording of heritage items using film or digital capture (NSW Heritage Office, 2006). This would include a comparative analysis of the Rudders Bond Stores should be prepared against other laminated truss Symonds buildings in NSW and Australia Consideration would be given as to whether the selected laminated timber columns could be salvaged and re-erected and clad elsewhere within the St Peters interchange or the local area. The cladding and brick walls are not considered to be of heritage significance and are not included within the reuse proposal. The level of fabric salvage required, the appropriate methodology for salvage and identification of appropriate adaptive reuse and locations for reuse of these elements would be determined in consultation with Heritage Council, the NSW Heritage Division of OEH and the New M5 Design Panel, with advice from a suitably qualified specialist informed by the full archival recording prior to the demolition of the item Investigate options for documenting the history of the Ralph Symonds company and presenting it to a national audience, in partnership with stakeholders such as the City of Sydney and Powerhouse Museum. The focus would be on their development of innovative timber construction methods during and after World War II (somewhat effective). 	Design Pre-construction Construction	Compliant	CDS-JV	<p>This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006).</p> <p>Archival recording has been completed for Rudders Bond Store. OEH have endorsed the salvage and deconstruction approach for this heritage item. Demolition/deconstruction commenced during the reporting period. Preliminary heritage interpretation work is ongoing with the intention to report as part of the overall Heritage Interpretation Plan for the project.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Non-Aboriginal heritage	NAH 08	In relation to the Service Garage at 316 Princes Highway, the following would be undertaken: <ul style="list-style-type: none"> An existing condition survey report and program of monitoring would be undertaken to identify early potential risks to the heritage item A photographic archival recording is undertaken prior to the current use ceasing. The archival recording should conform to the guidelines provided in How to prepare archival records (NSW Heritage Office, 2003) and Photographic recording of heritage items using film or digital capture (NSW Heritage Office, 2006). The archival recording should be lodged with the relevant local libraries and the State Library of NSW. The oral history should be prepared, which seeks to contact past and present employees as well as others with memories of the service station. The oral history should be lodged with the relevant local libraries and the State Library of NSW (somewhat effective). 	Pre-construction	Compliant	CDS-JV	<p>This is addressed in the mitigation measures contained in Section 6 and Appendix B of the Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006; submitted to DPE 30/05/16).</p> <p>A condition survey report has been completed and monitoring equipment has been installed in accordance with the CHSP. Photographic archival recording has also been completed. Monitoring has identified no impacts to date.</p>
Non-Aboriginal heritage	NAH 09	Detailed mitigation and management measures would be developed for each heritage item directly impacted by the project with regard to vibration (surface and tunnelling) and settlement once final disturbance areas have been identified through detailed design. These mitigation and management measures would be included in the CEMP(s) for the project (highly effective).	Design	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006).
Non-Aboriginal heritage	NAH 10	Surface works would adhere to safe working distances, and an existing condition survey report and program of monitoring would be undertaken to identify early potential risks at the following non- Aboriginal heritage items: <ul style="list-style-type: none"> Wolli Creek Culvert St Peters Public School, including interiors Terrace housing, including interiors (I273) Waugh and Josephson industrial buildings, former, showroom, offices and workshops, including interiors Town and Country Hotel, including interiors Group of Victorian Filigree and Victorian Italianate terrace houses – Narara, including interiors Terrace group I12 Water Board pump house, including Interior and substructure Industrial Building, 'Frank G Spurway' Former Alexandria Spinning Mills (highly effective). 	Pre-construction Construction	Compliant	CDS-JV	<p>This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006).</p> <p>Condition surveys are being undertaken at the listed items prior to commencement of works that may impact on the item.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Non-Aboriginal heritage	NAH 11	An existing condition survey report and program of monitoring would be undertaken to identify early potential risks at the Macdonaldtown Stormwater Channel #3 (highly effective).	Pre-construction Construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). The existing condition survey report has been completed for the Channel. Vibration monitoring would be implemented where required by the relevant CNVIS for the works. Settlement monitoring would be undertaken where required by the Instrumentation and Monitoring Plan (M5N-GOL-DRT-100-200-GT-1530).
Non-Aboriginal heritage	NAH 12	The following non-Aboriginal heritage properties would be considered for at property acoustic treatment: <ul style="list-style-type: none"> St Peters Public School, including interiors Terrace group I12 (highly effective). Acoustic treatments would be confirmed during detailed design, and would consider the principles of The Burra Charter (the Australia ICOMOS charter for places of Cultural Significance) (ICOMOS (Australia), 2013).	Design	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). The final list of properties eligible for acoustic treatment are identified in the CNVIS developed for each area of works. The CNVIS for the Local Roads Upgrades works identifies these properties for acoustic treatments.
Non-Aboriginal heritage	NAH 13	Management measures for the Goodsell Estate Heritage Conservation Area would include: <ul style="list-style-type: none"> Landscaping, to mitigate the impacts of realigning and widening roads, as well as alterations to the existing stormwater detention basin Surface works would adhere to safe working distances An existing condition survey report and program of monitoring would be undertaken to identify early potential risks to relevant structures within the conversation area and within 50 metres of the main alignment tunnels (highly effective). 	Design Pre-construction Construction Post-construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). The condition survey process has been implemented for properties within the zone of influence. Safe working distances are specified in the relevant CNVIS. Landscaping will be detailed in the Urban Design and Landscape Plan, which was submitted to DPE for approval on 10/07/17.
Non-Aboriginal heritage	NAH 14	Management measures for the Clemton Park Urban Conservation Area would include: <ul style="list-style-type: none"> Surface works would adhere to safe working distances An existing condition survey report and program of monitoring would be undertaken to identify early potential risks to relevant structures within the conservation area Landscaping would provide screening of the Bexley Road 	Design Pre-construction Construction Post-construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). The condition survey process has been implemented for properties within the zone of influence. Safe working distances are specified in the relevant CNVIS. Landscaping will be

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
		South motorway operations complex from the Clemton Park Urban Conservation Area, once established (highly effective).				detailed in the Urban Design and Landscape Plan, which was submitted to DPE for approval on 10/07/17.
Non-Aboriginal heritage	NAH 15	<p>Management measures for the Pallamanna Parade Urban Conservation Area would include:</p> <ul style="list-style-type: none"> • Surface works would adhere to safe working distances • An existing condition survey report and program of monitoring would be undertaken to identify early potential risks to relevant structures within the conservation area • Landscaping would provide screening of the project from the Pallamanna Parade Urban Conservation Area, once established (highly effective). 	<p>Design Pre-construction Construction Post-construction</p>	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). The condition survey process has been implemented for properties within the zone of influence. Safe working distances are specified in the relevant CNVIS. Landscaping is detailed in the Urban Design and Landscape Plan, which was submitted to DPE for approval on 10/07/17.
Non-Aboriginal heritage	NAH 16	<p>The following management measures would be implemented with respect to Alexandra Canal:</p> <ul style="list-style-type: none"> • Monitoring during works to ensure vibration is not impacting the Alexandra Canal walls • Preparation of an archival recording of the Canal, involving both scale drawings and photography, prior to the removal of sandstone blocks • Numbering of sandstone blocks so that those displaced by the discharge points can be replaced in their previous locations • Stockpiling displaced sandstone blocks for use in repairs of other sections of the Alexandra Canal • Installation of heritage interpretation regarding the Canal in accordance with an interpretation plan (moderately effective) • Any rehabilitation or conservation works in the vicinity of these areas would be determined in consultation with Sydney Water, as the asset owner • Skilled trades people would be used for the proposed works along Alexandra Canal that involve direct interaction with the heritage item. 	<p>Design Construction</p>	Compliant	CDS-JV	<p>This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0009).</p> <p>Recording of the canal was completed prior to the commencement of works at this location. Photographs are included in Appendix E of the plan.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Non-Aboriginal heritage	NAH 17	An interpretation plan would be prepared and implemented for: <ul style="list-style-type: none"> • Alexandra Canal and the industrial heritage of the area. This shall include installation of a heritage interpretation regarding the Canal in accordance with an interpretation plan • The St Peters Brickpit geological site, including: <ul style="list-style-type: none"> - Integrate the geological interpretation into the Sydney Park brickworks in consultation with City of Sydney, as the industrial counterpart to the geological history to tell a more complete story of historical land use in the area - Integrate the geological / palaeontological discovery of the <i>Paraclytosaurus davdi</i> - Retain an exposed section of the fresh shales and siltstones, including features associated with deposition of the sedimentary rocks, and later formed fractures such as joints and faults, if feasible and safe to do so for both landform stability and ongoing access for interpretation (moderately effective). 	Design Construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006; submitted to DPE 30/05/16). Development of the heritage interpretation plan is ongoing.
Non-Aboriginal heritage	NAH 18	An archival recording of the St Peters brickpit geological site would be undertaken prior to and during the construction (highly effective).	Pre-construction Construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Sections 6 and 7 and Appendix B of the Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006; submitted to DPE 30/05/16). Pre-construction archival recording of the site has been undertaken.
Non-Aboriginal heritage	NAH 19	An assessment and / or consultation with a palaeontologist to determine whether the project impact area has potential to contain further specimens of scientific interest (highly effective).	Pre-construction Construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Sections 6 and 7 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). Consultation has been undertaken with a palaeontologist in accordance with this requirement.
Non-Aboriginal heritage	NAH 20	Approaches to appropriately manage impacts of the project to the individual contribution of views into and out from heritage properties and the long-term impact of construction would be detailed in a CEMP (highly effective). Individually tailored landscape treatments would be developed during detailed design to mitigate visual impacts at 2-34 Campbell Road, St Peters.	Design Pre-construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 and Appendix B of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). Landscape treatments will be addressed in the Urban Design and Landscape Plan. The UDLP was submitted to DPE for approval on 10/07/17.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Non-Aboriginal heritage	NAH 21	The construction heritage management plan would include detailed procedures / strategies for the conservation and curation of any historical artefacts recovered during works (moderately effective).	Pre-construction Construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Sections 4.2 and 6 of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006).
Non-Aboriginal heritage	NAH 22	Urban design and landscaping would be undertaken to manage visual impacts to the following additional non-Aboriginal heritage items: <ul style="list-style-type: none"> · Terrace housing (I273) · Southern Cross Hotel (I277) · Water Board pump house (I18) (highly effective). 	Design Construction Post-construction	Compliant	CDS-JV	This is addressed in the mitigation measures contained in Section 6 of the approved Construction Heritage Sub-Plan (CHSP; M5N-ES-PLN-PWD-0006). Urban design and landscaping is addressed in the Urban Design and Landscape Plan. The UDLP was submitted to DPE for approval on 10/07/17.
Biodiversity	B01	A Flora and Fauna Management Plan will be developed before construction and in accordance with Roads and Maritime's Biodiversity Guidelines (RTA, 2011). The Plan will identify potential impacts to biodiversity and describe mitigation measures and environmental controls to be implemented during construction, including measures to protect biodiversity features which will be retained.	Pre-construction	Compliant	CDS-JV	Refer CoA D68(d) (Appendix A)
Biodiversity	B02	The removal of established vegetation will be minimised, where possible.	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 6, controls FF11 and FF14, in the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16). Also refer to CoA D52 (Appendix A).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Biodiversity	B03	Pre-clearance activities will be carried out in accordance with Guide 1 Pre-clearing process of Roads and Maritime's Biodiversity Guidelines (RTA, 2011). Pre-clearing surveys will be undertaken by a suitably qualified ecologist to identify the presence of: <ul style="list-style-type: none"> Hollow-bearing trees Threatened flora and fauna. 	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 6, controls FF11 and FF14, in the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16). Also refer to CoA D52 (Appendix A).
Biodiversity	B04	Trees will be removed in accordance with <i>Guide 4 – Clearing of Vegetation and Removal of Bushrock</i> of Roads and Maritime's <i>Biodiversity Guidelines</i> (RTA, 2011).	Construction	Compliant	CDS-JV	Refer to Section, controls FF12, FF18 and FF19, in the Construction Flora and Fauna Sub-plan (CFFSP; M5N-ES-PLN-PWD-0007). Pre-clearing surveys were undertaken and are included in Appendix F of the CFFSP.
Biodiversity	B05	Where vegetation clearance is required, exclusion zones will be established in accordance with <i>Guide 2 Exclusion Zones</i> of Roads and Maritime's <i>Biodiversity Guidelines</i> (RTA, 2011).	Construction	Compliant	CDS-JV	The Construction Flora and Fauna Sub-plan (CFFSP; M5N-ES-PLN-PWD-0007; approved 20/07/16) has been prepared in accordance with Guide 4 – Clearing of Vegetation and Removal of Bushrock of Roads and Maritime's Biodiversity Guidelines (RTA, 2011). Tree clearance records identify that tree clearing has been undertaken in accordance with the CFFSP.
Biodiversity	B06	Where reasonable and feasible, mature and hollow-bearing trees will be retained. Where this is not reasonable and feasible, nest boxes will be installed to mitigate the impacts of removing hollow bearing trees in accordance with Table 8.1 of Guide 8 – Nest boxes of Roads and Maritime's Biodiversity Guidelines (RTA, 2011) at least one month prior to the commencement of construction	Pre-construction Construction	Compliant	CDS-JV	The Construction Flora and Fauna Sub-plan (CFFSP; M5N-ES-PLN-PWD-0007; approved 20/07/16) has been prepared in accordance with Guide 2 – Exclusion Zones of Roads and Maritime's Biodiversity Guidelines (RTA, 2011). Tree clearance records identify that exclusion zones have been established prior to clearing in accordance with the CFFSP.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Biodiversity	B07	Locally indigenous species will be included as part of landscaping and rehabilitation works to promote native fauna habitat.	Design Construction	Compliant	CDS-JV	Refer to Section 6.1 and 6.7 of the Construction Flora and Fauna Sub-plan (CFFSP; M5N-ES-PLN-PWD-0007; approved 20/07/16) for the methods to identify and retain habitat trees where feasible, and Section 7.2 and Appendix D for the replacement of habitat trees with nest boxes. Refer to Appendix F (pre-clearance survey report) of the CFFSP for identified habitat trees. Nest boxes have been installed to offset potential habitat loss due to clearing at the Arncliffe Construction Compound. Nest boxes will also be installed to offset potential habitat loss due to clearing for the Local Roads Upgrades.
Biodiversity	B08	Should unexpected threatened flora or fauna be located at any time during construction, relevant works will cease in the area to prevent further harm to the individual. Should this occur, a suitably qualified ecologist will be engaged to advise on appropriate mitigation and management measures.	Construction	Compliant	CDS-JV	Refer to Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) for this requirement.
Biodiversity	B09	Any fauna handling would be undertaken by an appropriately licenced ecologist in accordance with <i>Guide 9 – Fauna handling of Roads and Maritime's Biodiversity Guidelines</i> (RTA, 2011).	Construction	Compliant	CDS-JV	Refer to Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) for this requirement.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Biodiversity	B10	<p>The Green and Golden Bell Frog Plan of Management Plan will be finalised and implemented to minimise and manage impacts to the Arncliffe key population. The Green and Golden Bell Frog Plan of Management Plan would be approved by the Commonwealth Department of the Environment and OEHL, and would include:</p> <ul style="list-style-type: none"> Management measures to be implemented at the Arncliffe construction compound (C7) and RTA Ponds to minimise and manage impacts to the Green and Golden Bell Frog habitat and key population during construction. Management measures relating to the enhancement of existing habitat at the Marsh Street Wetland Supplementary management measures for consideration to mitigate and minimise impacts to the Green and Golden Bell Frog. 	Construction	Compliant	WCX M5 AT CDS-JV	<p>The Green and Golden Bell Frog Plan of Management – Arncliffe, has been finalised and was approved by DPE on 17/05/16.</p> <p>The POM was updated during the reporting period in consultation with DPE with a revised POM (Rev 22) re-submitted 11 June 2018 (outside reporting period).</p>
Biodiversity	B11	Measures to mitigate potential water quality impacts during construction are outlined in Section 16.4 and Section 18.4 of the EIS.	Construction	Compliant	CDS-JV	Refer to the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005; approved 15/07/16) and the Flood Mitigation Strategy (submitted to DPE 25/05/16). These are referenced in the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) for this requirement.
Biodiversity	B12	Works within or near aquatic habitats and riparian areas will be managed in accordance with <i>Roads and Maritime's Guide 10 – Aquatic habitats and riparian zones</i> and <i>Guidelines for Controlled Activities on Waterfront Land</i> (DPI, 2012a).	Construction	Compliant	CDS-JV	The Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005-04; approved 15/07/16) and the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) include these guidelines as a control measure.
Biodiversity	B13	Works within aquatic habitats or riparian zones would be undertaken to limit impacts on aquatic flora and fauna, and their habitats, and impacts on riparian areas. This would be undertaken in accordance with Guide 10 of the Biodiversity Guidelines and Guidelines for Controlled Activities on Waterfront Land (DPI, 2012a).	Construction	Compliant	CDS-JV	The Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005-04; approved 15/07/16) and the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) include these guidelines as a control measure.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Biodiversity	B14	Where possible, construction activities would minimise disturbance to waterways and riparian land.	Design Construction	Compliant	CDS-JV	The Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005-04; approved 15/07/16) and the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) include these guidelines as a control measure.
Biodiversity	B15	Stockpiles would be located outside riparian corridors.	Construction	Compliant	CDS-JV	Section 3.1 – Consultation of Stormwater Infrastructure Alexandra Canal and Section 7 – Mitigation and Management Actions of the Construction Soil and Water Quality Sub-Plan (M5N-ES-PLN-PWD-0005; approved 15/07/16), and Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) refer to this REMM. The distance from stockpiles to the riparian corridor has been maximised where possible at the Kingsgrove South and Bexley South construction compounds.
Biodiversity	B16	Weeds within the construction footprint will be actively managed prior to the clearance of vegetation. All weed material cleared from within the construction footprint of the project will be disposed of at a facility licensed to receive green waste.	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16). Weed material is disposed at an appropriately licensed facility. This is monitored through the Waste Tracking Register.
Biodiversity	B17	Vegetation within the road reserve adjacent to areas to be cleared will be managed in accordance with Guide 6 – Weed Management and Guide 10 – Aquatic Habitats and Riparian Zones of Roads and Maritime's Biodiversity Guidelines (RTA, 2011) to reduce the introduction and spread of noxious weed species.	Pre-construction Construction	Compliant	CDS-JV	The Construction Flora and Fauna Sub-plan (CFFSP; M5N-ES-PLN-PWD-0007; approved 20/07/16) has been developed in accordance with the Roads and Maritime Biodiversity Guidelines (RTA 2011). Weed management is being undertaken in accordance with the CFFSP.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Biodiversity	B18	Landscaping and revegetation works will be undertaken using weed-free topsoil in accordance with the project's urban design concept plan.	Construction	Compliant	CDS-JV	Refer to Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16).
Biodiversity	B19	A hygiene protocol will be implemented as part of the CEMP(s) for the project to prevent the spread and exacerbation of the Chytrid Fungus in accordance with <i>Guide 7 – Pathogen Management of Roads and Maritime's Biodiversity Guidelines</i> (RTA, 2011).	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16).
Biodiversity	B20	A risk assessment process will be used for each construction compound to determine the need to clean machinery prior to entering	Construction	Compliant	CDS-JV	All vehicles plant and equipment brought to site must be inspected to ensure it is clean. A Plant and Equipment Clean Down Declaration must be completed for all plant and equipment brought to site.
Biodiversity	B21	Machinery will be cleaned prior to entering the construction compound sites.	Construction	Compliant	CDS-JV	All vehicles plant and equipment brought to site must be inspected to ensure it is clean. A Plant and Equipment Clean Down Declaration must be completed for all plant and equipment brought to site.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Biodiversity	B22	Pathogens will be identified as part of pre-clearing inspections. In the event that pathogens are identified within the construction footprint, appropriate mitigation measures will be identified by an ecologist and implemented as part of the CEMP(s) in accordance with Guide 7 – Pathogen Management of Roads and Maritime’s Biodiversity Guidelines (RTA, 2011).	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 6.7 of the Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16). Visual pathogen inspections were undertaken as part of the pre-clearing inspections. No evidence of pathogens was identified.
Biodiversity	OpB01	A management plan will be developed and implemented to identify and mitigate potential ongoing impacts to biodiversity, including procedures for: <ul style="list-style-type: none"> Management of weeds Management, maintenance and rehabilitation of riparian land disturbed by the project and riparian areas associated with the discharge of treated water Maintenance of nest boxes 	Operation	Not yet triggered	CDS-JV WCX M5 AT	The Construction Flora and Fauna Sub-plan (M5N-ES-PLN-PWD-0007; approved 20/07/16) will be updated prior to the commencement of permanent rehabilitation and landscaping works to address rehabilitation details. This requirement also relates to the operational phase and will be addressed in the Operational Environmental Management Plan and reported on in the pre-operation compliance report.
Greenhouse Gas	GHG1	Prepare a <u>Greenhouse Gas Emissions Strategy and Management Plan</u> for the project.	Design	Compliant	CDS-JV	An Energy Efficiency & Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021) has been prepared as part of the Sustainability Plan (M5N-ES-PLN-PWD-0020-01) to meet CoA B75.
Greenhouse Gas	GHG2	Undertake an updated greenhouse gas assessment based on detailed design.	Design	Compliant	CDS-JV	This is addressed in Section 3.1 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Greenhouse Gas	GHG 3	The emissions intensity of significant construction materials specified in the design of the project would be assessed and, where feasible and in compliance with technical specifications, low emission construction materials would be used.	Design	Compliant	CDS-JV	This is addressed in Section 3.1 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021).
Greenhouse Gas	GHG 4	Where feasible, recycled content road construction materials such as recycled aggregates in road pavement and surfacing, or similar, would be used.	Design	Compliant	CDS-JV	This is addressed in Section 4 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021).
Greenhouse Gas	GHG 5	The fuel efficiency of construction plant and equipment would be assessed before selection and, where feasible and reasonable, equipment with the highest fuel efficiency or equipment that uses lower greenhouse gas intensive fuel such as biofuels (eg biodiesel, ethanol) would be used.	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 4.1 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021). ER: No evidence for implementation of this REMM has been observed to date
Greenhouse Gas	GHG 6	Project planning would be undertaken to ensure that the site vehicle movements and construction activities are efficient, to avoid double handling of materials and unnecessary fuel use where possible.	Design	Compliant	CDS-JV	This is addressed in the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Greenhouse Gas	GHG 7	Locally produced goods and services would be procured where feasible and cost effective to reduce transport fuel emissions.	Design Construction	Compliant	CDS-JV	This is addressed in Section 4 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021).
Greenhouse Gas	GHG 8	At least six per cent of construction energy required for the project would be sourced where possible from an accredited GreenPower energy supplier	Pre-construction Construction	Compliant	CDS-JV	This is addressed in Section 4 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021). It can be confirmed that 6% of construction energy useage on the project is procured from accredited green power energy suppliers.
Greenhouse Gas	GHG 9	Where possible, and fit for purpose, spoil would be beneficially re-used within the project before off- site re-use or disposal options are investigated. A spoil management strategy would be developed for the project prior to the commencement of construction and would identify spoil disposal sites and the management of excess spoil.	Pre-construction Construction	Compliant	CDS-JV	This is addressed in Section 5 of the Construction Spoil Management Plan (M5N-PM-PLN-PWD-0002). A site spoil tracking register has been developed for each individual site is and updated daily by site teams. This information is collated monthly in the project Spoil Tracking Register & uploaded as a Construction Lot to Incite.
Greenhouse Gas	GHG 10	Waste would be diverted from landfill, including diversion of spoil, construction and demolition waste, and commercial and industrial waste, where reasonable and feasible. The management of waste would be considered as part of the preparation of the CEMP for the project, detailing the appropriate procedures for waste management.	Design Construction	Compliant	CDS-JV	This is addressed in Section 5 of the Construction Spoil Management Plan (M5N-PM-PLN-PWD-0002) and the Construction Waste and Resource Sub-plan (CWRSP; M5N-ES-PLN-PWD-0008). Spoil/waste is classified in accordance with the CWRSP by an independent consultant. Options for disposal/recycling are determined based on waste classification. Recycling of material is pursued where reasonable and feasible.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Greenhouse Gas	OpG HG 1	The main alignment tunnels would be designed to minimise fuel consumed by vehicles using the road, for example through the provision of a vertical alignment that allows consistent vehicle speeds to be maintained.	Design	Compliant	CDS-JV	This requirement has been addressed in the Road Geometry Design Report, which is now finalised. The tunnel road gradient has been minimised in accordance with RMS design documents and specifications to maximise fuel efficiency and reduce emissions.
Greenhouse Gas	OpG HG 2	A life cycle assessment would be undertaken as part of the detailed design in order to select mechanical and electrical systems with increased energy efficiencies, where reasonable and feasible, such as the tunnel ventilation system, tunnel lighting, water treatment systems and electronic toll and surveillance systems.	Design	Compliant	CDS-JV	This requirement is being addressed in the Road and Shared Path Lighting designs.
Greenhouse Gas	OpG HG 3	Low carbon energy generation options would be investigated as part of the detailed design process in order to reduce the demand on mains electricity and generate renewable energy onsite, where feasible. At least six per cent of energy required for the project would be sourced from an accredited GreenPower energy supplier, where possible.	Design	Compliant	CDS-JV	Refer to the Sustainability Management Plan (M5N-ES-PLN-PWD-0020). In particular, refer to the identified opportunities table.
Aboriginal heritage	AH 1	Vibration generating activities, including blasting would be conducted in a manner to ensure vibration levels do not exceed three millimetres per second at potential Aboriginal heritage site SR-OVRH-1.	Construction	Compliant	CDS-JV	Refer to Sections 5.1 and 6.1 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006; approved 2/08/2016).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Aboriginal heritage	AH 2	Vibration monitoring would be carried out during vibration intensive works within 50 metres of SR- OVRH-1. The need for vibration monitoring would be informed by a preliminary screening of activities at this location to identify what activities have the potential for vibration at this location. The preliminary screening and works requiring monitoring would be contained within the CEMP.	Pre-construction Construction	Compliant	CDS-JV	Refer to Sections 5.1, 6.1 and 7 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006; approved 2/08/2016). There are no works proposed within 50 m of SR-OVRH-1. The tunnel alignment is also greater than 50 m from this feature.
Aboriginal heritage	AH 3	A baseline condition assessment would be completed by a qualified structural engineer for Aboriginal site SR-OVR-1 before construction commences, followed by a condition assessment immediately following significant vibration and with recommendations for remediation measures if required.	Pre-construction Construction	Compliant	CDS-JV	Refer to Sections 5.1, 6.1 and 7 of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006; approved 2/08/2016). A pre-construction condition report was completed for this site on 18/10/2016. A subsequent condition report will be completed following tunnelling in this area.
Aboriginal heritage	AH 4	If an Aboriginal object(s) is discovered during construction it would be managed in accordance with the Standard Management Procedure: Unexpected Heritage Items (Roads and Maritime Services,2015), including: <ul style="list-style-type: none"> • Ceasing works in the vicinity of the object(s), where there is the potential to directly or indirectly impact on the object(s) • Notifying the construction Environmental Representative and OEH of the discovery • Engaging a qualified archaeologist to determine the nature, extent and scientific significance of the object(s) • Developing management recommendations in consultation with the qualified archaeologist, OEH and RAPs. 	Construction	Compliant	CDS-JV	Refer to Section 6.2 and Appendix A, RMS Management Procedure: Unexpected Heritage Items, of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006; approved 2/08/2016). No Aboriginal objects have been identified on the project to date.
Aboriginal heritage	AH 5	In order to manage the potential discovery of an Aboriginal object(s) during pile installation adjacent to Alexandra Canal the following strategy would be implemented: <ul style="list-style-type: none"> · Geotechnical coring at each pile location by a geotechnical engineer to obtain intact sediment samples to a depth of around seven metres · Inspection of obtained sediment samples by a qualified archaeologist in consultation with the geotechnical engineer in order to characterise the soil profile and identify any Aboriginal archaeological materials Should Aboriginal archaeological material be present within one or more core samples, management would occur in accordance with the Standard 	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 6.2 and Appendix A, RMS Management Procedure: Unexpected Heritage Items, of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006; approved 2/08/2016). The Excavation Director has been present and has inspected core samples during coring in this location.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
		Management Procedure: Unexpected Heritage Items (Roads and Maritime, 2015).				
Aboriginal heritage	AH 6	<p>If human remains are discovered during construction would be managed in accordance with the Standard Management Procedure: Unexpected Heritage Items (Roads and Maritime Services, 2015), including:</p> <ul style="list-style-type: none"> • Ceasing works in the vicinity of the remains, with the potential to directly or indirectly impact on the remains • Notifying the construction Environmental Representative, OEH and NSW Police of the discovery • Following directions from the NSW Police and / or OEH, as relevant, depending on the nature of the remains and the outcomes of forensic investigations. 	Construction	Compliant	CDS-JV	Refer to Section 6.2 and Appendix A, RMS Management Procedure: Unexpected Heritage Items, of the Construction Heritage Sub-Plan (M5N-ES-PLN-PWD-0006; approved 2/08/2016).
Resource use and waste minimisation	WM01	<p>Construction energy consumption would be reduced through initiatives such as:</p> <ul style="list-style-type: none"> • Use of roadheaders, which can excavate a more efficient shape for the road tunnel than tunnel boring machines, resulting in less spoil generation and less energy consumption for handling, management and transport of spoil • Local materials procurement where feasible and cost effective to reduce fuel consumption for transport • Selection of efficient construction plant and equipment where possible • Use of recycled materials where feasible • Efficient practices on site (for example, switching off engines when not in use) • Use of energy efficient or solar powered lighting for temporary construction facilities • Investigating the use of biofuel for construction vehicles. 	Construction	Compliant	CDS-JV	This is addressed by Section 4 of the Energy Efficiency and Greenhouse Gas Emissions Strategy (M5N-ES-PLN-PWD-0021), part of the project's Sustainability Plan (M5N-ES-PLN-PWD-0020).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Resource use and waste minimisation	WM0 2	Where feasible and reasonable, construction material would be sourced from within the Sydney region.	Pre-construction Construction	Compliant	CDS-JV	This is addressed by Section 5.6, Element 6 of the Sustainability Plan (M5N-ES-PLN-PWD-0020).
Resource use and waste minimisation	WM0 3	Unnecessary resource consumption would be avoided by making realistic predictions of the required quantities of resources such as construction materials	Construction	Compliant	CDS-JV	This is addressed by Section 5.6, Element 6 of the Sustainability Plan (M5N-ES-PLN-PWD-0020-01).
Resource use and waste minimisation	WM0 4	Resource recovery would be applied to the management of construction waste and would include: <ul style="list-style-type: none"> Recovery of resources for reuse-reusable materials generated by the project would be segregated for reuse either on-site or off-site where possible, including the reuse of the major waste streams (VENM and ENM) Recovery of resources for recycling - recyclable resources (such as metals, plastics and other recyclable materials) generated during construction and demolition Resources would be segregated for recycling These materials would then be sent to an appropriate recycling facility for processing. Recovery of resources for reprocessing -cleared vegetation would be mulched or chipped on-site and used for landscaping, in the absence of a higher beneficial use being identified. 	Construction	Compliant	CDS-JV	Refer to Sections 5 and 6 of the Construction Waste and Resource Sub-Plan (CWRSP; M5N-ES-PLN-PWD-0008; approved by DPE on 15/07/16).
Resource use and waste minimisation	WM0 5	Where reasonable and feasible, Packaging Take Back arrangements would be implemented with suppliers.	Construction	Compliant	CDS-JV	<p>This requirement is addressed in the project's procurement strategy and is continuing to be investigated with individual suppliers</p> <p>Packaging take back arrangements are included in the Subcontractor Pack supplied during engagement of subcontractors and will be discussed during the projects Sustainable Procurement Workshop in Feb 2018.</p>

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Resource use and waste minimisation	WM06	Wastes would be managed (classified, handled and stored) and reused / recycled / disposed of in accordance with relevant State legislation and government policies including the POEO Act, Waste Avoidance and Resource Recovery Act 2001, Waste Avoidance and Resource Recovery Strategy 2014-2021 (EPA, 2014b), and the sustainable procurement objective of the WestConnex sustainability strategy (WestConnex Delivery Authority, 2015).	Construction	Compliant	CDS-JV	This is addressed in Sections 5 and 6 of the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16) and Section 5.6, Element 6, of the Sustainability Plan (M5N-ES-PLN-PWD-0020).
Resource use and waste minimisation	WM07	A Construction Waste Reuse Recycling and Energy plan (CWRREMP) would be prepared as part of the CEMP detailing appropriate procedures for waste management. The Construction Waste Recycling Reuse Environment Management Plan would ensure waste disposal and energy use is minimised by tracking and reporting performance and applying corrective action as required.	Construction	Compliant	CDS-JV	This is addressed in the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16) and Section 5.6, Element 6 of the Sustainability Plan (M5N-ES-PLN-PWD-0020).
Resource use and waste minimisation	WM08	Wastes would be managed using the waste hierarchy principles of: <ul style="list-style-type: none"> • Avoidance of unnecessary resource consumption to reduce the quantity of waste being generated. • Recover resources for reuse on-site or off-site for the same or similar use, without reprocessing. • Recover resources through recycling and reprocessing so that waste can be processed into a similar non-waste product and reused. • Disposal of residual waste. 	Construction	Compliant	CDS-JV	This is addressed in Sections 5 and 6 of the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16) and Section 5.6, Element 6 of the Sustainability Plan (M5N-ES-PLN-PWD-0020).
Resource use and waste minimisation	WM09	Residual waste would be disposed of to a suitably licensed landfill or waste management facility where there are no other feasible and reasonable options for waste avoidance, reuse or recycling. Waste materials requiring removal from the site would be classified, handled and stored in accordance with the Waste Classification Guidelines: Part 1 Classifying Waste (EPA, 2014a) until collection by a contractor for disposal.	Pre-construction Construction	Compliant	CDS-JV	This is addressed in Section 6 of the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Resource use and waste minimisation	WM10	Off-site reuse of waste would comply with relevant NSW Environment Protection Authority resource recovery exemptions and requirements.	Construction	Compliant	CDS-JV	This is addressed in Section 6 of the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16).
Resource use and waste minimisation	WM11	Asbestos handling and management would be undertaken in accordance with the project's Asbestos Management Plan and relevant legislation, policies and standards: <ul style="list-style-type: none"> • Work Health and Safety Act 2011 • Code of Practice for the Safe Removal of Asbestos 2nd Edition (NOHSC, 2005a). • Code of Practice for the Management and Control of Asbestos in Workplaces (NOHSC, 2005b). • Protection of the Environment Operations (Waste) Regulation 2014 – Part 7 Transportation and management of asbestos waste. • Australian Standard AS2601:1991 Demolition of Structures. 	Pre-construction	Compliant	CDS-JV	This is addressed by the project's Manage Work with Asbestos Procedure (M5N-ES-PRC-PWD-0037), and Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036-00). These procedures are referenced in the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16). Asbestos management during demolition was reviewed during ER inspections at Local Roads work sites during the Q2 reporting period. Where required, asbestos continues to be removed in accordance with the approved process by a licenced removal contractor.
Resource use and waste minimisation	WM12	Measures would be implemented to manage stockpiles such as potentially locating stockpiles outside of overland flowpaths, riparian corridors and finished and contoured so as to minimise loss of material in flood or rainfall events. Stockpiles left exposed and undisturbed for longer than 28 days would be stabilised by compaction then either sprayed with suitable tackifier, covered with anchored fabrics, or seeded with sterile grass.	Construction	Compliant	CDS-JV	Refer to Section 7.1, controls P1 and P4, of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16). These controls are inspected regularly during weekly environmental inspections, ER inspections and inspections by the project Soil Conservationist.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Resource use and waste minimisation	WM13	A <u>Spoil Management Strategy</u> would be developed prior to the commencement of construction and implemented during construction. The strategy would identify spoil disposal sites and describe the management of spoil on-site and during off-site transport.	Pre-construction	Compliant	CDS-JV	The Spoil Management Plan (M5N-PM-PLN-PWD-0002) was conditionally approved on 23/11/2016. Revision 7 of the Plan was submitted to DP&E on 12/01/2017 to address DP&E requirements. Disposal sites identified are being used. Additional disposal sites are assessed and approved in accordance with the requirements of the plan and sites identified to receive a significant volume of spoil will be included in regular updates to the Plan.
Resource use and waste minimisation	WM14	Where possible and fit for purpose, spoil would be beneficially reused within the project before off-site reuse or disposal options are pursued.	Construction	Compliant	CDS-JV	Refer to Section 5.3 of the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16). This requirement is also addressed in the project's Spoil Management Plan (M5N-PM-PLN-PWD-0002). Ongoing communication of the Spoil Program between sites is occurring to ensure any potential reuse opportunities are explored prior to disposal off site.
Resource use and waste minimisation	WM15	Before being transported from construction sites, excavated spoil would be classified in accordance with the <i>Waste Classification Guidelines: Part 1 Classifying Waste</i> (EPA, 2014a) to ensure appropriate reuse or disposal.	Construction	Compliant	CDS-JV	All spoil and waste is classified by an independent consultant in accordance with the Construction Waste and Resource Sub-plan (M5N-ES-PLN-PWD-0008) prior to removal offsite. No spoil is taken off-site until classification reports are submitted to the spoil team. The Spoil Management Tracking system ensures spoil classification reports is recorded and reported.
Resource use and waste minimisation	WM16	Feasible and reasonable opportunities for wastewater reuse on-site or for construction purposes would be pursued (such as dust suppression both in the tunnels and for surface works).	Pre-construction Construction	Compliant	CDS-JV	This is addressed in the Water Reuse Strategy (M5N-ES-PLN-PWD-0035), approved 3/11/2016. Treated water from the construction water treatment plant is being reused for dust suppression and compaction purposes at the Arncliffe Construction Compound and will be reused at other sites once systems are in place.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Resource use and waste minimisation	WM17	Wastewater not used on-site would be discharged into the local stormwater system in accordance with the requirements of an environment protection licence issued for the project.	Construction	Compliant	CDS-JV	This is addressed in the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16). All water discharge from site requires a Permit to Dewater (M5N-ES-PER-PWD-0001) to ensure EPL requirements are met.
Resource use and waste minimisation	WM18	An Unexpected Finds Protocol would be implemented in the event of encountering previously unidentified area(s) or types of contaminated material. Where this happens, all relevant work would cease in the vicinity of the discovery in accordance with a unsuitable spoil management contingency procedure which would be included as part of the Spoil Management Strategy for the project. Relevant works would not recommence until the need for and scope of remedial action(s), if required, is identified in accordance with the requirements of the Contaminated Land Management Act 1997.	Construction	Compliant	CDS-JV	This requirement is addressed in the project's Manage Contaminated Land Procedure (M5N-ES-PRC-PWD-0036), which is referenced in the Construction Waste and Resource Sub-Plan (M5N-ES-PLN-PWD-0008; approved 15/07/16). This is also addressed in the Spoil Management Plan (M5N-CN-PLN-PWD-0002).
Resource use and waste minimisation	OPW M01	Wastes would be managed and disposed of in accordance with relevant State legislation and government policies including the POEO Act, Waste Avoidance and Resource Recovery Act 2001, Waste Avoidance and Resource Recovery Strategy 2014-2021 (EPA, 2014b), and the sustainable procurement objective of the WestConnex sustainability strategy (WestConnex Delivery Authority, 2015).	Operation	Not yet triggered	CDS-JV	This requirement relates to the operational phase and will be reported on in the pre-operation compliance report.
Resource use and waste minimisation	OPW M02	Opportunities for reuse of wastewater would be considered in preference to discharge to the local stormwater system.	Operation	Not yet triggered	CDS-JV	This requirement relates to the operational phase and will be reported on in the pre-operation compliance report.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Resource use and waste minimisation	OPW M03	In order to reduce demand on local water supplies, options would be investigated for providing water required for operation of the deluge system from wastewater produced through the tunnel drainage system where it meets appropriate quality parameters.	Operation	Not yet triggered	CDS-JV	This requirement relates to the operational phase and will be reported on in the pre-operation compliance report.
Climate change and risk adaptation	CC01	The risk associated with future climate change on the project would be further considered during detailed design.	Pre-construction	Compliant	CDS-JV	This is addressed in the Sustainability Plan (M5N-ES-PLN-PWD-0020), Section 2.2 – Stage 2: Integrating Sustainability into Design, Construction, Procurement and Other Processes
Climate change and risk adaptation	CC02	Implement adaptation measures to address high and extreme rated risks identified in the subsequent detailed climate change risk assessment.	Pre-construction	Compliant	CDS-JV	This is addressed in the Sustainability Plan (M5N-ES-PLN-PWD-0020), Element 14 – Urban Design and Landscape
Climate change and risk adaptation	CC03	Where extreme, high or medium risks have been identified in this assessment or subsequent climate change risk assessments, a review of the existing design policies, specifications or practices would be undertaken to consider the impacts of climate change.	Pre-construction	Compliant	CDS-JV	This is addressed in the Sustainability Plan (M5N-ES-PLN-PWD-0020), Element 14 – Urban Design and Landscape

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Hazard and risks	HR01	Site-specific hazard and risk management measures would be included within the CEMP, which may include items such as: <ul style="list-style-type: none"> • Details of the hazards and risk associated with construction activities for both surface and subsurface works • Procedures to comply with legislative and industry standard requirements • Contingency plans, as required. 	Pre-construction Construction	Compliant	CDS-JV	Refer to Section 4 and Appendix D of the Construction Environmental Management Plan (CEMP; M5N-ES-PLN-PWD-0001; approved 4/08/2016). This is also addressed throughout the sub-plans of the CEMP (Part C).
Hazard and risks	HR02	Storage of dangerous goods and hazardous materials would occur in accordance with suppliers' instructions and relevant Australian Standards and may include bulk storage tanks, chemical storage cabinets / containers or impervious bunds.	Construction	Compliant	CDS-JV	Refer to Section 7.1, controls C1 and C3, of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16). These controls are inspected regularly during weekly environmental inspections and by the ER.
Hazard and risks	HR03	Storage, handling and use of dangerous goods and hazardous substances would be in accordance with the <i>Work Health and Safety Act 2011</i> and the <i>Storage and Handling of Dangerous Goods Code of Practice</i> (WorkCover NSW, 2005).	Construction	Compliant	CDS-JV	Refer to Section 7.1, controls C1, C3 and C14 of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16).
Hazard and risks	HR04	Secure, bunded areas would be provided around storage areas for oils, fuels and other hazardous liquids.	Construction	Compliant	CDS-JV	Refer to Section 7.1, control C3 of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16). These controls are inspected regularly during weekly environmental inspections and by the ER during weekly ER inspections.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Hazard and risks	HR05	Bunds would be provided around activities such as vehicle refuelling, servicing, maintenance or wash- down, where there is a potential for spills and contamination.	Construction	Compliant	CDS-JV	Refer to Section 7.1, control C12 of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16). These controls are inspected regularly during bi-weekly environmental inspections and by the ER.
Hazard and risks	HR06	Material Safety Data Sheets would be obtained for dangerous goods and hazardous substances stored onsite prior to their arrival.	Construction	Compliant	CDS-JV	Refer to Section 7.1, control C13, of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16).
Hazard and risks	HR07	Transport of dangerous goods and hazardous substances would be conducted in accordance with relevant legislation and codes, including the Dangerous Goods (Road and Rail Transport) Regulation 2014 and the Australian Code for the Transport of Dangerous Goods by Road and Rail (National Transport Commission, 2008).	Construction	Compliant	CDS-JV	Refer to Section 7.1, control C15, of the Construction Soil and Water Quality Sub-Plan (CSWQSP, M5N-ES-PLN-PWD-0005; approved 15/07/16).
Hazard and risks	HR08	The project would be constructed in line with Civil Aviation Safety Authority requirements, to the satisfaction of the Secretary of the Commonwealth Department of Infrastructure and Regional Development.	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Element 3 Legal and other Requirements, of the Construction Environmental Management Plan (M5N-ES-PLN-PWD-0001; approved 4/08/2016).

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Hazard and risks	HR09	The project would be constructed in accordance with the requirements of the Civil Aviation Safety Authority and the <i>Sydney Airport Master Plan 2033</i> , with respect to lighting used during construction.	Pre-construction Construction	Compliant	CDS-JV	This requirement is addressed in Element 3 Legal and other Requirements, of the Construction Environmental Management Plan (M5N-ES-PLN-PWD-0001; submitted to DPE 30/5/16) and is being addressed through the relevant Construction Area Plans. Consultation has occurred with Sydney Airport during the construction phase to ensure Sydney Airport and CASA requirements are met.
Hazard and risks	OpH R01	The fire and safety systems and measures adopted for the project would be equivalent to or exceed the fire safety measures recommended by NFPA502 (American), PIARC (European), AS4825 (Australian) and Roads and Maritime standards.	Design Operation	Compliant	CDS-JV WCX M5 AT	These requirements are incorporated in the Fire Protection Designs M5N-AJV-DPK-800-700-FR
Hazard and risks	OpH R02	Storage of dangerous goods and hazardous materials would occur in accordance with supplier's instructions and relevant Australian standards and may include bulk storage tanks, chemical storage cabinets / containers or impervious bunds.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.
Hazard and risks	OpH R03	Storage, handling and use of dangerous goods and hazardous substances would be in accordance with the <i>Work Health and Safety Act 2011</i> and the <i>Storage and Handling of Dangerous Goods Code of Practice</i> (WorkCover NSW, 2005).	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Hazard and risks	OpH R04	Secure, bunded areas would be provided around storage areas for oils, fuels and other hazardous liquids. Impervious bunds would be of sufficient capacity to contain at least 110 per cent of the volume of the largest stored container.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.
Hazard and risks	OpH R05	Bunds would be provided around activities such as vehicle refuelling, servicing, maintenance or wash-down, where there is a potential for spills and contamination.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.
Hazard and risks	OpH R06	Material Safety Data Sheets would be obtained for dangerous goods and hazardous substances stored onsite prior to their arrival.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.
Hazard and risks	OpH R07	The transport of dangerous goods and hazardous substances would be prohibited through the main alignment tunnels and on and off-ramp tunnels.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Hazard and risks	OpH R08	An Incident Response Plan would be developed and implemented in the event of an accident or incident.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.
Hazard and risks	OpH R09	The response to incidents within the motorway would be managed in accordance with the memorandum of understanding between Roads and Maritime and the NSW Police Service, NSW Rural Fire Service, NSW Fire Brigade and other emergency services.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.
Hazard and risks	OpH R10	The detailed design of the project substations would ensure that the exposure limits for the general public suggested by the Draft Radiation Standard (Australian Radiation Protection and Nuclear Safety Agency, 2006) would not be exceeded at the boundary of the substation sites.	Design Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement will be addressed in the Electrical HV - HV Power & Distribution System Design
Hazard and risks	OpH R11	The project would be operated in line with Civil Aviation Safety Authority requirements, to the satisfaction of the Secretary of the Commonwealth Department of Infrastructure and Regional Development.	Operation	Not yet triggered	CDS-JV WCX M5 AT	This requirement relates to the operational phase and will be reported on during the pre-operation compliance report.

Quarterly Construction Compliance Report: No. 5



Aspect	Ref	Requirement	Timing	Compliance status	Responsibility	Comment / evidence QCCR7
Hazard and risks	OpH R12	Aviation hazard lighting, building lighting and surface road lighting would be designed and operated in accordance with the requirements of the Civil Aviation Safety Authority and the <i>Sydney Airport Master Plan 2033</i> .	Design Operation	Compliant	CDS-JV WCX M5 AT	This requirement is being addressed in the Road and Shared Path Lighting designs.
Cumulative impacts	CI01	Consultation would be undertaken with local communities potentially affected by the impacts of multiple projects in addition to the project.	Pre-construction Construction	Compliant	CDS-JV	Contact has been established with the Sydney Metro project which has recently established a dive site adjacent to this project. Collaboration with Sydney Metro has facilitated a streamlining to resident enquiries.
Cumulative impacts	CI02	Where relevant, consultation would be undertaken with proponents of other nearby developments to increase the overall awareness of project timeframes and impacts.	Pre-construction Construction	Compliant	CDS-JV	Refer Section 7 of the Community Communications Strategy (M5N-CS-PLN-PWD-0008). Ongoing interaction with developers particularly in the Mascot area.

Quarterly Construction Compliance Report: No. 7



Appendix C: Complaints Register

Quarterly Construction Compliance Report: No. 7

This page has been left blank intentionally

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC998	St. Peters Interchange	26/02/2018	9:29 AM	St Peters	Church Street	Aquisition status and noise mitigation	Stakeholder is unhappy with the delay in acoustic treatment	CDS JV emailed stakeholder and advised CDS-JV has requested clarification from SMC/RMS on the proposed upgrades identified in the EIS. We are waiting for a response from SMC/RMS and I will advise you as soon as we have received the clarification.		NA
CC999	Civil East Works	26/02/2018	9:37 AM	St Peters	Crown Street	Construction: Road impacts / detours	Stakeholder states the current road closures have not been designed with any respect to residents	CDS JV emailed stakeholder and advised, during the road changes last week, access from Barwon Park Road to Marrickville was facilitated through the reversal of Crown Street, exit across Princes Highway to continue to Campbell Street (west). Crown Street was reversed during the Campbell Street /Campbell Road closure, as per the below map	Diversion map sent to stakeholder	Same business day
CC1000	Civil East Works	26/02/2018	11:21 AM	St Peters	Crown Street	Noise	Stakeholder is unhappy with the noise from the project	CDS JV emailed stakeholder and advised and provided possible work that may have caused concerns along with time frames for work in the area.		8 business days
CC1001	Arncliffe Tunnel	26/02/2018	12:23 PM	St Peters	Flora Street	Noise	Stakeholder has advised there is work happening underneath their street - hearing loud drilling underneath their house - would like someone to come out to investigate	CDS JV emailed stakeholder and advised pf work did in the area.		8 business days
CC1002	Civil East Works	26/02/2018	5:38 PM	St Peters	Campbell Road	Road impacts / detours	Stakeholder is unhappy with inconsistent closures and excess of noise, light and workers behavior	CDS JV advised that It is disappointing to hear this feedback. Many of our traffic control do great work on the project and are kind, courteous and take pride in their work. Unfortunately, as you have experienced, some workers do not always take the same approach. Resident feedback helps us to address these issues and this will be addressed with our traffic manager and his team in order to make improvements moving forward.		Same business day
CC1003	St. Peters Interchange	27/02/2018	9:17 AM	St Peters	Silver Street	Noise	Stakeholder can hear a "clang" coming from SPI site	CDS JV emailed stakeholder and outlined the work on site along with the mitigation strategies.		7 business days

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1004	Bexley Tunnel	27/02/2018	9:30 AM	Bexley North	Kingsland Road	Noise	Stakeholder can hear the sound of jackhammers	<p>CDS JV spoke with stakeholder and advised work was heading toward her property (approx 20m away) and will take roughly 10 days to pass.</p> <p>CDS JV advised work will be during standard construction hours of 7am - 6pm Mon - Fri and 8am -1pm on Saturday.</p> <p>Stakeholder commented "as long as i can sleep it will be ok.. I will go out during the day"</p> <p>Stakeholder did request vibration monitoring at property as even though she is ok with the work she believes its louder than it should be.</p> <p>CDS JV advised this will be arranged and she will receive a call back.</p> <p>Stakeholder was advised that we found the vibration/noise in the area was minimal and considerably under the scope of the project.</p>	Vibration monitor placed in residence 02/03/2018 and will be left for approx 1 week	Same business day
CC1005	St. Peters Interchange	1/03/2018	1:10 PM	St Peters	Roberts Street	Noise	Stakeholder had a complaint about construction noise on SPI site	<p>CDS JV Spoke to stakeholder and advised that the noise was within the required limits and that this work will be completed by the end of the week.</p> <p>Would also look at why two previous emails had not received a response.</p>		Same business day
CC1006	St. Peters Interchange	1/03/2018	2:38 PM	St Peters	St Peters Street	Noise	Stakeholder had a complaint about construction noise on SPI site	<p>CDS JV phoned stakeholder again and advised the compaction work would be moving to another area within the site.</p> <p>The work will be ongoing for awhile.</p> <p>Stakeholder was okay with the response.</p>		Immediate
CC1007	Bexley Tunnel	1/03/2018	5:58 PM	Kingsgrove	Jones Street	Noise	Stakeholder advised there is a door banging in the wind at night.	<p>05/03/2018</p> <p>11:15am CDS JV called stakeholder - no answer - no option for vm</p> <p>02/03/2018</p> <p>12:30pm CDS JV called stakeholder who advised he was busy.</p>		Same business day
CC1008	Kingsgrove Surface Works	2/03/2018	9:30 AM	Kingsgrove	Tallawalla Street	Parking	Stakeholder advised there is workers parking in his street	CDS JV spoke with stakeholder and advised the registration numbers for the vehicles the stakeholder believes belong to has been passed to the site foreman to deal with.	Toolboxed at prestart	Same business day
CC1009	Arncliffe Tunnel	2/03/2018	4:47 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with blasting from tunnel work.	CDS JV emailed stakeholder and advised his complaint had been noted.		Same business day
CC1010	Civil East Works	2/03/2018	5:20 PM	Not provided	Not provided	Parking	Stakeholder is unhappy car park for sydney park is being used by employees of the project.	CDS JV emailed stakeholder and requested further information to be able to address the issue with any individuals.	Toolboxed at prestart	Next business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1011	Arncliffe Tunnel	3/03/2018	1:26pm	Arncliffe	Flora Street	Noise	Stakeholder is unhappy with noise from tunnel work.	CDS JV emailed stakeholder and advised work completed on that day was identical to previous work.		Same business day
CC1012	Civil East Works	5/03/2018	7:36 AM	Alexandria	Gardeners Road	Utilities Outage	Stakeholder has advised there is no power to his property	CDS JV spoke with stakeholder and advised the power has been restored.		Same business day
CC1013	Civil East Works	5/03/2018	7:51 AM	St Peters	Mary Street	Noise	Stakeholder is unhappy with the constant repetitive banging from the St Peters interchange.	CDS JV emailed stakeholder and advised There are a few different activities that could be generating the noise and based on regular monitoring, there are particular controls applied to ensure compliance. Compliance has been met. We would like to advise that our compaction work wasn't running on Monday 5 March and is actually moving from the mound over to another area within the site next week. There will be no compaction work undertaken this week. What you may have heard was the driven piling work that is occurring over the site in different areas, one area being up near Canal Road although it is a fair way down, onsite. It's similar to a clanging sound. We have an out of hours work permit exempting the piling work from respite after validation mid last year. This driven piling work has commenced from 7am every morning in this area over six months ago with few complaints.		3 Business days
CC1014	Arncliffe Tunnel	5/03/2018	9:19 AM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel blasting.	CDS JV emailed stakeholder and advised his complaint had been noted.		Next business day
CC1015	Civil East Works	5/03/2018	10:21 AM	St Peters	Burrows Road	Worker behavior	Stakeholder complaint against a worker from Abacus in relation to a traffic indecent	CDS JV spoke with stakeholder who advised an ABACUS worker stepped out from between two cars onto the road causing the cars to hit the brakes and swerve to avoid hitting him. CDS JV advised the information regarding worker behavior will be passed to the security company who will address this with their worker. CDS JV apologised to the stakeholder. Stakeholder happy with the outcome.	CDS JV spoke with Abacus management	Immediate
CC1015	Civil East Works	6/03/2018	2:30 PM	Alexandria	Campbell Road	Parking	Stakeholder advised worker is parked in a disability space	CS JV emailed stakeholder and thanked him for bringing this to her attention.	Toolboxed at prestart	Same business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1017	Kingsgrove Surface Works	6/03/2018	2:54 PM	Kingsgrove	Kingsgrove Road	Construction vehicle movements	Stakeholder advising trucks are using incorrect haulage route	<p>CDS JV spoke with stakeholder who provided the attached truck registration & trailer numbers.</p> <p>Stakeholder advised the trucks are using incorrect route as agreed by the project by using Kingsgrove Rd, Kingsgrove Ave, Bexley Rd onto M5 West.</p> <p>Stakeholder was advised the rego & trailer numbers will be passed to the Site Managers who will deal with subcontractors in relation to this issue.</p> <p>Thanked stakeholder for letting us know.</p>	Information sent to Spoil Manager cc Project and Site Managers	Immediate
CC1018	All of Project	7/03/2018	1:05 PM	St Peters	Hutchinson Stree	UDLP	** CC only - email directed to DPE ***	No response required		Immediate
CC1019	Arncliffe Tunnel	8/03/2018	12:32 AM	Arncliffe	Flora Street	Noise	Stakeholder is unhappy with noise from tunnel work.	<p>CDS JV emailed stakeholder and advised we were undertaking some work in one of the shafts last night but it was no different to the work that has been occurring most nights and it is closer to the M5 Motorway. The distance between your house and this work area is quite significant.</p> <p>However VBA were undertaking repair work this week. Please see below.</p> <p>Wednesday 7 March Night shift [8pm – 5am] – Electrical cable repair on Marsh Street near the Mercure Hotel</p> <p>Thursday 8 March Night shift [8pm – 5am] – Electrical cable repair on Marsh Street near the Mercure Hotel</p>		Same business day
CC1020	Arncliffe Tunnel	8/03/2018	8:38 AM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel blasting.	CDS JV emailed stakeholder and advised his complaint had been noted.		Same business day
CC1021	Civil East Works	8/03/2018	4:39 PM	Alexandria	Bourke Street	Noise	Stakeholder needing to speak with someone regarding noise, how long erection to take place of ramp and what will be the disturbances	CDS JV met with stakeholder and provided a high level overview of works due to occur over next 1.5 years to enable stakeholder to make a decision regarding continue occupancy of premises.		2 business days
CC1022	Bexley Tunnel	8/03/2018	5:04 PM	Bardwell Valley	Kingsland Road	Noise	Stakeholder wanting to know how much longer the jack hammering will be going on as he was told that it would be 5-6 weeks and it did go quiet but the work has started up again.	<p>09/03/2018</p> <p>9:15pm CDS JV called - no answer - no option for voicemail.</p> <p>08/03/2018</p> <p>5:15pm CDS JV called - no answer - no option for voicemail.</p>		Same business day
CC1023	Civil East Works	9/03/2018	7:06 AM	St Peters	Brown Street	Worker behaviour	Stakeholder unhappy with employee sitting in his car while it was idling.	CDS JV emailed stakeholder and advised of work in the area and that she would follow up with the traffic control about day time vehicle idling.		Same business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1024	Civil East Works	9/03/2018	9:12 AM	St Peters	Unwins Bridge Road	Parking	Complaint in regards to car having to be moved at 6am and being damaged	CDS JV explained to resident why traffic cones were in place ie for motorist (from Conway Place) line of sight and also for more turning room form Unwins Bridge Road. Car being damaged was not due to traffic changes.		Next business day
CC1025	Civil East Works	9/03/2018	10:01 AM	St Peters	Brown Street	Works on Worker behaviour - Road impacts / detours	Works on Campbell St St Peters - have put diversions in place - signage is required to show it is a work zone - local vehicles including workers speeding down Brown & Florence St at 60kph	CDS JV advised caller that she will send an email to all site supervisors and traffic team to flag the speeding issue with their teams as a safety issue.		
CC1026	Civil East Works	9/03/2018	10:23 AM	St Peters	Unwins Bridge Road	Parking	Cones have been placed outside caller's home and are blocking his only parking spot	CDS JV emailed stakeholder and advised to facilitate the safe implementation for entry and exit at Conway Place with increased traffic volumes, we temporarily coned off some parking areas in Conway Place and Unwins Bridge Road both for line of sight and also for vehicle turning space (our work trucks may have needed to enter via Conway Place). We rely on resident cooperation and goodwill to respect the placement of cones for overall community safety. In Conway Place, the cones are sometimes ignored which is why you may have seen cars parked where we would prefer them not to be parked.		Same business day
CC1027	Civil East Works	9/03/2018	11:31 AM	St Peters	Hutchinson Stree	Inadequate consultation process	Stakeholder is unhappy with lack of notification for night work	CDS JV emailed stakeholder and advised she would check the distributor's GIS tracking to make sure Hutchinson St has not been missed.		Same business day
CC1028	Civil East Works	9/03/2018	12:19 PM	St Peters	Unwins Bridge Road	Road impacts / detours	Cones have been placed outside caller's home and are blocking his only parking spot	CDS JV emailed stakeholder and advised to facilitate the safe implementation for entry and exit at Conway Place with increased traffic volumes, we temporarily coned off some parking areas in Conway Place and Unwins Bridge Road both for line of sight and also for vehicle turning space (our work trucks may have needed to enter via Conway Place). We rely on resident cooperation and goodwill to respect the placement of cones for overall community safety. In Conway Place, the cones are sometimes ignored which is why you may have seen cars parked where we would prefer them not to be parked.		Same business day
CC1029	Kingsgrove Surface Works	9/03/2018	1:56 PM	Kingsgrove	Armitree Street	Noise	Stakeholder complaint about noise and works that were happening last night Jack hammering from 11pm	CDS JV spoke with stakeholder and advised the noise he could hear was the gantry being decommissioned. Stakeholder happy with the response		Immediate

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1030	Civil East Works	11/03/2018	8:59 PM	St Peters	Campbell Road	Business Impact	Stakeholder complaint regarding the business disruption being experienced.	<p>CDS JV (Martha H and Sarah P) met with business owner and discussed what owners perceived as customers having to take long detours to get to business on road closure days.</p> <p>CDS JV met with Traffic site supervisor to ensure that all traffic controllers continue to let all business customers through.</p> <p>CDS JV to email notification to business owners so they can advise customers ahead of time if there are detours.</p>		3 business days
CC1031	Arncliffe Tunnel	10/03/2018	4:35 AM	Arncliffe	Flora Street	Noise	Stakeholder is unhappy with noise from tunnel work.	<p>CDS JV emailed stakeholder and explained as advised previously we are excavating in one of the shafts but with the distance from the work site to your property and the shaft depth it seems impossible that you would be hearing this noise. This excavation works is not occurring every night though.</p>	Offered ear plugs	2 business days
CC1032	Civil East Works	12/03/2018	9:48 AM	St Peters	Silver Street	Signage	Stakeholder unhappy with lack of signage in relation to detours.	<p>CDS JV emailed stakeholder advising she has provided your complaint / feedback to the traffic team who plan all traffic signage for the work for their action moving forward.</p>		Next business day
CC1033	Civil East Works	12/03/2018	3:04 PM	St Peters	Burrows Road	Parking	Stakeholder advising workers are parking in his business	<p>CDS JV went to meet with the stakeholder and took photos of the vehicles.</p> <p>The vehicles didn't look like CPB vehicles and could either have been contractors vehicles or vehicles from another business on Burrows Road.</p> <p>Stakeholder would advise if they were not removed.</p>		5 business days
CC1034	Arncliffe Tunnel	12/03/2018	4:51 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel work.	<p>CDS JV emailed stakeholder and advised his complaint had been noted</p>		Next business day
CC1035	Civil East Works	12/03/2018	10:00pm	St Peters	Princes Highway	Lack of Notification	Stakeholder is unhappy as he has not received notification on road detours	<p>CDS JV emailed stakeholder and apologised also advised the distributor we use is diligent with the deliveries; however we will contact them to ensure the notifications are delivered to the impacted properties.</p>		Next business day
CC1036	Civil East Works	13/03/2018	12:51 PM	St Peters	Campbell Road	Property Damage	Stakeholder complaint regarding damage to the sign outside of business.	<p>CDS JV dvising our handyman will take a look at the sign on Monday (19 March) morning. We will discuss with you any proposed rectifications prior to any repairs being done.</p>	Stakeholder has requested the sign repaired once the work is complete.	Next business day

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1037	Civil East Works	13/03/2018	2:11pm	St Peters	Unwins Bridge Road	Road impacts / detours	<p>DPE requested responses to the following questions:</p> <ol style="list-style-type: none"> Whether a traffic controller was located on the corner of Conway Place and Unwins Bridge Road - my colleague was at that location on Friday and advised that at the time of their inspection, there was no traffic controller in place; Whether there was any signage in place to alert drivers / road users of the detour at Conway Place; Whether a variable message sign was in place on Unwins Bridge Road heading northbound to advise of traffic changes in the area. 	<p>CDS JV emailed response to DPE outlining responses:</p> <ol style="list-style-type: none"> A traffic controller dedicated to this corner was not in place. However there were 3 traffic controllers managing the southbound lane closure on Unwins Bridge Road between Campbell Street and Conway Place who would have been frequently checking and around this intersection through-out the day. Detour signage was installed at Conway Place however was not in place till approx.1030AM Friday morning. There was a VMS board northbound on Unwins Bridge Road at the intersection with Bedwin Road displaying messaging before and during the closure for the changed traffic conditions. 		Next business day
CC1038	Kingsgrove Surface Works	14/03/2018	8:57 AM	Beverly Hills	Tallawalla Street	Parking	<p>Stakeholder advised he believes employees are parking in his street. Stakeholder also requested answers to the following:</p> <ol style="list-style-type: none"> Can you please confirm who you advised and what specific action you have taken to deal with this "parking in local streets" matter? Can I have the contact details (phone and email) of the site manager/foreman` so I can raise this with them directly and further escalate this matter? Can you arrange immediately to have "no parking in local streets" signage installed at the Tallawalla st entrance? 	<p>CDS JV emailed stakeholder and advised she called into the residence on Wednesday to discuss his concerns but no one was at home.</p> <p>Email provided the following response to the questions:</p> <ol style="list-style-type: none"> Your concerns were noted and escalated to the appropriate people to allow them to follow up with their staff and ensure the issue was raised at our daily prestart meetings. All contact from the community is via the Community Relations Team. The project team Site Managers, Engineers and construction staff do not interact directly with the public in regards to their concerns. I am the Community Relations Lead for the Kingsgrove & Bexley sites and I ensure any community concerns are brought to the attention of the appropriate people to enable a resolution to be reached. As you requested I have raised the issue of placement of a "no parking on local roads" sign at the Tallawalla Street entrance to the Kindilan Underpass, this is currently being reviewed and I will provide an outcome once a decision has been made on this issue. <p>Elia, though I can appreciate your frustration in regards to non-residents parking in your street, I am confident the project is doing everything we can to remind our employees that parking is available in the Garema Circuit car park.</p> <p>However we must acknowledge Tallawalla Street is a public street and many people not working for the WestConnex Project but working in the area and commuters catching the train from Kingsgrove Station park in the local streets.</p> <p>If a vehicle is parked illegally or is unregistered we encourage you to call the council rangers</p>	<p>Parking issue toolboxed at prestart meetings and request for parking sign for Tallawalla Street is under review.</p>	Next business day

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
								who will take the appropriate steps to ensure the vehicle owner is penalised.		
CC1039	Civil East Works	16/03/2018	11:15 AM	St Peters	Daburi Lane	Road impacts / detours	DPE advised of the complaint regarding traffic control activities and associated traffic changes at Daburi Lane, St Peters.	CDS JV emailed stakeholder and advised of work in the area	Waiting for further clarification	
CC1040	Civil East Works	16/03/2018	10:45 AM	St Peters	Lackey Street	Road impacts / detours	Stakeholder unhappy with traffic management during road closures/detours	CDS JV spoke to stakeholder and advised that VNMS signage would be changed. Martha also advised she would speak to Traffic Site supervisor re traffic controllers and stakeholder complaints.		Same business day

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1041	Civil East Works	17/03/2018	10:45 AM	St Peters	Hutchinson Stree	Road impacts / detours	Stakeholder states the current road closures do not reflect the information that was provided in the Notification.	<p>CDS JV emailed stakeholder and addressed the points raised by the stakeholder individually; also advising:</p> <p>Residents are notified of traffic changes via the Community Relations team. The notifications are thorough, detailed and clear and communicated at least 5 days prior to the works. There are times when work is completed earlier than anticipated, which was the situation on Sunday afternoon, and traffic restrictions were removed to minimise the impact on residents. This was also included in the notification.</p> <p>The project ensures that numbers of traffic controllers are adequate and appropriate. The project had erected signage at the May St end of Daburi Lane to advise motorists not to enter Daburi Lane via May St. Traffic in Hutchinson St has been reverted to its original one way northbound direction. Traffic changes will continue in the area until project completion and we urge residents and businesses to read notifications thoroughly.</p>		Next business day

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1042	Civil East Works	17/03/2018	10:57 PM	St Peters	Hutchinson Stree	Road impacts / detours	Complaint from DPE and a complaint on behalf of Jennifer Killen who states the current road closures do not reflect the information that was provided in the Notification.	<p>CDS JV responded to DPE via emailed:</p> <p>Residents and businesses had been advised of changes via a letter box notification on Monday, an email update on Wednesday, a further email on Friday morning and a final email on Friday afternoon. The changes were clearly communicated.</p> <p>The Traffic Control Plan in place had been approved by the Traffic Management Centre.</p> <p>The traffic controllers on site at that location on Friday are some of our most experienced traffic controllers. They were positioned on the cnr of Hutchinson and Applebee directing traffic into the changed one way (southbound) on Hutchinson Street. We had other traffic controllers at the cnr of Hutchinson and Lackey directing motorists into Lackey from Hutchinson.</p> <p>However, as some businesses/residents had not read the notifications and emails, they left their driveways and travelled the usual northern way way up Hutchinson (we cannot have a traffic controller at each driveway) which is why you observed a vehicle mounting the footpath to allow other vehicles through. In this case, the traffic controllers needed to enable all vehicles to enter and exit the street.</p> <p>Prior to your arrival, the traffic controllers had been having significant issues with the workers on the construction site on the cnr of Hutchinson and Applebee whose workers removed our traffic signage to park their own vehicles and whose drivers were not abiding by the one way change. Our traffic controller was frustrated and agitated after he had been abused by these workers. Our traffic site supervisor also tried to engage with the construction site's foreman but they continued to be unco-operative. This may explain why the traffic controller seemed unresponsive to you and why he did not get the supervisor to meet you as requested.</p> <p>CDS JV also provided a response to the DPE re complaint from Jennifer Killen:</p> <p>Residents are notified of traffic changes via the Community Relations team. The notifications are thorough, detailed and clear and communicated at least 5 days prior to the works. There are times when work is completed earlier than anticipated, which was the situation on Sunday afternoon, and traffic restrictions were removed to minimise the impact on residents. This was also included in the notification.</p> <p>The project ensures that numbers of traffic</p>		Next business day

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
								controllers are adequate and appropriate. The project had erected signage at the May St end of Daburi Lane to advise motorists not to enter Daburi Lane via May St. Traffic in Hutchinson St has been reverted to its original one way northbound direction. Traffic changes will continue in the area until project completion and we urge residents and businesses to read notifications thoroughly.		
CC1043	St. Peters Interchange	18/03/2018	3:00 PM	Alexandria	Campbell Road	Dust	Stakeholder is unhappy with dust from site	CDS JV noted in CM - Resident to be advised that mound will be removed by 28/03/18 and area flattened		
CC1044	Arncliffe Tunnel	19/03/2018	11:15 PM	Arncliffe	Flora Street	Noise	Stakeholder is unhappy with noise from tunnel work.	CDS JV emailed stakeholder and advised there is excavation work being undertaken in the shafts these are at least 40m underground and approximately 200m from your property. This work has been monitored and it is compliant with our requirements. Excavation work is part of the tunnelling which is allowed to be undertaken 24 Hours 7 days a week.	Ear plugs were offered	Next business day
CC1045	Kingsgrove Surface Works	20/03/2018	10:44 AM	Kingsgrove	Glamis Street	Parking	Stakeholdre advised employees are parking in the street	CDS JV spoke with stakeholder and advised issue will be toolboxed with site managers to remind staff of parking availability in Garema Circuit. CDS JV advised stakeholder will send an email to her so she has the Enquiry inbox to provide feedback to and she will receive response. Stakeholder happy with the outcome.	Issue toolboxed	Same business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1046	Civil East Works	20/03/2018	2:19 PM	St Peters	Campbell Road	Dust	Stakeholder unhappy with the amount of dust coming from the local sites.	CDS HV emailed stakeholder and advised once the soil dries, polymer will be reapplied.		Next business day
CC1047	Civil East Works	20/03/2018	7:52 PM	Alexandria	Campbell Road	Parking	Stakeholder is unhappy with parking restrictions	CDS JV emailed stakeholder and provided information on the following issues: Dust Parking Speeding trucks on Campbell Street Operational Noise Street light location Traffic control issues Operational Construction and Parking Strategy Ausgrid property connection Spotlights from site compound		3 business days
CC1048	St. Peters Interchange	20/03/2018	8:29 PM	St Peters	Church Street	Noise	Stakeholder advising she is unable to sleep due to noise from work in the SPI site	CDS JV emailed stakeholder and advised she will follow up on the noise treatment time line; also advised moulded ear plugs are available to stakeholder.	Offered ear plugs	Next business day
CC1049	Civil East Works	21/03/2018	10:45 AM	St Peters	Hutchinson Stree	Road impacts / detours	Stakeholder believes the traffic changes to not match the notification.	CDS JV emailed stakeholder and addressed the points raised by the stakeholder individually; also advising:Residents are notified of traffic changes via the Community Relations team. The notifications are thorough, detailed and clear and communicated at least 5 days prior to the works. There are times when work is completed earlier than anticipated, which was the situation on Sunday afternoon, and traffic restrictions were removed to minimise the impact on residents. This was also included in the notification. The project ensures that numbers of traffic controllers are adequate and appropriate. The project had erected signage at the May St end of Daburi Lane to advise motorists not to enter Daburi Lane via May St. Traffic in Hutchinson St has been reverted to its original one way northbound direction. Traffic changes will continue in the area until project completion and we urge residents and businesses to read notifications thoroughly.		Next business day
CC1050	Kingsgrove Surface Works	21/03/2018	2:53 PM	Kingsgrove	Glamis Street	Light Spill	Stakeholder complained of light spill. Stakeholder advised it was not bad in his property but was calling on behalf of neighbours.	DS JV advised the information would be passed to the Site Manager for night work; however if the neighbour has any issues we would like them to call when the issue is occurring so we can address at the time and make sure we identify the light that may be causing distress. Stakeholder was happy with the outcome.	Spoke with Engineers re direction of lighting	Immediate
CC1051	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE	DUPLICATE

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1052	SPI Tunnels	23/03/2018	2:04 PM	Sydenham	Yelverton Street	Property Damage	Stakeholder advising of cracks in the walls of residence.	CSD JV spoke with stakeholder and advised the Property Management Team would be in touch to discuss her concerns.	Referred to Property Management Team	Immediate
CC1053	Kingsgrove Surface Works	23/03/2018	5:06 PM	Kingsgrove	M5 East	Property Damage	Stakeholder advising his vehicle was damaged by debris on roadway	CDS JV spoke with stakeholder who advised he was travelling on the M5 near Kingsgrove and a stone kicked up and damaged his vehicle. CDS JV advised paperwork will be emailed and requested the stakeholder complete and return. No response from stakeholder - closing until docs received	Email sent with claim forms attached	Immediate
CC1054	Bexley Tunnel	24/03/2018	10:27 PM	Kingsgrove	York Street	Vibration	Stakeholder advising severe vibrations occurring under the property which are causing health issues and migraines.	CDS JV spoke with stakeholder and advised of tunnelling activity in the area. Stakeholder acknowledged that notification had been sent and recently vibration monitoring at that address had been conducted. CDS JV explained that there is nothing further that can be done at this stage and apologised for inconvenience.		Immediate
CC1055	Property Management	26/03/2018	12:21 PM	St Peters	Barwon Park Road	Acoustic Treatment	Stakeholder has a number of issues with the acoustic treatment that was offered.	Forwarded to property management team for a response		Next business day
CC1057	Civil East Works	26/03/2018	2:04 PM	St Peters	Crown Street	Parking	Stakeholder unhappy with employees parking in the street.	CDS JV emailed stakeholder and explained that although we remind employees of parking/transport options it is not something we can legally enforce.		39 working days
CC1058	Civil East Works	26/03/2018	10:05 PM	St Peters	Unwins Bridge Road	Noise	Stakeholder unhappy with noise from night work	CDS JV explained to resident why the work was being carried out and EPL requirements and approvals to conduct the work.		Immediate
CC1059	Civil East Works	27/03/2018	11:50 AM	St Peters	Brown Street	Noise	Stakeholder unhappy with noise from night work	CDS JV emailed stakeholder and explained to resident why the work was being carried out and EPL requirements and approvals to conduct the work.	Offered ear plugs	Same business day
CC1060	Civil East Works	27/03/2018	12:15 PM	St Peters	Brown Street	Noise	Stakeholder unhappy with noise from night work	CDS JV emailed stakeholder and explained to resident why the work was being carried out and EPL requirements and approvals to conduct the work.	Offered ear plugs	Same business day
CC1061	Civil East Works	27/03/2018	2:49 PM	St Peters	Princes Highway	Dust	Stakeholder advising of dust coming off site	CDS JV emailed stakeholder and advised will be fixing up the meshing on the fence line at the back of the building to help in minimising the dust.	Mesh reattached to fence	Next business day
CC1062	Kingsgrove Tunnel	30/03/2018	8:22 AM	Kingsgrove	Wolli Street	Noise	Stakeholder advised they can hear noise for the last 3 nights	CDS JV investigated possible reasons for noise with Enviro Lead. Enviro Lead advised that the noise was potentially additional shotcreting where initial shotcreting at crown of tunnel needed repair.		Same business day
CC1063	Arncliffe Tunnel	3/04/2018	7:50 AM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy that he can hear blasting from tunnel work.	CDS JV emailed stakeholder advising his complaint had been noted		2 business days

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1064	St. Peters Interchange	4/04/2018	11:36 AM	St Peters	Burrows Road	Water Quality	Stakeholder adving of sediment going into the storm water drain.	CDS JV called stakeholder and left msg on voicemail. Stakeholder called back and the Environmental Advisor spoke with the stakeholder and will provide further information.	Environmental Manager discussed with stakeholder to advise this was not caused from the New M5 project.	5 Business Days
CC1065	Civil East Works	4/04/2018	10:15 PM	St Peters	Church Street	Noise	Stakeholder advised night work is causing sleeplessness.	CDS JV called resident and advised that the work was not high noise and that it should not preclude sleep. Martha said she would call resident in the morning to check.	Alternative accommodation would be provided	Immediate
CC1066	Civil East Works	4/04/2018	10:34 PM	St Peters	Unwins Bridge Road	Noise	Stakeholder advised night work is causing sleeplessness.	CDS JV accepted call and advised that concrete saw cutting would be completed for the night by 12am and would contact the resident the following day with details of future work.	Alternative accommodation would be provided for next night work	Immediate
CC1067	Civil East Works	5/04/2018	1:00 AM	St Peters	Florence Street	Noise	Stakeholder advised night work is causing sleeplessness.	CDS JV emailed stakeholder and advised the work was not considered to be high noise. Also advised work will continue tonight.	Ear plugs offered	Next business day
CC1068	Civil East Works	6/04/2018	11:20 AM	St Peters	Not provided	Road impacts / detours	DPE is has some concerns regarding the proposed arrangements have been raised.	CDS JV emailed DPE advising We have taken on board the feedback in your email regarding complexity of the previous notification and have simplified the notifications	Daily email to be sent to residents regarding traffic arrangements for the next day and night.	3 working days
CC1069	Not related	6/04/2018	3:25 PM	St Peters	Brown Street	Odour	Stakeholder advised that can smell a very intense plastic burning smell which is making her feel sick	CDS JV spoke with stakeholder and advised that no work occurring on Brown St is causing burning smell. Called advised that smell was coming from St Peters interchange direction. CDS JV advised that there is a factory around the Burrows Rd/ Campbell Road/Euston Rd intersection that produces a plastic burning smell at times during the course of their work. Caller advised that they will follow up.		Same business day
CC1070	Civil East Works	7/04/2018	2:52 AM	St Peters	Unwins Bridge Road	Noise	Stakeholder is unhappy with noise from night work and was also not advised the water would be turned off.	CDS JV returned call and left voicemail.		Next business day

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1071	Civil East Works	7/04/2018	9:59 PM	Alexandria	Mitchell Road	Noise	Stakeholder advised received notification of night works taking place, however notification states night works would not be happening either Saturday or Sunday evenings; advised night works are taking place this evening and the noise is very loud.	CDS JV spoke with stakeholder and then investigated with a call to the site supervisor who advised that they should be completed the reinstatement work by 1:00am. CDS JV said that a follow up call would be made by Community Relations Advisor who looks after the area on Sunday to explain work.08/04/181:00PMCDS JV contacted stakeholder who explained that works were part of drainage installation along Sydney Park Road. Initial memo notification (distributed 05/04/18) had said that the works would only be undertaken on Friday night, Saturday day and Sunday day however this changed as additional time was required CDS JV attempted to distribute a follow up notification on 06/04/18 to the apartment block but was not successful as letterboxes were locked.	Following actions undertaken:- CDS JV to attend pre-start for traffic control before next weekend of work on Sydney Park Road. Reminder of best policy behaviour to be reiterated- Stakeholder added to email distribution list- Stakeholder advised CDS JV of side gate to access property that is left open more regularly- Additional noise blankets for future work in this location shielding from these apartments- Memo notifications to be distributed on Wednesday prior to work to provide more notice - Stakeholder request	Immediate
CC1072	Civil East Works	7/04/2018	23:14	Alexandria	Mitchell Road	Noise	Stakeholder received notice that there would be night works on Friday night but it said no work on Saturday or Sunday night. They are working tonight, using machinery and yelling over the machinery.	CDS JV contacted stakeholder at 1:10PM 08/04/18. Reached voicemail, CDS JV left voicemail apologising for disruption and explaining work was due to be complete by 3:00PM. CDS JV called stakeholder again at 10:15AM 09/04/18. Reached voicemail. No message left CDS JV to try stakeholder again at 4:00M 0/04/18	The following actions will be undertaken: - CDS JV to attend pre-start for traffic control before next weekend of work on Sydney Park Road. Reminder of best policy behaviour to be reiterated - Stakeholder added to email distribution list - Stakeholder advised CDS JV of side gate to access property that is left open more regularly - Additional noise blankets for future work in this location shielding from these apartments	Next day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1073	Civil East Works	8/04/2018	1:54 AM	Alexandria	Mitchell Road	Noise	Stakeholder advised that there is ongoing works on Sydney Park Rd Alexandria. Using heavy machinery. Stakeholder had been advised that there would have been no works tonight.	08/04/18 1:10PM CDS JV contacted stakeholder at. Reached voicemail, CDS JV left voicemail apologising for disruption and explaining work was due to be complete by 3:00PM. 09/04/18 10:15AM CDS JV called stakeholder again at. Reached voicemail. No message left Stakeholder contacted CDS JV on mobile and works were explained. He described where his bedroom is (4th level) and says that noise from the road is amplified to him. Says he was disturbed by the excavation.	The following actions will be undertaken: - CDS JV to attend pre-start for traffic control before next weekend of work on Sydney Park Road. Reminder of best policy behaviour to be reiterated - Stakeholder added to email distribution list - Stakeholder advised CDS JV of side gate to access property that is left open more regularly - Additional noise blankets for future work in this location shielding from these apartments - Outline the equipment to be used in the memo & email - Stakeholder request	Next day
CC1074	Arncliffe Tunnel	9/04/2018	8:54 AM	Arncliffe	Flora Street	Vibration	Stakeholder unhappy with blasting in the area	CDS JV emailed stakeholder and advised of hours for blasting and that his complaint was noted.		3 business days
CC1075	Civil East Works	9/04/2018	12:24 PM	St Peters	Princes Highway	Safety / security	Stakeholder believes the pedestrian detour provided is unsafe.	CDS JV responded via email advising the pedestrian path on Sydney Park Road has been closed now for approximately two months. You had spoken to Martha when it was to be closed and I had also tried to contact you twice, without success, to make sure you were well aware of the change and the detour route. In place are multiple large signs on both sides of Huntley Street as you approach the roundabout, advising of the pedestrian detour route; the pedestrian detour will continue to be in place for at least 6 months whilst we complete building the new corner of Euston Rd and Sydney Park Rd, preparing it to become a signalised intersection.	Following actions to be taken: - Pocket size pedestrian detour map to be printed and handed to TC's on weekend - CP to attend pre start and explain detour - CP to make sure that signage is still visible and located prior to roundabout	2 business days
CC1076	Civil East Works	9/04/2018	2:35 PM	St Peters	Barwon Park Road	Vibration	Stakeholder advised of vibrations going through the roof at property.	CDS JV (Roos v L) liaised with project team and was advised that no work had been undertaken that could cause vibration, also no rapid impact compaction being carried out today.		Same business day
CC1077	Civil East Works	9/04/2018	6:32 PM	Sydenham	Yelverton Street	Inadequate consultation process	Stakeholder states communication is extremely confusing and conflicting.	CDS JV emailed stakeholder and explained the work in the area.		Next business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1078	Arncliffe Tunnel	10/04/2018	5:41 PM	Arncliffe	Flora Street	Vibration	Stakeholder unhappy with blasting in the area	CDS JV emailed stakeholder and advised of the hours blasting is allowed, also advised his complaint was noted.		2 business days
CC1079	Civil East Works	10/04/2018	9:45 PM	St Peters	Barwon Park Road	Noise	Stakeholder advising work has continued after hours.	CDS JV emailed stakeholder and clarified work hours as per notification.		Next business day
CC1080	Civil East Works	11/04/2018	12:54 AM	St Peters	Princes Highway	Noise	Stakeholder advised noise from workers and night work is disturbing their sleep	CDS JV emailed stakeholder and advised will report your complaint re yelling to our traffic control manager to action with the traffic control in place on Princes Highway on Tuesday night; unfortunately, for safety reason we cannot deactivate the reverse squawkers on the traffic control vehicles.	CDS JV requested stakeholder let her know if she would like to be added to the email distribution list for weekly project updates for the St Peters area.	Next business day
CC1081	Civil East Works	11/04/2018	10:18 AM	St Peters	Hutchinson Stree	Inadequate consultation process	Stakeholder advised notifications are too lengthy, too complex, inconsistent and incomplete.	CDS JV emailed stakeholder and explained notification process.		Next business day
CC1082	Civil East Works	11/04/2018	10:04 PM	St Peters	Hutchinson Stree	Inadequate consultation process	Stakeholder advised she received less than 2 hrs notice of roadwork.	CDS JV emailed stakeholder advising Notification no.384 for this work was delivered to 2500 properties, including all properties on Hutchinson Street. Please see attached dated 4 April. The information and map relating to this work on Bedwin Road last night is contained on page 4.		Next business day
CC1083	Civil East Works	12/04/2018	4:40 PM	St Peters	Silver Street	Road impacts / detours	Stakeholder advised road work is causing traffic disruptions in adjoining streets	12/04/2018 CDS JV spoke with stakeholder and advised CDS JV looks after that area and will call her back to discuss her concerns. 17/5/18 CDS JV listened to resident's issue that during school drop off and pick up it was difficult to get two cars to pass each other when cars were parked on either side. Martha stated that the project is aware of the issue and has been trying to rectify but it is difficult when the project needed to close other streets. Martha stated that she would reiterate issue with the traffic team.		Immediate
CC1084	Bexley Civil	13/04/2018	10:44 AM	Earlwood	Bexley Road	Noise	Stakeholder not happy with noisy work during the day	CDS JV explained that spoil shed is being demolished in order to build Motorway Control Centre for tunnels and advised that notification is not required for work occurring within standard construction hours. CDS JV suggested the community relations rep for Bexley area can give a call back to explain more details, however stakeholder refused to receive a call back.		Immediate
CC1085	Civil East Works	13/04/2018	12:42 PM	St Peters	Burrows Road	Dust	Stakeholder unhappy with the amount of dust coming from the local sites.	CDS JV emailed stakeholder and outlined the dust mitigation strategies.		5 Business Days

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1086	Arncliffe Tunnel	13/04/2018	4:45 PM	Arncliffe	Flora Street	Request for more information	Stakeholder unhappy with work in the area and believes the notification is not clear	CDS JV emailed stakeholder and explained the information in the notification.		2 business days
CC1087	Civil East Works	14/04/2018	11:11 AM	St Peters	Brown Street	Dust	Stakeholder is concerned about the level of dust leaving the site.	<p>CDS JV emailed stakeholder and advised There are a number of measures in place to help minimise dust during our work including:</p> <ul style="list-style-type: none"> • Using water carts, sprinklers and hoses to dampen work areas, stockpiles and vehicle routes • Spraying soil-binding polymer regularly throughout the site (this polymer is biodegradable and non-toxic) • Covering inactive areas and applying hydromulch (a slurry of mulch, seed and fertiliser) which helps to control dust by creating a grassed mat surface • Sealing haul roads and hard stand areas with concrete or asphalt and installing wheel washers • Building physical barriers around construction sites including noise barriers and sheds • Air quality monitoring. Our monitoring shows that particulate matter from the interchange site has reduced since it was an active landfill • Regular inspections to assess the adequacy of mitigation measures and implementing further measures if required, such as in the event of unfavourable weather conditions • Stopping or altering work activities to minimise dust during high wind periods • Ensuring plant and machinery are serviced regularly to reduce emissions and turning them off when not in use • Reinforcing the importance of dust management in our project induction, construction planning and daily site pre-start meetings. <p>As we continue to work towards opening the new roads, the placement of landfill capping, new pavement and landscaping will progressively seal the worksites.</p> <p>As it is an active construction site it is not possible to eliminate dust, however, we are continuously working to reduce dust production.</p>	Link for the Construction Air Quality Plan sent to stakeholder	6 business days

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1088	Civil East Works	14/04/2018	11:35 AM	St Peters	Roberts Street	Dust	Stakeholder is concerned about the level of dust leaving the site.	<p>CDS JV emailed stakeholder and advised there are a number of measures in place to help minimise dust during our work including:</p> <ul style="list-style-type: none"> • Using water carts, sprinklers and hoses to dampen work areas, stockpiles and vehicle routes • Spraying soil-binding polymer regularly throughout the site (this polymer is biodegradable and non-toxic) • Covering inactive areas and applying hydromulch (a slurry of mulch, seed and fertiliser) which helps to control dust by creating a grassed mat surface • Sealing haul roads and hard stand areas with concrete or asphalt and installing wheel washers • Building physical barriers around construction sites including noise barriers and sheds • Air quality monitoring. Our monitoring shows that particulate matter from the interchange site has reduced since it was an active landfill • Regular inspections to assess the adequacy of mitigation measures and implementing further measures if required, such as in the event of unfavourable weather conditions • Stopping or altering work activities to minimise dust during high wind periods • Ensuring plant and machinery are serviced regularly to reduce emissions and turning them off when not in use • Reinforcing the importance of dust management in our project induction, construction planning and daily site pre-start meetings. <p>As we continue to work towards opening the new roads, the placement of landfill capping, new pavement and landscaping will progressively seal the worksites. As it is an active construction site it is not possible to eliminate dust, however, we are continuously working to reduce dust production.</p>	Link for the Construction Air Quality Plan sent to stakeholder	6 business days
CC1089	Civil East Works	14/04/2018	2:36 PM	Not provided	Not provided	Dust	Stakeholder is concerned about the level of dust leaving the site.	Noted in CM "CDS JV closed out this enquiry."		

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1090	Civil East Works	15/04/2018	8:56 PM	Not provided	Not provided	Dust	Stakeholder is concerned about the level of dust generated by WestConnex	CDS JV emailed stakeholder and advised there are a number of measures in place to help minimise dust during our work including: <ul style="list-style-type: none"> • Using water carts, sprinklers and hoses to dampen work areas, stockpiles and vehicle routes • Spraying soil-binding polymer regularly throughout the site (this polymer is biodegradable and non-toxic) • Covering inactive areas and applying hydromulch (a slurry of mulch, seed and fertiliser) which helps to control dust by creating a grassed mat surface • Sealing haul roads and hard stand areas with concrete or asphalt and installing wheel washers • Building physical barriers around construction sites including noise barriers and sheds • Air quality monitoring. Our monitoring shows that particulate matter from the interchange site has reduced since it was an active landfill • Regular inspections to assess the adequacy of mitigation measures and implementing further measures if required, such as in the event of unfavourable weather conditions • Stopping or altering work activities to minimise dust during high wind periods • Ensuring plant and machinery are serviced regularly to reduce emissions and turning them off when not in use • Reinforcing the importance of dust management in our project induction, construction planning and daily site pre-start meetings. As we continue to work towards opening the new roads, the placement of landfill capping, new pavement and landscaping will progressively seal the worksites. As it is an active construction site it is not possible to eliminate dust, however, we are continuously working to reduce dust production. 	Link for the Construction Air Quality Plan sent to stakeholder	5 business days
CC1091	Bexley Civil	16/04/2018	5:08 AM	Bardwell Park	Church Street	Noise	Stakeholder is unhappy that she can hear tunnel work near her property.	CDS JV emailed stakeholder and advised a notification was dropped to her residence on 28 March 2018 advising of tunnel work in your area and explained there are two tunnels running adjacent to each other with the eastbound tunnel running under the corner of your property and the westbound tunnel approximately 20 meters from your property boundary. Our Engineers have advised me the roadheader equipment should pass your property within the next 10 days and as the machine moves away the noise will dissipate. Any sound you may be hearing is from ground borne noise which is created when vibration from tunnel excavation travels through the ground and causes the walls and floors of the building to faintly vibrate, creating audible noise.	CDS JV provided link to interactive map for work. CDS JV offered to drop ear plugs (stakeholder declined)	One business day

Quarterly Construction Compliance Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1092	Civil East Works	16/04/2018	8:34 AM	St Peters	Hutchinson Street	Road impacts / detours	Stakeholder is unhappy of street changes affecting her parking (car is now facing wrong direction)	CDS JV (Roos v L) suggested stakeholder to carefully make a U-turn as Hutchinson is a quiet street.		Immediate
CC1093	Civil East Works	16/04/2018	9:00 AM	Alexandria	Mitchell Road	Road impacts / detours	Stakeholder wants to know why we are still in road past 9am. This is a massive inconvenience. Understands there is a fire in the area however his work trip has been impacted	CDS JV spoke to stakeholder and explained that there has been a fairly large property in the area which has caused traffic impacts.		Immediate
CC1094	Civil East Works	16/04/2018	9:21 AM	St Peters	Hutchinson Street	Construction vehicle movements	Stakeholder is unhappy with construction vehicle movements in the area	CDS JV emailed stakeholder and advised vehicles that are using Hutchinson Street are classified as a C licence and thus permitted to use local roads		3 business days
CC1095	Civil East Works	16/04/2018	3:27 PM	St Peters	Campbell Street	Safety / security	Stakeholder is concerned about OHS issues on the work site at Campbell Street/Florence Street. Concrete dust is flying around and the workers are not working any air masks.	CDS JV called resident to thank her for this observation and to advise that the project takes the safety of workers very seriously. Resident appreciated the call and said it was good that the project responded to her so quickly.	CDS JV spoke to site supervisor and asked him to investigate.	Same business day
CC1096	Civil East Works	16/04/2018	3:28 PM	St Peters	Crown Street	Parking	Stakeholder advised street is changing direction every so often car parking issue	CDS JV spoke to resident whose concern is that Inner West Council rangers have booked him and a family member for having their cars facing in the other direction. CDS JV said she would contact council about this (which she did) and requested that Council rangers do not book residents in Crown and Hutchinson streets. CDS JV also requested council provide best contact fro resident to call/write to council so she can pass on to resident.		Immediate
CC1097	Civil East Works	17/04/2018	12:51 AM	St Peters	Princes Highway	Noise	Stakeholder is unhappy with noise from night work.	CDS JV emailed stakeholder and explained the reason for nightwork.		Same business day
CC1098	Civil East Works	17/04/2018	10:05 AM	Not provided	Not provided	Safety / security	Stakeholder advising cycle/pedestrian path is unsafe	CDS JV emailed stakeholder and advised the issue will be investigated immediately.	CDS (CP) spoke to supervisor to investigate flagging. Orange flagging to be installed	Same business day
CC1099	DPE	17/04/2018	10:57 AM	St Peters	Hutchinson Street	Inadequate consultation process	Stakeholder has complaint directly to DPE re: recently introduced traffic diversion measures (around Hutchinson Street and surrounds) which are allegedly not in accordance with what has been notified.	CDS JV emailed DPE and outlining the work and notification schedule		3 business days
CC1100	Civil East Works	17/04/2018	11:51 AM	St Peters	Applebee Street	Road impacts / detours	Stakeholder is unhappy with truck on the footpath	CDS JV emailed stakeholder and explained that at times, in restricted areas, a traffic control vehicle may be placed on the footpath to protect the traffic controller. Pedestrian access is maintained around the parked ute		5 Business Days

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1101	St. Peters Interchange	17/04/2018	12:22 PM	St Peters	Silver Street	Parking	Stakeholder is unhappy with workers parking in her street	<p>17/04/2018 CDS JV spoke with stakeholder and advised CDS JV looks after that area and will call her back to discuss her concerns.</p> <p>17/5/18 CDS JV listened to resident's issue that during school drop off and pick up it was difficult to get two cars to pass each other when cars were parked on either side.</p> <p>Martha stated that the project is aware of the issue and has been trying to rectify but it is difficult when the project needed to close other streets.</p> <p>Martha stated that she would reiterate issue with the traffic team.</p>		Immediate
CC1102	St. Peters Interchange	17/04/2018	1:37 PM	St Peters	Barwon Park Road	Parking	Stakeholder is unhappy with workers parking in his street	CSD JV explained that if vehicles are not illegal parked, the project has no authority to impose fines on vehicles parked on local streets.		3 business days
CC1103	Bexley Tunnel	17/04/2018	4:24 PM	Bexley North	Shaw Street	Noise	Stakeholder advised they can hear noise from tunnel work	<p>20/04/2018 9:45am CDS JV called and left message</p> <p>18/04/2018 12:38pm CDS JV called and spoke with stakeholder who advised they were busy and could not talk. CDS JV advised she would call back later to discuss their concern</p>		Next business day

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1104	Civil East Works	17/04/2018	4:54 PM	St Peters	Campbell Road	Noise & Dust	Stakeholder advised they can hear noise from night work	<p>CDS JV spoke with stakeholder then emailed and advised of measures in place to help minimise dust during our work including:</p> <ul style="list-style-type: none"> • Using water carts, sprinklers and hoses to dampen work areas, stockpiles and vehicle routes • Spraying soil-binding polymer regularly throughout the site (this polymer is biodegradable and non-toxic) • Covering inactive areas and applying hydromulch (a slurry of mulch, seed and fertiliser) which helps to control dust by creating a grassed mat surface • Sealing haul roads and hard stand areas with concrete or asphalt and installing wheel washers • Building physical barriers around construction sites including noise barriers and sheds • Air quality monitoring. Our monitoring shows that particulate matter from the interchange site has actually reduced since it was an active landfill • Regular inspections to assess the adequacy of mitigation measures and implementing further measures if required, such as in the event of unfavourable weather conditions • Stopping or altering work activities to minimise dust during high wind periods • Ensuring plant and machinery are serviced regularly to reduce emissions and turning them off when not in use • Reinforcing the importance of dust management in our project induction, construction planning and daily site pre-start meetings. <p>As we continue to work towards opening the new roads, the placement of landfill capping, new pavement and landscaping will progressively seal the worksites.</p>		3 business days
CC1105	Civil East Works	17/04/2018	5:15 PM	St Peters	Applebee Street	Road impacts / detours	Stakeholder is unhappy with truck on the footpath	<p>CDS JV emailed stakeholder and explained that at times, in restricted areas, a traffic control vehicle may be placed on the footpath to protect the traffic controller. Pedestrian access is maintained around the parked ute</p>		5 Business Days

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g.. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1106	DPE	17/04/2018	9:00 PM	St Peters	Hutchinson Street	Dust	Stakeholder is unhappy with dust from site	<p>CDS JV provided response for DPE to send to stakeholder. WestConnex New M5 manages air quality and dust on our sites in line with the approved Construction Air Quality Plan for the project (available to view via this link) and our Environment Protection Licence.</p> <p>There are a number of measures in place to help minimise dust during our work including:</p> <ul style="list-style-type: none"> • Using water carts, sprinklers and hoses to dampen work areas, stockpiles and vehicle routes • Spraying soil-binding polymer regularly throughout the site (this polymer is biodegradable and non-toxic) • Covering inactive areas and applying hydromulch (a slurry of mulch, seed and fertiliser) which helps to control dust by creating a grassed mat surface • Sealing haul roads and hard stand areas with concrete or asphalt and installing wheel washers • Building physical barriers around construction sites including noise barriers and sheds • Air quality monitoring. Our monitoring shows that particulate matter from the interchange site has actually reduced since it was an active landfill • Regular inspections to assess the adequacy of mitigation measures and implementing further measures if required, such as in the event of unfavourable weather conditions • Stopping or altering work activities to minimise dust during high wind periods • Ensuring plant and machinery are serviced regularly to reduce emissions and turning them off when not in use • Reinforcing the importance of dust management in our project induction, construction planning and daily site pre-start meetings. <p>As we continue to work towards opening the new roads, the placement of landfill capping, new pavement and landscaping will progressively seal the worksites.</p>		2 business days
CC1107	Kingsgrove Surface Works	17/04/2018	10:18 PM	Kingsgrove	Glamis Street	Noise	Stakeholder can hear noise from work at night.	CDS JV called back and left msg on voicemail advising work on the M5 East shutdown is taking place as per the notification dated 10 April.		Immediate
CC1108	Civil East Works	18/04/2018	10:05 AM	St Peters	Florence Street	Road impacts / detours	Stakeholder unhappy with detours in local streets.	CDS JV emailed stakeholder and advised the New M5 traffic team is investigating how to best improve this situation during our works.		4 business days

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1109	Civil East Works	18/04/2018	3:54 PM	Alexandria	Mitchell Road	Road impacts / detours	Stakeholder unhappy that we are still in road past 9am. This is a massive inconvenience for him. Understands there is a fire in the area however his work trip has been impacted and has concern that this sort of traffic interruption will happen again	CDS JV explained that works were delayed as there was a significant fire to a property in Burrows Road. Subsequently the emergency services imposed various road closures which added to congestion in the peak hour morning time. The New M5 was delayed in their works and were off the road by 7am with traffic changes removed. Traffic was large in the area due to the road closure on Burrows from fire which was causing congestion up Sydney Park Road until 9:30ish.		Immediate
CC1110	DPE	18/04/2018	6:35 PM	St Peters	Hutchence Street	Road impacts / detours	Stakeholder is unhappy with road impacts/detours in the area.	CDS JV emailed DPE and provided clarification around detours		2 business days
CC1111	Civil East Works	19/04/2018	9:36 AM	St Peters	Brown Street	Parking	Stakeholder is unhappy with worker parking on footpath	CDS JV emailed stakeholder and advised this has been addressed employee manager.	CDS JV emailed employee manager.	Same business day
CC1112	DPE	19/04/2018	10:10 AM	St Peters	Hutchence Street	Road impacts / detours	Stakeholder is unhappy with road impacts/detours in the area.	CDS JV emailed DPE and provided clarification around detours		Next business day
CC1113	All of Project	19/04/2018	12:49 PM	Not provided	Not provided	Worker behaviour	Stakeholder states the workers on the trucks for WestConnex one of the drivers is being racial and abusive from WestConnex trucks Truck 670	CDS JV called and discussed concerns		Same business day
CC1114	Civil East Works	19/04/2018	4:33 PM	St Peters	Applebee Street	Road impacts / detours	Stakeholder is unhappy with truck on the footpath	CDS JV emailed stakeholder and explained that at times, in restricted areas, a traffic control vehicle may be placed on the footpath to protect the traffic controller. Pedestrian access is maintained around the parked ute		3 business days
CC1115	Not related	19/04/2018	10:46 PM	Alexandria	Maddox Street	Noise	Stakeholder unhappy with noise from night work	CDS JV spoke with stakeholder and advised have been notified that there was a utility company working in the area; however this work was not related to WestConnex		Immediate

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1116	Civil East Works	19/04/2018	10:49 PM	St Peters	Barwon Park Road	Noise	Stakeholder unhappy with noise from night work	<p>19/04/2018</p> <p>10:46pm CDS JV spoke with stakeholder and advised notification had been dropped to the area regarding night work.</p> <p>CDS JV explained the work taking place was girder delivery.</p> <p>Stakeholder requested alternative accommodation and was advised that this work did not meet the requisite for relocation; relocation requisite included noise modeling and frequency of work.</p> <p>CDS JV advised we attempt to complete the noisiest work prior to midnight.</p> <p>Stakeholder requested a call back from the representative of the area to discuss alternative accommodation.</p> <p>At 1:18pm call was made to stakeholder unsuccessfully - no voice message could be left. Sent a text to stakeholder advising that alternative accommodation unfortunately is not an option as the work doesn't meet the requisite for relocation but would be happy to discuss further if they wanted to call back.</p> <p>Spoke to stakeholder advised that would speak to superintendent, they were happy with this</p>		Immediate
CC1117	Civil East Works	19/04/2018	11:16 PM	Mascot	Gardeners Road	Noise	Stakeholder can hear noise from work at night.	<p>19/04/2018</p> <p>11:16 PM CDS JV spoke with stakeholder and advised he would receive a call back tonight from community relations advisor for that area.</p> <p>CDS (CP) spoke to supervisor for works and confirmed that jackhammering would be complete by 12:30am and that noise blankets would be repositioned. CP called stakeholder back at 11:32PM and informed them of works timeline. Stakeholder advised that they had received the notification however the noise was particularly loud tonight.</p>		Immediate
CC1118	Arncliffe Tunnel	20/04/2018	8:15 AM	Arncliffe	Flora Street	Vibration	Stakeholder can feel vibration from blasting in tunnels.	CDS JV emailed stakeholder and advised his complaint has been noted and passed onto the relevant authorities.		Same business day
CC1119	Arncliffe Tunnel	20/04/2018	5:34 PM	Arncliffe	Flora Street	Vibration	Stakeholder can feel vibration from blasting in tunnels.	CDS JV emailed stakeholder and advised his complaint has been noted.		Next business day

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1120	Civil East Works	22/04/2018	6:24 PM	St Peters	Hutchinson Street	Construction vehicle movements	Stakeholder advised he was not satisfied with the initial response to his complaint and has made a further complaint re Construction vehicle movements	CDS JV emailed stakeholder and advised after internal investigations and have not been able to determine who had the earthmover on the morning of the initial complaint. In the conversation with you that day. It has been confirmed by our site superintendent that vehicles under 4 tonne are able use Hutchinson Street and thus our vehicles will continue to use Hutchinson Street if there is a road closure, if they need to access Hutchinson Street or Applebee Street or if they are not able to use Campbell Road.		6 business days
CC1121	Civil East Works	23/04/2018	9:30 AM	St Peters	Applebee Street	Parking	IWC Representative has advised they received complaint from local resident regarding WestConnex trucks obstructing footpath of Applebee Stree	CDS JV emailed stakeholder and advised at times, in restricted areas, a traffic control vehicle may be placed on the footpath to protect the traffic controller. This is a Safety Essential. In this case, the vehicle at the back of the picture is the traffic control vehicle. Please note that at all times, pedestrian access is maintained.		Next business day
CC1122	Civil East Works	23/04/2018	10:31 AM	Alexandria	Campbell Road	Dust	Stakeholder advised he was not satisfied with the initial response to his complaint and has made a further complaint re dust from site	CDS JV emailed stakeholder and advised water carts are active on site throughout standard construction hours. Cleaning of Campbell Road is scheduled to take place on Saturday 26 May, parking restriction will be in place on Campbell Road from Barwon Park Road and Euston Road from 1pm Friday 25 May to 1pm Saturday 26 May to facilitate road cleaning. The Environmental Protection Agency, with whom the project continues to work closely, regularly inspects our site and the environmental mitigation measures the project has in place.		18 business days
CC1123	All of Project	23/04/2018	11:18 AM	Alexandria	Campbell Road	Worker behaviour	Stakeholder unhappy with conduct of WestConnex team member.	CDS JV Director of Support Services (Travis B) called resident and listened to his complaint. Positive conversation where Travis made no mention of alleged worker disrespect. Stakeholder explained his position that he felt bulldozed by the member of staff against whom, he was complaining. Travis reiterated that there was no disrespect intended and that further notification would be delivered to the stakeholder regarding access to his property and installation of pit.		Same business day
CC1124	Civil East Works	23/04/2018	12:15 PM	St Peters	Brown Street	Noise	Stakeholder unhappy with noise from night work and is requesting alternative accommodation	CDS JV emailed stakeholder and advised she would be in contact once the noise monitoring had been completed.	Resident has been offered alternative accommodation for upcoming night works and she has accepted the offer.	Next business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1125	Civil East Works	23/04/2018	2:45 PM	St Peters	Silver Street	Road impacts / detours	IWC advised the residents requested that something be done about traffic control in Silver Street St Peters, when these closures occur. It is a one lane street, with the bulk of traffic trying to exit and enter from both sides and there is a huge bank up of vehicles trying to navigate both directions at the one time. Our Regulatory Support Officer requests the Project to organise traffic control when these double closures occur. There is going to be a serious accident, volatile situation or both if this lack of action continues.	CDS JV Silver Street does pick up a lot more traffic during these closures and makes Silver Street essentially a one lane street due to the continuous parked cars either side. This seems to be a problem in other streets in the area, such as Edith Street, as well. After investigating with the traffic team there is not much we can do as some potential solutions create other problems. If Council has any advice we are more than happy to discuss. We should not be needing to close Florence in the immediate future but there will be other instances where we will need to do so until the work is completed on the southern side of Campbell St.		Next business day
CC1126	All of Project	23/04/2018	2:50 PM	Alexandria	Campbell Road	Property damage	Stakeholder complaint regarding lack of response on property damage claim	CDS JV emailed stakeholder and advised the claim had been declined as there was no conclusive evidence that any extra dust from our site has caused the issue		6 business days
CC1127	Civil East Works	23/04/2018	6:27 PM	St Peters	Alfred Street	Noise	Stakeholder unhappy with noise from work after advised hours.	CDS JV called stakeholder and left msg to call back.		Next business day
CC1128	Civil East Works	23/04/2018	10:56 PM	St Peters	Campbell Street	Noise	Stakeholder unhappy with noise from night work	CDS JV emailed stakeholder and provided the notification advising of work.		3 business days
CC1129	Arncliffe Tunnel	24/04/2018	2:01 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel blasting.	CDS JV emailed stakeholder and advised his complaint had been noted		2 business days
CC1130	Civil East Works	24/04/2018	2:22 PM	St Peters	Campbell Street	Noise	Stakeholder unhappy with noise from night work and says she was not notified of upcoming work.	CDS JV emailed stakeholder and provided the notification advising of work.		2 business days
CC1131	Civil East Works	26/04/2018	2:42 PM	St Peters	Campbell Street	Noise	Stakeholder unhappy with noise from night work and says she was not notified of upcoming work.	CDS JV emailed stakeholder and provided the notification advising of work and further explained work schedule in the area.		5 business days
CC1132	Civil East Works	26/04/2018	4:28 PM	St Peters	Florence Street	Vibration	Stakeholder advised his house is vibrating excessively	<p>27/04/2018</p> <p>11:35 AM</p> <p>CDS JV (Roos v L) spoke with stakeholder after liaising with Enviro Team. CDS JV (Roos v L) advised that roller will move away from stakeholder's property by Wednesday 2 April and stakeholder should feel it a lot less then.</p> <p>26/04/2018</p> <p>4:28pm</p> <p>CDS JV spoke with stakeholder and advised she will investigate what equipment was being used today in the compound beside the property.</p> <p>CDS JV advised stakeholder he would receive a call back tomorrow to see if there is any improvement in the vibrations.</p>	DS JV advised Enviro	Immediate

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1133	Civil East Works	27/04/2018	7:58 AM	St Peters	Edith Street	Noise	Stakeholder is unhappy that she can still hear clanging sound and was told that work would be finished.	CDS JV emailed stakeholder and advised the compaction work did finish within that 6 week timeframe and moved to the other side of the project. However I have spoken with our environmental team and they advised we are still piling in that area which is at the bottom of the pit. This could be what you are hearing. There will be piling till 6pm this Saturday. I am not on site today so cannot speak with the team looking after this work.		Same business day
CC1134	Civil East Works	27/04/2018	8:44 AM	St Peters	Brown Street	Noise	Stakeholder unhappy with noise from night work and is also not happy that she has had no response from the Property Management Team re acoustic treatment	CDS JV emailed stakeholder and explained to resident why the work was being carried out and EPL requirements and approvals to conduct the work.	CDS JV advised Enviro CDS JV referred to Property Management Team	4 business days
CC1135	Arncliffe Tunnel	27/04/2018	9:19 AM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel blasting.	CDS JV emailed stakeholder and advised his complaint had been noted		Same business day
CC1136	Civil East Works	27/04/2018	2:02 PM	St Peters	Brown Street	Dust	Stakeholder unhappy with dust from work	CDS JV spoke to stakeholder and advised she would follow up with project team to get a water cart to the area.	Project team advised	Same business day
CC1137	Not related	27/04/2018	2:20 PM	Earlwood	Bexley Road	Acoustic Treatment	Stakeholder was advised no acoustic treatment to be installed at the property	CDS JV spoke with stakeholder and explained the property is owned by RMS and he will have to discuss his concern with them. CDS JV advised stakeholder that the concern would be referred to RMS via SMC.	Referred to SMC for a call back to tenant	Immediate
CC1138	Kingsgrove Tunnel	27/04/2018	3:38 PM	Kingsgrove	Wolli Street	Noise	Stakeholder can hear noise from tunnel work	CDS JV spoke with stakeholder and advised our Engineers had provided information to her; benching was taking place during regular construction hours 7am - 6pm Mon - Fri and 8am - 1pm Sun. Stakeholder may hear some ground borne noise during the day - work is approx 30m underground - stakeholder lives 1 house away from the train line. Stakeholder advised she will now approach her neighbors and ask them to complain.	CDS JV advised Enviro	Immediate
CC1139	Civil East Works	27/04/2018	5:43 PM	St Peters	Crown Street	Noise/Dust	Stakeholder is unhappy with noise from night work and dust from site.	Noted in CM - CDS JV Traffic team toolboxed the issue with the traffic controllers and will do spot checks throughout future closures.	CDS JV advised Enviro	7 business days
CC1140	St. Peters Interchange	28/04/2018	2:38 PM	St Peters	Barwon Park Road	Noise	Stakeholder is unhappy with noise from night work from site.	CDS JV emailed stakeholder and advised work was girder delivery which would be completed in the next week.	CDS JV advised Enviro	Next business day
CC1141	Not related	30/04/2018	10:34 AM	Newtown	Wells Street	Noise	Stakeholder is unhappy with noise from night work from site.	CDS JV called stakeholder and advised the closest work to the stakeholder is over 500m and it is unlikely to be heard.		Same business day
CC1142	Civil East Works	30/04/2018	3:04 PM	St Peters	Campbell Street	Safety / security	Stakeholder is concerned re OH&S issue with staff cutting concrete without any protective gear - no masks.	Stakeholder requested no call back.	CDS JV emailed Superintendent & Safety Manager to address.	Same business day

Quarterly Construction Compliance Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1143	Not related	1/05/2018	4:42 AM	St Peters	Silver Street	Noise	Stakeholder states noisy work began at 4:45am	CDS JV left msg for stakeholder advising we were not able to determine what work she may have heard as there was no work in that area by WestConnex on that night	CDS JV advised Enviro	Same business day
CC1144	Civil East Works	1/05/2018	7:29 AM	Alexandria	Euston Road	Parking	Stakeholder is unhappy with work trucks parking in front of his business which are blocking access.	CDS JV emailed stakeholder and apologised as the trucks blocking the access were related to the New M5 Project.	Traffic control team and spoil manager notified	
CC1145	Civil East Works	2/05/2018	6:59 AM	St Peters	Burrows Road	Parking	Stakeholder advising contractors from quick ways in regard to parking adjacent to the shop for the entire day in a 15 min zone	CDS JV emailed stakeholder acknowledging issue.		3 business days
CC1146	Civil East Works	2/05/2018	8:23 AM	St Peters	Church Street	Noise	Stakeholder is unhappy with noise from day work in her street.	CDS JV emailed stakeholder and advised standard construction hours are 7am to 6pm Monday to Friday and 8am to 1pm Saturday and this enables us to do the work we need to move and upgrade utilities before we can build the road. The noise impact of all construction has been assessed and mitigation measures identified commensurate with the impact of the activity.	CDS JV advised EnviroCDS JV offered to drop ear plugs	Same business day
CC1147	Arncliffe Tunnel	2/05/2018	11:35 AM	Arncliffe	Station Street	Noise	Stakeholder is unhappy with noise from tunnel work.	CDS JV spoke with stakeholder and advised of tunnel progress.	CDS JV advised Enviro Ear plugs offered	Same business day
CC1148	Civil East Works	2/05/2018	1:00 PM	St Peters	Campbell Road	Construction vehicle movements	Stakeholder advised of dangerous construction vehicle movements outside his property	CDS JV emailed stakeholder and advised this was a subcontractor and the issue has been referred to the appropriate Construction Manager		Same business day
CC1149	Property Management	2/05/2018	5:00 PM	St Peters	Barwon Park Road	Acoustic Treatment	Stakeholder unhappy with acoustic treatment offered	Meeting was held and concerns discussed		No visibility
CC1150	Civil East Works	3/05/2018	8:15 AM	Not provided	Not provided	Safety / security	Stakeholder complaint re very dangerous closure of walkway bt Sydney Park leading to Euston Road	CDS JV attempted to call stakeholder back however was not successful (2:10PM). CDS JV attempted to call stakeholder back however was not successful (04/05 @ 10AM)		Same business day
CC1151	Civil East Works	3/05/2018	9:02 AM	St Peters	Church Street	Noise	Stakeholder unhappy with the response provided to the previous complaint re noise	CDS JV emailed stakeholder and requested phone number to discuss her concerns. Stakeholder emailed back and declined to discuss anything. CDS JV emailed stakeholder and advised whilst we did notify of the works, I acknowledge that we were not clear in specifying the noise level. We shall be more specific in future.		Same business day
CC1152	Civil East Works	3/05/2018	9:16 AM	St Peters	Campbell Road	Construction staging and duration	Stakeholder had electricity cut to her property	CDS JV emailed stakeholder and explained power was inadvertently cut to property during work.		Same business day
CC1153	Civil East Works	3/05/2018	2:17 PM	Alexandria	Campbell Road	Construction staging and duration	Stakeholder is unhappy with concrete has been opened due to works on the power lines for WestConnex construction. Concrete was supposed to be resealed in 2 days and its been 2 weeks	CDS JV left vm to advise reinstatement work of pit surrounds within property boundary		4 business days

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1154	Civil East Works	3/05/2018	2:31 PM	St Peters	Campbell Street	Worker behaviour	Stakeholder advising that she almost had a car accident today due to traffic controller not paying attention	CDS JV spoke with stakeholder who advised she was actually on Gardeners Road when the incident happened. Stakeholder advised traffic controllers were not communicating with each other and both had allowed traffic to proceed resulting in a near accident between the stakeholder's vehicle and a truck.	CDS JV advised the incident will be raised with Traffic Manager.	Immediate
CC1155	Civil East Works	3/05/2018	8:48 PM	St Peters	Crown Street	Road impacts / detours	Stakeholder complaint re can not find his way home all the roads are closed.	CDS JV spoke with stakeholder provided route from south via Railway Road and Unwins Bridge Road. Said that feedback would be taken on board and the team could try to incorporate more broader detour strategies for residents (provide a southern, western, eastern and northern approach strategy).		Same business day
CC1156	Civil East Works	4/05/2018	2:19 AM	St Peters	Campbell Street	Noise	Stakeholder unhappy with impact of noise outside her home	CDS JV spoke to resident and advised that due to cumulative impact, the residents will be relocated in a three bedroom apartment at Mascot for future high noise night work.		Immediate
CC1157	Not related	4/05/2018	2:28 AM	St Peters	Campbell Street	Noise	Stakeholder unhappy with impact of noise outside her home	CDS JV emailed stakeholder and advised work was not related to the New M5 Project; Sydney Water were working on a burst water main at the end of the street.		Same business day
CC1158	Civil East Works	4/05/2018	10:33 AM	St Peters	Applebee Street	Safety / security	Stakeholder is unhappy with damaged footpath	CDS JV (Roos v L) emailed stakeholder and advised over the weekend the project team completed additional reinstatement works to the footpath on Church Street. Please note that this reinstatement of the footpath is a temporary measure and will be replaced by a permanent concrete pedestrian path (completed to the Project boundary) later in the year.	Additional reinstatement works to the footpath completed	2 business days
CC1159	Civil East Works	4/05/2018	11:36 AM	St Peters	Barwon Park Road	Construction staging and duration	Stakeholder believes the junction is dangerous for temporary road Byron Park Rd x Campbell Rd due to lack of visibility from shade cloth	CDS JV (Roos v L) called stakeholder to advise the project team will take down a section of the shade cloth to make it safer to turn right from Barwon Park Road onto Campbell Street. Stakeholder very appreciative of action taken by the team.	Shade cloth removed	Same business day
CC1160	Civil East Works	3/01/2018	11:24 AM	St Peters	Hutchinson Street	Pedestrian Access	** Received via DPE ** Stakeholder advised there is a power pole right in the middle of the footpath	CDS JV advised DPE the existing pole on May Street required temporary relocation due to its proximity to the new drainage and services to be installed in this area. Relocating the pole eliminates the risks associated with it being unsupported during excavation works	Reflective tape around the pole to improve visibility. The service will be relocate underground in around May 2018, the pole will then be removed	2 business days
CC1161	Arncliffe Tunnel	30/01/2018	5:33 PM	Arncliffe	Wickham	Safety / security	Stakeholder is concerned re g damage on the end of the driveway by the foot path. The driveway has caved	CDS JV called stakeholder to advise the driveway damage was not caused by the project.		Same business day
CC1162	Arncliffe Tunnel	1/02/2018	8:00 AM	Arncliffe	Flora Street	Noise	Stakeholder concerned about noise from surface work	CDS JV emailed stakeholder and advised we were not undertaking any different work than normal. We do not work outside the gates of our project and it seems that VBA would have been working in this vicinity.		Same business day

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1163	Civil East Works	1/02/2018	9:29 AM	St Peters	Barwon Park Road	Dust	Stakeholder called to complain about the dust from the site which is in his property, and the apparent lack of visible dust mitigation measures.	CDS JV text msg'd stakeholder 'Hi Warwick, Virginia passed on your dust complaint. Our environmental engineer directed the water cart to attend to the site at 10:30am today. Kind regards Sarah'		Same business day
CC1164	Civil East Works	3/02/2018	1:52 PM	St Peters	Hutchinson Street	Noise	Stakeholder is unhappy with noise from site	CDS JV emailed stakeholder and confirmed that work taking place is piling, which has been modelled below 5dB(A) above background.		Next business day
CC1165	KING Civil	23/02/2018	4:21 PM	Kingsgrove	Armitree Street	Parking	Stakeholder unhappy with workers parking in the street	23/02/20184:23pmResponse sent from CDS JV Hi Steven... are you able to provide registration numbers?.. I can then approach the relevant manager of the employee who has parked in your street.Yvonne-Hi Steven... i wanted to let you know i have raised the issue of parking with the Site Managers who will continue to toolbox the issue.Also two of the vehicles you identified were not related to employees on the project.RegardsYvonne	Site Managers who will continue to toolbox the issue at Pre Start meetings	Immediate
CC1166	Civil East Works	26/02/2018	7:07 PM	St Peters	Hutchinson Street	Safety / security	Complaint received from DPE on behalf of resident re a hole in the compound fence.	CDS JV emailed the stakeholder and advised of work in the area, also advised the below controls are in place: <ul style="list-style-type: none">• Fence line is secure around the area with a locked gate access• The blocks that the fence sits on are 150mm high which is the gap generally at the bottom of the fence• The excavation has a standard 1:1.5 battered slope to minimise fall risk• The water truck pumps out standing water after every rain event		8 Working days
CC1167	Arncliffe Tunnel	28/02/2018	7:11 AM	Arncliffe	Flora Street	Noise	Stakeholder concerned about noise from tunnel work	CDS JV emailed stakeholder and advised of the work in the area that may be creating noise. Also advised monitoring is undertaken on a regular basis during the shifts and the assessment shows that we are compliant.		Next business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1168	KING Civil	28/02/2018	3:20 PM	Kinsgrove	Armitree Street	Parking	Stakeholder unhappy with workers parking in the street	<p>CDS JV emailed stakeholder and advised that last week you sent through a text message to me identifying four (4) vehicles you believed were employees of the project that were parking in your street.</p> <p>As advised in my message to you earlier today, I have raised the issue with the Site Managers who toolbox the issue of parking at the prestart meetings each morning.</p> <p>Two (2) of the registrations you provided to me last week were not able to be identified as belonging to employees or subcontractors of the project.</p> <p>Please do not hesitate to contact me if this continues to be an issue, if you provide the registration numbers of the vehicles I am able to identify if they are related to the project and address the issue directly with the manager of the driver of the vehicle.</p>	Site Managers who will continue to toolbox the issue at Pre Start meetings	Same business day
CC1169	Arncliffe Tunnel	1/03/2018	12:44 PM	Arncliffe	Flora Street	Noise	Stakeholder concerned about noise from tunnel work	CDS JV emailed stakeholder and advised his complaint had been noted.	CDS JV advised Enviro	Same business day
CC1170	Not related	1/03/2018	4:13 PM	Beverly Hills	Allambee Crescent	Grassland maintenance	Stakeholder not happy with the maintenance of the grassland area near her property	** Referred to SMC		Not related
CC1171	Arncliffe Tunnel	2/03/2018	6:32 AM	Arncliffe	Flora Street	Noise	Stakeholder concerned about noise from tunnel work	CDS JV spoke to stakeholder and advised that the noise was within the required limits		Same business day
CC1172	Civil East Works	13/03/2018	5:15 PM	St Peters	Crown Street	Road impacts / detours	Stakeholder is unhappy with the changing street closures	CDS JV emailed stakeholder and explained traffic management plan and provided alternate route suggestions.		7 business days
CC1173	Civil East Works	14/03/2018	9:00 PM	St Peters	Applebee Street	Safety / security	Stakeholder has raised concerns about the safety of the footpath leading to the St Peters Public School & worker behavior	CDS JV emailed stakeholder and advised swing signs are not used by the project and worker behavior has been previously raised with the team management.		5 business days
CC1174	Property Management	15/03/2018	4:43 PM	Sydenham	George Street	Property Damage	Stakeholder advised property has been damaged by WestConnex work	<p>20/03/2018</p> <p>4:45pm</p> <p>CDS JV spoke with stakeholder who advised she is feeling vibration from what she described would be blasting.</p> <p>Stakeholder advised since feeling the blasts her roof has begun to leak.</p> <p>CDS JV advised Property Management Team will be notified and will contact her directly.</p>	Referred to Property Management Team	3 business days
CC1175	Civil East Works	23/03/2018	9:41 AM	Alexandria	Euston Road	Compound site	Stakeholder is unhappy the site compound has removed some of the footpath	CDS JV emailed stakeholder and advised has been measured at 1.2 metres –the minimum allowable limit for pedestrian path.		Same business day
CC1176	Civil East Works	29/03/2018	6:16 PM	St Peters	Princes Highway	Road impacts / detours	Stakeholder is unhappy with Road impacts / detours in the area			

Quarterly Construction Compliance Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1177	Operational	4/04/2018	1:43 PM	St Peters	May Street	Operational liveability	Stakeholder is unhappy with permanent removal of parking on May Street and the impact on residents	CS JV met with stakeholder and also emailed providing link to RMS's Exceptional Hardship guidelines.	Link to RMS's Exceptional Hardship guidelines provided	14 Business days
CC1178	Civil East Works	17/04/2018	11:17 AM	Alexandria	Campbell Street	Dust	Stakeholder is unhappy with dust from site	CDS JV spoke to caller and advised that she will highlight his dust concerns with the New M5 environmental team and outlined the dust mitigation strategy for the project.		Immediate
CC1179	Civil East Works	3/05/2018	3:30 PM	St Peters	Burrows Road	Dust	Complaint received from DPE after an inspection of the SPI site was conducted earlier today. The inspection identified noticeable sediment build up along Burrows Road, St Peters.	CDS JV - Enviro Mgr (Howard C) emailed DPE and advised water truck is continuously in use in the area; and an ROL has been obtained to allow for no parking on the street while clean up is completed.		2 business days
CC1180	Civil East Works	3/01/2018	11:24 AM	St Peters	Hutchinson Street	Road impacts / detours	Complaint received from DPE on behalf of resident re road impacts	CDS JV emailed DPE and provided clarification around work and notifications that were emailed and letterbox dropped		2 business days
CC1181	Operational	6/03/2018	11:09 AM	St Peters	May Street	Road impacts / detours	Stakeholder is unhappy with permanent removal of parking on May Street and the impact on residents	CS JV emailed stakeholder and offered to meet.		5 Business Days
CC1182	Arncliffe Tunnel	17/04/2018	2:11 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from work in tunnels	CDS JV emailed stakeholder and advised work is ongoing and his complaint has been noted.		2 business days
CC1183	Arncliffe Tunnel	20/02/2018	3:50 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy as he believes his complaints are not taken seriously	CDS JV emailed stakeholder and advised of work in the area and that each complaint is logged and provided to the appropriate area.		2 business days
CC1184	Arncliffe Tunnel	2/02/2018	4:14 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel work	CDS JV emailed stakeholder and advised of work in the area		7 business days
CC1185	Arncliffe Tunnel	18/01/2018	4:42 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel work	CDS JV emailed stakeholder and advised of work in the area		2 business days
CC1186	Arncliffe Tunnel	15/03/2018	5:15 PM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel work	CDS JV emailed stakeholder and advised his complaint had been noted		2 business days
CC1187	Arncliffe Tunnel	28/02/2018	9:00 AM	Arncliffe	Flora Street	Vibration	Stakeholder is unhappy with vibration from tunnel work	CDS JV emailed stakeholder and advised of work in the area and that each complaint is logged and provided to the appropriate area.		Next business day
CC1188	Civil East Works	9/01/2018	6:59 PM	St Peters	Princes Highway	Noise	Stakeholder is unhappy with noise from work and has concerns around acoustic treatment	CDS JV emailed stakeholder and advised the review of the acoustic treatment has been sent to the Property Management Team	Referred to Property Management	Next business day
CC1189	All of Project	7/02/2018	10:40 AM	St Peters	Barwon Park Road	Unpaid invoice	Stakeholder is unhappy the reimbursement for the installation of taps has not been paid as per agreement.	CDS JV left vm to advise that CDS JV is waiting on letterhead from plumber which is requirement of the CDS JV payment system. Martha advised she has tried to call the plumber as well and that CDS JV (Virginia B) had emailed plumber 19.12.17 requesting same.		3 business days
CC1190	Civil East Works	28/02/2018	1:15 PM	St Peters	Princes Highway	Parking	Stakeholder believes workers are parking in the business car park	CDSJV emailed stakeholder and requested rego numbers and advised issue will be toolboxed.	Referred to Superintendent for toolbox.	Same business day
CC1191	Civil East Works	1/03/2018	8:51 AM	St Peters	Alfred Street	Noise	Stakeholder can hear a "clang" coming from SPI site	CDSJV advised stakeholder the clanging noise is from the Compaction work on top of the mound that it will be completed by the end of the week and moving to a different location onsite		Immediate
CC1192	Not related	2/03/2018	1:03 PM	Arncliffe	Innesdale Road	Noise	Stakeholder advised they could hear noise all night from the work on site	CDS JV spoke with stakeholder and advised there was no excavation work on Friday so wondered whether it was noise from the other construction area near the property.		Same business day
CC1193	Arncliffe Tunnel	5/03/2018	12:45 PM	Arncliffe	Innesdale Road	Noise	Stakeholder advised they could hear noise all night from the work on site	CDS JV spoke with stakeholder and advised there was excavation work within the tunnels and that could possibly be where the noise was coming from. Offer of earplugs but stakeholder declined.	Ear plugs offered	Same business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1194	Civil East Works	19/03/2018	9:04 AM	St Peters	Applebee Street	Road impacts / detours	Stakeholder is unhappy with traffic management on the weekend	CDS JV emailed stakeholder and explained the work in the area along with the mitigation strategy for general maintenance while work continues		2 Business Days
CC1195	Not related	5/05/2018	12:36 AM	Earlwood	Wolli Street	Noise	Stakeholder advised of High pitched noise coming from site.	CDS JV spoke with stakeholder said it had actually been a neighbours alarm.		Immediate
CC1196	Civil East Works	5/05/2018	1:28 AM	St Peters	Unwins Bridge Road	Noise	Stakeholder is unhappy with noise from nightwork.	CDS JV spoke with stakeholder who checked his letterbox and found notification for work being undertaken on Unwins/Bedwin along with alternative accommodation offers	Alternative Accommodation arranged	Next business day
CC1197	Civil East Works	5/05/2018	1:03 PM	Alexandria	Campbell Road	Property damage	Stakeholder is unhappy with the response provided to his claim for property damage.	CDS JV acknowledged email	In good faith, CDS JV compensated resident for this claim despite inconclusive evidence that the airconditioning units required servicing due to project work.	Next business day
CC1198	Civil East Works	5/05/2018	11:59 AM	St Peters	May Street	Safety / security	Stakeholder is unhappy with the lack of wheel chair ramps where roadworks are occurring.	CDS JV called resident who advised that the situation had been rectified	Access ramps installed	Same business day
CC1199	Civil East Works	6/05/2018	12:05 PM	St Peters	May Street	Safety / security	Stakeholder is still unhappy with the wheel chair ramps as they are plastic.	CDS JV called resident who advised that the situation had been rectified	Access ramps installed	Next business day
CC1200	Not related	7/05/2018	1:06 PM	St Peters	Lackey Street	Flora and fauna	Stakeholder advised Morton Bay Fig Trees are being removed and she was advised this would not occur.	CDS JV spoke to stakeholder and confirmed that we are not working at the fig trees in Simpson Park. This is council related work.		
CC1201	Arncliffe Tunnel	7/05/2018	2:23 PM	Arncliffe	Station Street	Noise	Stakeholder can hear noise from tunnel work	CDS JV emailed stakeholder and provided link to interactive map, also advised ear plugs will be dropped to residence.	Ear plugs dropped to residence	Next business day
CC1202	Not related	7/05/2018	5:57 PM	St Peters	Florence Street	Property damage	Stakeholder advising drain is blocked and believes this to be related to the WestConnex work in the area.	CDS JV called stakeholder to advise the project team and plumber had lifted the manhole lid on Florence St on 08/05/18 and observed the main sewer flowing freely; this flows into stakeholder's sewer. Flowing sewer suggests the fault is not due to us. CDS JV advised stakeholder to employ their own plumber to investigate. Stakeholder appreciative that project team and plumber had investigated sewer on Florence Street; advised he would get his own plumber to investigate and get in contact should his plumber suggest the issue is related to the project.	CDS JV Plumber attended.	Same business day
CC1203	Arncliffe Tunnel	8/05/2018	1:35 PM	Arncliffe	Flora Street	Vibration/Noise	Stakeholder is unhappy with vibration from work in tunnels	CDS JV emailed stakeholder and advised work is ongoing and his complaint has been noted.		2 business days
CC1204	Not related	8/05/2018	9:46 PM	Alexandria	Mitchell Road	Noise	Stakeholder reporting that the footpath is being cut into and is very noisy and the caller can not sleep.	CDS JV spoke to stakeholder and explained it wasn't out works. Will have CP call her the next day to discuss. CDS JV attempted to call stakeholder back but was not successful.		Immediate

Quarterly Construction Compliance Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1205	Not related	8/05/2018	9:52 PM	Alexandria	Mitchell Road	Noise	Stakeholder reporting that the footpath is being cut into and is very noisy and the caller can not sleep.	CDS JV spoke to stakeholder and explained it wasn't out works.		Same business day
CC1206	Civil East Works	9/05/2018	10:39 AM	St Peters	Church Street	Dust	Stakeholder is unhappy with dust from site - would like his house cleaned	CDS JV emailed stakeholder and acknowledged complaint.		Next business day
CC1207	Property Management	10/05/2018	9:17 AM	St Peters	Brown Street	Query property impact	Stakeholder is unhappy with the acoustic treatment she is receiving on her property		Referred to Property Management Team - 10/05/2018 10:04 AM	No visibility
CC1208	Civil East Works	10/05/2018	12:55 PM	St Peters	May Street	Dust & Noise	Stakeholder is unhappy with dust coming from site and the noise from work	15/5/18 3pm CDS JV met with resident in her home to discuss these issues as well as upcoming construction work and staging. Resident stopped meeting 20 mins into the meeting as her baby was distressed and she wanted to attend to the baby 20/6/18 CDS JV made numerous calls in the past few days to resident to see if this is still an issue as resident has made multiple similar complaints since. Resident has not returned calls and CDS JV has previously advised that noise and dust mitigation measures are in place.	CDS JV (Martha H, Sarah P, Ciara M) met with resident in her home to discuss these issues as well as upcoming construction work and staging. Resident stopped meeting 20 mins into the meeting as her baby was distressed and she wanted to attend to the baby. CDS JV offered 2 week alternative accommodation - 21 May to 3 June. Offer accepted.	> 5 Business Days
CC1209	Civil East Works	10/05/2018	5:32 PM	Alexandria	Campbell Road	Dust	Stakeholder is unhappy with dust coming from site.	CDS JV advised resident that CDS JV will pay for a re-clean of his property.	Resident to meet with the Environmental Representative to escalate dust complaints as resident is not satisfied with CDS JV response that dust mitigation measures are in place. ER met with residents and ER recommendations have been implemented by the project team.	Same business day
CC1210	All of Project	11/05/2018	7:45 AM	Not provided	Not provided	Construction vehicle movements	Stakeholder reported trucks driving in a dangerous manner.	CDS JV called and left msg for stakeholder with work colleague advising the issue has been reported to Traffic Manager - direct contact provided if stakeholder wants to call back to discuss.		Same business day
CC1211	Kingsgrove Surface Works	11/05/2018	10:35 AM	Beverly Hills	Kirrang Street	Vibration	Stakeholder is unhappy with vibration from work in site	CDS JV spoke with stakeholder and explained work in the area. CDS JV advised stakeholder she would speak with Foreman and see if there was anything we could do to reduce the vibration eg oscillate vs linear	Foreman ensured machinery is now on oscillate	Immediate

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1212	Property Management	11/05/2018	2:00 PM	St Peters	Campbell Street	Query property impact	Stakeholder unhappy with conduit placement		CDS JV (Kelwin S and Bronson G) to visually inspect property to confirm the completed works and confirm any alteration to the external conduit	Immediate
CC1213	Not related	12/05/2018	9:28 PM	St Peters	Crown Street	Noise	Stakeholder unhappy that a NSW Roads Truck has been idling at her window	CDS JV emailed stakeholder and advised investigation was taking place. Noted in CM "Not CDS JV vehicle"		2 business days
CC1214	Not related	13/05/2018	12:16 PM	St Peters	Campbell Street	Safety / security	Stakeholder unhappy that while walking along the footpath, he did not realise further down the footpath has been closed, he needed to walk along the Highway, his dog got spooked and tried to run across the highway. There should be more instructions on footpath closures.	CDS JV spoke to stakeholder and advised following investigation the work he referred to was not related to the New M5 Project. Stakeholder also had concerns about reopening the footpath and was provided with the reasons eg work schedule etc Stakeholder brought up several other footpath issues: on Princes Highway, Canal Road and Sydney Park Road. CDS JV advised CDS JV will call back re footpath closure on Sydney Park Road and Roos will investigate other issues. CDS JV spoke with stakeholder and advised of alternate route and approved work zones.		> 5 Business Days
CC1215	Civil East Works	15/05/2018	9:13 AM	Alexandria	Not provided	Safety / security	Stakeholder unhappy that road work on Sydney Park Rd and Euston Rd blocks all footpaths to Huntley Rd, so all pedestrians are forced to walk on the busy motorway of Sydney Park Rd without any road instructor or traffic light.	Noted in CM - Ausgrid would contact stakeholder as they have closed the pedestrian bridge. They are planning on re-opening the bridge to alleviate the pressure.		no response provided to stakeholder
CC1216	Civil East Works	15/05/2018	9:14 AM	St Peters	Barwon Park Road	Worker behaviour	Stakeholder advising 3 Cement trucks reeving up engines at front of callers residence.	CDS JV returned call. No answer, left voicemail.		2 business days
CC1217	All of Project	15/05/2018	9:35 AM	Alexandria	Burrows Road	Parking	Stakeholder has business in street and there are not enough parking spaces in street due to trucks pulling up has been forced to park in no stopping zones and are getting fines over \$500 a week.	CDS JV spoke with stakeholder there was details on the back of the fine to fight it or maybe contact the council regarding the fine. Stakeholder asked for the project to save her a place on the road and put cones there for her to park every day. CDS JV advised her that it was a public road and we could not do this. CDS JV also advised her that we had parking on site for the staff (she asked then could she be given a car space on site) CDS JV explained to her again this was not possible.		Same business day
CC1218	Property Management	15/05/2018	3:52 PM	St Peters	Barwon Park Road	Property	Stakeholder represents all residents of the apartment block and believes the offer of acoustic treatment is insufficient.	No visibility	Referred to Property Management Team - 15 May 2018 3:52 PM	No visibility
CC1219	All of Project	16/05/2018	9:49 AM	Not provided	Not provided	Lack of response	Stakeholder unhappy that she has received no response from CDS JV that were addressed to RMS	CDS JV emailed stakeholder to acknowledged receipt of her email.		2 business days

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1220	Civil East Works	17/05/2018	8:54 AM	St Peters	Brown Street	Unpaid pet accommodation	Stakeholder recently had alternate accommodation organised and paid for but they also agreed to pay for the boarding of her dog at a dog kennel. Stakeholder advised that this account has not been paid for.	CDS JV (Roos vL) emailed stakeholder advising she had tried to call. Also as per the previous email we can start the reimbursement process once stakeholder provides us with a booking receipt.	Refer to Complaint CC1224	2 business days
CC1221	Civil East Works	17/05/2018	6:29 PM	St Peters	May Street	Safety / security	Stakeholder advising zebra crossing has been dug up and not remarked making it unsafe to use.	We carried out some painting work at the pedestrian crossing on Thursday 17 May to make the crossing more visible. Maintenance work will be carried out on an ongoing basis as work continues in this area.	Maintenance of the crossing will be carried out on an ongoing basis as work continues in this area.	4 business days
CC1222	Property Management	18/05/2018	11:14 AM	Sydenham	George Street	Lack of response	Stakeholder unhappy the number that was left on her voicemail to call back to speak with the Property Team was disconnected.		Referred to Property Management Team - 18/05/2018 11:51 AM	No visibility
CC1223	Civil East Works	18/05/2018	1:17 PM	Alexandria	Sydney Park Road	Safety / security	Stakeholder advised all pedestrian access to Sydney Park has been blocked off, caller advised pedestrians have to walk on 4 lane highway to get to the park	18/05/2018 1:17PM CDS JV spoke with stakeholder who advised there is no pedestrian access to Sydney Park in the area of Sydney Park roundabout. Stakeholder advised that when walking to Sydney Park the public is forced to walk along Sydney Park Road for 120m (level with the oval). 23/05/18 CDS JV called stakeholder and advsd that bridge has been opened again by Ausgrid. It was temporarily closed due to a cable haul they had to complete.		3 business days
CC1224	All of Project	18/05/2018	1:27 PM	St Peters	Brown Street	Unpaid pet accommodation	Stakeholder recently had alternate accommodation organised and paid for but they also agreed to pay for the boarding of her dog at a dog kennel. Stakeholder advised that this account has not been paid for.	CDS JV emailed stakeholder advising she had dropped a cheque in the letterbox.		Next business day
CC1225	Bexley Tunnel	18/05/2018	4:55 PM	Bardwell Valley	Stotts Avenue	Noise	Stakeholder advised jack hammering sounds has been ongoing for 2 days.	CDS JV spoke with stakeholder and advised work is conducted underground 24x7; however if the work is noisy 7am -6pm hours are enforced. Stakeholder advised she can clearly hear jackhammering but states there is no vibration so CDS JV it is unlikely to be related to WestConnex as we are 60m below ground in relation to the stakeholders residence. CDS JV requested stakeholder call back if the noise had not stopped after 6pm and an investigation would take place.	CDS JV advised Enviro	Immediate

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1226	Civil East Works	20/05/2018	1:12 PM	Alexandria	Campbell Road	Vibration	Stakeholder unhappy with the level of vibration from a vibration roller in the site opposite her residence.	<p>CDS JV emailed stakeholder and advised:Details:• Compaction equipment, including an oscillating roller, was used on Campbell Road on Sunday 20 May. • The use of this roller was in compliance with the vibration safe work distance of 20m to the Campbell Road Terrace properties. The requirement for structural vibration monitoring was not triggered.Cause:• Due to delays on Saturday 19 May 2018 the scheduled works in the area were not completed. The driveway access to the St Peters Interchange car park could not be restored for use on Monday 21 May. • Foreman and engineer directed site employees to complete the work on Sunday prior to opening the area to traffic on Monday. • Incomplete work at this location would prevent access to the car park for Project personnel on Monday 21 May and would have resulted in negative traffic and community impacts, additional project vehicles parking in local streets. • Work was not in accordance with the issued work permit and associated restrictions; work area to be a minimum of 80 metres from the nearest residential receiver (Campbell Road properties) without community notification.</p>	<p>Measures to prevent or mitigate against a recurrence of such an event: • Distribution of a Hazard Alert to all staff. • Implement a Supervisors training program reinforcing the requirement that out of hours mitigations, controls and restrictions are to be communicated at each prestart meeting. • Implement a new out of hours work permit. • Discipline management with works Foreman and Engineer.</p>	> 5 Business Days

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1227	Civil East Works	20/05/2018	1:40 PM	Alexandria	Campbell Road	Vibration	Stakeholder unhappy with vibration from site.	<p>CSD JV emailed stakeholder and advised</p> <p>Following receipt of your complaint, the project reported this activity to the Environment Protection Authority (EPA) NSW. A full investigation into the work has taken place.</p> <p>In summary:</p> <p>Details:</p> <ul style="list-style-type: none"> • Compaction equipment, including an oscillating roller, was used on Campbell Road on Sunday 20 May. • The use of this roller was in compliance with the vibration safe work distance of 20m to the Campbell Road Terrace properties. The requirement for structural vibration monitoring was not triggered. <p>Cause:</p> <ul style="list-style-type: none"> • Due to delays on Saturday 19 May 2018 the scheduled works in the area were not completed. The driveway access to the St Peters Interchange car park could not be restored for use on Monday 21 May. • Foreman and engineer directed site employees to complete the work on Sunday prior to opening the area to traffic on Monday. • Incomplete work at this location would prevent access to the car park for Project personnel on Monday 21 May and would have resulted in negative traffic and community impacts, additional project vehicles parking in local streets. • Work was not in accordance with the issued work permit and associated restrictions; work area to be a minimum of 80 metres from the nearest residential receiver (Campbell Road properties) without community notification. 	<p>Measures to prevent or mitigate against a recurrence of such an event:</p> <ul style="list-style-type: none"> • Distribution of a Hazard Alert to all staff. • Implement a Supervisors training program reinforcing the requirement that out of hours mitigations, controls and restrictions are to be communicated at each prestart meeting. • Implement a new out of hours work permit. • Discipline management with works Foreman and Engineer. 	9 business days
CC1228	Civil East Works	21/05/2018	12:30 PM	St Peters	Campbell Street	Safety / security	Stakeholder unhappy with the new heavy vehicle access that has been established on the corner of Campbell Street and St Peters Street; stakeholder believes this is unsafe.	<p>CDS JV emailed stakeholder and advised a meeting was held about this access gate last week.</p> <p>As a result, the team have advised that use of this gate will be minimised where possible. A member of the traffic control team will be stationed on the gate while in use for any heavy vehicle activity.</p>	<p>A member of the traffic control team will be stationed on the gate while in use for any heavy vehicle activity.</p>	5 business days

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1229	Civil East Works	21/05/2018	2:11 PM	Alexandria	Campbell Road	Vibration	Stakeholder unhappy with the level of vibration from a vibration roller in the site opposite her residence.	<p>CDS JV emailed stakeholder provided the following information. As advised previously, following receipt of your complaint on Monday 21 May, the project reported this activity to the EPA.</p> <p>A full investigation into the work has taken place.</p> <p>In summary:</p> <p>Details:</p> <ul style="list-style-type: none"> • Compaction equipment, including an oscillating roller, was used on Campbell Road on Sunday 20 May. • The use of this roller was in compliance with the vibration safe work distance of 20m to the Campbell Road Terrace properties. The requirement for structural vibration monitoring was not triggered. <p>Cause:</p> <ul style="list-style-type: none"> • Due to delays on Saturday 19 May 2018 the scheduled works in the area were not completed. The driveway access to the St Peters Interchange car park could not be restored for use on Monday 21 May. • Foreman and engineer directed site employees to complete the work on Sunday prior to opening the area to traffic on Monday. • Incomplete work at this location would prevent access to the car park for Project personnel on Monday 21 May and would have resulted in negative traffic and community impacts, additional project vehicles parking in local streets. • Work was not in accordance with the issued work permit and associated restrictions; work area to be a minimum of 80 metres from the nearest residential receiver (Campbell Road properties) without community notification 	<p>Measures to prevent or mitigate against a recurrence of such an event:</p> <ul style="list-style-type: none"> • Distribution of a Hazard Alert to all staff. • Implement a Supervisors training program reinforcing the requirement that out of hours mitigations, controls and restrictions are to be communicated at each prestart meeting. • Implement a new out of hours work permit. • Discipline management with works Foreman and Engineer. 	Next business day
CC1230	Property Management	21/05/2018	2:24 PM	St Peters	Brown Street	Property	Stakeholder has advised there is some confusion regarding acoustic treatment and has been asked to resign documents without an explanation.	No visibility	No visibility	No visibility
CC1231	SPI Tunnels	21/05/2018	6:20 PM	St Peters	Alfred Street	Noise	Stakeholder advised that they can still hear a tapping noise coming from the construction site.	<p>CDS JV spoke with stakeholder who said the noise had ceased.</p> <p>CDS JV advised she had spoken with the Tunnel Manager re work in the tunnel.</p> <p>Tunnel Manager advised noisy work finished at 6pm.</p> <p>CDS JV advised stakeholder, if he hears the work start up again to call and let me know to trigger further investigation.</p>	CSD JV advised Enviro	Immediate

Quarterly Construction Compliance
Report: No. 7



Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1232	Kingsgrove Tunnel	22/05/2018	8:46 AM	Kingsgrove	Commercial Road	Dust	Stakeholder believes dust from the site is coming into their premises and causing safety issues as they have epoxy flooring and the dust is making the floor slippery for walking and driving. Stakeholder requested a meeting to discuss.	CDS JV & Enviro Mgr met with stakeholder who advised that only in the last month has dust been an issue for him. CDS JV Enviro Mgr advised of mitigation in place and discussed the dry weather. Stakeholder requested the following: • Cleaning at night be done by CDS JV on a weekly basis • CDS JV pay for a security guard to be on the premises during the clean CDS JV advised this was not possible and stakeholder has requested to make a monetary claim for ongoing cleaning costs.	CSD JV advised Enviro * Regular (twice weekly Mon & Thur) visits by the street sweeper for Commercial Road which will alleviate the dust issue there* Public liability claim form sent to stakeholder.	Immediate
CC1233	Civil East Works	22/05/2018	9:54 AM	St Peters	May Street	Safety / security	Stakeholder advising of hazardous foot path on the east side and 5 metres south of the traffic lights.	CDS JV called stakeholder who provided exact location of issue. CDS JV advised that our team would attend, if there is an issue the project cannot resolve we will provide follow up information.		Same day
CC1234	All of Project	22/05/2018	10:09 AM	Not provided	Not provided	Construction vehicle movements	Dangerous driving - Truck driver approaching building site ran a red light exiting M5 tunnel east bound.	CDS JV spoke with stakeholder and thanked him for bringing this to our attention.	Complaint has been passed to Spoil Manager for internal resolution	Immediate
CC1235	Civil East Works	22/05/2018	10:46 AM	St Peters	Crown Street	Parking	Stakeholder parked in the street and traffic switch occurred; stakeholder received a ticket for parking the car facing the incorrect way.	CDS JV emailed stakeholder and provided a letter from the project explaining the changing traffic conditions.		> 5 Business Days
CC1236	St. Peters Interchange	22/05/2018	3:54 PM	St Peters	Silver Street	Dust	Stakeholder believes dust from SPI site is making her sick.	CDS JV emailed stakeholder and advised of work taking place in the SPI site along with dust mitigation in place.		4 business days
CC1237	Civil East Works	22/05/2018	5:25 PM	St Peters	May Street	Parking	Business has advised project vehicles are blocking customer parking.	CDS JV emailed stakeholder and advised she had contacted the site supervisor to have any offending vehicles associated with the project moved asap. She will make sure that workers are aware of you access requirements and not to park on the street blocking access to these spaces.		Next business day

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1238	Not related	22/05/2018	11:26 PM	St Peters	Crown Street	Odour	Stakeholder reporting an extremely strong, offensive burning plastic smell	<p>22/05/2018</p> <p>11:26 PM CDS JV spoke with stakeholder and assured him the odour of burnt plastic was not coming from the SPI site.</p> <p>CDS JV advised there was a factory nearby that emitted the odour and it has been smelt multiple times over the course of the project.</p> <p>Stakeholder advised he has lived in the street for 20 yrs and never smelt this before.</p> <p>Stakeholder requested a call back to advise which factory it was so he can make a complaint to them.</p> <p>CDS JV advised he would receive a call back tomorrow.</p> <p>22/05/2018</p> <p>11:26 PM CDS JV spoke with stakeholder and assured him the odour of burnt plastic was not coming from the SPI site.</p> <p>CDS JV advised there was a factory nearby that emitted the odour and it has been smelt multiple times over the course of the project.</p> <p>Stakeholder advised he has lived in the street for 20 yrs and never smelt this before.</p> <p>Stakeholder requested a call back to advise which factory it was so he can make a complaint to them.</p> <p>CDS JV advised he would receive a call back tomorrow.</p> <p>07/06/2018 Noted in CM " CDS JV emailed stakeholder - We have received an enquiry about the plastic burning smell in the St Peters / Alexandria area.</p> <p>We believe that the source of the smell could be from the factory at the end of Euston Road near the Campbell Street intersection."</p>	CSD JV advised Enviro	12 Business day
CC1239	Not related	23/05/2018	4:37 PM	Arncliffe	Flora Street	Vibration	Stakeholder concerned about vibration from site	<p>CDS JV emailed stakeholder and advised we have investigated your complaint and found there was no blasting or other work being undertaken at the time advised that would have caused a large sharp vibration to be felt at your property.</p>		Next business day

Quarterly Construction Compliance
Report: No. 7

Complaint number	Type	Date received	Time received	Suburb complaint relates to	Location of complaint e.g. - street/compound	Issue	Complaint description	Response	Action taken	Response time
CC1240	Civil East Works	23/05/2018	6:03 PM	St Peters	Brown Street	Dust	Stakeholder advising dust is increasing in his area and has requested the Project pay to have his residence cleaned weekly.	CDS JV emailed stakeholder and advised Environmental Team to assess the area today and have the water cart attend to spray the site with water. 21/06/2018 - CDS JV emailed stakeholder and advised the project is not providing property cleaning at this time. If this changes at a later stage I will contact you.		> 5 Business Days
CC1241	Not related	24/05/2018	2:46 AM	St Peters	Albert Street	Noise	Stakeholder can hear noise (would not elaborate)	CDS JV spoke with stakeholder and advised there was no work scheduled for this evening in his area. CDS JV advised after investigation the source of the noise could not be found; however there were utility services working in the area and this may be related to the noise he was hearing.	CSD JV advised Enviro	Immediate
CC1242	SMC	22/05/2018	1:17 PM	Not provided	Not provided	Inadequate consultation process	Stakeholder was dissatisfied with our website saying that information is too hard to find and drilled the point that our maps did not represent the local road works happening around SPI	SMC spoke to stakeholder and acknowledged what he had to say. Stakeholder did not seem interested in any help. Stakeholder declined invitation to ask any specific questions.		2 business days
CC1243	SMC	22/05/2018	2:14 PM	Arncliffe	Flora Street	Vibration	Stakeholder advised vibration is causing him to feel unsteady at his desk.	No response provided		3 business days
CC1244	St. Peters Interchange	22/05/2018	3:54 PM	St Peters	Silver Street	Dust	Stakeholder advised the dust from WestConnex is making her sick.	CDS JV emailed stakeholder and explained work within the SPI site and the dust mitigations in place.	CSD JV advised Enviro	4 business days
CC1245	Not related	23/05/2018	4:37 PM	Arncliffe	Flora Street	Vibration	Stakeholder unhappy with vibration from site.	CDS JV emailed stakeholder and explained there was no work taking place that would cause vibration.	CSD JV advised Enviro	Next business day



This page has been left blank intentionally

Appendix D: Glossary of terms

Term / acronym	Definition
BMS	Blast Management Strategy
CEMP	Construction Environmental Management Plan
CoA	Minister's Conditions of Approval
CDS-JV	CPB Contractors, Dragados, and Samsung joint venture
CTP	Compliance Tracking Program
D&C	Design and construct
DP&E	NSW Department of Planning and Environment
EIS	Environmental impact statement
EMS	Environmental management system
ER	Environmental Representative
EP&A Act	<i>Environmental Planning and Assessment Act 1979</i>
EPA	NSW Environment Protection Authority
EPL	Environment protection licence
HARD	Historical Archaeological Research Design
Keystone	A web-based document management system that provides the primary document management application for CDS-JV on the project and will be used to manage correspondence, design documentation, electronic distribution and approval processes, records and identified records and quality documentation.
PCCR	Pre-Construction Compliance Report
PIRMP	Pollution Incident Response Management Plan
POEO Act	<i>Protection of the Environment Operations Act 1997</i>
Project	WestConnex New M5 project
Project Company	WCX M5 AT
REMM	Revised environmental management measures, included in the Submissions and Preferred Infrastructure Report
Roads and Maritime	Roads and Maritime Services
SMC	Sydney Motorway Corporation, formerly WestConnex Delivery Authority
SH&E	Safety, Health & Environment
SPIR	Submissions [and Preferred Infrastructure] Report
SSI	State significant infrastructure

Quarterly Construction Compliance Report: No. 7

Term / acronym	Definition
Synergy	<p>Synergy is a safety and environmental reporting application and consists of the following modules:</p> <ul style="list-style-type: none">• SHE Management – events including: incidents, near hits, report only, hazards, stakeholder contacts, regulatory visits, drug and alcohol positive tests• Metrics – work hours, number of people, environmental data such as materials, water, energy and wastes, etc. Campaigns can be tailored to drive specific lead indicators.• Compliance – general applicability, typically used to track conditions and aid in reporting <p>Actions – Assign and track actions.</p>
WCX	WestConnex
WCX M5 AT	Project company



Appendix E: Correction regarding Condition B73 in relation to previous published Quarterly Construction Compliance Reports (QCCR)

This Appendix to the Q7 Quarterly Construction Compliance Report (QCCR) has been included as a correction to previous Quarterly Construction Compliance Reports (QCCR1 – QCCR6) which have not accurately reflected the number of complaints the project has received relating to light spill in relation to Condition B73.

Condition B73 requires the following:

The Proponent must construct and operate the SSI with the objective of minimising light spillage to residential properties and be generally consistent with the requirements of Australian Standard 4282-1997 Control of the obtrusive effects of outdoor lighting. Notwithstanding, the Proponent must provide mitigation measures to manage any residual night lighting impacts to protect properties adjoining or adjacent to the project, in consultation with affected landowners.

Previous Quarterly Construction Compliance Reports have included the statement “No complaints relating to light spill have been received to date”. This was incorrect.

On review of the complaints contained with Appendix C (Complaints Register) of each of the previous Quarterly Construction Compliance Reports (QCCR1 – QCCR6) the following corrections are made in respect to B73:

QCCR	Date Received	Time Received	Suburb	Location	Complaint Channel	Complaint Description	Response	Action Taken	Response time
QCCR 1 (24th August 2016 – 23rd November 2016)	18/08/2016	9:00am	Arncliffe	Flora St.	Phone call	Light shining into his property from our site	CDSJV told Stakeholder that he will investigate and get back to him. CDSJV investigated and it wasn't our works. It was lights from Marsh Street widening.	Complaint referred to Marsh St widening works team.	Within 24 hrs
	1/09/2016	1:00am	Kingsgrove	Glamis St.	Phone call	Night time noise & light spill	Apology offered to the resident, with a promise to correct this before the next night of works.	Called resident back the next day and informed the crew were moving the light. Confirmed that noise monitoring was	Within 24 hrs

Quarterly Construction Compliance Report: No. 7

QCCR	Date Received	Time Received	Suburb	Location	Complaint Channel	Complaint Description	Response	Action Taken	Response time
								also done for the generator.	
	17/09/2016	9:30pm	Kingsgrove	Glamis St.	Phone Call	Temporary light - Light shining into her property from North construction site.	Site supervisor arranged for light to be moved immediately and called resident back to advise of outcome as well as encourage her to contact team should the matter not be resolved.	Doorknocked resident and apologised, explained that the lighting was temporary and some adjustments would be made. Also encouraged resident to take photos should any further light spill occur so that further action can be taken if required.	Response provided with 2 hours and follow up on next business day.
QCCR 3 (24th February 2017 – 23rd May 2017)	15/05/2017	11:55pm	St. Peters	Campbell St.		Stakeholder is upset with the lack of consultation relating to night work. Issues include noise and light spill	CDSJV spoke with stakeholder and apologised for the disturbance caused and explain that Optus informed us that they were delayed and had issues carrying out their work. Also told stakeholder, Optus was responsible for notifying residents of this work and the email from New M5 Project was a courtesy email to residents informing them about the work.	Action as described in response	Immediate

Quarterly Construction Compliance Report: No. 7

QCCR	Date Received	Time Received	Suburb	Location	Complaint Channel	Complaint Description	Response	Action Taken	Response time
							Stakeholder was also advised Optus informed us that they would have to come back tonight for 30 mins to complete the work. Stakeholder would like a call from Optus to find out when they will be working tonight and finishing. CDSJV advised he would get a contact at Optus to give him a call to talk about the work. Optus was contacted by Utilities team contacted the Optus person responsible for the work and told him about what happened and that they should take more care.		
QCCR 4 (24th May 2017 – 23rd August 2017)	14/07/18	8:29pm	Arncliffe	Flora St.	Phone Call	Stakeholder is concerned about light spill and noise from site	CDSJV spoke with stakeholder and explained she had checked with the Site Manager who advised there are no light towers facing the direction of the stakeholder's property	Action as described in response	Immediate
QCCR 5 (24th August 2017 – 24th November 2017)	3/10/2017	8:17am	St. Peters	Burrow Rd	Email	Stakeholder is unhappy with flashing lights on traffic control vehicle	CDSJV emailed stakeholder and advised the lights had been turned off	No further action required	Immediate

Quarterly Construction Compliance Report: No. 7

QCCR	Date Received	Time Received	Suburb	Location	Complaint Channel	Complaint Description	Response	Action Taken	Response time
	22/11/2017	10:21pm	St. Peters	St. Peters St	Phone	Stakeholder advised that there is people working in the Complex with machinery with generators and has spoken with the foreman and refused to give any details	Light was removed from out front of property.	No further action required	Immediate
	24/11/2017	5:22pm	St. Peters	Florence St.	Phone	Stakeholder advised sawing and Flood Lights outside of their Home overnight. Advised Unable to Sleep	CDSJV called stakeholder to discuss the noise treatment offer but he was not in a position to talk and requested CDSJV call his wife. CDSJV called other stakeholder and left VM message asking to return call.	No further action required	Next business day
QCCR 6: (25th November 2018 – 24th February 2018)	30/01/2018	11:38am	St. Peters	Campbell Rd	Email	Stakeholder enquired about work taking place outside construction hours on 27/01/2018 at 22:10 PM including light spillage	CDSJV emailed stakeholder and advised that our preliminary investigation indicates that it was one of the tunnelling trucks taking some clean spoil from the mound site at Canal Road into the tunnels. We will continue detailed investigation over the next week and take further measures to ensure that the	No further action required	Next business day

Quarterly Construction Compliance Report: No. 7

QCCR	Date Received	Time Received	Suburb	Location	Complaint Channel	Complaint Description	Response	Action Taken	Response time
							requirements are adhered to.		